

## Report on Major Achievements, Significant Developments and Important events for The Month of October-2017

Following are the details of major achievements, significant developments and important events in the month of October-2017 at **Kakrapar Gujarat Site**:

### 1. Erection of Top-Half Feeders in both FM Vaults completed in Unit-3 of KAPP-3&4:

KAPP-3 has 784 feeders (392 feeders inside each FM vault) to be installed, grouped into 86 feeder banks; 42 banks are in the top half and 44 in the bottom half. Erection of all the 368 feeders in the top 42 banks has been completed.

Feeder installation is the last activity for completion of main Primary Heat Transport System loop and it is also one of the major activities on critical path of KAPP-3&4.



### 2. Commissioning of all Class-III 6.6 KV Transformers completed in Unit-3 of KAPP-3&4:

There are total 10 numbers of class-III transformers in KAPP-3, out of which 2 transformers (TR-3 & TR-4) remain standby in normal plant operation. Both the standby transformers were charged on 13/10/17. The other eight transformers have already been charged earlier. With the commissioning of last two transformers, commissioning of all class-III 6.6 KV transformers of KAPP-3 has been completed successfully.

अरुण खंडेलवाल  
30/10/2017

(अरुण खंडेलवाल Arun Khandelwal)  
अपर मुख्य अभियंता ACE (Safety)