						Details of	of cont	racts conclude	d during the	month of	September 2017	7 & progress	s of ongoin	q contracts	s (₹ 10 Crore	e and above)	
												<u> </u>		3				
									NAME OF THE OTAT		DIRECTORATE-HQ,MUMBAI : 1		DACUTDA CIT	<u> </u>				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not quilified after technical evaluation	Whether contract awarded to lowest tenderer/	Contract No. & Date	Name of Contractor		Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
<u> </u>		L			1	L					NIL					_ L	L	
									NAN	AE OE THE STAT	TION/PROJECT/DIRECTORATE	HO MUMBAL TAPS	182					
1	2	T 3	1	5	T 6	7	l g	l a l	10	T 11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not quilified after technical evaluation	Whether contract	Contract No. & Date	Name of Contractor	Value of Contract		Actual date of Start of		Reasons of delay if any.	Remarks
					1						NIL							
									NAN	ME OF THE STAT	TION/PROJECT/DIRECTORATE	-HO MLIMBAL · TAPS	-3&4					
1	2	3	4	5	6	7	8	9 1	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not quilified after technical evaluation	Whether contract awarded to lowest tenderer/	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	TMS/CTC/CMU- 3&4/2016/1671 Dt. 08/12/2016	Annual Maintenance Contract for ECIL Supplied Systems at TAPS-3&4 main plants.	Single Manual Tender	09-12-2016	Single	06-01-2017	1	1	N/A	YES	TMS/CTC/CMU-3&4/2017/W.C 1335, Dtd. 28-02-2017	O M/s. Electronics Corporation of India Limited	12.38 (exclusive of service tax)	02-03-2019	03-03-2017	In Progress - (1st Running Bill prepared upto 30/06/2017 and send to F&A and it was under process)		
										ME OF THE STA	TION/PROJECT/DIRECTORAT	E-HQ,MUMBAI : RR S	ITE					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr No.	Tender No.	Item/ nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid System	Last date of receipt of tender	No. of tender recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tendered / Evaluated L1	Contract No. & date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of start of work	Actual date of completion	Reasons for delay If any	Remarks
											NIL							
									NAME OF THE	E STATION/DDO	JECT/DIRECTORATE-HQ,MUM	DAL DO SITE /EM	IC CPOLIE					
1 T	2	2	Л		I 6	7	Ω	α Ι	NAME OF THI	E STATION/PRO	JECT/DIRECTORATE-HQ,MUM	13	14 GROUP)	15	16	17	18	19
Sr No.	Tender No.	Item/ nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid System	Last date of receipt of tender	INO. OI	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after	Whether contract r awarded to	Contract No. & date	Name of Contractor	Value of Contract		16 Actual date of start of work		Reasons for delay If any	Remarks

								NAM	E OF THE STATION	N/PROJECT/DIRECTORATE	-но,мимваі : RAPS	-1&2					
1	2	3	4	5 6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Types of Date of Bidding olication of NIT (Single / To Bid Syster	Last date of receipt of tende	tondoro	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not quilified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of	Actual date of completion	Reasons of delay if any.	Remarks
										NIL							

									NAMI	E OF THE STATION	N/PROJECT/DIRECTORATE	-HQ,MUMBAI : RAPS	-3&4					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not quilified after technical evaluation	Whether contract awarded to lowest tenderer/	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
											NIL							

									NAMI	E OF THE STATION	I/PROJECT/DIRECTORATE	Е-HQ,МИМВАІ : RAPS	-5&6					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Bi Publication of NIT (Sing	rpes of idding Lgle / Two system)	Last date of ceipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not quilified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
											NIL							

									NAME	E OF THE STA	ATION/PROJECT/DIRECTORATE-H	Q,МИМВАІ : RAPP	-7&8					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr No.	Tender No.	Item/ nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid System	Last date of receipt of tender	No. of tender recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tender / Evaluated L	rer	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of start of work	Actual date of completion	Reasons for delay If any	Remarks
1	KAPP-	Construction of Main Plant Civil work –Pakage-I	Two Part Public Tender	17-12-2009	TWO BID	03-03-2010	10	6 (SIX) (1) M/s HCC Ltd. (2) M/s L&T (3) M/s Gammon India Ltd. (4)M/s Simplex (5) M/s Punj Lloyd & NCC JV (6) M/s Shapoorji & Palonji	04(FOUR) (1)M/s DSC Ltd. & BLK JV (2) M/s SEW Infra Structure & Navuyuga JV (3) M/s Patel Engg. (4) M/s KCT /IVRCL/KMB Jv	Yes	LOI No. RAPP- 7&8/Civil/10000/20000/10/s/17 dated 24-05-2010 and WO No. 78003 Dated 10/06/2010	M/s HCC Ltd. Mumbai	887.92	23-07-2014	24-05-2010	Under Progress - Upto date work done as on 30-9- 2017- Rs. 677.33 Crores Approx.	NA	
2	IDCT works- NPC/RRS/178/11- 12/ T-161	Design, construction manufacturing, supply, erection , commissioning and testing of 4 nos IDCT and allied works at RAPP-7&8	Two Part Public Tender	01-02-2012	Two part tender	04-04-2012	2	2(TWO) 1)GTPL 2)PCTL	NIL	Yes	LOI issued on 30-10-2012 and W.O No-78047 20-12-2012	GTPL Mumbai	78.50	25-05-2016	26-11-2012	Under Progress - Upto date work done as on 30-09-2017 Rs. 21.23 Crores Approx.	NA	
3	NDCT NPC/RRS/7&8/12- 13/T-433	Natural draught cooling tower and cooling water pump house package for RAPP-7&8 including allied works	Two part public tender	26-12-2012	Two part Tender	23-04-2013	5 (Five)	4(FOUR) 1) M/s. L&T 2) M/s. GIL 3) M/s. HCC & PCTL 4) M/s. BGR	1(ONE) M/s. LANCO Infratech	Yes	LOI issued on 21-01-2014 W.O. No. 78070 dated 01/03/2014	M/s GIL, Mumbai	648.39	31-08-2017	01-03-2014	Under Progress -Up to date work done as on 30-09-2017 Rs. 90.00 Crores Approx.	NIL	
4	NPC/RRS/78/12- 13/T-484	Handling, Installation, Alignment, welding & Inspection of End shield Calandria assembly, Coolant Channel components, Reactivity Devices & Fuel Handling System Equipments and associated activities at RAPP-7&8 site	PUBLIC TENDER	15-01-2013	TWO BID SYSTEM	25-03-2013	06 (SIX)	1) M/s Godrej & Boyce Mfg. Co. Ltd. Mumbai 2) Kay Bouvet Engg. Ltd. Satara. 3) Avasarala Technologies Ltd. Bangalore. 4) Walchandnagar Industries Ltd. Pune. 5) Lloyds Steel Industries Ltd. Mumbai. 6) Larsen & Toubro Ltd. Mumbai	NIL	YES	W.O NO78062, DT-04-10-2013	M/s GODREJ & BOYCE MFG. CO.LTD, MUMBAI	25.47	W.O. COMPLETION DATE: 31/10/2016 Contract extended upto 30/04/2019	22-09-2014	Under Progress - Up to date work done Rs.11.974 Crores (47%)	Execution as per availability of equipments / fronts.	

										NAM	E OF THE STATIO	N/PROJECT/DIRECTORATE	-HQ,MUMBAI : NAPS	1&2					
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.	No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT(Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not quilified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
												NIL							

								NAME	OF THE STATION	/PROJECT/DIRECTORATE	-HQ,MUMBAI : MAPS	-1&2					
1	2	3	4 5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. N	. Tender No.	Item / Nature of Work	Public Tender Publication		Last date of o receipt of tender	tondoro	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not quilified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	f Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
										NIL							

									NAME OF THE ST	ATION/PROJECT	/DIRECTORATE-HQ,MUMBAI	: KAKRAPAR GI	UJARAT SITE					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No.of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actaual date of Completion	Reasons of delay if any.	Remarks
1	ET/468	EPC package for Intake	Public Tende	r 17-06-2017	Two Bid system	16-08-2017	4	Four (1) Coastal Marine Construction and Engineering Limited (2) Flowline System Pvt.Ltd. (3) Meka Infrastructure Pvt.Ltd. (JV) (4) Michigan Engineering Pvt.Ltd. (JV)	n/a	n/a	n/a	n/a	35.21	n/a	n/a	n/a	n/a	The Financial Bid is to be opened on 07-10-2017
2	ET/498	Construction of plant water drains and storage ponds at KAPP- 1 to 4	Public Tende	r 21-09-2017	Two Bid system	26-10-2017	n/a	n/a	n/a	n/a	n/a	n/a	39.06	n/a	n/a	n/a	n/a	The Pre Bid Meeting is planned on 11-10-2017
3		Construction of Simulator cum NTC Building at Kakrapar Gujarat Site	Public Tende	r 29-10-2012	Two Bid system	20-12-2012		2 (TWO) 1. M/s Natvar Construction, 2. M/s Backbone Enterprises Ltd.	1 (ONE) Technical Construction Co.	Yes	KAPS/CTC/CIVIL- P/CAP/2013/80097 dtd. 12-02-2013	M/s. Natvar Construction Co., Surat	12.75	06-03-2015 & Provisionaly extended up to 31/10/2017	07-03-2013		Remaining works like False ceiling for passage, Internal & External painting for passage etc. can be taken up only after completion of HVAC work & Simulator one Masonry wall, plaster etc. can be taken up only after Simulator Panels erection works which are to be carried out by other agencies as these works are still pending. Provisional extension is given up to 31-10-2017.	

									NAME	E OF THE STA	TION/PROJECT/DIRECTORATE-HO	р,мимваі : КАРЅ	-1&2					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No.of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1		Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actaual date of Completion	Reasons of delay if any.	Remarks
1	KAPS/CTC/1- 2/EMCCR/2016/E T/312	Enmass coolant channel replacement of KAPS Unit#2	Public Tender	01-10-2016	Two Bid	29-10-2016	(2) Two nos	(1) One M/s Avasarala Technologies Limited	(1) One M/s Kay Bouvet Engineering Ltd	Yes	WO No- KAPS/CTC/1- 2/EMCCR/CAP/2017/WO/90221 Dtd 21-01-2017	M/s Avasarala Technologies Limited	18.47	24 Months from commencement	20-02-2017	19-02-2019	Item No 1.1 of WO - 50% and 1.2, 1.3, 1.4, 1.5 & 1.6 - 100% completed. 1.7 is in progress. Preparation for Item 2.1, 2.2 and 2.3 is in progress.	

									NAMI	E OF THE STA	TION/PROJECT/DIRECTORATE-H	IQ,MUMBAI : KAPP	P-3&4					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not quilified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
			Public Tender Pre- qualification I	19-11-2007	Two part Tender	05-05-2008	5 (Five)	3 (Three) 1. M/s L&T Ltd 2. M/s HCC Ltd 3. M/s Gammon India Ltd	2 (Two) 1.M/s Simplex Infrastuctures Ltd 2.M/s.Nagarjuna Construction Co ltd									
1	KAPP- 3&4/CIVIL/02/200 9	Main Plant Civil Works at KAPP 3&4	Pre- qualification II (Pre- Qualification tender was floated before inviting tender for main works)	04-09-2009	Two part Tender	01-06-2009 (For PQ) and 12-10-2009 (For main works).	12 (Twelve) during PQ and 5 (Five) for main works.	5 (Five) 1. M/s L&T Ltd 2. M/s HCC Ltd 3. M/s Gammon India Ltd 4.M/s Simplex Infrastuctures Ltd 5.M/s.Afcons Infrastructures Ltd (3 Parties at S.No. 1,2 and 3 were qualified during earlier Pre-Qualification)	Project Ltd 5.Patel Engineering Ltd. 6.Unity-pandhe Joint venture	Yes	KAPP- 3&4/20000/CIVIL/02/2009/S/WO 80001	- M/s. L&T Ltd	844.09	49 months i.e 03- 01-2014	04-12-2009	Ongoing, Progress of Work - 94.90%		
2	NPCIL/KAPP3&4/	Design,Construction,M anufacture,Supply,Erec etion,Commissioning and testing of four numbers of Induced Draught Cooling Towers and allied works for Kakrapar Atomic Power Project-3&4.	Public Tender	28-03-2011	Two part Tender	18-07-2011	3 (Three)	2 (Two) 1.M/s.Larsen & Toubro Limited. 2.M/s. Paharpur Cooling Towers Limited.	1 (One) 1. M/s Gactel Turnkey Projects Limited.	Yes	NPCIL/KAPP3&4/CIVIL/25/2011 W.O -80073 Dated-10/01/2012	M/s.Larsen & Toubro Limited	72.10	42 Months i.e., 30-06-2015	01-01-2012	Ongoing, Progress of Work - 70.3%		
3	NPCIL/KAPP- 3&4/CIVIL/36/201 1	Construction of Electrical bay buildings and associate structure at KAPP-3&4	Limited Tender	23-12-2012	Two Part Tender	24-01-2012	1 (One)	M/s L&T	NA	Yes	KAPP-3&4/22000/CIVIL 36/2011/CAP/90196 Dated 19/07/2012	M/S L&T	60.80	06-07-2014	07-07-2012	Ongoing, Progress of Work - 99.93%		
4	KAPP- 3&4/RE/2012/007	Handling, Installation, Alignment welding & Inspection of Nuclear core components of KAPP-3&4	Public Tender	30-01-2012	Two Part Tender	02-04-2012	3 (Three)	2 (Two) 1.M/s.Larsen & Toubro Limited. 2.Avasarla Technologies Limited.	1 (One) Walchandnagar Industries	Yes	KAPP-3&4/RE/31000/2012/WO- 80086, Dated 05/09/2012	- M/S Avasarla Technologies Ltd.	18.40	40 Months 11-01-2016	11-09-2012	Ongoing, Progress of Work - 81%		
5	KAPP3&4/CIVIL/ 27/2011	EPC Package of Natural Draught Cooling Towers, Condenser Cooling Water Pump House and Allied Works for KAPP-3&4.	Public Tender	10-06-2011	Two part Tender	13-02-2012	6 (Six)	6 (Six) 1. M/s Larsen & Toubro Limited 2. M/s Gammon India Limited 3. M/s Simplex-Heitkamp- WPIL Consortium 4. M/s Lanco-Hamon Consortium 5. M/s HCC-PCT Joint Venture 6. M/s BGR Energy System Limited	NA	Yes	KAPP3&4/PD/NDCT/2013/ WO 80096 Dated:- 12/02/2013	M/s Larsen & Toubro Limited	540.86	36 Months i.e. 14-02-2016	15-02-2013	Ongoing, Progress of Work - 48.7%		

								NAME	OF THE STATION	/PROJECT/DIRECTORATE-	HQ,MUMBAI : KGS -	1 to 4					
1	2	3	4 5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. N	o. Tender No.	Item / Nature of Work	Public Tender Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	parties not quilified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	work	Actual date of completion	Reasons of delay if any.	Remarks
										NIL							

									NAME O	F THE STATIO	N/PROJECT/DIRECTORATE-HQ,	мимваі : ККNРР	- 1 to 6					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No.of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actaual date of Completion	Reasons of delay if any.	Remarks
1	NPCIL / KKNPP	Pit Excavation, Consolidation grouting, confirmatory subsoil Investigations and carrying out concrete leveling course for Main plant structures of KKNPP units 3&4	Public Tender	02-09-2015	Two	17-03-2015	3	01 (one) M/s. R.S. Development and Constructions (I) Private Limited, Erode	2 (Two) 1) M/s. Coastal Consolidated Structures Pvt.Ltd, Vijayawada 2) M/s.SRC Projects Pvt.Ltd, Salem	Yes	WO. No. 200742 dt. 28-01-2016	M/s R.S. Development and Constructions India Pvt.Ltd, Erode	33.93	16-05-2017	17-02-2016	Work Completed		
2		Construction of 650N road and intercepting drain in KK:3 to 6 site at KKNPP in Kudankulam village	Public Tender	13-02-2016	Two	19-03-2016	4	4(four) 1. M/s. IVRCL Limited, Hyderabad 2. M/s. SSS Hi-Tech Constructions Private Limited, Chennai 3. M/s. R K & Sons, Salem 4. M/s. RS Development and Constructions India Private Limited, Erode	Nil	Yes	Work Order No. 200793 LOI vid No. NPCIL / KKNPP / CTC / 20I / 2013 dt. 20.10.2016		24.51	25-10-2018	26-10-2016	Physical progress up to last month - 57%		
3	3&4 / CONST/ CIVIL-INFRA	Construction of Hostel Building (G+5 floors) and 3 Nos of Sub- stations in Anuvijay Township at Chettikulam village	Public Tender	16-02-2016	Two	28-03-2016	4		03 (Three) 1) M/s J.D.Philomin Palaster Dhas, Nagercoil 2) Sunder Builders, Tuticorin 3) SSS Hi-Tech Constructions Pvt. Ltd, Chennai	Yes	Work Order No. 200796 LOI vid No. NPCIL / KKNPP/ CTC / 201 / S / 2205 dt. 11.11.2016		16.18	23-05-2018	24-11-2016	Physical progress up to last month - 20%.		
4	NPCIL / KK3&4 / CONST / CIVIL / PT / 2016 / 18	Construction of Hydro-technical structure for Phase- 2 of KKNPP	Public Tender	23-04-2016	Two	26-09-2016	4	2 Nos. 1. M/s Larsen and Toubro 2. M/s Afcons Infrastructure pvt ltd.	2 Nos. 1. M/s Hindustan construction company Ltd. 2. M/s Reliance infra ltd.	Yes	Work order No. : 200819 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 567 Dt : 03.03.17)	M/s Larsen & Toubro Ltd	2197.00	30-04-2023	17-03-2017	Physical progress up to last month - 1.25%		
5	NPCIL / KK- 3&4 / CONST / CIVIL / PT	Construction of Reactor Building, Reactor Auxiliary Building, Turbine Building, Diesel Generator Building & other Safety related Structures of KKNPP 3&4	Public Tender	10-05-2016	Two	21-09-2016	7	infrastructure Limited 4. M/s TATA Projects	Pallonji & Co Pvt Limited	Yes	Work Order No.: 200820 (LOI: NPCIL / KKNPP/ CTC / 2017 / S / 568 Dt: 03.03.17)	M/s Larsen & Toubro Ltd	1593.87	30-06-2022	31-03-2017	Physical progress up to last month - 2%		

	NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : JAITAPUR NUCLEAR POWER PROJECT																	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. N	. Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT(Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not quilified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of	Actual date of completion	Reasons of delay if any.	Remarks
	NIL																	