

Details of contracts concluded during the month of DECEMBER 2025 & progress of ongoing contracts (R10 Crore and above)

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **TARAPUR MAHARASHTRA SITE - TAPS-1 to 4**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	TMS/CTC/3&4-3&4/2020/2273 Dt. 26/08/2021	Construction of Onsite Emergency support Centre for Tarapur Atomic Power Station 1 to 4 at Tarapur Maharashtra Site.	Public Tender (Two Part)	11/08/2020	(Two Part)	25/08/2021	6	4 (Four) 1) M/s. Anand Construction Group 2) M/s. Dipak S. Pimple 3) M/s. Quick Builders 4) M/s. Tirupati Sarjan Limited	2 (Two) 1) Desai Infrastructure Pvt. Ltd. 2) M H Khanusiya	L1	TMS/CTC/CIVIL-3&4/2021/W.O.-1813 Dtd. 26/08/2021	M/s. Anand Construction Group	Rs. 33.24 (inclusive all tax)	14-09-2023	15-09-2021	WORK IN PROGRESS : UPTO PREVIOUS MONTH 68.00 % + THIS MONTH (2 %) = Total (70 %)	-	-
2	TMS/CTC/TSS-1&2/2022/2468 Dt. 26/02/2022.	Engineering, fabrication, supply, replacement, waste disposal, inspection, testing & commissioning of Reactor Recirculation Piping and other class-1 piping at TAPS-1&2 Boiling Water Reactor, Nuclear Power Station.	Public Tender (Two Part)	26-02-2022	(Two Part)	05-05-2022	3	1) M/s. PES Eng. Pvt. Ltd. 2) M/s. L&T Ltd. & 3) M/s. CORE Energy System Pvt. Ltd.	NIL	Yes	TMS/CTC/TSS-1&2/2022/W.O.-1908 dt. 01-11-2022.	M/s. CORE Energy Systems Pvt. Ltd.	Rs. 3,51,99,00,000 (inclusive all tax)	09-05-2024	10-11-2022	WORK IN PROGRESS : UPTO PREVIOUS MONTH 82.56 % + THIS MONTH (1.45 %) = Total (84.01) %	-	-
3	TMS/C&MM-WORKS/MM-1&2/2024/2531 Dt. 12/06/2024.	TAPS Unit#1 & 2 HP Turbine rotor refurbishment work.	Nomination Tender (Single Part)	12-06-2024	(Single Part)	17-06-2024	1	1) M/s. Triveni Turbine Limited, Bangalore.	NIL	Yes	TMS/C&MM-WORKS/MM-1&2/2024/W.O.-1937 dt. 31-07-2024.	M/s. Triveni Turbine Limited, Bangalore.	Rs. 34,93,19,052 (inclusive all tax)	08-01-2025.	12-08-2024	WORK IN PROGRESS : UPTO PREVIOUS MONTH 96.00 % + THIS MONTH (0 %) = Total (96.00 %)	-	-
4	TMS/C&MM-W/F&A/2025/NT-2565	Purchase / Renewal of Standard Fire and Special Perils (SFSP) Policy including STFI & Earthquake coverage for cold zone assets of TAPS-3&4 for the period of one year.	Nomination Tender (Manual Mode)	05-08-2025	Nomination	In view of urgency tender got submitted thru. nominated bidder on 06-08-2025.	1	1) M/s. The Oriental Insurance Company Ltd.	NIL	L1	LOI issued on 08-08-2025 TMS/C&MM-W/F&A/2025/W.O - 1964 dtd 20/08/2025.	1) M/s. The Oriental Insurance Company Ltd.	Rs 33,04,00,000	11-08-2026	12-08-2025	NEW POLICY ISSUED.	-	-
5	GEM/2025/B/6167659	Running Of Guest house Services, Hostel Facilities and Recreational facilities at TMS Township.	Public Tender (Two Part)	26.04.2025	(Two Part)	06-05-2025	15	2 (Two) 1) M/s. Blugent Hospitality Private Limited 2) M/s. Saikripa Foods Services Pvt. Ltd.	13 (Thirteen) 1) M/s. Attribute Hospitality and Catering Services Private Limited 2) M/s. Ekadanta Outsourcing LLP 3) M/s. G K Enterprise 4) M/s. Kanchan Krupa Private Limited 5) M/s. Kartikeya Security and Housekeeping Services Private Limited 6) M/s. Mityunjay Outsourcing Services 7) M/s. S B Enterprises 8) M/s. Shiva Hospitality Services Private Limited 9) M/s. Shree Consultancy Services 10) M/s. Tripathi Brothers Services Private Limited 11) M/s. Vighnarata Enterprises 12) M/s. Maa Ka Runanubandh Outsourcing Services 13) M/s. Om Namah Shivay Outsourcing LLP	L1	GEMC-511687794230602 Dtd. 31/10/2025	M/s. Blugent Hospitality Private Limited	Rs. 13,11,63,997 (inclusive all tax)	02.11.2027	03-11-2025	WORK IN PROGRESS : UPTO PREVIOUS MONTH 4.165% (Nov, 2025) + THIS MONTH 4.165 % (Dec, 2025) = Total (8.33) % . Approximately.	-	-

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **RR SITE - RAPS-1 to 6**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr No.	Tender No.	Item/ nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid System)	Last date of receipt of tender	No. of tender recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of start of work	Actual date of completion	Reasons for delay if any	Remarks
NIL																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **RR SITE - RAPP-7&8**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr No.	Tender No.	Item/ nature of work	3	Date of publication of NIT	Type of Bidding (Single/ Two Bid System)	Last date of receipt of tender	No. of tender recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of start of work	Actual date of completion	Reasons for delay if any	Remarks
1	PT-B2059R	Supply of structural steel (CS & SS), Cleaning, Fabrication, Erection, Examination & Testing of miscellaneous piping & supports, including erection of equipments, installation of anchor fasteners & manpower assistance for miscellaneous works at RAPP-7&8.	Public Tender	06.07.20	Two Bid system	18.09.20	02 (Two)	(01) M/s DIPESH ENGINEERING WORKS	(01) M/s HINDUSTAN CONSTRUCTION CORPORATION	Yes	W.O. 78170 Dt. 20.03.2021	M/s DIPESH ENGINEERING WORKS	14.019	09.04.2024	09.04.2021	Gross Work Done value till 30.11.2025, is with respect to financial progress as per RA bill amount including additional Qty= 82.51%	-	Reason for lesser financial progress: RA Bill for work executed upto November-2024 has been cleared by NPCIL. Ms. DEW is not submitting the RA bills for work executed after November-2024.
2	NPC/RRS/78/2019/P T-B 1927	Handling, Installation, Alignment, welding & Inspection of Reactor System equipments / components including initial fuel loading and associated activities at RAPP#7&8.	PUBLIC TENDER	12.02.2019	TWO BID SYSTEM	19.03.2019	01 (ONE)	M/s Godrej & Boyce Mfg. Co. Ltd. Mumbai	NILL	YES (L1)	W.O NO.-78136, DT-14/05/2019	M/s GODREJ & BOYCE MFG. CO.LTD, MUMBAI	15.97	W.O. COMPLETION DATE: 04/03/2022 (Extended upto 04.03.2023)	05-06-2019	Rs 14,90,31,211.00 (93.32%) up to 31/12/2025	-	WO Closed, final bill sent to F&A
3	PT-B 2237R1	Execution of balance work related to construction, manufacture, supply, erection, commissioning activities of four (04) numbers Induced Draught Cooling Towers including allied works for Rajasthan Atomic Power Project-Units 7&8.	Public Tender	29.07.21	Two Part system	27.08.2021 ext. 02.09.2021	03 (Three)	1. M/s. M H Khansuniya 2. M/s LNA INFRAPROJECTS PRIVATE LIMITED 3. M/s. BGR Energy systems Ltd.	Nil	Yes	W.O. No 78188 dated: 05/01/2022	M/s M H Khanusiya	82.8706771	30.06.2023	05.01.2022	₹82.0 Crores Approx. (98.95% Approx)	-	Performance test balance. Final bill is in progress

4	PT-A2189	Construction of On-Site Emergency Support Centre At Rawatbhata Rajasthan Site.	Public Tender	24.11.2020	Two Bid system	31.12.20 Ext. 05.01.21 (As per corrigendum-1)	01 (One)	M/s LNA INFRAPROJECTS PRIVATE LIMITED	Nil	Yes	W. O. 64280 dtd. 17.12.21	M/s LNA INFRAPROJECTS PRIVATE LIMITED	26.65	29.12.2023	30.12.2021	₹ 15.10 Crores (56.66% Approx)	--	--
5	PT-A2296	Construction of 150 nos. Type-IV & 75 nos. Ty-III (Spl.) houses along with associated external infrastructure and area development works including demolishing of old bearing masonry structure in RR Site Colonies.	Public Tender	31.08.2021	Two Part	15.09.2021	17 (Seventeen) Nos.	1. M/s BCC Developers and Promoters Pvt. Ltd. 2. M/s Tirupati Sarjan Limited 3. M/s SOM Projects Pvt. Ltd. 4. M/s RMS Construction Private Limited 5. M/s Jainco Enterprises Pvt. Ltd. 6. M/s M. H. Khanusiya 7. M/s LNA Infraprojects Private Limited 8. M/s A.K. Gupta & Co. 9. M/s Anurag Enterprises 10. M/s Dev Engineers	1. M/s Vishal Builders 2. M/s RIC Projects Pvt. Ltd. 3. M/s Mark Infrastructure Private Limited 4. M/s Mangla Amit Builders Private Limited 5. M/s RSB Projects Limited 6. M/s Sawhney Buildwell LLP 7. M/s Hi-Tech Competent Builders Pvt. Ltd.	Yes	64531 dtd. 21/03/2024	M/s SOM Project Private Limited	8334.01	---	18-04-2024	39.50%	--	--
6	PT-B 2406	Supply, delivery, preparation, fixing/erection, inspection and guarantee of thermal insulation for Main plant HVAC ducting, common services piping and equipment as per Technical Specification for RRS-7&8.	Public Tender	26.07.2022	Two Bid system	02.09.2022	(01) One Nos.	(01) Nos. M/s Adarsh Insulations	NIL	Yes	W. O. No. 78203 dtd. 22/12/2022	M/s Adarsh Insulations	8.9957476	---	02/01/2023	1515.75 Lakhs (168.5% Approx)	--	-
7	LT-2543	Supply of structural material, Fabrication, Erection, Welding, Examination & Testing of miscellaneous piping and supports works at RAPP-7&8.	Limited Tender	28.03.23	Single Bid system	45048	(04) Four	Limited Tender	1. Ultra Tech Engineers. 2. Weltech Engineers. 3. Power tech mech Pvt. Ltd. 4. Spectron Engineers Private Limited	1. Ultra Tech Engineers.	78224 dtd. 29.07.2023	1. Ultra Tech Engineers.	11.705718	24 months	15th day from date of issue of LOI.	140%	--	--
8	PT-B2338R	Design, Supply, construction, erection, testing and Commissioning of five nos. of Sewage treatment plants based on moving bed biological reactor (MBBR) technology for colonies of NPCIL, RR site at Rawatbhata (Ra).	Public Tender	05.04.2022	Two Part system	21.04.2022	02 (Two) nos.	1. M/s Ecosystem Resource Management Pvt.Ltd	1. M/s Malvika Technical services	---	64422 dtd. 15.04.2023	M/s Ecosystem Resource Management Pvt.Ltd	20.2638	30.04.2025	---	96%	--	--
9	PT-B 2546	Installation of Balance Reactor components/equipments and its associated system of RAPP-8.	Public Tender	28.03.2023	Two Bid system	45070	01 (One) Nos.	M/s MGR Fabricators Pvt. Ltd.	NIL	Yes	---	M/s MGR Fabricators Private Limited	14.77	---	---	Rs 19,22,42,271 (130.19%) till 31/12/2025	--	--
10	PT-B2478	Construction of cement concrete Internal & Link roads with drainage facility in the neighborhood villages of RR Site.	Public Tender	05.01.2023	Two Bid system	03.02.2023	(04) Four Nos.	1.M/s M H Khanusiya 2.M/s Ankita Construction	1.M/s Backbone Construction Pvt Ltd 2.M/s BLUECHIP TECHNOLOGIES	Yes	WO No. 64506 Dt. 11.12.2023	M/s Ankita Construction	15.61	---	---	51.38%	Hindrance at Site due to non-availability of Forest NOC	--
11	PT-B2518	Design, Engineering, Procurement, Construction, Installation, Testing & Commissioning of floating Intake with Pumping system, 5 MLD WTP, Pump house along with pumping machinery, 750 KL CWR, piping for rising mains to various locations etc. including all Civil, Electrical, Mechanical and Instrumentation work as per the scope of work & specifications.	Public Tender	28.03.23	Two Part system	01.05.2023	(03) Three Nos.	1. M/s Vishnu Prakash R Punglia Limited	1. M/s Malvika Technical services 2. M/s Kailash chand choudhary	Yes	WO No. 78251 Dt. 14.02.2024	M/s Vishnu Prakash R Punglia Limited	17.95	---	---	32.00%	-	Civil work U/p
12	GPT-B 2702	Miscellaneous Instrumentation Works for RAPP-7&8.	Gem Public Tender	01.05.2024	Two Part	22.05.2024	04 (Four) Nos.	1) M/s Dee Vee Projects Limited	1) M/s Awadh Security Services Private Limited 2) M/s Ris Management Private Limited 3) M/s Shree Jee Manpower Contractors Private Limited	Yes	78265 dtd. 26/08/2024	M/s Dee Vee Projects Limited	147.91	25-08-2026	26-08-2024	50.80%	-	-
13	PT-A2673	Construction of Main Plant Boundary Wall, watch towers, culverts, Roads, drains, erection of GI Chain link Fencing, erection of concertina coil and other misc. works at various locations of RAPP-7&8.	Public Tender	23.12.2023	Two Bid system	15.01.2024	09 (Nine)	1. M/s Jyoti Sarup Mittal 2. M/s SANJEEV BROTHERS 3. M/s Technical Construction Company 4. M/s MHK BUILDCON LLP 5. M/s Chauhan brothers	1. M/s BCC Developers and Promoters P. Ltd 2. M/s SK CONSTRUCTIONS 3. M/s MADHUSUDAN ENGG COMPANY 4. M/s KVR Construction Heights Pvt Ltd	Yes	78273 dtd. 14.11.2024	M/s Chauhan brothers	17.63	23.10.2026	24.10.2024	₹ 15.65 cr (88.76% Approx)	-	Work in Progress
14	GPT-A2674	Providing Bus hiring services - Regular basis company-built ex-showroom condition deluxe buses (Bus Chassis and Bus Body manufactured by the same manufacturer) having seating capacity more than 52 at Rawatbhata Rajasthan site for the period of 36 months.	Gem Public Tender	45307	Two Bid system	45328	19 (Nineteen)	1. M/s GUPTA BROTHERS 2. M/s BABU TRAVELS 3. M/s Bheru Lal Thelewala 4. M/s R.C.GUPTA	1 JAY LOGISTIC 2 K.R. JAKHAR 3 KHAIRA TOURIST SERVICE 4 MNP MOBILITY PRIVATE LIMITED 5 N.S. ENTERPRISES 6 NEW GURU KANSHI TRANSPORT CO. 7 ROYAL SARDAR ENTERPRISES PRIVATE LIMITED 8 SAILANI TOURS AND TRAVELS 9 shaunak arora 10 SHREE VIJAY TRAVELS 11 Inpathi construction 12 UDAY TRAVELS 13 UNITED ENGINEERS 14 VIKRAM TRAVELS 15 WISE TRAVEL INDIA LIMITED	Yes	GEMC-511687748026648 dtd. 21/09/2024	M/S R.C.GUPTA	12.36	19.12.2027	20.12.2024	upto date Amount December-2025 Rs. 43787314 (33.66%)	-	-
15	PT-2705R	Construction of Main Guard House-II (MGH-II) for RAPS 5 to 8 and allied works at various locations of RR Site.	Public Tender	45575	Two Bid system	21.10.2024 Auto extension upto 26/10/2024	04 (Four) Nos.	1. M/s MADHUSUDAN ENGINEERING CO. 2. M/s. JYOTI SARUP MITTAL	1. M/s VISHNU CONSTRUCTION 2. M/s TECHNICAL CONSTRUCTION COMPANY	Yes	LOI No. RR Site/Head/C&MM-WG/PT-A2705R/2024M/197 dtd.28.12.2024	M/S MADHUSUDAN ENGINEERING CO.	10.80	---	---	₹ 6.0 Cr (55.60% Approx)	-	Work in Progress-

16	GPT-A 2796	Manpower Outsourcing services-Mandays based	GeM Public Tender	07.11.2024	Single Part Bid	14.11.2024	Total Participated Bidder 171 Random-10 (Ten) bidder Selected by Gem .	1. M/S A CUBE ENGINEERING 3. M/s. RJ ENTERPRISES 5. M/s BANWARI LAL YADAV 6. M/s PRINCE ENTERPRISES 7. M/s Bheru Lal Thelewala	2. M/s VIKHYAT TECHNOLOGIES PRIVATE LIMITED 4. M/s. EXEVIAN QUANTECH PRIVATE LIMITED 8. M/s NANCY SERVICES 9. M/s VENKATESHWAR SECURITY AND MANPOWER SERVICES 10.M/s SHRI KRISHNA CONSTRUCTIONS	Yes	GEMC-511687709807841 Dtd. 06.12.2024	M/S A CUBE ENGINEERING	10.86	22-06-2026	23-12-2024	62% (approx)	-	
17	GPT-B 2791	Providing Security Services on round the clock basis on all days at RR Site Unit-7&8 for a period of two years.	GeM Public Tender	19-11-2024	Two Part Bid	10.12.2024 ext. 20.12.2024	Total Participated Bidders 84	16.CONVOY SECURE LIMITED 23 ELITEFALCONS PRIVATE LIMITED 40 LAXMI SECURITY (GUJARAT) LIMITED 66 SECURITY SOLUTION SERVICES	Remaining 80 Nos. Bidders are not qualified as per approved TER	Yes	GEMC-511687716155576 Dtd. 25.04.2024	M/s Laxmi Security (Gujarat) Limited	1119.22	01-05-2027	02-05-2025	23.97%	-	
18	PT- A 2666	Construction of 9 barracks (for 126 nos. Juwan's) & upgradation of 204 Nos. (17 Block) Type-I (A) Quarters in G+2 structures including development of associated external infrastructure works at CISF colony Sentab, RR Site.	Public Tender	23.07.2024	Two Part	13.08.2024	04 (Four) Nos.	1) M/s Madhusudan Engineering Co. 2) M/s Technical Construction Co. 3) M/s RMT INFRA TECH 4) M/s Gupta Construction Co.	1) M/s Technical Construction Co. 2) M/s Gupta Construction Co.	Yes	64724 dtd. 12/09/2025	M/s Madhusudan Engineering Co.	13.19	26-05-2027	26-09-2025	0.20%	-	

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **NAPS-1&2**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks

NIL

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **MAPS-1&2**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	MAPS/CTC/CSM/PUBLIC/ET473/2019	Construction of On-Site Emergency Support Centre at Kalpakam Site.	Public Tender	23-04-2019	Two Bid system	31-05-2019	4	(1)M/s Sekar Constructions, (2)M/s Som Projects Pvt. Ltd., (3)M/s Geo Foundations and Structures Pvt. Ltd.,	Shri A Kulandai Raj	YES	12461 & 15.02.2021	M/s Sekar Constructions	50.35	Two years	12.03.2021	Scope of work has been completed on 30.09.2025& Financial progress: RAB#54 paid up to 20.09.2025 : 97.16%	-	-
2	MAPS/CTC/EM/PUBLIC/ET886/2024 dt.28-02-2025	Supply and installation of Electrical and auxiliary items for OESC Building including associated civil works at NPCIL MAPS DAE site.	Public	28-02-2025	Two Bid system	14.04.2025	2	1. M/s. Sabari and Leon Electricals Pvt Ltd (L1) 2. M/s. Konstelec Engineers Ltd (L2)	NIL	Yes	12894 & 11.11.2025	1. M/s. Sabari and Leon Electricals Pvt Ltd	106943671	two years (730 Days) 24.11.2027	25.11.2025	Physical progress of work is 0.001% & financial progress is 0%	-	-

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **KAKRAPAR GUJARAT SITE - KAPS-1 TO 4**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
1	KAPS/CTC/COMMON/EMG/2022/ET/1334	Construction of 1 No. "F" Type Bungalow and 58 Nos. "D Special" Type Apartments including providing comprehensive design consultancy only for "D Special" for Kakrapar Gujarat Site Township	Public Tender	16-01-2023	Two Bid system	13-02-2023	3	1. M/s M H Khanusiya	1. M/s R N Dobariya 2. M/s Shripad Conchem Pvt. Ltd	Yes	KAPS/CTC/COMMON/EMG/CAP/2023/WO/90244	M/s M H Khanusiya	14.2	24 months 30-Aug-2025 and Extended upto 11-March-2027	01-08-2023	71.83%	-	Dec-2025 D special apartments: Block 1 - (A to E): D & E - Block - 3rd slab RCC completed. A & B - Block - 4th slab Shuttering & Reinforcement work is in progress. C - Block - Column RCC and Reinforcement above 3rd slab is in progress. A, B & C - Block Masonry work is in progress Block A to E - Electrical conduit work is in progress. Block 2 - (F to J): J - Block - External Plaster, Flooring & Bathroom wall tiles and Kitchen Platform work is in progress. F & H - Block - Plumbing work is in progress. I & G -Block - Internal Plastering work is in progress. Surrounding Storm Water Drain and Parking work is in progress.
2	KAPS/CMM-W/COMMON/TRANSPORT/2024/ET-R/1528	Supply & Operation of light vehicles (Cars, SUV's, Pickups & Ambulances) for a period of 36 months at Kakrapar Gujarat Site.	Public Tender	05-07-2024	Two Bid System	15-07-2024	7	1. M/s Geos Enterprises M/s S. A. Travels	1. M/s Bio Waste Management Service 2. M/s MSG Solution and Services Limited. 3. M/s R C Gupta 4. Trinity Enterprises 5. Vinod Transport Company	Yes	KAPS/CMM-W/COMMON/TRANSPORT/REV/2024/WO/72379	M/s S. A. Travels	13.22	31-10-2027	01-11-2024	38.22%	-	-

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAIGA SITE - KGS-1 to 4																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	NPCIL/KGS/CTC/E&US(CIVIL-INFRA/2019-20/ET/1328	Construction of On-site Emergency Support Center (OESC) and allied works at kaiga Site.	Public Tender	25.11.2019 to 09.12.2020	Two bid System	Corrigendum (30.12.2020)	Five(05) Numbers	1) Liya Infratech Pvt Ltd, 2) M.H.Khanusia, Gujarat, Mangalore. 3) M/s RMR Construction, bangalore. 4) M/s P.C.Snehal construction Pvt Ltd, Ahmedabad. 5) Rhetoric Technologies Pvt Ltd, Jaypur	Nil	YES	LOI No. NPCIL/KAIGA/CTC/LOI-1328/ 2020-21/ 104 LOI dated 31.12.2020	M/s Rhetoric Technologies Pvt Ltd, Jaypur Rajasthan	33.03	31.10.2023	31.10.2022	i) Excavation work completed. ii) 23% work complete. (w.r.t. total contract value) iii) Geo-mapping is completed. & Geo mapping report also submitted. vi) For Geo-Technical Investigation, drilling completed. Testing is in progress. Administrative approval obtained for the Provisional Extension of time upto 31-12-2025	i) Delay from AERB in giving permission for earthwork excavation. ii) Delay in issue of WO. iii) Slow rate of progress because of Hard rock"	10.02.2024 (Ext. 30.04.2025) Administrative approval obtained for the Provisional Extension of time upto 31-12-2025
2	NPCIL/KGS/CTC/EM U-3-4/2021-22/51300/WO/1611	Bay extension, intallation, commissioning of its auxiliaries and erection of 2X125 MVAR bus reactors at KGS 3&4	Public Tender	28.01.2022 to 08.02.2022	Two bid System	Corrigendum VII Submission on 22.10.2022	Two (02) numbers	1) M/s Siemens Ltd, 2) GE T&D India Ltd	Nil	YES	800374 Dtd. 14.06.2023	M/s Siemens Ltd. Seethakathi Business Centre, Chennai, Tamil Nadu	18.5	20.06.2025	21.06.2023	Work is in Progress 99% Work completed. CEA inspection is planned in 2nd week of January. Bus reactor charging is expected in Jan 2026. Second Extension is proposed upto 20.12.2025	-	-
3	NPCIL/KGS/CTC/FH S-1&2/2022-23/ET/1787	Transportation of Special Material in Shielded Flask from KGS-1&2, Kaiga to SFSE, Kalpakkam and back to KGS 1&2 by road	Public Tender	25.04.2023 to 08.05.2023 31.05.2023 to 21.06.2023 (CORRIGENDUM-I)	Two bid System	Corrigendum I Submission on 21.06.2023	Four (04) numbers	M/s CJ Darcl Logistics Ltd.	1) NTC logistics India Pvt. Ltd 2) M/s Balmer lawrie & Co. Ltd 3) M/s MFC Transport Pvt. Ltd	YES	303348 Dtd. 07.12.2023	M/s CJ Darcl Logistics Ltd., 19, tiak bazar hisar, Haryana	12.77 Excl GST	26.12.2024	27.12.2023	Work is in Progress 96% Work completed.EXT UPTO 31/03/2026 approval under progress	-	-
4	NPCIL/KGS/CTC/FH S-1&2/2023/ET/1824	KGS-1 En-mass Coolant channel replacement work	Public Tender	06.12.2023 to 27.12.2023	Two bid System	27.12.2023	One number (1)	M/s Avasarala Technologies Limited	M/s Avasarala Technologies Limited	YES	303355 dt. 01.05.2024	M/s Avasarala Technologies Limited., #60 Somanahalli, 26th KM Kanakapura Road, Bangalore	25.74/(Excl 18%GST)	31.08.2027	01.03.2025	Work is in progress 51% EMCCR preparatory works are completed.	-	-
5	NPCIL/KGS/CTC/MM U-1&2/2023/ET-1830	En-Masse Feeder Replacement activity of KGS-1.	Public Tender	22.12.2024 to 12.01.2024	Two bid System	12.01.2024	One number (1)	M/s Weltech engineers,	M/s Weltech engineers	YES	303358 dt. 03.06.2024	M/s Weltech engineers, 6/73 bazar street sadras kalpakkam kanchipuram Tamilnadu	10.45 (Excl 18%GST)	14.12.2026	15.12.2024	Work is in progress 34%.	-	-
6	2024_NPCIL_188688_1	Construction of 2 nos of multistoried Tower blocks (Silt +10 storied) comprising of 120 nos of type 'D' residential quarters in Phase-3 at Kaiga Township	Public Tender	04.03.2024 to 01.04.2024	Two bid System	01.04.2024	Three (03) Numbers	1. M/s Nandi Associates 2. New homes infrastructure 3. NIR construction Pvt. Ltd.	NIL	YES	500079 dt. 17.09.2024	M/s Nandi Associates., Ground floor, No. 11, 1st cross sundar nagar gokul extn. Bengaluru - urban	39.07	24.09.2026	17.09.2024	Work is in Progress 15%	-	-
7	GeM/2024/B/5324550	Transportation of Special Material in Shielded flask from KGS-3&4 Kaiga to SFSE, Kalpakkam and movement of flask back to KGS 3&4 by road	Public Tender	09.09.2024 to 30.09.2024	Two bid System	30.09.2024	Ten (10) Numbers	1) M/s AGARWALS CARRIERS CORPORATION OF INDIA 2) M/s CJ DARCL LOGISTICS LIMITED 3) M/s NTC LOGISTICS INDIA PRIVATE LIMITED 4) M/s MFC TRANSPORT PRIVATE LIMITED 5) M/s RESHAMSINGH AND COMPANY PRIVATE LIMITED 6) M/s SEA LAND SUPPLY CHAIN SERVICES PRIVATE LIMITED	1) M/s ALL WAYS BEST CARRIERS 2) M/s MANDAL INDUSTRIES PRIVATE LIMITED 3) M/s PRISM LOGISTIC PRIVATE LIMITED 4) M/s PROCAM LOGISTICS PRIVATE LIMITED 5) M/s RESHAMSINGH AND COMPANY PRIVATE LIMITED 6) M/s SEA LAND SUPPLY CHAIN SERVICES PRIVATE LIMITED	YES	900981 dt. 12.03.2025	M/s MFC Transport Private Limited, 1201, 12th floor DLH park S V Road Goregaon West Mumbai, Maharashtra	8.39	07.08.2027	Yet to start. (08.06.25)	Shock absorber assemblies, mounting frame for flask transportation is being fabricated at a suppliers shop. Work in progress 0%	-	Shock absorber assemblies, mounting frame for shock absorber assembly for flask transportation are being fabricated at a suppliers shop. Hence the work is not yet started.
8	GEM/2024/B/5732845	"Providing brand new 08nos. 49-52+D seater completely ready built Bus(Bus body & Chassis manufactured by the same manufacture) with drivers and attender on hire basis and operation on monthly basis for Kaiga Generating Station for the period of three years."	Public Tender	27.12.2024 to 16.01.2025	Two bid System	16.01.2025	Sixteen (16) Number	1) M/s ANNPURNA TAXI SERVICE 2) M/s EX-SERVICEMAN SECURITY SERVICES 3) M/s EXSERCO INTEGRATED SERV-TECH PRIVATE LIMITED 4) M/s LUCKY CAB SERVICE 5) M/s ATS SERVICES 6) M/s NEXTGEN COACHES PRIVATE LIMITED 7) M/s RAKSHAN ENTERPRISES 8) M/s ROYAL SARDAR ENTERPRISES 9) M/s SURYAUDAY FLEET CARRIER LLP 10) M/s V B ENGINEERING SYSTEM 11) M/s VAJRESHWARI ENTERPRISES 12) M/s VIKAS TRANSLINES PRIVATE LIMITED PRIVATE LIMITED	1) M/s ACC LOGISTICS 2) M/s EXEVIAN QUANTECH PRIVATE LIMITED 3) M/s KHAIRA TOURIST SERVICE 4) M/s SRI TIRUPATI TRAVELS	YES	GEMC-511687700807168 Date : 24-Apr-2025	M/s ROYAL SARDAR ENTERPRISES PRIVATE LIMITED	8.12	Service End Date : 22-Jul-2028	23.07.2025	Work under progress 13.23%	-	-
9	2024_NPCIL_211939_1	Construction of one multistoried Tower block (Silt +10 storied) comprising of 60 nos of type 'C' residential quarters in phase-3 at Kaiga Township	Public Tender	22.10.2024 to 13.11.2024	Two bid System	13.11.2024	Five(05) Numbers	1) M/s NANDI ASSOCIATES 2) M/s NEW HOMES INFRASTRUCTURE 3) M/s RAMSHREE GLOBAL CONSTRUCTIONS PRIVATE LIMITED	1) M/s SWEET HOME CONSTRUCTIONS 2) M/s SIRI CONSTRUCTIONS INFRASTRUCTURE PRIVATE LIMITED	YES	500089 dt. 04.04.2025	M/s Nandi Associates	18.8	11.04.2027	11.04.2025	Tree cutting and dismantling of old union office is in progress 0%	-	-
10	2025_NPCIL_224802_2	Balance work of "Construction of 60 No's of Executive Apartments at Kaiga Township.	Public Tender	07.03.2025 to 02.04.2025	Two bid System	07.04.2025	Two (02) numbers	1) M/s NEW HOMES INFRASTRUCTURE 2) M/s STRUSTI ENGINEERS	1) M/s NEW HOMES INFRASTRUCTURE	YES	102164 dt. 11.08.2025	M/s STRUSTI ENGINEERS	11.11	16.08.2027	17.08.2025	Work is in Progress. 4% Work completed	-	-

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAIGA SITE - KAIGA-5&6																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	NPCIL/KGS/CTC/CIVIL-5&6/2022/WO/1498	Main Plant Civil Works for Kaiga-5&6 (Package-1) Earthwork, Dewatering, Confirmatory sub-soil investigations, Consolidation grouting & PCC (Mud mat) for main plant buildings, Kaiga 5&6	Public Tender	02.02.2021 to 06.02.2021	Two bid System	Corrigendum II Submission on 23.02.2021	Forteen(14) Numbers	1) M/s Bekem - Avantika-Siri (JV) (M/S Bekem Infra Project Pvt. Ltd- Lead partner) 2) M/s. SRRCIPL - SIPIL (JV) 3) M/s. ITD cementation India Ltd. 4) Bridge and roof co. India Ltd.	1) M/s. PC Snehal Construction Pvt. Ltd. 2) M/s. KEC Internation limited 3) M/s SRR Projects Pvt. Limited 4) M/s MHK AT PLT (JV) 5) M/S Surya cons. Pvt. Ltd 6) M/S. Suroj Buildcon Pvt 7) M/s. RMN infrastructures limited 8) M/s. Gannon Dunkerly and Co. Ltd. 9) M/S LAN - YCC-ACG (JV) 10) M/s Tarmat- Sonai (JV)	YES	NPCIL/KGS/CTC/CIVIL-5&6/2022/WO/1498 dated. 22.04.2022	M/s Bekem Infra Project Pvt. Ltd. - Lead Partner Hyderabad, Telangana	127.08	21.10.2023	22.04.2022	Work is in Progress 86%	-	21.02.2023 (Ext. 30.06.2024) (Ext. 31.10.2024) (Ext. 30.06.2025) Extension under approval till 31.07.2026
2	CMM/FTP/09-30-1-1255	Design, Engineering, Supply, Inspection, Testing, Packing, Forwarding, Transportation to Site, Guarantee, Storage, Fabrication, Civil works, Erection, Examination, Testing, Commissioning, Operation and Maintenance of Nuclear Island Mega EPC Package (NIMEP) for Kaiga-5&6 Project as per the Technical Specification and Drawings under Tender No. CMM/FTP/09-30-1-1255	Public Tender	44962	Two bid System	45026	Three (03) Numbers	1.BHARAT HEAVY ELECTRICALS LIMITED AND TOUBRO LIMITED AND 3.MEGHA ENGINEERING AND INFRASTRUCTURES LIMITED	-----	YES	CMM/FTP/09-30-1-1255/PO/0047 & 23-04-2025	M/s MEGHA ENGINEERING AND INFRASTRUCTURES LIMITED	12786.93	22-4-2031	23-04-2025	Enabling work is in progress 0%	-	-
NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : JAITAPUR NUCLEAR POWER PROJECT																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
NIL																		
NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KUDANKULAM SITE - KKNPP-1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
1	NPCIL/KK-1&2/TRANSPORT/PT/2022/132 (GEM/2022/B/2631320, Dated: 13-10-2022)	Supply of 10 nos. brand new buses (50 seater) on hire	E-Tender	13.10.2022	Two Bid	14.11.2022	3	2 (Two) 1. M/s. Ahlam Travels, Nagercoil. 2. M/s. New Yadav Tourist, New Delhi.	1 (One) M/s. Shaunak Arora, Kota.	Yes	GEMC-511687753516753 dated 03.01.2023	Ahlam Travels, 62-1/9, Assisi New Building, Court Road, Nagercoil-629 001. Phone: 94652 223706 Mobile - 9442023706 E-mail: ahlamtravels@gmail.com	10.98	36 months(01.04.2026)	02.04.2023	Physical Progress: 91.66 Financial Progress: 82.38	-	-
2	NPCIL/KK-1&2/O&M/W&M&A/P/T/2022/09	Operation and Maintenance Contract of Desalination plant at KKNPP 1&2 for five years	E-Tender	30.01.2022	Two Bid	31.03.2022	1	1(One) M/s. Tata Projects Limited, Hyderabad	Nil	Yes	801032 dated 20.04.2023	Tata Projects Limited, SBG Services, 6th Floor, Splendid Tower, Begumpet, Hyderabad - 500 003, Telangana.	71.71	60 months(31.03.2028)	01.04.2023	Physical Progress: 53.49% Financial Progress: 51.95%	-	-
3	NPCIL/KK-1&2/AD/F&A/PT/2024/177	Purchase of Standard Fire & Special Perils Policy (SFSP) for Cold Zone Assets of KKNPP Unit 1, 2 and Common assets for a period of one year	E-Tender	26.11.2024	Two Bid	17.01.2025	09 Nos.	06 Nos. 1. M/s. Bajaj Allianz General Insurance Company Limited 2. M/s. National Insurance Company Limited 3. M/s. Reliance General Insurance Co. Ltd. 4. M/s. The New India Assurance Company Limited 5. M/s. The Oriental Insurance Company Limited 6. M/s. United India Insurance Company Limited	03 Nos. 1. M/s. ICICI Lombard GIC Ltd., 2. M/s. IFFCO-TOKIO GENERAL INSURANCE COMPANY LIMITED 3. M/s. Universal Sampo General Insurance COMPANY Limited	Yes	GEMC-511687709155315 dtd 26.03.2025	M/s. Reliance General Insurance Company Limited	-----	01 Year(30.03.2026)	31.03.2025	Insurance Policy is live till 30.03.2026 / Physical & Financial progress is Not Applicable for this contract as Insurance is a Contingent Liability	-	Work in progress.
4	NPCIL/KK-1&2/O&M/OPERATION/PT/2024/48 (GEM/2024/B/4805065, Dated 25.03.2024)	Support services for operation and monitoring of various reactor and auxiliary systems in KKNPP Unit-1&2 for 24 Months (2 Years)	E-Tender	25.03.2024	Two Bid	15.04.2024	3	03 (Three) 1. M/s. Enmas India Private Limited, Chennai 2. M/s. Voltech O And M Services Privated Limited, Chennai	01 (one) M/s. Infinite E-Governance Services Private Limited, Vijapur	Yes	GEMC-511687723980135 dated 25.07.2024	Voltech O And M Services Private Limited, Voltech Eco Tower, No.2/429, Mount Poonamalle Road, Ayyappanthangal, Chennai - 600 056.	14.42	24 months(05.08.2026)	06.08.2024	Physical Progress:66.60 Financial Progress:60.94	-	-

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KUDANKULAM SITE - KKNPP-3 to 6																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
1	NPCIL / KK3&4 / CONST / CIVIL / PT / 2016 / 18	Construction of Hydro- technical structure for Phase-2 of KKNPP	Public Tender	23.04.2016	Two	26.09.2016	4	2 Nos. 1. M/s Larsen and Toubro 2. M/s Afcons Infrastructure Pvt Ltd.	2 Nos. 1. M/s Hindustan construction company Ltd. 2. M/s Reliance infra ltd.	Yes	Work order No. : 200819 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 567 Dt : 03.03.17)	M/s Larsen & Toubro Ltd	2197.00	30.04.2023	17.03.2017	Financial progress up to last month - 141.98%	---	-
2	NPCIL / KK3&4 / CONST / CIVIL / PT / 2016 / 33	Construction of Reactor Building, Reactor Auxiliary Building, Turbine Building, Diesel Generator Building & other Safety related Structures of KKNPP 3&4	Public Tender	10.05.2016	Two	21.09.2016	7	4 Nos. 1. M/s Larsen & Toubro Ltd 2. M/s Reliance Infrastructure Limited 3. M/s Simplex infrastructure Limited 4. M/s TATA Projects Limited	3 Nos. (i) M/s Hindustan Construction Company Ltd (ii) M/s Shapoorji Pallonji & Co Pvt Limited (iii) M/s Nagarjuna Construction Co Ltd	Yes	Work Order No. : 200820 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 568 Dt : 03.03.17)	M/s Larsen & Toubro Ltd	1593.87	30.06.2022	31.03.2017	Financial progress up to last month - 104.45%	---	-
3	NPCIL/KK-3&4/CONST/MECH/PT/2018/56	Erection work of Turbine, Generator, Condenser and Secondary Cycle & Sea water System equipments and piping including painting , insulation, anti- corrosive coating and structural steel works in Turbine Buildings and Sea water structures of KKNPP 3&4.	Public Tender	14.06.2018	Two	25-06-2018 & 29-08-2018	3	02 Nos 1. Bharat Heavy Electricals Limited 2. Reliance Infrastructure Limited	1 No M/s. Tata Project Limited	Yes	WO no: 400442	M/s. BHEL	440.91	27.11.2023	28.06.2019	Financial progress up to last month - 45.42%	---	-
4	NPCIL/KK-3&4/CONST/MECH/PT/2018/60	Handling, transportation, pre-fabrication, assembly, welding, erection, inspection & testing of piping and erection of associated equipment along with accessories, structures, insulation for nuclear and nuclear auxiliary systems in Reactor, Reactor auxiliary buildings, solid radioactive waste reprocessing and storage building and new fuel storage building of KKNPP Unit- 3&4	Public Tender	30.06.2018	TWO	11.07.2018	2	02 Nos 1. Bharat Heavy Electricals Limited 2. M/s. Tata Project Limited	-	Yes	WO no: 400444	M/s. BHEL	486.62	24.02.2024	25.08.2019	Financial progress up to last month - 46.86%	---	-
5	NPCIL/KK-3&4/CONST/CIVIL/INFRA/PT/2018/150	Construction of 360 Nos. (D-type 240 Nos., D-special-80 Nos. and E-type-40 Nos.) of residential quarters (9 blocks of G+10 floors) at Anuvijay Township	Public Tender	12.02.2019	Two	20.02.2019	4	04 Nos 1. M/s. SOM & VCL(JV) 2. M/s. Renaatus Projects Private Limited 3. M/s. Sipa Projects and Infrastructure (I) Pvt.Ltd 4. M/s. URC Construction Private Limited	NIL	Yes	WO no: 200920	M/s. SOM VCL (JV)	137.60	05-09-2022	06-03-2020	Financial progress up to last month - 100%	-	-
6	NPCIL/KK-3&4/CONST/MECH/PT/2019/44	Erection of Ventilation & Air conditioning, Chilled water & Fire fighting systems equipment, piping issued as free issue material; including supply, fabrication & erection of ventilation ducting, support structures for equipment, duct & piping; surface preparation, supply & application of anticorrosive painting, hot & cold insulation of ducting & piping of main plant buildings of KKNPP-3&4 (VACF- Erection Package)	Public tender	31-05-2019	Two	27-07-2019	1	M/s PES Engineers Pvt. Ltd	nil	Yes	WO: 400453 dt. 30.11.2021	M/s PES Engineers Pvt. Ltd	241.29	11-10-2025	12-10-2021	Financial progress up to last month - 55.76%	-	-
7	NPCIL/KK-3&4/CONST/PMS/PT/2020/90	Erection All Risk Policy of KKNPP units 3&4	Public tender	08-09-2021	Two	02-11-2021	6	1. M/s. The New India Assurance Company Limited, Nagercoil. 2. M/s. ICICI Lombard GIC Limited, Mumbai. 3. M/s. Reliance General Insurance Company Limited, Bangalore. 4. M/s. The Oriental Insurance Company Limited, Mumbai.	1. M/s. National Insurance Company Limited, Tuticorin 2. M/s. Bajaj Allianz General Insurance Company Limited, Mumbai	Yes	WO: 700099 dtd: 23.07.2022	M/s. The New India Assurance Company Limited, Nagercoil.	17717.70,000.00	25/07/2026	26/07/2022	Financial progress up to last month - 88.25%	-	-
8	NPCIL/KK-3&4/CONST/CIVIL/PT/2023/24	supply and application of protective coating and antifouling coating for hydro technical structures (HTS) in contact with sea water for KKNPP3-	Public tender	30-03-2023	Two	25-05-2023	3	2 no. of bidders, 1. M/s.Ocean Life Spaces India Pvt. Ltd, Chennai 2. M/s.HG India (Consortium), Nagpur	One Bidder, M/s. SOM VCL JV, Gurageon	Yes	LOI no: NPCIL/KKNPP/CTC/2024/S/103 dtd: 23/01/2024 (WO no-201022)	M/s.Ocean Life Spaces India Pvt. Ltd, Chennai	17600,00,001.00	31-08-2024	02-01-2024	Financial progress up to last month - 119.57%	-	-
9	NPCIL/KK-3&4/CONST/MECH/PT/2024/29	Implementation of modifications in Generator, Secondary cycle and Sea water systems piping at KKNPP-3&4	Public tender	06-03-2024	Two Bid	15-04-2024	2	02 nos. Qualified 1. M/s Powertech Mech Private Limited 2. M/s WELTECH ENGINEERS	NIL	Yes	400467	M/s. welltech	1766,09,145.00	19-09-2025	23-07-2024	Financial progress up to last month - 32.05 %	-	-
10	NPCIL/KK-3&4/CONST/MECH/PT/2024/34	Handling, transportation, fabrication, welding , erection, inspection of piping and metal structures for implementation of design change notice and revised working drawings in Reactor safety and Reactor auxiliary buildings of KKNPP Unit-3 & Unit -4.	Public tender	14-03-2024	Two Bid	13-04-2024	4	03 nos. Qualified 1. M/s. Weltech Engineers 2. M/s. PES Engineers Private Limited 3. M/s. Power Tech Mech Private Limited	One Bidder, 1. M/s.Hardware Tools and Machinery Projects Pvt. Ltd.	Yes	400470	M/s. welltech	16,57,53,300	02-08-2026	03-08-2024	Financial progress up to last month - 16.50%	-	-
11	NPCIL/KK-3&4/CONST/CIVIL/PT/2024/35	Implementation of modifications as per DCN, FCN, Revised WDS, execution of new scope, completion of hold portions of structures under main plant civil contract at KKNPP-3&4	Public tender	23.03.2024	Two Bid	17-04-2024	2	1 Party (M/s S.A.V.,Vadakkankulam)	1 Party (M/S S.R.S ,Tuticorin)	Yes	201034	M/S S.A.V ,Vadakkankulam	2717,59,242.00	18-08-2026	th week of August 202	Financial progress up to last month - 40.32%	-	-

12	NPCIL/KK-3&4/CONST/PMS/PT/2025/53	Dredging, rock placing and concreting works for Existing Jetty and its associated structures at KKNPP.	Public tender	03-04-2025	Two Bid	23-04-2025	2	1 Party (M/s S.A.V.,Vadakkankulam)	M/s RK & Sons	Yes	700106 ,Dt: 21.11.20025	1 Party (M/s S.A.V.,Vadakkankulam)	10.53	24-11-2027	06-12-2025	Work under progress	-	-
13	NPCIL/KK-3&4/CONST/Mech/PT/2024/140	In-situ modification and Erection of Carbon Steel Ducting (including supply and fabrication), Carbon Steel Piping/Stainless Steel Piping, Structural Supports, Anti Corrosive Painting and Erection of associated Ventilation Equipments & newly introduced Val	Public tender	16-10-2024	Two Bid	05-09-2024	5	1.MGR Fabricators Pvt. Ltd. 2. PES Engineers Pvt. Ltd.	1. Samay Projects Services Pvt. Ltd. 2. Weltech Engineers	Yes	400472	M/s MGR FABRICATORS PRIVATE LIMITED	17.22	18-05-2027	19-05-2025	Financial progress up to last month 3.35%	-	-
14	NPCIL/KK-3&4/CONST/MECH/PT/2024/117	Supply, fabrication, erection and testing of (i) Temporary brine line and chemical disposal line from desalination & waste water neutralization plant of KKNPP-3&4 to KKNPP Unit-2 out fall (ii) Sea water supply & return line for N2 generation plant along with associated structure and equipment's and other miscellaneous jobs for KKNPP-3&4	Public tender	20-08-2024	Two Bid	16-09-2024	5	1. M/s. MHK BUILDCON LLP 2. M/s. MGR Fabricators Pvt. Ltd. 3. M/s. PES Engineers Pvt. Ltd. 4. M/s. Ultratech Engineers 5. M/s. Dipesh Engineering Works	Nil	Yes	400473	M/s. MHK BUILDCON LLP Ltd.,	11.49 Cr	19-05-2027	20-05-2025	Financial progress up to last month 2.75%	-	-
15	NPCIL/KK-3&4/CONST/Mech/PT/2023/122	Erection of Ventilation equipment and connected ducting, metal structures inside reactor buildings of KKNPP-3&4.	Public tender	12.12.2023	Two Bid	08-01-2024	4	1. M/s. Power Tech Mech Private Limited 2. M/s. Weltech Engineers 3. M/s. PES Engineers Pvt. Ltd.	1. M/s. SP Enterprises	Yes	400468 & 17.07.2024	M/s. Power Tech Mech Pvt. Ltd.	13.62 Cr. (Excl. GST)	29.07.2026	30-07-2024	Financial progress up to last month 26%	-	-
16	NPCIL/KK-3&4/O&M/EMU/PT/2024/39	Operation and Maintenance of 230 KV GIS and other auxiliary systems and equipments in operating island of KKNPP unit-3&4	Public tender	23-04-2024	Two bid	06-07-2024	1	1. M/s Voltech O and M Services Pvt Ltd	NIL	Yes	GEMC-51168779257572	M/s Voltech O and M Services Pvt Ltd	11.45 Cr (with tax)	19-03-2027	20-03-2025	Financial progress up to last month 10.8%	-	-
17	NPCIL/KK-3&4/O&M/CMU/PT/2024/67	Commissioning and Maintenance of Electrical and Process Instrumentation Systems of KKNPP Unit 3&4	Public tender	04-06-2024	Two Part	25-06-2024	5	1. T&C Engineers Pvt. Ltd. 2. Core Energy Systems Ltd. 3. Voltech O&M Services Pvt. Ltd.	1. Libin Erectors 2. PN Energy & Consultants.	Yes	GEMC-511687701786237	M/s T&C Engineers Pvt.Ltd.	13.34 Cr	30-07-2027	01-08-2025	Financial progress up to last month 5.97%	-	-
18	NPCIL-HQ / CTC / KKNPP 3&4 / CONST / CIVIL / Nomination / 2021 / 01	Construction of Spent Fuel Storage Facility (SFSF) for Kundankulam Unit-3&4	Manual mode (Nomination)	NA	Single part	NA	1	NA	NA	NA	LOI : NPCIL / ED(P-LWR) / 2021 / M / 71 Dt : 27.08.2021	M/s. Larsen & Toubro Limited, Chennai	241.38	36 months (08.09.2024)	09-09-2021	Financial progress up to last Month - 92.59 %	NIL	Work in progress.
19	NPCIL/KK-5&6/CONST/CIVIL/PT/2020/49	Construction of Reactor Building, Reactor Auxiliary Building, Turbine Building, Diesel Generator Building and other Safety Related Structures of KK-5&6	E-Tender	16.06.2020	Two Bid	23.09.2020	3	2 (Two) 1. M/s. Larsen & Toubro, Chennai 2. M/s. TATA Projects Ltd., Secunderabad	1 (One) M/s. AFCONS Infrastructures Limited, Mumbai	Yes	LOI : NPCIL/KKNPP/CTC/2021/S/338 Dt : 11.02.2021 WO : 200947 Dt : 20.04.2021	M/s. Larsen & Toubro, Chennai	2304.89	64 months (24.06.2026)	25.02.2021	Financial progress up to last month - 49.50 %	NIL	Work in progress.
20	NPCIL/KK-5&6/CONST/MECH/PT/2021/130	Inland Transportation (by road/ barge) and Warehouse Management for KKNPP-5&6	Public Tender (E-Tender)	11.11.2021	Two part	27.11.2021	6	Bidder-1/6: M/s. CJ DARCL CONSORTIUM (i) M/s. CJ DARCL Logistics Limited (Leader of consortium), (ii) M/s. Nabros Transport Private Limited (Consortium Partner). Bidder-2/6 :EXGGB Consortium.(i) M/s. Express Global Logistics Private Limited (Leader of consortium);(ii) M/s. Bertling Logistics India Private Limited (Consortium Partner); (iii) M/s. Globe Forwarding Agencies Private Limited (Consortium Partner). Bidder-4/6 :PRISMURBY Consortium. (i) M/s. Prism Logistics Private Limited (Leader of consortium); (ii) M/s. Ruby Infralogistics Private Limited (Consortium Partner). Bidder-5/6 : M/s. Total ABC consortium.(i) M/s. ABC India Limited (Leader of consortium); (ii) M/s. Total Movements Private Limited (Consortium Partner); (iii) M/s. JH Parabia Transport Private Limited (Consortium Partner). Bidder-6/6: DB Consortium. (i) M/s. Deugro Projects (India) Private Limited (Leader of consortium);(ii) M/s. Boxco Logistics India Private Limited (Consortium Partner).	Bidder-3/6 :M/s. Ardeshir B. Cursetjee & Sons Limited	Yes	LOI No. NPCIL/KKNPP/CTC/2022/S/1360 01.06.2022 WO:400456 Date: 16-08-2022	M/s. CJ DARCL CONSORTIUM. (i) M/s. CJ DARCL Logistics Limited (Leader of consortium), (ii) M/s. Nabros Transport Private Limited (Consortium Partner).	51.054	13.06.2026	14.06.2022	Financial progress up to last month - 90.21 %	NIL	Work in progress.
21	NPCIL/KK-5&6/CONST/CIVIL/PT/2023/47	Geotechnical Investigations and Construction of On Site Emergency Support Centre.	two part e-public tender basis	28.06.2023	Two part	25.07.2023	1	M/s. RK & SONS	NA	NA	201020 Dated:27.01.2024	M/S RK & Sons,Salem	37.8735354	(09.02.2024)+ 27 months	09.02.2024	Financial progress up to last month - 20.53 %	NIL	Work in progress.
22	NPCIL/KK-5&6/CONST/E&IPT/2024/80	Tail end risk marine insurance policy for inland transit of Russian Federation (RF) consignments supplied vide Break-bulk / container /air shipment from Tuticorin port / any Indian Airport to KKNPP site.	Public Tender (E-Tender)	26.06.2024	Two part	18.11.2024	7	5 (Five) No's of parties Qualified. 1. M/s. Bajaj Allianz General Insurance Company Limited 2. M/s. ICICI Lombard General Insurance Company Limited 3. M/s. National Insurance Company Limited 4. M/s. Reliance General Insurance Company Limited 5. M/s. United India Insurance Company Limited	2 (Two) No's of parties Disqualified. 1. M/s. IFICO-TOKIO General Insurance Company Limited 2. M/s. The New India Assurance Company Limited	Yes	Contract No: GEMC-511687732214693 Dated 06.05.2025	M/s. Reliance General Insurance Company Limited	41.7472369	Service End Date - 11.05.2027	Service Start Date - 12.05.2025	Financial progress up to last month - 20.48 %	NIL	Work in progress.
23	NPCIL/KK-5&6/CONST/CIVIL-INFRA/PT/2024/170	Construction of MGH, CISF office, vehicle parking shed, masonry wall, chain link fencing, watch tower / post, road etc., for KKNPP 1-6 units	E-Tender	06-12-2024	Two Part	26-12-2024	03 (No)	(03. No) 1. M/s. RK&Sons 2. M/s. SAV Construction 3. M/s. Leval Builders Private Ltd.	Nil	Yes	201047 dt: 12.06.2025	M/s. RK & Sons	1397.74	46197	25-06-2025	Financial progress up to last month - 20.12 %	NIL	Work in progress.

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KOVVADA NUCLEAR POWER PROJECT																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks

NIL

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : GORAKHPUR HARYANA ANU VIDYUT PARIYOJANA																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks

1	NPCIL/GHAVP/CTC/2018/PT-85	Construction for Main Plant Buildings and Structures and other associated works (Civil Package-II) of Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 at Village: Gorakhpur, Distt. Fatehabad, Haryana.	Public e-Tender	15-06-2018	Two bid system.	23-08-2018	5	01) M/s. Tata Projects Ltd.	04) M/s. BHEL, M/s. Simplex Infra. Ltd., M/s. L&T, M/s. Reliance Infra. Ltd.	Yes	GHAVP-1&2/Civil/VO-78, Dtd: 15/02/2019	M/s. Tata Projects Ltd.	2208.85 Cr.	16/02/2025	17/03/2019	Physical progress up to last month - 33.55 % Financial progress up to last month - 40.54 % (Including Escalation and Advance).	Front not available as Remediation work is under progress in Nuclear Building area	16.02.2025 Provisional Extended upto 20.02.2030
2	NPCIL/GHAVP/CTC/2020/PT-127	Design, Manufacture, Construction, Supply, Erection, Commissioning & Testing of four numbers Induced Draught Cooling Towers and allied works for Gorakhpur Haryana Anu Vidyut Pariyojana, Units 1&2, Distt. Fatehabad, Haryana.	Public e-Tender	01-06-2020	Two bid system.	17-08-2019	1	01) M/s. Pahadpur Cooling Towers Pvt. Ltd	NIL	Yes	21110211, Dtd: 10/01/2022	M/s. Paharpur Cooling Towers Pvt. Ltd.	168 Cr.	10-09-2025	04-10-2022	Physical progress up to last month - 12% Financial progress up to last month - 10.48% (Including Escalation and Advance).	Front not available as Remediation work to be done in IDCT area	19.10.2025 Provisional Extended upto 09.04.2026
3	NPCIL/GHAVP/CTC/2021/PT-150	Construction of Guest House, Club House, School, Creche, Transport Office along with External Area Development Works at GHAVP township, Agroha, Distt - Hisar, Haryana.	Public e-Tender	27-08-2021	Two bid system.	30-09-2021	11	10) M/s. Anurag Enterprises, M/s. Surya Contractors Pvt. Ltd., M/s. SB Hospital & Healthcare Private Limited, M/s. RNR Constructions Pvt. Ltd., M/s. RMS Construction Pvt. Ltd., M/s. Bansal Infratech Synergis India Limited, M/s. Tinupati Sarjan Limited, M/s. Harcharan Dass Gupta, M/s. Him Shikhar Construction Pvt. Ltd., M/s. R K Tyagi Constructions Pvt. Ltd.	01) M/s. Ashok Kumar Garg Contractor	Yes	61210220, Dtd: 09/05/2022	M/s. R K Tyagi Constructions Pvt. Ltd.	39.18 Cr.	12-07-2023	06-08-2022	Work Completed. Final bill under process.	Delay analysis concurrence under approval	06.10.2024
4	NPCIL/GHAVP/CTC/2023/PT-196	Development of external area including development of lawns, gardens, sports grounds, roadside plantation and maintenance of same at NPCIL Anugrah Township, Agroha, Dist: Hisar (Haryana).	Public e-Tender	03-05-2023	Two bid system.	03-06-2023	8	04) M/s. Gauri Buildcon Pvt. Ltd., M/s. Sblech Projects & Engineers Private Limited, M/s. VCC Landscapes Private Limited, M/s. Him Shikhar Construction Pvt. Ltd.	04) M/s. Jandu Construction India Pvt. Ltd., M/s. Agrisense Landscape, M/s. Haryana Menpower Services, M/s. Mehta Construction Company	Yes	61210263, Dtd: 03/11/2023	M/s. RBT Projects India Pvt. Ltd. (Amendment in the Company's name from M/s. SB Tech Projects and Engineers Pvt. Ltd. to M/s. RBT Projects India Pvt. Ltd.)	9.65 Cr.	16-11-2025	17-11-2023	Value of Contract is excluding GST amount. Work Completed. Final bill under process.	NA	16.11.2025
5	NA	Additional Geotechnical Investigations, Dewatering/ Ground Improvement Trials and its qualification for remedial actions (Phase-2 works) at GHAVP-1&2 site	Nomination	-	-	-	-	-	-	-	WO-21110275, Dtd: 02/03/2024	M/s Bauer	70.80 Cr.	01-03-2025	16-03-2024	Physical progress up to last month - 99.00% Financial progress up to last month - 87.47%	Final recommendation Reports of different areas are under review.	14.03.2025 Provisional Extended upto 19.01.2026
6	NPCIL/GHAVP/CTC/2025/ST-257	Ground Remediation/ Improvement Works, Post Geotechnical Investigations and associated works under main plant structures of GHAVP-1&2 (Phase-3)	Single	05-04-2025	Single part	20-05-2025	01-01-1900	1) M/s Bauer Engineering India Pvt. Ltd	1) M/s Bauer Engineering India Pvt. Ltd.	-	WO-21110326	M/s Bauer Engineering India Pvt. Ltd.	372 Cr.	10.04.2027	11.10.2025	Physical progress up to last month - 7.25% Financial progress up to last month - Nil	NA	09.04.2027

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : CMPAPP NUCLEAR POWER PROJECT																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks

NIL

Note : Data of MBRAPP site, which is now under ASHVINI, has not been not included in the report.