

**Details of contracts concluded during the month of January 2020 & progress of ongoing contracts (R10 Crore and above)**

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : TARAPUR MAHARASHTRA SITE																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	TMS / CTC / R&D / 2018 / 2010	Construction of PCPTF Structural steel building above Plinth Level at R&D Centre, TMS Tarapur	Public Tender	12-10-2018	Two Bid System	02-12-2018	2	1 M/s. Godrej & Boyce Manufacturing Co. Ltd.	1 M/s. Shivalaya Construction Co Pvt Ltd	Yes	TMS / CTC / R&D / 2019 / W.O. - 1599, dtd. 31/01/2019	M/s. Godrej & Boyce Manufacturing Co. Ltd.	21.3993	Work order revised Completion date 14/02/2020 instead of 06/01/2020	Work order revised Commencement date 15/03/2019 instead of 07/02/2019			a) Fabrication of approximately 36.09 MT of structural steel work of the building completed during the report month.  Till date, a cumulative weight of 771.82 MT of fabrication has been completed including Main structural columns, Crane girders, bracings, steel beams etc. of the building.  b) Erection of approximately 25.02 MT of structural steel done during the report month.  Till date, a cumulative weight of 248.354 MT of Erection has been completed including first part of main structural columns, runners etc.  Installation of platforms for electrical, Control room, stairways is in progress.

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : TAPS 1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : TAPS-3&4																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	TMS/CTC/CMU-3&4/2019/2094 Dt. 04/05/2019	Annual Maintenance Contract for ECIL Supplied Systems of TAPS-3&4 main plants.	Single Tender (One Part)	06-05-2019	Single	20-05-2019	1	1	N. A.	L1	TMS/CTC/CMU-3&4/2019/W.O.- 1663 Dtd. 24/09/2019	M/s. Electronics Corporation of India Limited, Hyderabad	16.0684	N.A.	04-10-2019			(Actual date of Completion 03/10/2021) (Payment upto 03, Jan-2020 Rs.2,00,85,606/-)

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RR SITE																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid System)	Last date of receipt of tender	No. of tender recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of start of work	Actual date of completion	Reasons for delay If any	Remarks

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RR SITE (EMG GROUP)																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item/ nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid System)	Last date of receipt of tender	No. of tender recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of start of work	Actual date of completion	Reasons for delay If any	Remarks

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RAPS-1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RAPS-3&4																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RAPS-5&6																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RAPP-7&8																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr No.	Tender No.	Item/ nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid System)	Last date of receipt of tender	No. of tender recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of start of work	Actual date of completion	Reasons for delay if any	Remarks
1	RAPP-7&8/Civil/PT-03	Construction of Main Plant Civil work -Package-I	Two Part Public Tender	17-12-2009	TWO BID	03-03-2010	10	6 (SIX) (1) M/s HCC Ltd. (2) M/s L&T (3) M/s Gammon India Ltd. (4) M/s Simplex (5) M/s Puri Lloyd & NCC JV (6) M/s Shapoorji & Palonji	04(FOUR) (1) M/s DSC Ltd. & BLK JV (2) M/s SEW Infra Structure & Navuyuga JV (3) M/s Patel Engg. (4) M/s KCT /VRCL/KMB JV	Yes	LOI No. RAPP-7&8/Civil/10000/20000/10/s/17 dated 24-05-2010 and WO No. 78003 Dated 10/06/2010	M/s HCC Ltd. Mumbai	887.91	23-07-2014	24-05-2010	Upto date work done as on 31-01-2020- Rs. 921.00 Crores Approx. Extra Item 20.50 Crores	--	
2	IDCT works- NPC/RRS/178/11-12 T-161	Design, construction manufacturing, supply, erection, commissioning and testing of 4 nos IDCT and allied works at RAPP-7&8	Two Part Public Tender	01-02-2012	Two part tender	04-04-2012	2	2(TWO) 1)GTPL 2)PCTL	NIL	Yes	LOI issued on 30-10-2012 and W.O No-78047 20-12-2012	GTPL Mumbai	78.50	25-05-2016	26-11-2012	As on 31/01/2020 Rs. 38.80 Crores Approx.	--	
3	NDCT NPC/RRS/7&8/12-13/T-433	Natural draught cooling tower and cooling water pump house package for RAPP-7&8 including allied works	Two part public tender	26-12-2012	Two part Tender	23-04-2013	5 (Five)	4(FOUR) 1) M/s. L&T 2) M/s. GIL 3) M/s. HCC & PCTL 4) M/s. BGR	1(ONE) M/s. LANCO Infratech	Yes	LOI issued on 21-01-2014 W.O. No. 78070 dated 01/03/2014	M/s GIL, Mumbai	648.39	31-08-2017	01-03-2014	Up to date work done as on 31/01/20 Rs. 244.00 Crores Approx.	--	
4	NPC/RRS/78/2019/P T-B 1927	Handling, Installation, Alignment, welding & Inspection of Reactor System equipments / components including initial fuel loading and associated activities at RAPP7&8.	PUBLIC TENDER	24-08-2018	TWO BID SYSTEM	13-09-2018	01 (ONE)	M/s Godrej & Boyce Mfg. Co. Ltd. Mumbai	NILL	YES (L1)	W.O NO.-78136, DT-14/05/2019	M/s GODREJ & BOYCE MFG. CO.LTD, MUMBAI	15.97	04-03-2022	05-06-2019	Ongoing. Progress of Work - 27.39% (4.3742 Crores)	--	

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : NAPS 1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
NIL																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : MAPS-1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Public Tender	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
NIL																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAKRAPAR GUJARAT SITE																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
NIL																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAPS-1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
1	KAPS/CTC/1-2/EMCCR/2017/E7/5 29	Enmass coolant channel replacemnt of KAPS Unit-1	Public Tender	04-11-2017	Two Bid	04-12-2017 extended to 11-12-2017	(2) Two nos	(1) One M/s Avasarala Technologies Limited	(1) One M/s GODREJ & BOYCE MANUFACTURING CO. LTD.	Yes	WO No- KAPS/CTC/1-2/EMCCR/CAP/2018/WO/90229 Dtd 14-02-2018	M/s Avasarala Technologies Limited	21.22	24 Months (15-02-2020)	16-02-2018	31-05-2019 100% job completed. Final Bill submitted. WO closing is in progress.	---	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	KAPP-3&4/CIVIL/02/2009	Main Plant Civil Works at KAPP 3&4	Public Tender Pre-qualification I  Pre-qualification II (Pre-Qualification tender was floated before inviting tender for main works)	19-11-2007  04-09-2009	Two part Tender  Two part Tender	05-05-2008  01-06-2009 (For PQ) and 12-10-2009 (For main works).	5 (Five)  12 (Twelve) during PQ and 5 (Five) for main works.	3 (Three) 1. M/s L&T Ltd 2. M/s HCC Ltd 3. M/s Gammon India Ltd  5 (Five) 1. M/s L&T Ltd 2. M/s HCC Ltd 3. M/s Gammon India Ltd 4. M/s Simplex Infrastructures Ltd 5. M/s Alcons Infrastructures Ltd (3 Parties at S.No. 1, 2 and 3 were qualified during earlier Pre-Qualification)	2 (Two) 1. M/s Simplex Infrastructures Ltd 2. M/s Nagarjuna Construction Co Ltd  10 (Ten) 1. Gannon Dunkerly, Pvt. Ltd. 2. Backbone Construction Pvt. Ltd. 3. Era Infra Engineering Ltd. 4. IVRCL Infrastructure & Project Ltd 5. Patel Engineering Ltd. 6. Unity-pandhe Joint venture 7. Consolidated Construction Consortium Pvt.Ltd. 8. B L Kashyap & Sons, 9. DSC-SEW JV 10. Punj Lloyd Ltd	Yes	KAPP-3&4/20000/CIVIL/02/2009/S/WO-80001	M/s. L&T Ltd	844.09	49 months i.e 03-01-2014	04-12-2009	Ongoing, Progress of Work - 99.70%		
2	NPCIL/KAPP3&4/CIVIL/25/2011	Design, Construction, Manufacture, Supply, Erection, Commissioning and testing of four numbers of Induced Draught Cooling Towers and allied works for Kakrapar Atomic Power Project-3&4.	Public Tender	28-03-2011	Two part Tender	18-07-2011	3 (Three)	2 (Two) 1. M/s. Larsen & Toubro Limited. 2. M/s. Paharpur Cooling Towers Limited.	1 (One) 1. M/s Gactel Turnkey Projects Limited.	Yes	NPCIL/KAPP3&4/CIVIL/25/2011 W.O -80073 Dated-10/01/2012	M/s. Larsen & Toubro Limited	72.10	42 Months i.e., 30-06-2015	01-01-2012	Ongoing, Progress of Work - 98.70%	NA	
3	NPCIL/KAPP-3&4/CIVIL/36/2011	Construction of Electrical bay buildings and associate structure at KAPP-3&4	Limited Tender	23-12-2012	Two Part Tender	24-01-2012	1 (One)	M/s L&T	NA	Yes	KAPP-3&4/22000/CIVIL/36/2011/CAP/90196 Dated 19/07/2012	M/S L&T	60.80	06-07-2014	07-07-2012	Ongoing, Progress of Work - 99.96%	NA	
4	KAPP3&4/CIVIL/27/2011	EPC Package of Natural Draught Cooling Towers, Condenser Cooling Water Pump House and Allied Works for KAPP-3&4.	Public Tender	10-06-2011	Two part Tender	13-02-2012	6 (Six)	6 (Six) 1. M/s Larsen & Toubro Limited 2. M/s Gammon India Limited 3. M/s Simplex-Heitkamp-WPIL Consortium 4. M/s Lanco-Harmon Consortium 5. M/s HCC-PCT Joint Venture 6. M/s BGR Energy System Limited	NA	Yes	KAPP3&4/PD/NDCT/2013/ WO 80096 Dated- 12/02/2013	M/s Larsen & Toubro Limited	540.86	36 Months i.e. 14-02-2016	15-02-2013	Ongoing, Progress of Work - 93.40%	NA	
5	KAPS/CTC/3-4/CIVIL/2017/ET/468	EPC Package of Plant Water Intake Screening System with Air Backwash of KAPP-3&4	Public Tender	26-06-2017	Two part Tender	19-08-2017	4 (Four)	4 (Four) 1. M/s FLOWLINES Systems Pvt Ltd 2. M/s MEKA Infrastructure Pvt Ltd 3. M/s MICHIGAN Engineers Pvt Ltd 4. M/s Coastal Marine Constuction and Engg Ltd	NA	Yes	KAPS/CTC/3-4/CIVIL/CAP/2017/WO-80274 Dtd 08/12/2017	M/s Flowline Systems Pvt Ltd	30.11	12 Months of Execution Period + 30 Months of Maintenance Period	21-12-2017	Ongoing, Progress of Work - 84.00%	NA	
6	KAPS/CTC/3-4/CIVIL/2018/ET/561	Construction of Balance Plant Water Pump House, Retaining wall, pipe encasement within Afflux Bund and other miscellaneous works at KAPP-3&4 Project Site.	Limited Tender	09-01-2018	Single Part Tender	22-01-2018	2 (Two)	2 (Two) 1. M/s Desai Infra Pvt Ltd. 2. M/s Pandhe Infracon Pvt Ltd.	NA	Yes	KAPS/CTC/3-4/CIVIL/CAP/2018/WO-80296	M/s Desai Infra Pvt Ltd.	20.05	09-06-2019	10-03-2018	Ongoing, Progress of Work - 92.00%	NA	
7	KAPS/CTC/3-4/CIVIL/2017/ET/498	Construction of Plant Water Drains and storage ponds at KAPP-1104.	Public Tender	16-09-2017	Two Part Tender	26-10-2017	1 (One)	M/s M H Khanusiya	NA	Yes	KAPS/CTC/3-4/CIVIL/CAP/2018/WO-80297 Dated - 07-03-2018	M/s M H Khanusiya	40.93	10-10-2019	10-04-2018	Ongoing, Progress of Work - 49.00%	NA	
8	ET/599	Balance Supply, Fabrication, Erection, Testing, Painting works of CS Piping, SS Piping, CPVC Piping, CS Pipe Supports, Structural Steel Platforms, Sheds, Ventilation System GS Ducts, Erection of Equipments, Installation of Control & Instrumentation system items, Commissioning and trail run of Filtration and D.M. Water Plant of KAPP-3&4.	Public Tender	19-03-2018	Two Bid	20-04-2018 revised to 04-05-2018	2	1 (One) Nuvia-India Pvt. Ltd.	1 (One) Power Tech (Mech) Pvt. Ltd.	Yes	KAPS/CTC/3-4/PIPING/CAP/2018/WO-80340 Dated 21-08-2018	Nuvia-India Pvt. Ltd.	14.51	9 Months 05/06/2019	06-09-2018	Ongoing, Progress of Work - 93.00%	---	

9	ET/577	Supply, Fabrication, Erection, inspection, examination and testing of integrated plant drain collection monitoring & disposal system HDPE piping works at KAPP-1 to 4.	Public Tender	14-02-2018	Two Bid	15-03-2018	2	2 (Two) 1. Creative Entrepreneurs LLP. 2. Gypsum Structural India Pvt. Ltd.	Nil	Yes	KAPS/CTC/3-4/PIPING/CAP/2018/WO-80334 Dated 13-08-2018	Creative Entrepreneurs LLP	11.57	8 Months 27/04/2019	28-08-2018	Ongoing, Progress of Work - 85.00%	---	
10	KAPS/CTC/3-4/CIVIL/2018/ET/732	Construction of On-site Emergency Support Centre (OESC) and allied work at Kakrapar Gujarat Site	Public Tender	01-11-2018	Two Bid	29-11-2018	5	(1) Desai Infrastructure Pvt. Ltd. (2) M/s M H Khanusiya (3) M/s. NATVAR CONSTRUCTION CO. (4) Vishal Builders (5) Som Projects Pvt. Ltd.	N.A.	Yes	KAPS/CTC/3-4/CIVIL/CAP/2019/WO-80362 Dated 18/02/2019.	M/s M H Khanusiya	43.86	18-05-2021	18-03-2019	Ongoing, Progress of Work - 11.00%	---	

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **KGS - 1 to 4**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Public Tender	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	NPCIL/KGS/CTC/E&US(CIVIL-TS)/2018-19/ET/1125	Construction of Executive Apartment tower block (basement+Stilt+10 storied) comprising of 60 flats including all associated services at Kaiga Township	Public Tender	21.02.2019 to 28.02.2019	Two bid system	06.03.2019 (Corrigendum-II)	Two (02) numbers	1. M/s COSTAL CONSTRUCTIONS, Mangalore 2. M/s DESAI INFRASTRUCTURE PVT LTD, Navsari, Gujarat	NIL	YES	101923 dt 25.10.19	1. M/s COSTAL CONSTRUCTIONS, Mangalore	16.69	31.10.2021	01.11.19	Work is in progress		The work of Geo-technical investigation is completed as an extra scope of work. The actual construction will be taken up after confirmation of structural design by the Designers

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **JAITAPUR NUCLEAR POWER PROJECT**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	NPCIL/JNPP/CTC/CIVIL/PT/2016/05	Rain harvesting Pond at JNPP site	PUBLIC TENDER	12-05-2016	Two	22-05-2016	6	1) K.S. POWER 2) DHANIRAM RAMCHANDER	1)M/s Ashwin Infratech Pvt Ltd 2)M/s Kaulgud Constructions Pvt Ltd 3)M/s Manjushree Constructions company 4)M/s Supekar Associates	Yes	2000713	M/s K.S. POWER	10.52	28-08-2018 extended upto 31-03-2020	29-09-2017	59% ( Physical progress is 90 %)		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **KKNPP - 1 to 6**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
1	NPCIL / KK3&4 / CONST / CIVIL / PT / 2016 / 18	Construction of Hydro-technical structure for Phase 2 of KKNPP	Public Tender	23-04-2016	Two	26-09-2016	4	2 Nos. 1. M/s Larsen and Toubro 2. M/s Afcons Infrastructure pvt ltd.	2 Nos. 1. M/s Hindustan construction company Ltd. 2. M/s Reliance infra ltd.	Yes	Work order No. : 200819 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 567 Dt: 03.03.17)	M/s Larsen & Toubro Ltd	2197.00	30-04-2023	17-03-2017	Financial progress up to last month - 18.27%	---	
2	NPCIL / KK-3&4 / CONST / CIVIL / PT / 2016 / 33	Construction of Reactor Building, Reactor Auxiliary Building, Turbine Building, Diesel Generator Building & other Safety related Structures of KKNPP 3&4	Public Tender	10-05-2016	Two	21-09-2016	7	4 Nos. 1. M/s Larsen & Toubro Ltd 2. M/s Reliance Infrastructure Limited 3. M/s Simplex infrastructure Limited 4. M/s TATA Projects Limited	3 Nos. (i) M/s Hindustan Construction Company Ltd (ii) M/s Shapoorji Pallonji & Co Pvt Limited (iii) M/s Nagarjuna Construction Co Ltd	Yes	Work Order No. : 200820 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 568 Dt: 03.03.17)	M/s Larsen & Toubro Ltd	1593.87	30-06-2022	31-03-2017	Financial progress up to last month - 29.72%	---	
3	NPCIL / KK-3&4 / CONST / CIVIL- INFRA / PT / 2018/131	Design and Construct with Precast/Prefab technology 40 Nos of Executive apartments (G+10) at Anuvijay Township	Public Tender	01.11.2018	Two	6.12.2018	1	1 No. M/s. Teemage Builders Pvt. Ltd, Tirupur	Nil	Yes	Work Order No. 200891 LOI vide No. NPCIL / KKNPP/ CTC / 2019 / S / 756 dt. 01.04.2019	M/s. Teemage Builders Pvt. Ltd, Tirupur	15.14	13-04-2020	14-04-2019	Financial progress up to last month - 54.18%	---	
4	NPCIL / KK-3&4 / CONST / CIVIL- INFRA / PT / 2018/102	Construction of extended SBO tank of 10000 Cum Capacity for KK - 3&4 at KKNPP site	Public Tender	01-10-2018	Two	13-11-2018	5	4 nos. 1. M/s. R K & Sons 2. M/s. SPL Infrastructure Pvt. Ltd 3. M/s. Geo Foundations and Structures Pvt. Ltd 4. M/s. Natvar Construction Co.,	1 No. M/s. Annai Constructions	Yes	Work Order No. : 200896 (LOI : NPCIL / KKNPP/ CTC / 2019 / S / 1196 dt. 01.06.2019)	M/s. SPL Infrastructure Pvt. Ltd., Chennai	17.68	13-06-2020	14-06-2019	Financial progress up to last month - 57.76%	---	
5	NPCIL/KK-3&4/CONST/MECH/PT/2018/56	Erection work of Turbine, Generator, Condenser and Secondary Cycle & Sea water System equipments and piping including painting, insulation, anti-corrosive coating and structural steel works in Turbine Buildings and Sea water structures of KKNPP 3&4.	Public Tender	14-06-2018	Two	25-06-2018 & 29-08-2018	3	03 Nos 1.Bharat Heavy Electricals Limited 2. Reliance Infrastructure Limited	1 No M/s. Tata Project Limited	Yes	WO no: 400442	M/s. BHEL	440.91	27-11-2023	28-06-2019	Financial progress up to last month - 0.0 %	---	
6	NPCIL/KK-3&4/CONST/MECH/PT/2018/60	Handling, transportation, pre fabrication, assembly, welding, erection, inspection & testing of piping and erection of associated equipment along with accessories, structures, insulation for nuclear and nuclear auxiliary systems in Reactor, Reactor auxiliary buildings, solid radioactive waste reprocessing and storage building and new fuel storage building of KKNPP Unit- 3&4	Public Tender	30-06-2018	TWO	11.07.2018	2	02 Nos 1. Bharat Heavy Electricals Limited 2. M/s. Tata Project Limited	-	Yes	WO no: 400444	M/s. BHEL	486.62	24-02-2024	25-08-2019	Financial progress up to last month - 0.0 %	---	