













43	CMM/HMP/75-00-10-078	Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	7/22/2016	Two Part	1/31/2017	7	5)BHARAT HEAVY ELECTRICALS LIMITED,	-5	Yes	CMM/HMP/75-00-10-078/e-PO/22877	4/4/2018	Reliance Infrastructure Limited	7577561408	12/3/2022	4/4/2018	IN PROGRESS	NA	HMP
44	CMM/FTP/00-33-01-1176	Manufacture, Storage and ex-works supply of Steam Generators Forgings of material 20 MnMoNi55 for future 700 MWe PHWR Reactors.	Public Tender	9/27/2017	Two Part	11/30/2017	1	1)L&T SPECIAL STEEL AND HEAVY FORGINGS,	-1	Yes	CMM/FTP/00-33-01-1176/e-PO/22555	3/7/2018	L&T SPECIAL STEEL AND HEAVY FORGINGS	4425000000	5/6/2021	3/7/2018	In Progress	NA	FTP
45	CMM/FTP/10-33-1-1158	Mechanical design & analysis, preparation of detailed fabrication drawings and document, inspection and testing of Free Issue Material (FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery and performance guarantee of 700 MWe PHWR Steam Generators alongwith associated handling/erection/installation structures and mandatory spares for GHAVP-1&2 Site.	Public Tender	11/24/2016	Two Part	2/14/2017	3	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Larsen & Toubro Limited,	-1 -2	Yes	CMM/FTP/10-33-1-1158/e-PO/22549	3/8/2018	BHARAT HEAVY ELECTRICALS LIMITED	7360583428	9/7/2022	3/8/2018	In Progress	NA	FTP
46	CMM/FTP/10-33-1-1158	Mechanical design & analysis, preparation of detailed fabrication drawings and documents, inspection and testing of Free Issue Material (FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery, performance guarantee of 700 MWe PHWR Steam Generators alongwith associated handling/erection/installation structures and mandatory spares for GHAVP-1&2.	Public Tender	11/24/2016	Two Part	2/14/2017	3	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Larsen & Toubro Limited,	-1 -2	Yes	CMM/FTP/10-33-1-1158/e-PO/22546	3/8/2018	Larsen & Toubro Limited	7339438883	9/7/2022	3/8/2018	In Progress	NA	FTP
47	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	12/15/2016	Two Part	5/9/2017	4	1)LARSEN AND TOUBRO LTD, 2)BGR Energy Systems Limited, 3)siemens ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	Yes	CMM/MEQ/25-00-2-1116/e-PO/22516	2/22/2018	BGR Energy Systems Limited	862079456	28.03.2023	29.03.2018	In Progress	NA	MEQ
48	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	12/15/2016	Two Part	5/9/2017	4	1)LARSEN AND TOUBRO LTD, 2)BGR Energy Systems Limited, 3)siemens ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	Yes	CMM/MEQ/25-00-2-1116/e-PO/22513	3/29/2018	BGR Energy Systems Limited	3448317824	28.03.2023	29.03.2018	In Progress	NA	MEQ
49	CMM/FTP/10-31-1-1130	Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-2	Public Tender	7/1/2016	Two Part	8/23/2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Larsen & Toubro Limited,	-2 -2	Yes	CMM/FTP/10-31-1-1130/e-PO/22404	3/26/2018	Godrej & Boyce Mfg Co Ltd	1290000000	5/25/2022	3/26/2018	In Progress	NA	FTP
	CMM/FTP/10-31-	Manufacture and Transportation of End Shield Assemblies with	Public					1)Godrej & Boyce Mfg Co Ltd, 2)Larsen & Toubro Limited,			CMM/FTP/10-31-1-1130/e-		Larsen & Toubro						

50	1-1130	loose items for GHAVP-1	Tender	7/1/2016	Two Part	8/23/2016	4	-2	-2	Yes	PO/22402	3/26/2018	Limited	125000000	11/25/2021	3/26/2018	In Progress	NA	FTP
51	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	2/11/2015	Two Part	4/6/2015	2	-2	-	Yes	CMM/OPS/70-00-9-3038 /e-PO/21941	2/28/2018	Kirloskar Brothers Limited	10620000	2/27/2022	2/28/2018	In Progress	N.A.	OPS
52	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	2/11/2015	Two Part	4/6/2015	2	-2	-	Yes	CMM/OPS/70-00-9-3038 /e-PO/21940	2/28/2018	Kirloskar Brothers Limited	380489760	2/27/2022	2/28/2018	In Progress	N.A.	OPS
53	CMM/FTP/10-31-1-1133	Manufacturing, Supply and Guarantee of Reactor Header Assemblies for Primary Heat Transport Systems for GHAVP-1&2 site	Public Tender	8/24/2017	Two Part	10/10/2017	4	-4	-	Yes	CMM/FTP/10-31-1-1133/e-PO/21024	1/22/2018	kay bouvet engg pvt ltd	658912000	10/21/2020	1/22/2018	In Progress	NA	FTP
54	CMM/MEQ/10-33-2-1102	Design, Analysis, Preparation of Drawings, Documents, Procedures, Procurement of Materials, Manufacture, Assembly, Inspection, Testing, Packaging, Supply, Delivery & Guarantee of Primary Coolant Pump Motor Units for GHAVP-1&2 Projects.	Public Tender	8/9/2016	Two Part	10/31/2016	2	-1	-1	Yes	CMM/MEQ/10-33-2-1102/e-PO/20565	1/17/2018	KSB Pumps Limited	4869200000	GHAVP-1 : 16-4-2022 & GHAVP-II : 16-4-2023	17.01.2018	In Progress	NA	MEQ
55	CMM/T&C/75-00-4-105	Design, Construction and Maintenance of Jetty and Associated Structures	Public Tender	7/7/2016	Two Part	10/17/2016	7	-3	-4	Yes	CMM/T&C/75-00-4-105/PO/17989	7/17/2017	deugro Projects (India) Pvt. Ltd.	590000000	7/16/2022	7/17/2017	In progress	Not applicable	T&C
56	CMM/T&C/75-00-4-105	Logistics contract for KKNPP 3&4	Public Tender	7/7/2016	Two Part	10/17/2016	7	-3	-4	Yes	CMM/T&C/75-00-4-105/PO/17988	7/17/2017	deugro Projects (India) Pvt. Ltd.	1629418335	7/16/2022	7/17/2017	In progress	Not applicable	T&C
57	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	6/16/2016	Two Part	7/29/2016	4	-4	-	Yes	CMM/OPS/52-33-9-3050/e-PO/17903	12/7/2017	Walchandnagar industries Ltd	591730352	8/6/2019	12/7/2017	In Progress	N.A.	OPS





60	CMM/HMP/23-70-10-087	specialties, supports, mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS) beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	10/19/2016	Two Part	12/28/2016	3	-3	Yes	CMM/HMP/23-70-10-087/e-PO/17871	12/15/2017	Sterling and Wilson Limited	31434384	6/14/2019	12/15/2017	In progress	NA	HMP
61	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing, erection, commissioning, performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves, NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV), Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors, JBs, LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS) beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	10/19/2016	Two Part	12/28/2016	3	-3	Yes	CMM/HMP/23-70-10-087/e-PO/17870	12/15/2017	Sterling and Wilson Limited	75286151	6/14/2019	12/15/2017	In Progress	NA	HMP
62	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	6/16/2016	Two Part	7/29/2016	4	-4	Yes	CMM/OPS/52-33-9-3050/e-PO/17369	6/12/2017	Godrej & Boyce Mfg Co Ltd	604204329	2/11/2019	6/12/2017	In Progress	N.A.	OPS
63	CMM/OPS/05-31-9-3102	Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components.	Single Tender	9/2/2016	Single Part	9/29/2016	1	-1	Yes	CMM/OPS/05-31-9-3102/e-PO/16740	5/2/2017	NUCLEAR FUEL COMPLEX	738001687	7/2/2018	5/2/2017	In Progress	N.A.	OPS
64	CMM/FTP/75-00-1-1148	Design, Analysis, Procurement of Material, Drawings, Manufacturing, Inspection, Testing, Preservation, Documentation and Delivery of Plate Type Heat Exchangers along with Mandatory and Recommended Spares for KKNPP-3&4	Public Tender	3/10/2016	Two Part	6/15/2016	2	-2	Yes	CMM/FTP/75-00-1-1148/e-PO/16720	5/11/2017	KELVION INDIA PVT. LTD.	144900000	10/11/2019	5/11/2017	In Progress	NA	FTP
65	CMM/FTP/23-73-1-1151	Manufacturing and Delivery of Passive Catalytic Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB in severe accident as per technical Specification, Drawings and Tender Documents for RAPP â€” 7&8.	Public Tender	7/15/2016	Two Part	9/7/2016	1	-1	Yes	CMM/FTP/23-73-1-1151/PO/16300	4/21/2017	ELECTRONICS CORPORATION OF INDIA LTD	60619500	9/30/2019	4/21/2017	In Progress	NA	FTP





79	9-3104	Kakrapar Site.	Tender	8/11/2016	Two Part	9/2/2016	5		-3	Yes	PO/13234	11/11/2016	Ltd	56561825	12/31/2018	11/11/2016	3/30/2019	completed	OPS
		1.0 Supply of 2000 KVA Standby radiator cooled diesel generator along with accessories, auxiliaries and mandatory spares, testing, seismic analysis as per enclosed specification. 2.0 Installation & Commissioning of 2000 KVA Standby radiator cooled diesel generator.																	
80	CMM/OPS/53-00-9-2983 (R-1)		Public Tender	5/26/2015	Two Part	7/31/2015	2	1)Diesel Locomotive Works, 2)KIRLOSKAR OIL ENGINES LTD.,	-2	Yes	CMM/OPS/53-00-9-2983 (R-1)/e-PO/12819	12/12/2016	Diesel Locomotive Works	115304551	6/11/2018	12/12/2016	In Progress	N.A.	OPS
		Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner devices (PCRDs)						1)Membrane System Specialists India Private Limited, 2)jugal udyog,											
81	CMM/OPS/00-01-9-3054		Public Tender	8/19/2015	Two Part	9/24/2015	3	1)ELECTRONICS CORPORATION OF INDIA LTD, 2)jugal udyog,	-1	Yes	CMM/OPS/00-01-9-3054/e-PO/11041	7/18/2016	ELECTRONICS CORPORATION OF INDIA LTD	143644900	3/31/2018	7/18/2016	In progress	N.A.	OPS
		Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage-cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP " 7&8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.						1)Fabtech Projects and Engineers Limited											
82	CMM/FTP/23-53-1-1129		Public Tender	9/2/2015	Two Part	11/17/2015	1		-1	Yes	CMM/FTP/22-53-1-1129/PO/10469	7/1/2016	Fabtech Projects and Engineers Limited	38908406	7/31/2020	7/1/2016	In Progress	NA	FTP
		Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP " 7 & 8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129						1)Fabtech Projects and Engineers Limited											
83	CMM/FTP/23-53-1-1129		Public Tender	9/2/2015	Two Part	11/17/2015	1		-1	Yes	CMM/FTP/22-53-1-1129/PO/10468	7/1/2016	Fabtech Projects and Engineers Limited	320782987	7/31/2020	7/1/2016	In Progress	NA	FTP
		Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage-cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for KAPP " 3&4, as per the tender						1)Fabtech Projects and Engineers Limited											
											CMM/FTP/23-		Fabtech						









								9) IOT Infrastructure 10) Gammon Ansaldo Consortium	-										
99	CMM/MEQ/22-40-2-1067	Balance of Turbine Island Package for RAPP 7&8	Public	8/12/2011	Two Part	9/4/2012	10		-10	Yes	CMM/MEQ/22-40-2-1067/PO/6458	12/3/2012	M/s L&T Ltd	INR 331.24 Crores+USD2320000+GBP400000+EURO10050000	R-7 : 30-12-2019 & R-8 : 30-6-2020	12/3/2012	In Progress	NA	MEQ
100	CMM/MEQ/22-40-2-1067	Balance of Turbine Island Package for RAPP 7&8	Public	8/12/2011	Two Part	9/4/2012	10	1)BHEL 2) Thermax Ltd 3) Jyoti Structures Ltd 4) Lanco Infratech 5) Hindustan Dorr Oliver Ltd 6) L&T Ltd 7) Dodsai Ent.P.Ltd 8) Punj Lloyd 9) IOT Infrastructure 10) Gammon Ansaldo Consortium	-10	Yes	CMM/MEQ/22-40-2-1067/PO/6459	12/3/2012	M/s L&T Ltd	317.20 Crores	R-7 : 30-12-2019 & R-8 : 30-6-2020	12/3/2012	In Progress	NA	MEQ
101	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	11/4/2010	Two Part	2/7/2011	14	1. M/s.L&T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure & Energy Services Ltd. 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s Mcnally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure & Projects Ltd. 11. M/s Nicco Corporation.	-11	Yes	CMM/HMP/23-70-10-016/PO/6070 dtd. 22/07/2011 (supply) for KAPP-3&4	7/22/2011	M/s. Larsen & Toubro Ltd., Chennai	103.16 Crs.	K-3: 22/07/2014 K-4: 22/01/2015	7/22/2011	In progress	NA	HMP
102	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	11/4/2010	Two Part	2/7/2011	14	1. M/s.L&T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure & Energy Services Ltd. 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s Mcnally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure & Projects Ltd. 11. M/s Nicco Corporation.	-11	Yes	CMM/HMP/23-70-10-016/PO/6071 dtd. 22/07/2011 (Erection) for KAPP-3&4	7/22/2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 31.62 Crs.	K-3: 22/07/2014 K-4: 22/01/2015	7/22/2011	In progress	NA	HMP

103	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	11/4/2010	Two Part	2/7/2011	14	-11	-3	Yes	CMM/HMP/22-70-10-016/PO/6415 dtd. 22/07/2011 (supply) for RAPP-7&8	7/22/2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 103.16 Crs.	R-7: 22/01/2015 R-8: 22/07/2015	7/22/2011	In progress	NA	HMP
104	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	11/4/2010	Two Part	2/7/2011	14	-11	-3	Yes	CMM/HMP/22-70-10-016/PO/6416 dtd. 22/07/2011 (Erection) for RAPP-7&8	7/22/2011	M/s. Larsen & Toubro Ltd., Chennai	31.42 Crs.	R-7: 22/01/2015 R-8: 22/07/2015	7/22/2011	In progress	NA	HMP
105	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package	Public	7/5/2011	Two Part	9/30/2011	4	-4		Yes	CMM/EIC/22-60-3-3089/PO/6456 (RAPP-7&8 Erection)	9/7/2012	M/s. BHEL	10.68 Crs.	RAPP-7 : 31-03-20; RAPP-8 : 30-09-20	07.09.2012	In Progress	NA	EIC
106	CMM/EIC/23-60-3-3089	CONTROL CENTRE INSTRUMENTATION PACKAGE FOR KAPP 3&4 AND RAPP 7&8	Public	7/5/2011	Two Part	9/30/2011	4	-4		Yes	CMM/EIC/23-60-3-3089/PO/6108 (KAPP-3&4 Supply)	9/7/2012	M/s BHEL, NEW Delhi	90.85 Crs	KAPP-3 : 31-12-19; KAPP-4 : 30-06-20	07.09.2012	In Progress	NA	EIC
107	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package for KAPP-3&4 AND RAPP-7&8	Public	7/5/2011	Two Part	9/30/2011	4	-1		Yes	CMM/EIC/22-60-3-3089/PO/6455 (RAPP-7&8 Supply)	9/7/2012	M/s. BHEL, New Delhi	90.86 Crs.	RAPP-7 : 31-03-20; RAPP-8 : 30-09-20	07.09.2012	In Progress	NA	EIC



117	CMM/FTP/23-31-1-1039	Drive Mechanism & Mandatory Spares	Public	1/15/2010	Two Part	4/1/2010	8	2)M/s Avasarala 3)M/s Godrej 4) M/s L&T 5)M/s Lokesh Machines	2) M/s Vividh - Hi-fab 3) M/s AMW-MGM Forgings	-3	Yes	CMM/FTP/23-31-1-1039/PO/6028	10/4/2010	M/s Avasarala	167400000	2/28/2019	10/4/2010	In Progress	NA	FTP
118	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single	11/28/2017	Single Part	11/28/2017	1	1)ATOMSTROYEXPORT MOSCOW RUSSIAN FEDERATION	-	-1	Yes	CMM/HMP/69-00-10-117/e-PO/19893/FE DTD 30/11/2017	11/30/2017	ATOMSTROY EXPORT, MOSCOW, RUSSIAN FEDERATION	157.27 Crs.	11/30/2019	11/30/2017	In progress	NA	HMP
119	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single	11/28/2017	Single Part	11/28/2017	1	1)Atomstroyexport Moscow Russian Federation	-	-1	Yes	CMM/HMP/69-00-10-117/e-PO/19894/FE DTD	11/30/2017	ATOMSTROY EXPORT, MOSCOW, RUSSIAN	209.30 Crs.	1/30/2020	11/30/2017	In progress	NA	HMP
120	CMM/FTP/23-31-1-1047	End Fitting bodies & Associated Components	Public	6/23/2010	Two Part	7/26/2010	4	1)M/s L&T 2) M/s MTAR 3) M/s Bharat Forge 4) M/s Avasarala	-	-4	Yes	CMM/FTP/23-31-1-1047/PO/6040	1/19/2011	M/s L&T	288900000	6/30/2020	1/19/2011	In Progress	NA	FTP
121	CMM/EIC/23-60-3-3054	Fiedl Instrumentation Package	Public	5/20/2011	Two Part	8/1/2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgoan 5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2)	-2	Yes	CMM/EIC/22-60-3-3054/PO/6452	6/28/2012	M/s. Hindusthan Dorr Oliver Ltd., Mumbai	158.14 Crs	RAPP-7:27.12.2015; RAPP-8:27.06.2016	28.06.12	In Progress	NA	EIC
122	CMM/EIC/23-60-3-3054	Fiedl Instrumentation Package	Public	6/20/2011	Two Part	8/1/2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgoan 5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi	-2	Yes	CMM/EIC/22060-3-3054/po/6453	6/28/2012	M/s. Hindusthan Dorr-Oliver Ltd., Mumbai	1.83 Crs	RAPP-7 : 27.12.2015, rapp-8 : 27.06.2016	28.06.2012	In Progress	NA	EIC
								1)M/s. Larsent & Toubro Ltd. ECC Division Chennai 2) M/s. ECIL Hyderabad 3) M/s. TechnipKT India Ltd. Noida 4) M/s. Punj Lloyd Ltd. Gurgaon 5) M/s. LANCO Infotech Ltd in consoritum with M/s. Konstelec Engineers Pvt Ltd. Mumbai 6) M/s. Hindusthan Dorr Oliver Ltd. Mumbai	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi	-2		CMM/EIC/23-				KAPP-3 :				

123	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	5/20/2011	Two Part	8/1/2011	9	7) M/s. McNally Bharat Engineering Co.Ltd. Kolkata	-7	Yes	60-3-3054/PO/6105	6/28/2012	M/s. Larsen & Toubro Ltd., Chennai	23.36 Crs.	27.06.2015 KAPP-4-27.12.2015	28.06.2012	In Progress	NA	EIC
124	CMM/PFBR/80-31-1-7022	Fuel & Blanket Sub Assemblies	Single	7/11/2003	Two Part	1/11/2005	1	1)M/s NFC	-1	Yes	CMM/PFBR/80-31-1-7022/PO/100	3/6/2006	M/s Nuclear Fuel Complex,Hyd	877200000	6/30/2017	3/6/2006	In Progress	NA	FTP
125	CMM/FTP/22-35-1-1086	Fuel Transfer Equipment	Public	10/19/2011	Two Part	3/14/2011	6	1)Ms/ MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce	1)M/s Lokesh Machine 2) M/s Konecranes -2	Yes	CMM/FTP/22-35-1-1086/PO/6413	8/19/2011	M/s L&T	135000000	12/31/2020	8/19/2011	In Progress	NA	FTP
126	CMM/FTP/23-35-1-1086	Fuel Transfer Equipment	Public	1/19/2011	Two Part	3/14/2011	6	1)M/s MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce	1)M/s Lokesh Machine 2) M/s Konecranes -2	Yes	CMM/FTP/23-35-1-1086/PO/6068	8/19/2011	M/s L&T	134900000	3/31/2019	8/19/2011	In Progress	NA	FTP
127	CMM/FTP/22-35-1-1031	Fuelling Machine (FM) Heads	Public	11/20/2009	Two Part	2/4/2010	7	1)M/s MTAR 2) M/s Avasarla 3) M/s Godrej 4) M/s L&T	1)M/s Vividh Hi-Fab 2) M/s AMW MGM 3) M/s LML -3	Yes	CMM/FTP/22-35-1-1031/PO/6369	8/9/2010	M/s Avasarla Technologies Ltd	274400000	3/31/2021	8/9/2010	In Progress	NA	FTP
128	CMM/PFBR/80-62-3-7055	Instrumentation & Control Package	Single	2/7/2007	Two Part	2/27/2007	1	1)M/s. ECIL Hyderabad	-1	Yes	CMM/PFBR/80-62-3-7055/PO/100	9/12/2007	M/s. ECIL, Hyderabad	15 Crs,	12.12.2009, Re-fixed upto 31.12.2013	12.12.2009	In Progress	NA	EIC
129	CMM/PFBR/80-62-3-7055	Instrumentation & Control package	Single	1/25/2019	Single Part	2/27/2007	1	1)M/s. ECIL, Hyderabad	-1	Yes	CMM/PFBR/80-62-3-7055/PO/100	1/31/2011	M/s. ECIL	15 Crs	12.12.2009 , Refixed upto 31.12.2013	12.12.2009	In Progress	NA	EIC
130	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single	11/28/2017	Single Part	11/28/2017	1	1)Atomstroyexport Moscow Russian Federation	1)0 -1	Yes	CMM/HMP/69-00-10-118/e-PO/19895/FE DTD	11/30/2017	ATOMSTROY EXPORT, MOSCOW, RUSSIAN	175.19 Crs.	10/31/2019	11/30/2017	In Progress	NA	HMP
131	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single	11/28/2017	Single Part	11/28/2017	1	1)Atomstroyexport Moscow Russian Federation	1)0 -1	Yes	CMM/HMP/69-00-10-118/e-PO/19896/FE DTD	11/30/2017	ATOMSTROY EXPORT, MOSCOW, RUSSIAN	172.53 Crs.	3/31/2019	11/30/2017	In Progress	NA	HMP
132	CMM/MEQ/23-40-2-1085	Insurance for TG Package for KAPP 3&4	Limited	5/24/2013	Single Part	5/31/2013	4	1)M/s.National Insurance Co.Ltd 2)M/s.Oriental Insurance Co.Ltd 3)United India Insurance Co.Ltd 4)M/s.New India Assurance Co.Ltd.	-4	Yes	CMM/MEQ/23-40-2-1085 ( No PO issued in case of procurement of Insurance Coverage)	10/29/2013	M/s. Oriental Insurance Co. Ltd.	34.48 Cr.	3/31/2021	30.10.2013	In progress	Not applicable	T&C
133	CMM/T&C/INS/00-00-4-091	Insurance for TG Package for RAPP 7&8	Limited	4/11/2014	Single Part	4/28/2014	4	1)National Insurance Co.Ltd 2)M/s. Oriental Insurance Co. Ltd 3)United India Insurance Co. Ltd 4)M/s. New India Assurance Co. Ltd.	-4	Yes	CMM/T&C/INS/00-00-4-091(No PO issued in case of procurement of Insurance Coverage)	8/21/2014	M/s. National Insurance Co. Ltd.	35.57 Cr.	3/31/2021	10/1/2014	In progress	Not applicable	T&C
								1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited	1)M/s KEC International Ltd 2) M/s Mcnally Bharat Engg.Co.Ltd -2		CMM/MEQ/2				Prov. Extn. : K-				









161	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	7/21/2010	Two Part	12/13/2010	9	1. M/s Dodsai Enterprise pvt ltd.Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd.Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. Turkey. 7. M/s Bharat Heavy Electricals Ltd.	1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd.	-7	-2	Yes	CMM/HMP/23-30-10-013/PO/6067 Dt 03.06.2011 for KAPP-3&4 Erection	6/3/2011	M/s Punj Lloyd Ltd	64.68 Crs	K-3: 03/12/2014 K-4: 03/06/2015	03.06.11	In progress	NA	HMP
162	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	7/21/2010	Two Part	12/13/2010	9	1. M/s Dodsai Enterprise pvt ltd.Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd.Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. Turkey. 7. M/s Bharat Heavy Electricals Ltd.	1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd.	-7	-2	Yes	CMM/HMP/22-30-10-013/PO/6411 Dt 03.06.2011 for RAPP-7&8 Supply	6/3/2011	M/s Punj Lloyd Ltd	261.16 Crs Euro 3197865(19.46 Crs.)	R-7: 03/06/2015 R-8: 03/12/2015	6/3/2011	In progress	NA	HMP
163	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	7/21/2010	Two Part	12/13/2010	9	1. M/s Dodsai Enterprise pvt ltd.Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd.Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. Turkey. 7. M/s Bharat Heavy Electricals Ltd.	1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd.	-7	-2	Yes	CMM/HMP/22-30-10-013/PO/6412 Dt 03.06.2011 for RAPP-7&8 Erection	6/3/2011	M/s Punj Lloyd Ltd	Rs 65.41 Crs.	R-7: 03/06/2015 R-8: 03/12/2015	6/3/2011	In progress	NA	HMP
164	CMM/FTP/23-33-1-1042	Reactor Header Assembly	Public	12/31/2009	Two Part	3/15/2010	7	1)M/s BHEL 2)M/s Bharat Forge 3)M/s MTAR & M/s Aubert Duval 4) M/s godrej 5) M/s L&T	1)M/s ISGEC 2) M/s Kay bouvet	-5	-2	Yes	CMM/FTP/23-33-1-1042/PO/602	10/7/2010	M/s BHEL	496200000	11/30/2016	10/7/2010	In Progress	NA	FTP
165	CMM/FTP/23-33-1-1042	Reactor Header Assembly	Public	12/31/2009	Two Part	3/15/2010	7	1)M/s BHEL 2)M/s Bharat forge 3) M/s MTAR & M/s M/s Aubert 4) M/s Godrej 5) M/s L&T	1)M/s ISGEC 2) M/s Kay Bouvet	-5	-2	Yes	CMM/FTP/22-33-1-1042/PO/637	10/7/2010	M/s BHEL	496700000	1/31/2018	10/7/2010	In Progress	NA	FTP

166	CMM/FTP/23-21-1-1074	Roll on Shield Asys and Shielding And Sealing Door ASSy	Public	8/28/2010	Two Part	11/2/2010	8	1)M/s Avasarla 2)M/s Kaybouvet 3) M/s Mcnally 4) M/s Lloyd steel 5) Lokesh Machines 6) M/s Mukund 7) M/s MTAR	1)M/s Vividh Hi-fab -1	Yes	CMM/FTP/23-21-1-1074/PO/6053	6/23/2011	M/s Avasarla	103700000	3/31/2020	6/23/2011	In Progress	NA	FTP
167	CMM/PFBR/80-71-2/7056	Sea Water Pump House & Electcrochlorination Plant Package	Public	3/16/2007	Two Part	7/6/2007	2	1)1) M/s KBL 2)M/s Gammon Ltd	-	Yes	CMM/PFBR/80-71-2/7056/PO/10079	5/22/2008	M/s KBL	Euro 1814000 + INR 66.13 Crores	30.08.2019	22.05.2008	In Progress	NA	MEQ
168	CMM/PFBR/80-71-2-7056	Sea Water Pump House & Electrochlorinatin Plant Package	Public	3/16/2007	Two Part	7/6/2007	2	1)M/s KBL 2)M/s Gammon Ltd	-	Yes	CMM/PFBR/80-71-2-7056/PO/10080	5/22/2008	M/s KBL	33.10 Crores	30.08.2019	22.05.2008	In Progress	NA	MEQ
169	CMM/FTP/23-31-1-1058	Stand Pipe Thimble Assembly ION Chamber Housing Freeze Jacket	Public	5/8/2010	Two Part	7/29/2010	7	1)M/s Godrej 2) M/s L&T 3) M/s MTAR 4) M/s Vividh Hi-Fan 5) M/s Lokesh Machines 6) M/s Avasarla 7) M/s Kaybouvet	-	Yes	CMM/FTP/23-31-1-1058/PO/6035	12/31/2010	M/s L&T	125200000	6/30/2019	12/31/2010	In Progress	NA	FTP
170	CMM/FTP/23-31-1-1058	Stand Pipe Thimble Assembly Ion Chamber Housing Freeze jacket	Public	5/8/2010	Two Part	7/29/2010	7	1)M/s Godrej 2) M/s L&T 3) M/s MTAR 4) M/s Vividh Hi-Fab 5) M/s Lokesh Machines 6) M/s Avasarla 7) M/s Kay bouvet	-	Yes	CMM/FTP/22-31-1-1058/PO/6383	12/31/2010	M/s L&T	125200000	2/29/2020	12/31/2010	In Progress	NA	FTP
171	CMM/FTP/23-33-1-991	Steam Generators	Limited	5/27/2008	Two Part	10/24/2008	2	1)1. M/s L&T 2) 2. M/s BHEL	-	Yes	CMM/FTP/23-33-1-991/PO/6004	3/23/2009	M/s Larsen & Toubro Ltd	3450000000	3/31/2016	3/23/2009	In Progress	NA	FTP
172	CMM/FTP/23-33-1-991	Steam Generators	Limited	5/27/2008	Two Part	10/24/2008	2	1)M/s L&T 2)M/s BHEL	-	Yes	CMM/FTP/23-33-1-991/PO/6005	3/23/2009	M/s BHEL	3450000000	10/31/2019	3/23/2009	In Progress	NA	FTP
173	CMM/FTP/22-33-1-991	Steam Generators	Limited	5/27/2008	Two Part	10/24/2008	2	1)M/s L&T 2) M/s BHEL	-	Yes	CMM/FTP/22-31-1-991/PO/6355	9/8/2009	M/s L&T	3653900000	1/31/2018	9/8/2009	In Progress	NA	FTP
174	CMM/FTP/22-33-1-991	Steam Generators	Limited	5/27/2008	Two Part	10/24/2008	2	1)M/s L&T 2)M/s BHEL	-	Yes	CMM/FTP/22-33-1-991/PO/6356	9/8/2009	M/s BHEL	3653900000	3/31/2020	9/8/2009	In Progress	NA	FTP
175	CMM/MEQ/23-40-2-1024	Supply of equipments for TG Plant package	Single	5/4/2010	Two Part	12/29/2010	1	1)M/s BHEL in consortium with M/s Alstom Power System	-	Yes	CMM/MEQ/23-40-2-1024/PO/6054	3/31/2011	M/s BHEL in consortium with M/s Alstom Power	EUR 88935688.00 (+) USD 35275000.00 (+) INR 740.75 Crs	KAPP-3 : 31-03-2020 & KAPP-4 : 31-03-2021	3/31/2011	In Progress	NA	MEQ
176	CMM/MEQ/23-40-2-1024	Supply of equipments for TISCS	Single	5/4/2010	Two Part	12/29/2010	1	1)M/s BHEL	-	Yes	CMM/MEQ/23-40-2-1024/PO/605	3/31/2011	M/s BHEL	33 Crores	KAPP 3: 31.12.19 KAPP 4:	3/31/2011	In Progress	NA	MEQ
177	CMM/MEQ/23-40-2-1024	Supply of services for TG Plant Package	Single	5/4/2010	Two Part	12/29/2010	1	1)M/s BHEL in consortium with M/s Alstom Power Systems	-	Yes	CMM/MEQ/23-40-2-1024/PO/6055	3/31/2011	M/s BHEL in consortium with M/s Alstom Projects Ltd	165.42 Crores	KAPP-3 : 31-03-2020 & KAPP-4 : 31-03-2021	3/31/2011	In Progress	NA	MEQ
178	CMM/MEQ/23-50-2-1022	Switchyard package for KAPP 3&4	Public	5/7/2010	Two Part	7/28/2010	4	1)M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/23-50-2-1022/PO/6044	2/24/2011	M/s Larsen & Toubro Ltd	32.98 Crores	6/30/2019	2/24/2011	In Progress	NA	MEQ

179	CMM/MEQ/23-50-2-1022	Switchyard Package for KAPP 3&4	Public	5/7/2010	Two Part	7/28/2010	4	1)M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/2 3-50-2- 1022/PO/604 5	2/24/2011	M/s L&T Ltd	10.48 Crores	6/30/2019	2/24/2011	In Progress	NA	MEQ
180	CMM/MEQ/23-50-2-1022	Switchyard package for RAPP 7&8	Public	5/7/2010	Two Part	7/28/2010	5	1)M/s ABB LTD 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/2 2-50-2- 1022/PO/639 2	2/24/2011	M/s L&T Ltd	31.56 Crores	R- 7:30.06.19(22 0kV) R- 8:31.12.19(22 0kV) R- 7:31.12.19(40 0kV) R-	24.02.2011	In Progress	NA	MEQ
181	CMM/MEQ/23-50-2-1022	Switchyard Package for RAPP 7&8	Public	5/7/2010	Two Part	7/28/2010	5	1)M/s ABB Ltd 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/2 2-50-2- 1022/PO/639 3	2/24/2011	M/s L&T Ltd	11.84 Crores	R- 7:30.06.19(22 0kV) R- 8:31.12.19(22 0kV) R- 7:31.12.19(40 0kV) R- 8:31.12.19(40 0kV) R-	24.02.2011	In Progress	NA	MEQ
182	CMM/MEQ/23-50-2-1045	Transformer package for KAPP 3&4 and RAPP 7&8	Public	12/29/2010	Two Part	3/18/2011	7	1)M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)1 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/2 3-50-2- 1045/PO/607 5	8/19/2011	M/s BHEL	47.79 Crores	31.12.2018	19.08.2011	In Progress	NA	MEQ
183	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	12/29/2010	Two Part	3/18/2011	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)01 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/2 3-50-2- 1045/PO/642 0	8/19/2011	M/s BHEL	47.46 Crores	R-7 : 30-6- 2018 R-8 : 31- 3-2019	19.08.2011	In Progress	NA	MEQ
184	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	12/29/2010	Two Part	3/18/2011	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)1 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/2 3-50-2- 1045/PO/607 7	8/19/2011	M/s Toshiba	34.91 Crores	KAPP -3 : 30- 6-2018 KAPP - 4 : 31-12- 2018	19.08.2011	In Progress	NA	MEQ
185	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP-3&4 and RAPP-7&8	Public	12/29/2010	Two Part	3/18/2011	7	1)M/s Areva T&D India Limited 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer and Electricals Kerala Ltd. 6) M/s Vijay Electrical	1)M/s Kanohar Electrical Ltd. -1	Yes	CMM/MEQ/2 2-50-2- 1045/PO- 6422	8/19/2011	M/s Toshiba	33.58 Crs.	RAPP 7: 31.03.2020 RAPP 8: 31.03.2020	8/19/2011	In Progress	NA	MEQ
186	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	8/26/2011	Two Part	12/10/2012	1	1)M/s BHEL in consortium with M/s Alstom	-	Yes	CMM/MEQ/2 2-41-2- 1062/PO/643 7	8/14/2012	M/s BHEL in consortium with M/s Alstom Power	67635177 + USD - 33716887 + INR 1001.22 Crs (as per DOW-B)	R-7 : 13-3- 2020 & R-8 : 13-9-2020	8/14/2012	In Progress	NA	MEQ
								1)M/s BHEL in consortium with M/s Alstom			CMM/MEQ/2		M/s BHEL in consortium with M/s						

187	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	8/26/2011	Two Part	12/10/2012	1		-1		Yes	2-41-2-1062/PO/6438	8/14/2012	Alstom Power Systems	BHEL - Rs.159.97 Crores & AIL - Rs.46.45 Crores	R-7 : 13-3-2020 & R-8 : 13-9-2020	14.08.2012	In Progress	NA	MEQ
188	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	6/28/2011	Two Part	12/10/2012	1	1)01 - M/s BHEL	-1		Yes	CMM/MEQ/22-41-2-1062/PO/6439	8/14/2012	M/s BHEL	38.11 Crores	13.09.2020	14.08.2012	In Progress	NA	MEQ
189	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	8/26/2011	Two Part	12/10/2012	1	1)M/s BHEL	-1		Yes	CMM/MEQ/22-41-2-1062/PO/6440	8/14/2012	M/s BHEL	7.68 Crores	13.09.2020	14.08.2012	In Progress	NA	MEQ
190	CMM/PFBR/80-75-2-7065	Utility Piping Package for PFBR Project	Public	10/8/2007	Two Part	12/18/2007	6	1)M/s L&T Ltd 2)M/s Hindustan Dorr Oliver 3)M/s Technofab Engineering	-3	1)M/s Unitech Machines 2) M/s Avasarala Technologies 3)M/s Kay-Bouvet Engg.P.Ltd	Yes	CMM/PFBR/80-75-2-7065/PO/10092	11/4/2008	M/s Technofab Engineering	35.08 Crores	31.01.2017	04.11.2008	In Progress	NA	MEQ
191	CMM/FTP/23-31-1-1049	Zircaloy Assy & Components	Single	3/13/2010	Single Part	4/12/2010	1	1)M/s NFC	-1		Yes	CMM/FTP/23-31-1-1049/PO/601	6/18/2010	M/s Nuclear Fuel Complex	1938800000	12/31/2019	6/18/2010	In Progress	NA	FTP
192	CMM/FTP/23-31-1-1049	Zircaloy Asy & Components	Single	3/13/2010	Single Part	6/18/2010	1	1)M/s NFC	-1		Yes	CMM/FTP/23-31-1-1049/PO/636	6/18/2010	M/s Nuclear Fuel Complex	1938800000	12/31/2019	6/18/2010	In Progress	NA	FTP