

8	CMM/OPS/69-00-9-3313	of Reactor Main Joint Multi Stud Tensioner (MST) during 6 RSDs of KKNPP-1&2.	Single Tender	25/02/20	Single Part	17/03/20	3	-1	2)JSC 'Rusatom Service'	-2	Yes	43930	11/12/2020	JSC «Rusatom Service»	1341925065	31/12/23	11/12/20	In Progress	NA	OPS	
9	CMM/FTP/00-33-1-1199	Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies	Public Tender	28/02/19	Two Part	16/05/19	5	-5	1)Larsen & Toubro Limited, 2)ISGEC, 3)Godrej & Boyce Mfg Co Ltd, 4)Walchandnagar industries Ltd, 5)BHARAT HEAVY ELECTRICALS LIMITED,	-5	Yes	CMM/FTP/00-33-1-1199/e-PO/43564	11/12/2020	Larsen & Toubro Limited	1567512000	10/12/26	11/12/20	In Progress	NA	FTP	
10	CMM/FTP/00-33-1-1199	Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies	Public Tender	28/02/19	Two Part	16/05/19	5	-5	1)Larsen & Toubro Limited, 2)ISGEC, 3)Godrej & Boyce Mfg Co Ltd, 4)Walchandnagar industries Ltd, 5)BHARAT HEAVY ELECTRICALS LIMITED,	-5	Yes	CMM/FTP/00-33-1-1199/e-PO/43563	11/12/2020	BHARAT HEAVY ELECTRICALS LIMITED	1567512000	10/12/26	11/12/20	In Progress	NA	FTP	
11	CMM/OPS/00-31-9-3217 (R-1)	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites.	Public Tender	24/05/19	Two Part	01/07/19	3	-2	1)SIDERFORGEROSSO INDIA PVT LTD, 2)MTAR TECHNOLOGIES (P) LTD,	1)Hardcoats (India) Pvt. Ltd., -1	Yes	CMM/OPS/00-31-9-3217 (R-1)/e-PO/43542	20/11/2020	SIDERFORGEROSSO INDIA PVT LTD	70792920	21/11/22	20/11/20	In Progress	NA	OPS	
12	CMM/HMP/10-31-10-120	Raw Material,Manufacturing,Inspection,Testing,Packing,Supply and Guarantee of Coolant Channel Assembly Zircaloy Components as per Technical Specification and Drawings	Single Tender	02/04/19	Single Part	25/04/19	1	-1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/HMP/10-31-10-120/e-PO/42854	24/12/2020	NUCLEAR FUEL COMPLEX	2205963830						
13	CMM/OPS/00-31-9-3217 (R-1)	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites.	Public Tender	24/05/19	Two Part	01/07/19	3	-2	1)SIDERFORGEROSSO INDIA PVT LTD, 2)MTAR TECHNOLOGIES (P) LTD,	1)Hardcoats (India) Pvt. Ltd., -1	Yes	CMM/OPS/00-31-9-3217 (R-1)/e-PO/42264	25/09/2020	MTAR TECHNOLOGIES (P) LTD	70092000	24/09/22	25/09/20	In Progress	NA	OPS	
14	CMM/MISC/00-00-5-4312	Running contract for supply of Helium Gas purified to 99.995% minimum purity as per technical specification No. PP-E-00077, in Purchaser's cylinders of 6 Cu. Mtr. capacity including transportation of filled/empty cylinders from/to various NPCIL Stations. as per Section-C : Technical specification of Tender document.	Public Tender	15/05/20	Single Part	12/06/20	2	-2	1)Air Liquide India Holding Pvt. Ltd., 2)Taiyo Nippon Sanso India Pvt Ltd,	-2	Yes	CMM/MISC/00-00-5-4312/e-PO/41408	21/08/2020	Air Liquide India Holding Pvt. Ltd.	59316583	20/08/21	21/08/20	In Progress	NA	MISC	
15	CMM/MISC/00-00-5-4312	Running contract for supply of Helium Gas purified to 99.995% minimum purity as per technical specification No. PP-E-00077, in Purchaser's cylinders of 6 Cu. Mtr. capacity including transportation of filled/empty cylinders from/to various NPCIL Stations. as per Section-C : Technical specification of Tender document.	Public Tender	15/05/20	Single Part	12/06/20	2	-2	1)Air Liquide India Holding Pvt. Ltd., 2)Taiyo Nippon Sanso India Pvt Ltd,	-2	Yes	CMM/MISC/00-00-5-4312/e-PO/41405	21/08/2020	Taiyo Nippon Sanso India Pvt Ltd	59316583	20/08/21	21/08/20	In Progress	NA	MISC	
16	CMM/OPS/69-21-9-3179	Spaers for main steam turbine and TDEP (Turbine Driven Feedwater Pump) Steam Turbines.	Single Tender	01/03/19	Single Part	20/03/19	1	-1	1)M/s. Joint-Stock Company :RUSATOM SERVICE'	-1	Yes	39285	27/04/2020	M/s. Joint-Stock Company :RUSATOM SERVICE'	3468712432	27/12/21	24/04/20	In Progress	NA	OPS	
17	CMM/EIC/25-00-3-3400	EPC of Control & Instrumentation Packages for KKNPP 3&4	Public Tender	06/08/18	Two Part	02/05/19	4	-4	1)Electronics Cooperation of India Ltd., 2)Bharat Heavy Electricals Limited., 3)BGR Energy systems Limited., 4)Larson & Toubro Limited.,	-4	Yes	CMM/EIC/25-00-3-3400/e-PO/37738	06/02/2020	BGR Energy systems Limited.,	923290655	06/04/24	06/02/20	In Progress	NA	EIC	
18	CMM/EIC/25-00-3-3400	EPC of Control & Instrumentation Packages for KKNPP 3&4 (Supply)	Public Tender	06/08/18	Two Part	02/05/19	4	-4	1)Electronics Cooperation of India Ltd., 2)Bharat Heavy Electricals Limited., 3)BGR Energy systems Limited., 4)Larson & Toubro Limited.,	-4	Yes	CMM/EIC/25-00-3-3400/ePO/37736	06/02/2020	BGR Energy systems Limited.,	3568709345	06/04/24	06/02/20	In Progress	NA	EIC	

CMM/FTP/10-31-1-19	1195	Procurement of Raw Materials, Machining, Heat Treatment, Manufacture, Inspection, Testing, Packing, Safe Delivery & Guarantee of End Fittings and Associated Components for GHAVP-1&2.	Public Tender	30/10/18	Two Part	26/12/18	3	1)MTAR TECHNOLOGIES (P) LTD, 2)Larsen & Toubro Limited,	-2	Yes	CMM/FTP/10-31-1-1195/e-PO/37381	24/12/2019	Larsen & Toubro Limited	1661558000	23/12/22	24/12/19	In Progress	NA	FTP
CMM/FTP/10-30-1-20	1198	Preparation of Drawings, Procurement of raw materials, Fabrication, Inspection, Testing, Supply & Guarantee of ECCS light water accumulators, ECCS air accumulators, PHT Heavy water storage tank, Moderator Heavy water storage tank and Support structure for ECCS light water accumulators for GHAVP-1&2 Project, Haryana.	Public Tender	11/02/19	Two Part	15/04/19	5	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)LLOYDS STEELS INDUSTRIES LTD., 3)kay bouvet engg pvt ltd,	-3	Yes	CMM/FTP/10-30-1-1198/e-PO/37148	30/12/2019	kay bouvet engg pvt ltd	321573600	29/04/22	30/12/19	In Progress	NA	FTP
CMM/FTP/10-35-1-21	1196	Manufacture, Inspection, Assembly, Tubing, Wiring, Shop Testing, Packing and Safe Delivery and Guarantee of Fuelling Machine Heads along with Support Frame Assemblies, Service Tools, Assembly Carts, Transportation Crates, Levelling Mechanism Assembly, Parts of Lower Gimbal Assembly, Additional Assemblies & Components and Additional Ram Assemblies as per Drawings and Technical Specification as per Section-C for GHAVP "1&2 Project.	Public Tender	08/03/19	Two Part	06/06/19	2	1)MTAR TECHNOLOGIES (P) LTD, 2)Godrej & Boyce Mfg Co Ltd,	-2	Yes	CMM/FTP/10-35-1-1196/e-PO/36949	29/11/2019	MTAR TECHNOLOGIES (P) LTD	627642000	28/07/24	29/11/19	In Progress	NA	FTP
CMM/EIC/25-00-3-22	3428	Procurement / Manufacturing, Inspection, Testing & Supply of Instrumentation Tubing for KKNPP-3&4	Public Tender	15/02/19	Two Part	22/05/19	2	1)Remi Edelstahl Tubulars Limited, 2)Ratnamani Metals & Tubes Ltd,	-2	Yes	CMM/EIC/25-00-3-3428/e-PO/36923	17/12/2019	Ratnamani Metals & Tubes Ltd	143104863	16/12/21	17/12/19	In Progress	NA	EIC
CMM/EIC/25-00-3-23	3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	12/10/18	Two Part	26/12/18	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/25-00-3-3413/e-PO/36489	10/12/2019	ELECTRONICS CORPORATION OF INDIA LTD	517659030	09/06/24	10/12/19	In Progress	NA	EIC
CMM/EIC/25-00-3-24	3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	12/10/18	Two Part	26/12/18	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/25-00-3-3413/e-PO/36488	10/12/2019	ELECTRONICS CORPORATION OF INDIA LTD	2141950955	09/06/24	10/12/19	In Progress	NA	EIC
CMM/MEQ/20-50-2-25	1153	Unloading, Storage cum Insurance, Handling, Erection, Testing & Commissioning at Site, Handing over and Guarantee of 220kV Switchyard Extension, Substation, Fire Water Pump House (FWPH) and Fire Alarm and Protection System etc. for Reliable Electrical Power Supply System at Tarapur Maharashtra Site and as per technical specifications and drawings forwarded under Tender No. CMM/MEQ/20-50-2-1153	Public Tender	20/12/18	Two Part	28/02/19	1	1)BGR Energy Systems Limited,	-1	Yes	CMM/MEQ/20-50-2-1153/e-PO/36299	22/11/2019	BGR Energy Systems Limited	247530061	21/05/21	22/11/19	In Progress	NA	MEQ
CMM/MEQ/20-50-2-26	1153	Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of 220kV Switchyard Extension, Substation, Fire Water Pump House (FWPH) and Fire Alarm and Protection System etc. for Reliable Electrical Power Supply System at Tarapur Maharashtra Site and as per technical specifications and drawings forwarded under Tender No. CMM/MEQ/20-50-2-1153	Public Tender	20/12/18	Two Part	28/02/19	1	1)BGR Energy Systems Limited,	-1	Yes	CMM/MEQ/20-50-2-1153/e-PO/36298	22/11/2019	BGR Energy Systems Limited	577570142	21/05/21	22/11/19	In Progress	NA	MEQ
CMM/MEQ/25-26-2-27	1142	Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, Commissioning, Load Testing of Material Handling Equipment provided by Purchaser, for KKNPP-3&4 Project.	Public Tender	14/08/18	Two Part	29/11/18	1	1)MUKAND LIMITED,	-1	Yes	CMM/MEQ/25-26-2-1142/e-PO/36292	21/11/2019	MUKAND LIMITED	207000000	21/11/23	21/11/19	In Progress	NA	MEQ

28	CMM/MEQ/25-26-2-1142	Design, Engineering, Manufacturing, Supply, Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, Commissioning, Load Testing and Handing over of the Material Handling Equipment & Trestle metal structures of Material Handling Equipment provided by Purchaser, for KKNPP-3&4 Project.	Public Tender	14/08/18	Two Part	29/11/18	1	1)MUKAND LIMITED,	-1	Yes	CMM/MEQ/25-26-2-1142/e-PO/36291	21/11/2019	MUKAND LIMITED	483000000	21/11/23	21/11/19	In Progress	NA	MEQ
29	CMM/OPS/69-21-9-3201	Supply of Incor Detector Assembly (ICDA) to KKNPP 1&2	Single Tender	05/02/19	Single Part	20/02/19	1	1)JSC 'Rusatom Service'	-1	Yes	35149	19/09/2019	JSC 'Rusatom Service'	350230466	19/06/20	19/09/19	In Progress	N.A.	OPS
30	CMM/OPS/00-00-9-3193	End Fittings and associated components	Public Tender	14/08/18	Two Part	26/09/18	3	1)MTAR TECHNOLOGIES (P) LTD, 2)Larsen & Toubro Limited,	-1 -2	Yes	CMM/OPS/00-00-9-3193/e-PO/34594	23/08/2019	MTAR TECHNOLOGIES (P) LTD	637790000	24/05/21	23/08/19	In Progress	N.A.	OPS
31	CMM/OPS/00-00-9-3193	End Fittings and associated components	Public Tender	14/08/18	Two Part	26/09/18	3	1)MTAR TECHNOLOGIES (P) LTD, 2)Larsen & Toubro Limited,	-1 -2	Yes	CMM/OPS/00-00-9-3193/e-PO/34593	23/08/2019	Larsen & Toubro Limited	637790000	24/05/21	23/08/19	In Progress	N.A.	OPS
32	CMM/FTP/00-33-1-1180	Manufacturing, Inspection, Examination, Testing, Tropical Packing and Ex-Works supply of Incoloy-800 Tubes for Steam Generators as per Tender specification and Drawings for future 700 MWe PHW Reactors	Single Tender	22/01/18	Single Part	15/06/18	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/FTP/00-33-1-1180/e-PO/34247	13/08/2019	NUCLEAR FUEL COMPLEX	1.1703E+10	22/02/26	13/08/19	In Progress	NA	FTP
33	CMM/OPS/00-31-9-3229	Procurement of Raw Materials, Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components to KGS - 1, Kaiga and RAPS-3, RR Site, Kota.	Single Tender	05/03/19	Single Part	26/03/19	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/OPS/00-31-9-3229/e-PO/33895	19/09/2019	NUCLEAR FUEL COMPLEX	868286944	18/06/21	19/09/19	In Progress	N.A.	OPS
34	CMM/FTP/00-33-1-1179	Manufacture, Inspection, Testing, Tropical Packaging and Ex-Works Supply of Pressuriser and Bleed Condenser Forgings of Material SA 508 Gr.3 CL1 for Future 700MWe PHWRs (4 & -).	Public Tender	21/05/18	Two Part	03/07/18	2	1)L&T SPECIAL STEEL AND HEAVY FORGINGS, 2)Heavy Engineering Corporation Limited,	-2	Yes	CMM/FTP/00-33-1-1179/e-PO/32957	29/05/2019	L&T SPECIAL STEEL AND HEAVY FORGINGS	535600000	19/08/22	20/05/19	In Progress	NA	FTP
35	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public Tender	20/05/11	Two Part	01/08/11	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2)M/s. HDOL 3)M/s ECIL 4)M/s Technip KT India Ltd 5)M/s Punj Lloyd Ltd 6)M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. 7)M/s McNally Bharat Engineering Co. Ltd	-2 -7	Yes	CMM/EIC/23-60-3-3054/PO/6104	28/06/2012	M/s Larsen & Toubro Ltd. ECC Division Chennai	1950000000	KAPP-3 : 27/06/15 KAPP-4 : 27/12/15	28/06/12	In Prosess	NA	EIC
36	CMM/FTP/10-31-1-1193	Procurement of Raw Material, Manufacturing, Inspection, Testing, Packaging, Supply and Guarantee of Zircaloy Components/Assemblies of Reactivity devices for Gorakhpur Haryana Anu Vidyut Pariyojana & 1&2 (GHAVP-1&2).	Single Tender	02/11/18	Single Part	05/12/18	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/FTP/10-31-1-1193/e-PO/32865	20/05/2019	NUCLEAR FUEL COMPLEX	410722001	19/08/22	20/05/19	In Progress	NA	FTP
37	CMM/MISC/47-00-5-4232	Supply of Helium Gas on & when Required Basis& as per Section-C : Technical specification of Tender document.	Public Tender	17/01/19	Single Part	08/02/19	5	1)Air Liquide India Holding Pvt. Ltd., 2)ULTRA PURE GASES (I) PVT LTD, 3)Taiyo Nippon Sanso India Pvt Ltd, 4)A.A.TRADERS, 5)Ajay Air Products Pvt Ltd,	-5	Yes	CMM/MISC/47-00-5-4232/e-PO/31879	22/03/2019	Taiyo Nippon Sanso India Pvt Ltd	55932264	20/08/21	21/08/20	IN PROCESS	N.A.	MISC
38	CMM/MISC/47-00-5-4232	Supply of Helium Gas on & when Required Basis& as per Section-C : Technical specification of Tender document.	Public Tender	17/01/19	Single Part	08/02/19	5	1)Air Liquide India Holding Pvt. Ltd., 2)ULTRA PURE GASES (I) PVT LTD, 3)Taiyo Nippon Sanso India Pvt Ltd, 4)A.A.TRADERS, 5)Ajay Air Products Pvt Ltd,	-5	Yes	CMM/MISC/47-00-5-4232/e-PO/31878	22/03/2019	Air Liquide India Holding Pvt. Ltd.	55932264	21/06/20	22/03/19	IN PROCESS	NA	MISC

48	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	16/06/16	Two Part	29/07/16	4	3)BHARAT HEAVY ELECTRICALS LIMITED, 4)TEMA India Limited,	-4	Yes	CMM/OPS/52-33-9-3050/e-PO/27773	05/12/2018	Walchandnagar Industries Ltd	1280677758	04/08/20	05/08/18	In Progress	N.A.	OPS
49	CMM/FTP/00-31-1-1175	Manufacturing, Inspection, Testing, Packing, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Plates for End Shield Assemblies for 4 Nos. of Units of 10 Fleet Reactors as Per Technical Specification No. PC-M-938	Public Tender	10/07/17	Two Part	06/09/17	4	1)L&T SPECIAL STEEL AND HEAVY FORGINGS, 2)BHARAT FORGE LTD.,	-2	Yes	CMM/FTP/00-31-1-1175/e-PO/27298	05/11/2018	L&T SPECIAL STEEL AND HEAVY FORGINGS	867132000	04/05/21	05/11/18	In Progress	NA	FTP
50	CMM/FTP/00-31-1-1174	Manufacturing, Inspection, Testing, Packing, Storage, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Lattice Tubes for End Shield Assemblies For 4 Nos. of Units of 10 Fleet Reactors as per Technical Specification No. PC-M-936	Public Tender	10/07/17	Two Part	05/09/17	4	1)Mishar Dhatu Nigam Limited, 2)L&T SPECIAL STEEL AND HEAVY FORGINGS, 3)BHARAT FORGE LTD.,	-1 -3	Yes	CMM/FTP/00-31-1-1174/e-PO/27267	01/11/2018	Mishar Dhatu Nigam Limited	680000000	31/10/21	01/11/21	In Progress	NA	FTP
51	CMM/FTP/10-21-1-1171	Procurement of materials, manufacture, inspection, assembly, shop testing, packing, guarantee and safe delivery at project site for Roll-on Shield, Fixed Shield and FHS Sealing & Shielding Doors Assemblies and Spares for GHAVP-1&2.as per drawing and Technical Specification PC-E-43 (Rev.02) & PC-E-45 (Rev.01)	Public Tender	29/06/17	Two Part	23/08/17	4	1)Godrej & Boyce Mfg Co Ltd, 2)kay bouvet engg pvt ltd, 3)MTAR TECHNOLOGIES (P) LTD,	-1 -3	Yes	CMM/FTP/10-21-1-1171/e-PO/26502	07/08/2018	kay bouvet engg pvt ltd	172044000	06/08/21	07/08/18	In Progress	NA	FTP
52	CMM/MEQ/25-24-2-1129	Erection/Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG) and handing over of system and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26/09/17	Two Part	12/01/18	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited,	-4	Yes	CMM/MEQ/25-24-2-1129/e-PO/26489	08/08/2018	LARSEN AND TOUBRO LTD	1902798550	11/07/24	08/08/18	In Progress	NA	MEQ
53	CMM/MEQ/25-24-2-1129	Manufacture, Procurement, Supply, Erection / Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG), Handing over of System and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26/09/17	Two Part	12/01/18	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited,	-4	Yes	CMM/MEQ/25-24-2-1129/e-PO/26488	08/08/2018	LARSEN AND TOUBRO LTD	7587107618	11/07/24	08/08/18	In Progress	NA	MEQ
54	CMM/FTP/10-31-1-1132	Manufacturing, Inspection, Testing, Packing, Supply & Transportation of Calandria Assemblies and Associated Components for GHAVP à€“ 1&2.	Public Tender	19/09/17	Two Part	08/11/17	6	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)kay bouvet engg pvt ltd, 4)ISGEC HITACHI ZOSEN LIMITED,	-2 -4	Yes	CMM/FTP/10-31-1-1132/e-PO/24898	12/06/2018	kay bouvet engg pvt ltd	283128000	11/04/22	12/06/18	In Progress	NA	FTP
55	CMM/OPS/58-41-9-3125	TECHNICAL ASSISTANCE FOR THREE PHASE SYNCHRONOUS GENERATOR STATOR	Single Tender	02/03/17	Single Part	17/05/17	2	1)M/s. Trafalgar EPC Private Ltd., Haryana, India 2)M/s TRAFALGAR INTERNATIONAL FZE	-2	Yes	CMM/OPS/58-41-9-3125/e-PO/25298	29/06/2018	M/s. Trafalgar EPC Private Ltd., Haryana, India	52530768	12/12/20	29/06/18	In Progress	N.A.	OPS
56	CMM/OPS/58-41-9-3125	TECHNICAL ASSISTANCE FOR THREE PHASE SYNCHRONOUS GENERATOR STATOR	Single Tender	02/03/17	Single Part	17/05/17	2	1)M/s. Trafalgar EPC Private Ltd., Haryana, India 2)M/s TRAFALGAR INTERNATIONAL FZE	-2	Yes	CMM/OPS/58-41-9-3125/e-PO/25294/FE	29/06/2018	M/s TRAFALGAR INTERNATIONAL FZE	562961905	12/11/19	29/06/18	In Progress	N.A.	OPS
57	CMM/FTP/10-35-1-1164	Manufacture, inspection, testing packing, guarantee, supply and delivery of FM Bridge & Carriage Assemblies and Spares as per enclosed drawings and Technical Specification PC-E-1060.	Public Tender	21/04/17	Two Part	22/06/17	2	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR TECHNOLOGIES (P) LTD,	-2	Yes	CMM/FTP/10-35-1-1164/e-PO/24096	27/04/2018	Godrej & Boyce Mfg Co Ltd	412100000	26/07/21	27/04/18	In Progress	NA	FTP
	CMM/HMP/75-00-	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam						1)Larsen & Toubro Limited, 2)Reliance Infrastructure Limited , 3)BGR ENERGY SYSTEMS LIMITED, 4)TATA PROJECTS LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	-2		CMM/HMP/75-00-		Reliance Infrastructure						

69	CMM/FTP/10-31-1-1133	Manufacturing, Supply and Guarantee of Reactor Header Assemblies for Primary Heat Transport Systems for GHAVP-1&2 site	Public Tender	24/08/17	Two Part	10/10/17	4	4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	-	Yes	CMM/FTP/10-31-1-1133/e-PO/21024	22/01/2018	kay bouvet engg pvt ltd	658912000	21/10/20	22/01/18	In Progress	NA	FTP		
70	CMM/MEQ/10-33-2-1102	Design, Analysis, Preparation of Drawings, Documents, Procedures, Procurement of Materials, Manufacture, Assembly, Inspection, Testing, Packaging, Supply, Delivery & Guarantee of Primary Coolant Pump Motor Units for GHAVP-1&2 Projects.	Public Tender	09/08/16	Two Part	31/10/16	2	1)KSB Pumps Limited,	1)Kirlokar Brothers Limited,	-1	-1	Yes	CMM/MEQ/10-33-2-1102/e-PO/20565	17/01/2018	KSB Pumps Limited	4869200000	GHAVP-1 : 16/4/22 & GHAVP-II : 16/4/23	17/01/18	In Progress	NA	MEQ	
71	CMM/T&C/75-00-4-105	Design, Construction and Maintenance of Jetty and Associated Structures	Public Tender	07/07/16	Two Part	17/10/16	7	1)deugro Projects (India) Pvt. Ltd.	1)Lee & Muirhead Pvt. Ltd.	-3	-4	Yes	CMM/T&C/75-00-4-105/PO/17989	17/07/2017	deugro Projects (India) Pvt. Ltd.	590000000		16/07/22	17/07/17	In progress	NA	T&C
72	CMM/T&C/75-00-4-105	Logistics contract for KKNPP 3&4	Public Tender	07/07/16	Two Part	17/10/16	7	1)deugro Projects (India) Pvt. Ltd.	1)Lee & Muirhead Pvt. Ltd.	-3	-4	Yes	CMM/T&C/75-00-4-105/PO/17988	17/07/2017	deugro Projects (India) Pvt. Ltd.	1629418335		16/07/22	17/07/17	In progress	NA	T&C
73	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	16/06/16	Two Part	29/07/16	4	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)TEMA India Limited,		-4	-	Yes	CMM/OPS/52-33-9-3050/e-PO/17903	07/12/2017	Walchandnagar industries Ltd	591730352		06/08/19	07/12/17	In Progress	N.A.	OPS
74	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19/10/16	Two Part	28/12/16	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited,		-3	-	Yes	CMM/HMP/23-70-10-087/e-PO/17873	15/12/2017	Sterling and Wilson Limited	33644750		14/06/20	15/12/17	In Progress	NA	HMP
75	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19/10/16	Two Part	28/12/16	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited,		-3	-	Yes	CMM/HMP/23-70-10-087/e-PO/17872	15/12/2017	Sterling and Wilson Limited	75206941		14/06/20	15/12/17	In Progress	NA	HMP

76	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19/10/16	Two Part	28/12/16	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited,	-3	Yes	CMM/HMP/23-70-10-087/e-PO/17871	15/12/2017	Sterling and Wilson Limited	31434384	14/06/19	15/12/17	In progress	NA	HMP
77	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19/10/16	Two Part	28/12/16	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited,	-3	Yes	CMM/HMP/23-70-10-087/e-PO/17870	15/12/2017	Sterling and Wilson Limited	75286151	14/06/19	15/12/17	In Progress	NA	HMP
78	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	16/06/16	Two Part	29/07/16	4	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)TEMA India Limited,	-4	Yes	CMM/OPS/52-33-9-3050/e-PO/17369	12/06/2017	Godrej & Boyce Mfg Co Ltd	604204329	11/02/19	12/06/17	31-12-2020 - Amendment-V dated 13.08.2020	N.A.	OPS
79	CMM/OPS/05-31-9-3102	Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components.	Single Tender	02/09/16	Single Part	29/09/16	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/OPS/05-31-9-3102/e-PO/16740	02/05/2017	NUCLEAR FUEL COMPLEX	738001687	02/07/18	02/05/17	In Progress	N.A.	OPS
80	CMM/FTP/75-00-1-1148	Design, Analysis, Procurement of Material, Drawings, Manufacturing, Inspection, Testing, Preservation, Documentation and Delivery of Plate Type Heat Exchangers along with Mandatory and Recommended Spares for KKNPP-3&4	Public Tender	10/03/16	Two Part	15/06/16	2	1)KELVION INDIA PVT. LTD., 2)Alfalaval India Limited,	-2	Yes	CMM/FTP/75-00-1-1148/e-PO/16720	11/05/2017	KELVION INDIA PVT. LTD.	144900000	20/07/20	11/05/17	In Progress	NA	FTP
81	CMM/FTP/23-73-1-1151	Manufacturing and Delivery of Passive Catalytic Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB in severe accident as per technical Specification, Drawings and Tender Documents for RAPP â€” 3&4.	Public Tender	15/07/16	Two Part	07/09/16	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/FTP/23-73-1-1151/PO/16300	21/04/2017	ELECTRONICS CORPORATION OF INDIA LTD	60619500	30/09/19	21/04/17	In Progress	NA	FTP
82	CMM/FTP/23-73-1-1151	Manufacturing and Delivery of Passive Catalytic Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB in severe accident as per technical Specification, Drawings and Tender Documents for KAPP â€” 3&4.	Public Tender	15/07/16	Two Part	07/09/16	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/FTP/23-73-1-1151/PO/16299	21/04/2017	ELECTRONICS CORPORATION OF INDIA LTD	60583500	30/09/19	21/04/17	In Progress	NA	FTP
83	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11/02/15	Two Part	29/04/15	3	1)KSB Pumps Limited, 2)Kirloskar Brothers Limited,	-2	Yes	CMM/OPS/56-00-9-3037/e-PO/15642	30/10/2017	KSB Pumps Limited	116466000	29/10/19	30/10/17	31-10-2020 - Amendment-VI dated 02.09.2020	N.A.	OPS
84	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11/02/15	Two Part	29/04/15	3	1)KSB Pumps Limited, 2)Kirloskar Brothers Limited,	-2	Yes	CMM/OPS/56-00-9-3037/e-PO/15641	09/03/2017	Kirloskar Brothers Limited	129061288	11/03/19	09/03/17	30-09-2020 - Amendment-III dated 20.03.2020	N.A.	OPS

93	CMM/EIC/23-60-3-3251	Acceptance Tests, Type Tests, Qualification, Packing, Transportation, Safe Delivery and Warranty of Travelling In Core Probe System (TIPS).	Single Tender	06/04/15	Two Part	11/05/15	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/23-60-3-3251/e-PO/13782	05/12/2016	ELECTRONICS CORPORATION OF INDIA LTD	79505664	30/11/19	16/01/17	In Progress	NA	EIC
94	CMM/OPS/05-31-9-3104	Procurement of Shielding Plug Assemblies for EMCCR for KAPS-1 Kakrapar Site.	Public Tender	11/08/16	Two Part	02/09/16	5	1)Siderforgerossi India Pvt. Ltd, 2)MTAR TECHNOLOGIES (P) LTD, 3)Sealmatic India Pvt.Ltd.,	-2	Yes	CMM/OPS/05-31-9-3104/e-PO/13234	11/11/2016	Siderforgerossi India Pvt. Ltd	56561825	31/12/18	11/11/16	3/30/2019	Delay Analysis yet to be completed	OPS
95	CMM/OPS/53-00-9-2983 (R-1)	1.0 Supply of 2000 KVA Standby radiator cooled diesel generator along with accessories, auxiliaries and mandatory spares, testing, seismic analysis as per enclosed specification. 2.0 Installation & Commissioning of 2000 KVA Standby radiator cooled diesel generator.	Public Tender	26/05/15	Two Part	31/07/15	2	1)Diesel Locomotive Works, 2)KIRLOSKAR OIL ENGINES LTD.,	-2	Yes	CMM/OPS/53-00-9-2983 (R-1)/e-PO/12819	12/12/2016	Diesel Locomotive Works	115304551	11/06/18	12/12/16	31-03-2021 - Amendment-IV dated 17.04.2020	N.A.	OPS
96	CMM/OPS/00-01-9-3054	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner devices (PCRDs)	Public Tender	19/08/15	Two Part	24/09/15	3	1)ELECTRONICS CORPORATION OF INDIA LTD, 2)jugal udyog,	-1	Yes	CMM/OPS/00-01-9-3054/e-PO/11041	18/07/2016	ELECTRONICS CORPORATION OF INDIA LTD	143644900	31/03/18	18/07/16	In progress	N.A.	OPS
97	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage- cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP â€“ 7&8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02/09/15	Two Part	17/11/15	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/22-53-1-1129/PO/10469	01/07/2016	Fabtech Projects and Engineers Limited	38908406	R7 - 31/01/21 R8 - 31/07/21	01/07/16	In Progress	NA	FTP
98	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP â€“ 7 & 8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02/09/15	Two Part	17/11/15	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/22-53-1-1129/PO/10468	01/07/2016	Fabtech Projects and Engineers Limited	320782987	R7 - 31/10/21 R8 - 31/07/21	01/07/16	In Progress	NA	FTP
99	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage- cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for KAPP â€“ 3&4, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02/09/15	Two Part	17/11/15	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/23-53-1-1129/PO/10467	01/07/2016	Fabtech Projects and Engineers Limited	38908406	31/10/21	01/07/16	In Progress	NA	FTP
100	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for KAPP â€“ 3 & 4, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02/09/15	Two Part	17/11/15	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/23-53-1-1129/PO/10466	01/07/2016	Fabtech Projects and Engineers Limited	317718113	31/10/21	01/07/16	In Progress	NA	FTP

101	CMM/FTP/22-35-1-1140	Manufacturing, inspection, assembly, shop testing, packing, Supply, safe delivery and Guarantee of Spent Fuel Storage Tray Assemblies, Bay Tool Assemblies and Miscellaneous Items for RAPP à€" 7&8 Site.	Public Tender	05/02/15	Two Part	15/04/15	1	1)kay bouvet engg pvt ltd	-1	Yes	9467	18/05/2016	kay bouvet engg pvt ltd	92000000	18/11/18	18/05/16	In Progress	NA	FTP
102	CMM/FTP/22-35-1-1140	Manufacturing, inspection, assembly, shop testing, packing, Supply, safe delivery and Guarantee of Spent Fuel Storage Tray Assemblies, Bay Tool Assemblies and Miscellaneous Items for KAPP à€" 3&4 Site.	Public Tender	05/02/15	Two Part	15/04/15	1	1)kay bouvet engg pvt ltd	-1	Yes	9466	18/05/2016	kay bouvet engg pvt ltd	91500000	18/11/18	18/05/16	In Progress	NA	FTP
103	CMM/FTP/23-34-1-1091	Heavy Water UGP and WMP for KAPP-3&4	Public Tender	11/03/11	Two Part	14/06/11	17	1)NICCO CORPORATION LIMITED, PROJECT DIVISION 2)Avasarala Technologies Limited 3)Furnace Fabrica (India) Ltd. 4)GEI INDUSTRIAL SYSTEMS LIMITED 5)Walchandnagar industries Ltd 6)LARSEN & TOUBRO LIMITED 7)Punj Lloyd Limited 8)M/s Petron Engineering Construction Ltd 9)M/s EIL 10)M/s Hindustan Dorr Oliver Ltd 11)M/s Technip KT Indis Ltd 12)M/s Dolphin Offshore Enterprises India Ltd 13)M/s McNally bhatat Engineering Company Ltd	-13	Yes	CMM/FTP/23-34-1-1091/PO/6090	09/11/2011	M/s Hindustan Dorr Oliver Ltd	69285105	30/06/19	09/11/11	yet to be completed	CDD extended upto 30/06/2020	E&T
104	CMM/FTP/23-34-1-1091	Heavy Water UGP and WMP for KAPP-3&4	Public Tender	11/03/11	Two Part	14/06/11	17	1)NICCO CORPORATION LIMITED, PROJECT DIVISION 2)Avasarala Technologies Limited 3)Furnace Fabrica (India) Ltd. 4)GEI INDUSTRIAL SYSTEMS LIMITED 5)Walchandnagar industries Ltd 6)LARSEN & TOUBRO LIMITED 7)Punj Lloyd Limited 8)M/s Petron Engineering Construction Ltd 9)M/s EIL 10)M/s Hindustan Dorr Oliver Ltd 11)M/s Technip KT Indis Ltd 12)M/s Dolphin Offshore Enterprises India Ltd 13)M/s McNally bhatat Engineering Company Ltd	-13	Yes	CMM/FTP/23-34-1-1091/PO/6089	09/11/2011	u	399656733	30/06/19	09/11/11	yet to be completed	CDD Extended upto 30/06/2020	E&T
105	CMM/MEQ/22-50-2-1083	400 kV Reactors & Balance work of Switchyard Package for RAPP 7&8	Public	16/11/12	Two Part	01/02/13	1	1)M/s Alstom T&D India Ltd	-1	Yes	CMM/MEQ/22-50-2-1083/PO/6469	27/12/2013	M/s Alstom T&D India Ltd	29.61 Crores	28/02/19	27/12/13	In Progress	NA	MEQ
106	CMM/PFBR/80-52-2-7037	AC Variable Speed Drive	Public	05/04/05	Two Part	05/04/05	2	1)M/s BHEL 2)M/s ABB	-2	Yes	CMM/PFBR/80-52-2-7037/PO/10053	20/07/2007	M/s BHEL	Rs.57.81 Crores + Euro 3765757	31/04/19	20/07/07	In Progress	NA	MEQ
107	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18/06/11	Two Part	26/09/11	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation Ltd	-7	Yes	CMM/MEQ/22-73-2-1055/PO/6450	04/07/2012	M/s Punj Lloyd Ltd	14 Crores	R-7 : 31/12/20 & R-8 : 31/3/21	04/07/12	In Progress	NA	MEQ
								1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd.						Prov Extn: K 3 : 30/11/19					

108	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18/06/11	Two Part	26/09/11	7	7) M/s NICCO Corporation Ltd	-7	Yes	CMM/MEQ/23-73/2/1055/PO/6101	04/07/2012	M/s Punj Lloyd Ltd	72.62 Crores	& K-4 : 31/12/19	04/07/12	In Progress	NA	MEQ
109	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18/06/11	Two Part	26/09/11	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation Ltd	-7	Yes	CMM/MEQ/23-73/2/1055/PO/6102	04/07/2012	M/s Punj Lloyd Ltd	13.99 Crores	Prov Extn: K-3 : 30/11/19 & K-4 : 31/12/19	04/07/12	In Progress	NA	MEQ
110	CMM/MEQ/23-73-2-1055	AC Ventilation package	Public	18/06/11	Two Part	26/09/11	7	1)M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation Ltd	-7	Yes	CMM/MEQ/22-73-2-1055/PO/6449	04/07/2012	M/s Punj Lloyd Ltd	72.78 Cr	R-7 : 31/12/20 & R-8 : 31/03/21	04/07/12	In Progress	NA	MEQ
111	CMM/PFBR/80-71-2-7052	Air Conditioning & Ventilation	Public	11/04/06	Two Part	13/02/07	4	1)M/s Blue Star Ltd 2)M/s L&T Ltd 3)M/s Voltas Ltd	1)M/s ABB(withdrawn) -1	Yes	CMM/PFBR/80-71-2-7052/PO/10071	31/12/2007	M/s Blue Star Ltd	Rs.32.04 Crores	31/07/17	31/12/07	In Progress	NA	MEQ
112	CMM/MEQ/23-40-2-1040	Balance of Turbine Island Package for KAPP 3&4	Public	12/11/10	Two Part	25/04/11	9	1)M/s.Bharat Heavy Electricals Ltd. 2)M/s.Dodsal Enterprises P.Ltd in consortium with M/s. Dodsal Engg & Construction P. Ltd 3) M/s.Gammon India Ltd. 4) M/s.IOT Infra & Energy Services Ltd. 5) M/s.Jyoti Structures Ltd. 6)M/s.Larsen & Toubro Ltd. 7) M/s.Punj Lloyd Ltd. 8) M/s.Tata Projects Ltd. 9) M/s.Thermax Limited	-9	Yes	CMM/MEQ/23-40-2-1040/PO/6086	28/09/2011	M/s Dodsal Enterprises Ltd	INR 405.28 Cr + USD 1990000 (Rs. 8.91 Cr.) + GBP 388900 (Rs. 2.84 Cr.)+ EURO 4630700 (Rs. 29.91	K-3 : 27/12/19 and K-4 : 27/12/20	28/09/11	In Progress	NA	MEQ
113	CMM/MEQ/23-40-2-1040	Balance of Turbine Island Package for KAPP 3&4	Public	12/11/10	Two Part	25/04/11	9	1)M/s.Bharat Heavy Electricals Ltd. 2)M/s.Dodsal Enterprises P.Ltd in consortium with M/s. Dodsal Engg & Construction P. Ltd 3) M/s.Gammon India Ltd. 4) M/s.IOT Infra & Energy Services Ltd. 5) M/s.Jyoti Structures Ltd. 6)M/s.Larsen & Toubro Ltd. 7) M/s.Punj Lloyd Ltd. 8) M/s.Tata Projects Ltd. 9) M/s.Thermax Limited	-9	Yes	CMM/MEQ/23-40-2-1040/PO/6087	28/09/2011	M/s Dodsal Enterprises P.Ltd	387.08 Crores	K-3 : 27/12/19 & K-4 : 27/12/20	28/09/11	In Progress	NA	MEQ
114	CMM/MEQ/22-40-2-1067	Balance of Turbine Island Package for RAPP 7&8	Public	12/08/11	Two Part	04/09/12	10	1) BHEL 2) Thermax Ltd 3) Jyoti Structures Ltd 4) Lanco Infratech 5) Hindustan Dorr Oliver Ltd 6) L&T Ltd 7) Dodsal Ent.P.Ltd 8) Punj Lloyd 9) IOT Infrastructure 10) Gammon Ansaldo Consortium	-10	Yes	CMM/MEQ/22-40-2-1067/PO/6458	03/12/2012	M/s L&T Ltd	331.24 Crores+USD2 320000+GBP 400000+EUR O 10050000	R-7 : 30/12/19 & R-8 : 30/6/20	03/12/12	In Progress	NA	MEQ
115	CMM/MEQ/22-40-2-1067	Balance of Turbine Island Package for RAPP 7&8	Public	12/08/11	Two Part	04/09/12	10	1)BHEL 2) Thermax Ltd 3) Jyoti Structures Ltd 4) Lanco Infratech 5) Hindustan Dorr Oliver Ltd 6) L&T Ltd 7) Dodsal Ent.P.Ltd 8) Punj Lloyd 9) IOT Infrastructure 10) Gammon Ansaldo Consortium	-10	Yes	CMM/MEQ/22-40-2-1067/PO/6459	03/12/2012	M/s L&T Ltd	317.20 Crores	R-7 : 30/12/19 & R-8 : 30/6/20	03/12/12	In Progress	NA	MEQ

116	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	04/11/10	Two Part	07/02/11	14	-2	-1	Yes	CMM/HMP/23-70-10-016/PO/6070 dtd. 22/07/2011 (supply) for KAPP-3&4	22/07/2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 103.16 Crs.	K-3: 22/07/14 K-4: 22/01/15	22/07/11	In progress	NA	HMP
117	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	04/11/10	Two Part	07/02/11	14	-2	-1	Yes	CMM/HMP/23-70-10-016/PO/6071 dtd. 22/07/2011 (Erection) for KAPP-3&4	22/07/2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 31.62 Crs.	K-3: 22/07/14 K-4: 22/01/15	22/07/11	In progress	NA	HMP
118	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	04/11/10	Two Part	07/02/11	14	-2	-1	Yes	CMM/HMP/22-70-10-016/PO/6415 dtd. 22/07/2011 (supply) for RAPP-7&8	22/07/2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 103.16 Crs.	R-7: 22/01/15 R-8: 22/07/15	22/07/11	In progress	NA	HMP
119	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	04/11/10	Two Part	07/02/11	14	-2	-1	Yes	CMM/HMP/22-70-10-016/PO/6416 dtd. 22/07/2011 (Erection) for RAPP-7&8	22/07/2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 31.42 Crs.	R-7: 22/01/15 R-8: 22/07/15	22/07/11	In progress	NA	HMP
120	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package	Public	05/07/11	Two Part	30/09/11	4	-5	-1	Yes	CMM/EIC/22-60-3-3089/PO/6456 (RAPP-7&8 Erection)	07/09/2012	M/s. BHEL	10.68 Crs.	RAPP-7 : 31/03/20; RAPP-8 : 30/09/20	09/07/12	In Progress	NA	EIC
	CMM/EIC/23-60-3-	CONTROL CENTRE INSTRUMENTATION PACKAGE FOR							-1		CMM/EIC/23-60-3-3089/PO/6108				KAPP-3 : 31/12/19; KAPP-4 :				

132	CMM/FTP/23-31-1-1039	Drive Mechanism & Mandatory Spares	Public	15/01/10	Two Part	01/04/10	8	4) M/s L&T 5) M/s Lokesh Machines	-3 -5	Yes	CMM/FTP/23-31-1-1039/PO/6028	04/10/2010	M/s Avasarala	167400000	28/02/19	04/10/10	In Progress	NA	FTP
133	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single	28/11/17	Single Part	28/11/17	1	1)ATOMSTROYEXPORT MOSCOW RUSSIAN FEDERATION	-1	Yes	CMM/HMP/69-00-10-117/e-PO/19893/FE DTD 30/11/2017	30/11/2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 157.27 Crs.	30/11/19	30/11/17	In progress	NA	HMP
134	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single	28/11/17	Single Part	28/11/17	1	1)Atomstroyexport Moscow Russian Federation	-1	Yes	CMM/HMP/69-00-10-117/e-PO/19894/FE DTD 30/11/2017	30/11/2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 209.30 Crs.	30/01/20	30/11/17	In progress	NA	HMP
135	CMM/FTP/23-31-1-1047	End Fitting bodies & Associated Components	Public	23/06/10	Two Part	26/07/10	4	1)M/s L&T 2) M/s MTAR 3) M/s Bharat Forge 4) M/s Avasarla	-4	Yes	CMM/FTP/23-31-1-1047/PO/6040	19/01/2011	M/s L&T	288900000	30/06/20	19/01/11	In Progress	NA	FTP
136	CMM/EIC/23-60-3-3054	Fiedl Instrumentation Package	Public	20/05/11	Two Part	01/08/11	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgoan 5) M/s. LANCO infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata	-2 -7	Yes	CMM/EIC/22-60-3-3054/PO/6452	28/06/2012	M/s. Hindusthan Dorr Oliver Ltd., Mumbai	158.14 Crs	RAPP-7 : 27/12/15, RAPP-8 : 27/06/16	28/06/12	In Progress	NA	EIC
137	CMM/EIC/23-60-3-3054	Fiedl Instrumentation Package	Public	20/06/11	Two Part	01/08/11	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgoan 5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata	-8	Yes	CMM/EIC/22060-3-3054/po/6453	28/06/2012	M/s. Hindusthan Dorr-Oliver Ltd., Mumbai	21.83 Crs	RAPP-7 : 27/12/15, RAPP-8 : 27/06/16	28/06/12	In Progress	NA	EIC
138	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20/05/11	Two Part	01/08/11	9	1)M/s. Larsent & Toubro Ltd. ECC Division Chennai 2) M/s. ECIL Hyderabad 3) M/s. TechnipKT India Ltd. Noida 4) M/s. Punj Lloyd Ltd. Gurgaon 5) M/s. LANCO infotech Ltd in consoritum with M/s. Konstelec Engineers Pvt Ltd. Mumbai 6) M/s. Hindusthan Dorr Oliver Ltd. Mumbai 7) M/s. McNally Bharat Engineering Co.Ltd. Kolkata	-2 -7	Yes	CMM/EIC/23-60-3-3054/PO/6105	28/06/2012	M/s. Larsen & Toubro Ltd., Chennai	23.36 Crs.	KAPP-3 : 27/06/15 KAPP-4 : 27/12/15	28/06/12	In Progress	NA	EIC
139	CMM/PFBR/80-31-1-7022	Fuel & Blanket Sub Assemblies	Single	11/07/03	Two Part	11/01/05	1	1)M/s NFC	-1	Yes	CMM/PFBR/80-31-1-7022/PO/10024	06/03/2006	M/s Nuclear Fuel Complex,Hyderabad	877200000	30/06/17	06/03/06	In Progress	NA	FTP
140	CMM/FTP/22-35-1-1086	Fuel Transfer Equipment	Public	19/10/11	Two Part	14/03/11	6	1)Ms/ MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce	-2 -4	Yes	CMM/FTP/22-35-1-1086/PO/6413	19/08/2011	M/s L&T	135000000	31/03/22	19/08/11	In Progress	NA	FTP
141	CMM/FTP/23-35-1-1086	Fuel Transfer Equipment	Public	19/01/11	Two Part	14/03/11	6	1)M/s MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce	-2 -4	Yes	CMM/FTP/23-35-1-1086/PO/6068	19/08/2011	M/s L&T	134900000	31/07/21	19/08/11	In Progress	NA	FTP
	CMM/FTP/22-35-1-							1)M/s MTAR 2) M/s Avasarla 3) M/s Godrej 4) M/s L&T	-3		CMM/FTP/22-35-1-		M/s Avasarla						

168	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11/04/11	Two Part	01/06/12	7	5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	-6	Yes	CMM/MEQ/22-71-2-1066/PO/6443	07/05/2012	M/s IOT Infrastructure & Energy Services Ltd	64.18 Crores	Prov. extn. upto : 13/07/19	07/05/12	In Progress	NA	MEQ
169	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11/04/11	Two Part	01/06/12	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL Ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	-6	Yes	CMM/MEQ/22-71-2-1066/PO/6444	07/05/2012	M/s IOT Infrastructure & Energy Services Ltd	34.63 Crores	Prov. Extn. upto : 13/07/20	07/05/12	In Progress	NA	MEQ
170	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11/04/11	Two Part	01/06/12	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL Ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	-6	Yes	CMM/MEQ/22-71-2-1066/PO/6445	07/05/2012	M/s IOT Infrastructure & Energy Services Ltd	12.08 Crores	For one year starting from 01/08/19	08/01/19	In Progress	NA	MEQ
171	CMM/FTP/22-35-1-1035	Pressuriser along with Top Guide Support	Public	16/12/09	Two Part	22/02/10	3	1)M/s WIL 2)M/s Godrej 3)M/s L&T	-3	Yes	CMM/FTP/23-33-1-1035/PO/6023	15/09/2010	M/s L&T	126600000	15/11/17	15/09/10	In Progress	NA	FTP
172	CMM/FTP/22-35-1-1035	Pressuriser along with Top Guide Support	Public	16/12/09	Two Part	12/02/10	3	1)M/s WIL 2)M/s Godrej 3) M/s L&T	-3	Yes	CMM/FTP/22-33-1-1035/PO/6370	15/09/2010	M/s L&T	322900000	30/09/18	15/09/10	In Progress	NA	FTP
173	CMM/MEQ/23-33-2-1009	Primary coolant pumps	Single	30/12/09	Two Part	22/02/10	1	1)M/s KSB Pumps Ltd	-1	Yes	CMM/MEQ/23-33-2-1009/PO/6016	17/06/2010	M/s KSB Pumps Ltd	Rs.43.38 Crores	K-3:31/03/15 K4:31/03/15	17/06/10	In Progress	NA	MEQ
174	CMM/MEQ/23-33-2-1009	Primary Coolant Pumps	Single	30/12/09	Two Part	22/02/10	1	1)M/s KSB Pumps Ltd	-1	Yes	CMM/MEQ/22-33-2-1009/PO/6366	17/06/2010	M/s KSB Pumps Ltd	Rs.42.96 Crores	R-7:31.03.15 R-8:31.03.15	17/06/10	In Progress	NA	MEQ
175	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21/07/10	Two Part	13/12/10	9	1)7 1) 1. M/s Dodsai Enterprise pvt Ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd. (4)	-7	Yes	CMM/HMP/23-30-10-013/PO/6066 Dt 03.06.2011 for KAPP-3&4 Supply	03/06/2011	M/s Punj Lloyd Ltd	Rs 258.27 Crs Euro 3162428 (Rs 19.24 Crore)	K-3: 03/12/14 K-4: 03/06/15	03/06/11	In progress	NA	HMP
176	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21/07/10	Two Part	13/12/10	9	1) 1. M/s Dodsai Enterprise pvt Ltd. 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 7. M/s Bharat Heavy Electricals Ltd.	-7	Yes	CMM/HMP/23-30-10-013/PO/6067 Dt 03.06.2011 for KAPP-3&4 Erection	03/06/2011	M/s Punj Lloyd Ltd	Rs 64.68 Crs	K-3: 03/12/14 K-4: 03/06/15	06/03/11	In progress	NA	HMP
177	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21/07/10	Two Part	13/12/10	9	1) 1. M/s Dodsai Enterprise pvt Ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 7. M/s Bharat Heavy Electricals Ltd.	-7	Yes	CMM/HMP/22-30-10-013/PO/6411 Dt 03.06.2011 for RAPP-7&8 Supply	03/06/2011	M/s Punj Lloyd Ltd	Rs 261.16 Crs Euro 3197865 (Rs. 19.46 Crs.)	R-7: 03/06/15 R-8: 03/12/15	03/06/11	In progress	NA	HMP

178	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21/07/10	Two Part	13/12/10	9	1) 1. M/s Dodsai Enterprise pvt Ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.	1) 1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd.	-1	-2	Yes	CMM/HMP/22-30-10-013/PO/6412 Dt 03.06.2011 for RAPP-7&8 Erection	03/06/2011	M/s Punj Lloyd Ltd	Rs 65.41 Crs.	R-7: 03/06/15 R-8: 03/12/15	03/06/11	In progress	NA	HMP
179	CMM/FTP/23-33-1-1042	Reactor Header Assembly	Public	31/12/09	Two Part	15/03/10	7	1)M/s BHEL 2)M/s Bharat Forge 3)M/s MTAR & M/s Aubert Duval 4) M/s godrej 5) M/s L&T	1)M/s ISGEC 2) M/s Kay bouvet	-2	-5	Yes	CMM/FTP/23-33-1-1042/PO/6027	07/10/2010	M/s BHEL	496200000	30/11/16	07/10/10	In Progress	NA	FTP
180	CMM/FTP/23-33-1-1042	Reactor Header Assembly	Public	31/12/09	Two Part	15/03/10	7	1)M/s BHEL 2)M/s Bharat forge 3) M/s MTAR & M/s M/s Aubert 4) M/s Godrej 5) M/s L&T	1)M/s ISGEC 2) M/s Kay Bouvet	-2	-5	Yes	CMM/FTP/22-33-1-1042/PO/6373	07/10/2010	M/s BHEL	496700000	31/01/18	07/10/10	In Progress	NA	FTP
181	CMM/FTP/23-21-1-1074	Roll on Shield Asys and Shielding And Sealing Door ASsy	Public	28/08/10	Two Part	02/11/10	8	1)M/s Avasarla 2)M/s Kaybouvet 3) M/s Mcnally 4) M/s Lloyd steel 5) Lokesh Machines 6) M/s Mukund 7) M/s MTAR	1)M/s Vividh Hi-fab	-1	-7	Yes	CMM/FTP/23-21-1-1074/PO/6053	23/06/2011	M/s Avasarla	103700000	31/03/21	23/06/11	In Progress	NA	FTP
182	CMM/PFBR/80-71-2/7056	Sea Water Pump House & Electcrochlorination Plant Package	Public	16/03/07	Two Part	06/07/07	2	1)1) M/s KBL 2)M/s Gammon Ltd		-2	-	Yes	CMM/PFBR/80-71-2/7056/PO/10079	22/05/2008	M/s KBL	Euro 1814000 + Rs.66.13 Crores	30/08/19	22/05/08	In Progress	NA	MEQ
183	CMM/PFBR/80-71-2-7056	Sea Water Pump House & Electrochlorinatn Plant Package	Public	16/03/07	Two Part	06/07/07	2	1)M/s KBL 2)M/s Gammon Ltd		-2	-	Yes	CMM/PFBR/80-71-2-7056/PO/10080	22/05/2008	M/s KBL	Rs 33.10 Crores	30/08/19	22/05/08	In Progress	NA	MEQ
184	CMM/FTP/23-31-1-1058	Stand Pipe Thimble Assembly ION Chamber Housing Freeze Jacket	Public	08/05/10	Two Part	29/07/10	7	1)M/s Godrej 2) M/s L&T 3) M/s MTAR 4) M/s Vividh Hi-Fan 5) M/s Lokesh Machines 6) M/s Avasarla 7) M/s Kaybouvet		-7	-	Yes	CMM/FTP/23-31-1-1058/PO/6035	31/12/2010	M/s L&T	125200000	30/06/19	31/12/10	In Progress	NA	FTP
185	CMM/FTP/23-31-1-1058	Stand Pipe Thimble Assembly Ion Chamber Housing Freeze jacket	Public	08/05/10	Two Part	29/07/10	7	1)M/s Godrej 2) M/s L&T 3) M/s MTAR 4) M/s Vividh Hi-Fab 5) M/s Lokesh Machines 6) M/s Avasarala 7) M/s Kay bouvet		-7	-	Yes	CMM/FTP/22-31-1-1058/PO/6383	31/12/2010	M/s L&T	125200000	29/02/20	31/12/10	In Progress	NA	FTP
186	CMM/FTP/23-33-1-991	Steam Generators	Limited	27/05/08	Two Part	24/10/08	2	1)1. M/s L&T 2) 2. M/s BHEL	1)NIL	-1	-2	Yes	CMM/FTP/23-33-1-991/PO/6004	23/03/2009	M/s Larsen & Toubro Ltd	3450000000	31/03/16	23/03/09	In Progress	NA	FTP
187	CMM/FTP/23-33-1-991	Steam Generators	Limited	27/05/08	Two Part	24/10/08	2	1)M/s L&T 2)M/s BHEL	1)NIL	-1	-2	Yes	CMM/FTP/23-33-1-991/PO/6005	23/03/2009	M/s BHEL	3450000000	31/03/20	23/03/09	In Progress	NA	FTP
188	CMM/FTP/22-33-1-991	Steam Generators	Limited	27/05/08	Two Part	24/10/08	2	1)M/s L&T 2)M/s BHEL	1)NIL	-1	-2	Yes	CMM/FTP/22-31-1-991/PO/6355	08/09/2009	M/s L&T	3653900000	31/01/18	08/09/09	In Progress	NA	FTP
189	CMM/FTP/22-33-1-991	Steam Generators	Limited	27/05/08	Two Part	24/10/08	2	1)M/s L&T 2)M/s BHEL	1)NIL	-1	-2	Yes	CMM/FTP/22-33-1-991/PO/6356	08/09/2009	M/s BHEL	3653900000	31/03/20	08/09/09	In Progress	NA	FTP

190	CMM/MEQ/23-40-2-1024	Supply of equipments for TG Plant package	Single	04/05/10	Two Part	29/12/10	1	1)M/s BHEL in consortium with M/s Alstom Power System	-1	Yes	CMM/MEQ/23-40-2-1024/PO/6054	31/03/2011	M/s BHEL in consortium with M/s Alstom Power Systems	EUR 88935688.00 (+) USD 35275000.00	KAPP-3 : 31/12/20 & KAPP-4 : 31/12/21	31/03/11	In Progress	NA	MEQ	
191	CMM/MEQ/23-40-2-1024	Supply of equipments for TISCS	Single	04/05/10	Two Part	29/12/10	1	1)M/s BHEL	-1	Yes	CMM/MEQ/23-40-2-1024/PO/6056	31/03/2011	M/s BHEL	33 Crores	KAPP 3: 31/12/19 KAPP 4: 31/03/20	31/03/11	In Progress	NA	MEQ	
192	CMM/MEQ/23-40-2-1024	Supply of services for TG Plant Package	Single	04/05/10	Two Part	29/12/10	1	1)M/s BHEL in consortium with M/s Alstom Power Systems	-1	Yes	CMM/MEQ/23-40-2-1024/PO/6055	31/03/2011	M/s BHEL in consortium with M/s Alstom Projects Ltd	165.42 Crores	KAPP-3 : 31/12/20 & KAPP-4 : 31/12/21	31/03/11	In Progress	NA	MEQ	
193	CMM/MEQ/23-50-2-1022	Switchyard package for KAPP 3&4	Public	07/05/10	Two Part	28/07/10	4	1)M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/23-50-2-1022/PO/6044	24/02/2011	M/s Larsen & Toubro Ltd	32.98 Crores		30/06/19	24/02/11	In Progress	NA	MEQ
194	CMM/MEQ/23-50-2-1022	Switchyard Package for KAPP 3&4	Public	07/05/10	Two Part	28/07/10	4	1)M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/23-50-2-1022/PO/6045	24/02/2011	M/s L&T Ltd	10.48 Crores		30/06/19	24/02/11	In Progress	NA	MEQ
195	CMM/MEQ/23-50-2-1022	Switchyard package for RAPP 7&8	Public	07/05/10	Two Part	28/07/10	5	1)M/s ABB LTD 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/22-50-2-1022/PO/6392	24/02/2011	M/s L&T Ltd	Rs. 31.56 Crores	R-7:30/06/19(220kV) R-8:30/06/21(220kV) R-7:30/06/21(400kV) R-8:30/06/21(400kV)	24/02/11	In Progress	NA	MEQ	
196	CMM/MEQ/23-50-2-1022	Switchyard Package for RAPP 7&8	Public	07/05/10	Two Part	28/07/10	5	1)M/s ABB Ltd 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/22-50-2-1022/PO/6393	24/02/2011	M/s L&T Ltd	Rs.11.84 Crores	R-7:30/06/19(220kV) R-8:30/06/21(220kV) R-7:30/06/21(400kV) R-	24/02/11	In Progress	NA	MEQ	
197	CMM/MEQ/23-50-2-1045	Transformer package for KAPP 3&4 and RAPP 7&8	Public	29/12/10	Two Part	18/03/11	7	1)6 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)1 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6075	19/08/2011	M/s BHEL	Rs.47.79 Crores		31/12/18	19/08/11	In Progress	NA	MEQ
198	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29/12/10	Two Part	18/03/11	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)01 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6420	19/08/2011	M/s BHEL	Rs.47.46 Crores	R-7 : 30/6/18 R-8 : 31/3/19	19/08/11	In Progress	NA	MEQ	
199	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29/12/10	Two Part	18/03/11	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)1 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6077	19/08/2011	M/s Toshiba	Rs.34.91 Crores	KAPP - 3 : 30/6/18 KAPP - 4 : 31/12/18	19/08/11	In Progress	NA	MEQ	
								1)M/s Areva T&D India Limited 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer and Electricals Kerala Ltd.	1)M/s Kanohar Electrical Ltd. -1						RAPP 7: 31/03/21					

200	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP-3&4 and RAPP-7&8	Public	29/12/10	Two Part	18/03/11	7	6) M/s Vijay Electrical	-6	Yes	CMM/MEQ/22-50-2-1045/PO-6422	19/08/2011	M/s Toshiba	33.58 Crs.	RAPP 8: 31/03/21	19/08/11	In Progress	NA	MEQ
201	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	26/08/11	Two Part	10/12/12	1	1)M/s BHEL in consortium with M/s Alstom	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6437	14/08/2012	M/s BHEL in consortium with M/s Alstom Power Systems SA	EURO - 67635177 + USD - 33716887 +	R-7 : 13/09/21 & R-8 : 13/9/22	14/08/12	In Progress	NA	MEQ
202	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	26/08/11	Two Part	10/12/12	1	1)M/s BHEL in consortium with M/s Alstom	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6438	14/08/2012	M/s BHEL in consortium with M/s Alstom Power Systems	BHEL - Rs.159.97 Crores & AIL - Rs.46.45	R-7 : 13/3/20 & R-8 : 13/9/20	14/08/12	In Progress	NA	MEQ
203	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	28/06/11	Two Part	10/12/12	1	1)01 - M/s BHEL	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6439	14/08/2012	M/s BHEL	38.11 Crores	13/09/20	14/08/12	In Progress	NA	MEQ
204	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	26/08/11	Two Part	10/12/12	1	1)M/s BHEL	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6440	14/08/2012	M/s BHEL	7.68 Crores	13/09/20	14/08/12	In Progress	NA	MEQ
205	CMM/FTP/23-31-1-1049	Zircaloy Assy & Components	Single	13/03/10	Single Part	12/04/10	1	1)M/s NFC	-1	Yes	CMM/FTP/23-31-1-1049/PO/6015	18/06/2010	M/s Nuclear Fuel Complex	1938800000	30/09/20	18/06/10	In Progress	NA	FTP
206	CMM/FTP/23-31-1-1049	Zircaloy Asy & Components	Single	13/03/10	Single Part	18/06/10	1	1)M/s NFC	-1	Yes	CMM/FTP/22-31-1-1049/PO/6365	18/06/2010	M/s Nuclear Fuel Complex	1938800000	31/12/19	18/06/10	In Progress	NA	FTP