

DETAILS OF AWARD OF PURCHASE CONTRACTS VALUING 10 CRORES AND ABOVE CONCLUDED DURING THE MONTH OF June-2026																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
1	CMM/TFP/91-00-1-1276	Carbon Steel Tanks	TPT/PT	10-11-2025	Two Part Bid	22-12-2025	09 (Nine)	1. M/s Jash Engineering Ltd 2. M/s Sparkon EPC India Pvt Ltd 3. M/s Volta Green Structures Pvt Ltd	1.M/s Chandrapur Industries Pvt Ltd. 2. M/s Fusion Technical Services 3. M/s Vemalatha Hi-Tech Industries 4. M/s K R R Engineering Pvt Ltd 5. M/s Saisidha Engineering Industries Pvt Ltd. 6. M/s VRL Automation Engg & Projects Pvt Ltd	Yes	CMM/TFP/91-00-1-1276/GEMC-511687705042388	19-06-2026	M/s Vota Green Structures Pvt Ltd	10,59,91,000.00	08-06-2028	19-06-2026	-	-
2	Tender No. - NPCIL/NQ/CMM-WG/91/2026/PT/254	Ocean Freighting of Project Cargo in Containers from St. Petersburg (Russia) & Third Country Seaports (Busan, Colombo, Hamburg, Dubai, Rijeka, Estonia, France and Turkey) to Tuticorin port and their insurance coverage from respective loading ports to KKNPP site.	Public Tender	26-02-2026	Two Bid System	02-04-2026	8	1. M/s. Despro Logistics Pvt. Ltd. 2. M/s. Overseas Corporation Pvt. Ltd. 3. M/s. Procam Worldwide Logistics Pvt. Ltd. 4. M/s. Sarjak Container Lines Pvt Ltd. 5. M/s. SARR Freight Corporation. 6. M/s. Total Movements Pvt. Ltd.	1. M/s Go Gauge Logistics Pvt. Ltd. 2. M/s Kargo League Logistics Pvt. Ltd.	Yes	GEMC-511687725315327	16-06-2026	SARR FREIGHTS CORPORATION	17,73,30,190.00	19-06-2026	19-06-2026	18-06-2027	Awarded
3	GEM/2025/B/6549649 Dtd. 12-08-2025	Supply, Installation and Commission fo extended C- Band equipments.	Public	12-08-2025	Two Part	16-09-2025	4	1. ECIL	3. ACES Tech. 2) Omnific Global. 3) RRG Tech.	Yes	GEMC-511687730231967	05-06-2026	ECIL	22,84,99,999.99	05-06-2027	05-06-2026	IN Progress	-
4	GEM/2025/B/6565996 Dtd. 26-08-2025	Supply of simulation development tool, development & deployment licenses, addition/AI packages/ utilities training of Technical support.	Public	30-09-2025	Two Part	30-09-2025	2	1. Proxim	1. Baethal	Yes	GEMC-511687795431758	16-06-2026	Proxim research and development Pvt. Ltd.	16,90,00,000.00	16-06-2026 to 05-12-2030	16-06-2026	IN Progress	-
5	NPCIL/KK-586/CONST/MECH/PT/2026/24	Supply, Fabrication, Erection, Painting and Insulation of piping over the trestle structure (for KKNPP-586) in KKNPP-3&4 areas.	E-Tender	21-02-2026	Two Bid	20-03-2026	04 Nos	1. M/s. PES Engineers Private Limited, Hyderabad 2. M/s. Tap Turbo Engineers Private Limited, Chennai	1. M/s. Core Energy Systems Pvt. Ltd., Maharashtra 2. M/s. Som Projects Pvt. Ltd, Delhi- Narya/N/A	Yes	400489	29-06-2026	M/s PES Engineers Private Limited, 1st Floor, Pancam Chambers, 6-3-1090/L/A, Raj Bhavan Road, Somajiguda, Hyderabad - 500082, Contact: 040-44756750 / 44756756, E-mail: contracts@peseng.net;	42,42,68,100.00	24 Months (12-07-2028)	13-07-2026	Ongoing Work	Nil
6	NPCIL/KK-384/CONST/CIVIL/PT/2025/185	Construction of Physical protection system (PPS) with Welded wire Mesh Fencing and Miscellaneous civil works at KKNPP-3&4.	E-Tender	09-01-2026	Two Bid	03-02-2026	04 Nos	1.M/s. S.A.V.Constructions, Vadakkankulam 2.M/s. R.K & Sons, Salem 3. M/s. RMT Infraitech, Kota	1.M/s. S.R.Sarvagj Constructions Pvt Ltd, Tuticorin	Yes	201063	23-06-2026	M/s. S. A. V. Constructions, 885, Radhapuram Main Road, Vadakkankulam - 627116, Tirunelveli District. Phone: +91 9965213333 E-mail: sav_constructions@yahoo.co.in	22,40,47,500.00	36 Months (06-01-2029)	07-07-2026	Ongoing Work	Nil

Sr.No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
1	CMM/MEQ/25-26-2-1176 (GMA/GARP/TD/04032021/43 62UESOH016)	Design, AN/Alysis, Seismic Qualification, Procurement, Manufacture, assembly, Testing at manufacturer's work, Performance Testing, Preservation/Painting, Inspection & Testing, Drawings & documentation, packing, forwarding, shipment, Transportation & safe delivery to site with proper packing of Vapour Compression Safety Chillers with Special Tools & Tackles, all controls, accessories and auxiliaries along with mandatory and Commissioning Spares for KKNPP-3&4 Project.	Public Tender	08-03-2021	Two Part	22-06-2021	3	1)Kirlskar chillers pvt ltd, -1	1)UG Electronics India Pvt.ltd., 2)CORE Energy Systems Pvt. Ltd.,	Yes	CMM/MEQ/25-26-2-1176/(e-PO/S5373)	23-09-2022	Kirloskar chillers pvt ltd	68,73,19,320.00	22-10-2025	23-09-2022	In Progress	N/A
2	CMM/MEQ/25-26-2-1179	Design, Development, Procurement of Raw Material, Manufacture, Fabrication, Assembly, Inspection, Testing, Seismic Qualification, Performance Testing, Quality Surveillance, Packing, Forwarding, Shipment, Safe Delivery to Site and Guarantee of Ventilation Channel Closing Devices with Erection Accessories for Main Plant Ventilation and Air Conditioning (A/C) Systems for KKNPP-3&4 Project.	Public Tender	27-07-2021	Two Part	20-10-2021	4	1)&T Valves Limited, 2)Tema India Ltd., 3)CORE Energy Systems Pvt. Ltd., -3	1)SAISOHA SUGAR EQUIPMENTS AND ENGINEERING COMPANY PVT. LTD., -1	Yes	CMM/MEQ/25-26-2-1179/(e-PO/S5149)	09-09-2022	L&T Valves Limited	28,72,13,659.00	31-03-2026	09-09-2022	Prototype development works in progress-	N/A
3	CMM/MEQ/00-33-2-1146	Design, AN/Alysis, Manufacturing, Inspection, Assembly, Testing, Painting, Proper packaging, Delivery at site and Guarantee of High Pressure, Vertically mounted, Single stage, Single suction, Double discharge volute casing type Centrifugal Primary Coolant Pump and Electric Motor along with Auxiliaries and Accessories, Special Tools, Mandatory Spares, Instrumentation along with Vibration Monitoring System and Paperless recorder, etc. as detailed in Specification no. PC-E-00210-R0, PC-E-503-R1 and datasheets for fleet procurement of Kalga -S&6 Project.	Public Tender	10-10-2018	Two Part	26-12-2018	2	1)KSB Pumps Limited,	1)Kirloskar Brothers Limited,	Yes	CMM/MEQ/00-33-2-1146/(e-PO/S3976)	08-07-2022	KSB Pumps Limited	5,99,35,16,966.00	07-04-2026	08-07-2022	In Progress	N/A
4	CMM/MEQ/10-30-2-1171	Design, Qualification of Design by AN/Alysis, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to site and Guarantee of Safety Pump Motor Units (Shut Down Cooling Pump Motor Units) along with Mandatory spares, Special Tools, Support Structure and Base Frame as detailed in Specification no. PC-E-186 Rev.0 and PC-E-502 Rev.1 for GHAVP-1&2 Project	Public Tender	31-12-2019	Two Part	07-07-2020	4	1)Kirloskar Brothers Limited, -1 3)Sulzer Pumps India Pvt. Ltd., -3	1)WLO Mather and Platt Pumps Pvt. Ltd., 2)BHABAT PUMPS & COMPRESSOR LIMITED, -1	Yes	CMM/MEQ/10-30-2-1171/(e-PO/S2253)	16-03-2022	Kirloskar Brothers Limited	17,25,09,085.00	GHAVP-1 : 15-09-2027, GHAVP-2 :14-03-2028	16-03-2022	In Progress	N/A
5	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited, -2	-	Yes	CMM/MEQ/73-70-2-1185/(e-PO/S1943)	18-02-2022	Sterling and Wilson Limited	10,28,98,131.00	26-02-2025	18-02-2022	In Progress	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
6	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd.,		Yes	CMM/MEQ/72-70-2-1185/e-PO/51942	18-02-2022	Sterling and Wilson Limited	28,32,41,699.00	17-08-2024	18-02-2022	In Progress	N/A
								2)Sterling and Wilson Limited.										
7	CMM/MEQ/73-70-2-1185	ADDITION/AL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd.,		Yes	CMM/MEQ/73-70-2-1185/e-PO/51941	18-02-2022	Sterling and Wilson Limited	10,67,01,030.00	17-08-2023	18-02-2022	In Progress	N/A
								2)Sterling and Wilson Limited.										
8	CMM/MEQ/73-70-2-1185	ADDITION/AL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd.,		Yes	CMM/MEQ/73-70-2-1185/e-PO/51938	18-02-2022	Sterling and Wilson Limited	28,17,24,636.00	17-08-2023	18-02-2022	In Progress	N/A
								2)Sterling and Wilson Limited.										
9	CMM/MEQ/10-50-2-1178	Loading / Unloading, Storage cum Insurance, Handling, Erection, Civil works, Testing & Commissioning at site, Handing over and Guarantee of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178	Public Tender	11-12-2020	Two Part	08-02-2021	3	1)Larsen & Toubro Limited		Yes	48614	06-09-2021	Larsen & Toubro Limited	1,05,31,97,031.00	GHAVP-1 : 05-03-2026, GHAVP-2 : 05-09-2026	06-09-2021	IN PROGRESS	N/A
								2)Bharat Heavy Electricals Limited										
								3)BGR Energy Systems Limited										
10	CMM/MEQ/10-50-2-1178	Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178	Public Tender	11-12-2020	Two Part	08-02-2021	3	1)Larsen & Toubro Limited		Yes	48613	06-09-2021	Larsen & Toubro Limited	5,65,08,91,150.00	GHAVP-1 : 05-03-2026, GHAVP-2 : 05-09-2026	06-09-2021	IN PROGRESS	N/A
								2)Bharat Heavy Electricals Limited										
								3)BGR Energy Systems Limited										
11	CMM/MEQ/10-30-2-1162	Design, Qualification of Design by AN/Alsys, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & forwarding, Safe Delivery to site and Guarantee of Compressors and Vacuum Pumps along with Mandatory Spares & Special Tools as detailed in specification no. PC-E-537 Rev. 1, PC-E-501 Rev. 1, PC-E-502 Rev. 1, PC-E-325 Rev. 1, PC-E-323 Rev. 1, PC-E-653 Rev. 1 and Data sheets for GHAVP-1&2 Project. (Group 1)	Public Tender	14-08-2019	Two Part	23-10-2019	2	1)CORE Energy Systems Pvt. Ltd.,		Yes	CMM/MEQ/10-30-2-1162/e-PO/46496	09-04-2021	CORE Energy Systems Pvt. Ltd.	35,84,81,478.00	GHAVP-1 : 31-12-2026 GHAVP-2 : 31-12-2026	09-04-2021	IN PROGRESS	N/A
								2)EVEREST BLOWERS PVT LTD,										
12	CMM/MEQ/10-30-2-1162	Design, Qualification of Design by AN/Alsys, Preparation of Drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to Site and Guarantee of Blowers along with mandatory spares, special tools and support structure or base frame (as applicable) as detailed in specification data sheets for GHAVP-1&2 project (Group-2)	Public Tender	14-08-2019	Two Part	23-10-2019	2	1)CORE Energy Systems Pvt. Ltd.,		Yes	CMM/MEQ/10-30-2-1162/e-PO/46482	06-04-2021	EVEREST BLOWERS PVT LTD	3,49,71,972.00	GHAVP-1 : 31-10-2026, GHAVP-2 : 31-12-2026	06-04-2021	IN PROGRESS	N/A
								2)EVEREST BLOWERS PVT LTD,										

[illegible]

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/ Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
18	CMM/MEQ/25-24-2-1134	Loading/Unloading, Transportation & handling at site, Storage, Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipment, Accessories and Components, Operation and Maintenance Works, Miscellaneous / Re-preservation Services and Handing Over of Diesel Generators and its Auxiliaries required for Kudankulam Nuclear Power Projects-3&4 and as per specification forwarded along with Tender No. CMM/MEQ/25-24-2-1134	Public Tender	06-11-2017	Two Part	23-04-2018	1	1)Powerica Limited,	-	Yes	CMM/MEQ/25-24-2-1134/e-PO/30360	01-02-2019	Powerica Limited	36,33,43,222.51	KNPP-3: 31-12-2027 KNPP-4: 31-12-2027	01-02-2019	In Progress	N/A
									-1									
19	CMM/MEQ/25-24-2-1134	Design, Engineering, Manufacture, Procurement, Supply, Documentation, Coordination, Quality Assurance, Routine and Acceptance Testing at works, Training at works, Packing & Forwarding, Transportation and Safe Delivery to Site and Unloading at Site of Diesel Generators and its Auxiliaries required for Kudankulam Nuclear Power Projects-3&4 and as per specification forwarded along with Tender No. CMM/MEQ/25-24-2-1134	Public Tender	06-11-2017	Two Part	23-04-2018	1	1)Powerica Limited,	-	Yes	CMM/MEQ/25-24-2-1134/e-PO/30356	01-02-2019	Powerica Limited	5,90,24,56,778.00	Prov- Extn- KNPP-3: 31-12-2027 KNPP-4: 31-12-2027	01-02-2019	In Progress	N/A
									-1									
20	CMM/MEQ/25-24-2-1129	Erection/Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG) and handing over of system and Components of Main Plant Electrical Package for KNPP-3&4 Project.	Public Tender	26-09-2017	Two Part	12-01-2018	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited.	-	Yes	CMM/MEQ/25-24-2-1129/e-PO/26489	08-08-2018	LARSEN AND TOUBRO LTD	1,90,27,98,550.00	07-11-2026	08-08-2018	In Progress	N/A
21	CMM/MEQ/25-24-2-1129	Manufacture, Procurement, Supply, Erection / Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG), Handing over of System and Components of Main Plant Electrical Package for KNPP-3&4 Project.	Public Tender	26-09-2017	Two Part	12-01-2018	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited.	-	Yes	CMM/MEQ/25-24-2-1129/e-PO/26488	08-08-2018	LARSEN AND TOUBRO LTD	7,58,71,07,618.00	07-11-2026	08-08-2018	IN PROGRESS	N/A
22	CMM/MEQ/25-00-2-1116	400 KV & 230 KV Switchyards and BoP Electrical areas for KNPP 3&4.	Public Tender	15-12-2016	Two Part	09-05-2017	4	1)LARSEN AND TOUBRO LTD, 2)BGR Energy Systems Limited, 3)Siemens Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-	Yes	CMM/MEQ/25-00-2-1116/e-PO/22516	22-02-2018	BGR Energy Systems Limited	86,20,79,456.00	05-12-2026	29-03-2018	In Progress	N/A
23	CMM/MEQ/25-00-2-1116	400 KV & 230 KV Switchyards and BoP Electrical areas for KNPP 3&4.	Public Tender	15-12-2016	Two Part	09-05-2017	4	1)LARSEN AND TOUBRO LTD, 2)BGR Energy Systems Limited, 3)Siemens Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-	Yes	CMM/MEQ/25-00-2-1116/e-PO/22513	29-03-2018	BGR Energy Systems Limited	3,44,83,17,824.00	05-12-2026	29-03-2018	In Progress	N/A
24	CMM/MEQ/10-33-2-1102	Design, Analysis, Preparation of Drawings, Documents, Procedures, Procurement of Materials, Manufacture, Assembly, Inspection, Testing, Packaging, Supply, Delivery & Guarantee of Primary Coolant Pump Motor Units for GHAVP-1&2 Projects.	Public Tender	09-08-2016	Two Part	31-10-2016	2	1)KSB Pumps Limited, 2)Krisloskar Brothers Limited,	-	Yes	CMM/MEQ/10-33-2-1102/e-PO/20565	17-01-2018	KSB Pumps Limited	4,86,92,00,000.00	GHAVP-1 : 11-05-2026 & GHAVP-II : 11-05-2027	17-01-2018	In Progress	N/A
									-1									
25	CMM/MEQ/22-50-2-1083	400 kV Reactors & Balance work of Switchyard Package for RAPP 7&8	Public	16-11-2012	Two Part	01-02-2013	1	1)M/s Aistom T&D India Ltd	-	Yes	CMM/MEQ/22-50-2-1083/PO/6120, 6121, 6465, 6470	27-12-2013	M/s Aistom T&D India Ltd	29.61 Crores	28-02-2019	27-12-2013	KAPP-3&4 : 10-06-2020, RAPP-7&8 : 01-09-2020	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
26	CMM/PFBR/80-52-2-7037	AC Variable Speed Drive	Public	05-04-2005	Two Part	05-04-2005	2	1)M/s BHEL 2)M/s ABB	-	Yes	CMM/PFBR/80-52-2-7037/PO/10053	20-07-2007	M/s BHEL	Rs.57.81 Crores + Euro 3765757	31-03-2025	20-07-2007	05-03-2025	N/A
27	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18-06-2011	Two Part	26-09-2011	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Puni Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICO Corporation Ltd.	-	Yes	CMM/MEQ/22-73-2-1055/PO/6450	04-07-2012	M/s Puni Lloyd Ltd	14 Crores	Prov- Extn- RAPP-7: 30-06-2023 RAPP-8: 30-06-2026	04-07-2012	In Progress	N/A
28	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18-06-2011	Two Part	26-09-2011	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Puni Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICO Corporation Ltd.	-	Yes	CMM/MEQ/23-73/2/1055/PO/6101	04-07-2012	M/s Puni Lloyd Ltd	72.62 Crores	Prov- Extn- KAPP-3: 31-03-2020 KAPP-4: 31-03-2023	04-07-2012	In Progress	N/A
29	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18-06-2011	Two Part	26-09-2011	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Puni Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICO Corporation Ltd.	-	Yes	CMM/MEQ/23-73/2/1055/PO/6102	04-07-2012	M/s Puni Lloyd Ltd	13.99 Crores	Prov- Extn- KAPP-3: 09-03-2020 KAPP-4: 31-10-2023	04-07-2012	IN PROGRESS	N/A
30	CMM/MEQ/23-73-2-1055	AC Ventilation package	Public	18-06-2011	Two Part	26-09-2011	7	1)M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Puni Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd 6) M/s Blue Star Ltd. 7) M/s NICO Corporation Ltd.	-	Yes	CMM/MEQ/22-73-2-1055/PO/6449	04-07-2012	M/s Puni Lloyd Ltd	72.78 Cr	Prov- Extn- RAPP-7: 30-06-2023 RAPP-8: 30-06-2026	04-07-2012	In Progress	N/A
31	CMM/PFBR/80-71-2-7052	Air Conditioning & Ventilation	Public	11-04-2006	Two Part	13-02-2007	4	1)M/s Blue Star Ltd 2)M/s L&T Ltd 3)M/s Voltas Ltd	1)M/s ABB(withdrawn)	Yes	CMM/PFBR/80-71-2-7052/PO/10071	31-12-2007	M/s Blue Star Ltd	Rs.32.04 Crores	FIN/Al Extn 23-09-2017	31-12-2007	In Progress	N/A
32	CMM/MEQ/23-40-2-1040	Balance of Turbine Island Package for KAPP 3&4	Public	12-11-2010	Two Part	25-04-2011	9	1)M/s Bharat Heavy Electricals Ltd. 2)M/s Doodal Enterprises P.Ltd in consortium with M/s. Doodal Engg & Construction P. Ltd 3) M/s Gamman India Ltd. 4) M/s IOT Infra & Energy Services Ltd. 5) M/s Jyoti Structures Ltd. 6) M/s Larsen & Toubro Ltd. 7) M/s Puni Lloyd Ltd. 8) M/s Tata Projects Ltd. 9) M/s Thermax Limited	-	Yes	CMM/MEQ/23-40-2-1040/PO/6086	28-09-2011	M/s Doodal Enterprises Ltd	INR 405.28 Cr + USD 1960000 (Rs. 8.91 Cr.) + GBP 388900 (Rs. 2.84 Cr.) + EURO 4630700 (Rs. 29.91	KAPP-3: 15-09-2023 KAPP-4: 21-08-2024	28-09-2011	Final Extension of CDD KAPP-3: 15-09-2023 KAPP-4: 21-08-2024	Delay analysis is in process

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
33	CMM/MEQ/23-40-2-1040	Balance of Turbine Island Package for KAPP 3&4	Public	12-11-2010	Two Part	25-04-2011	9	1)M/s.Bharat Heavy Electricals Ltd.		Yes	CMM/MEQ/23-40-2-1040/PO/6087	28-09-2011	M/s.Dodsal Enterprises P.Ltd	387.08 Crores	KAPP-3: 27-09-2023 KAPP-4: 21-08-2024	28-09-2011	Final Extension of CDD KAPP-3: 15-09-2023 KAPP-4: 21-08-2024	Delay analysis is in process
								2)M/s.Dodsal Enterprises P.Ltd in consortium with M/s. Dodsal Engg & Construction P. Ltd										
								3) M/s.Gammon India Ltd.										
								4) M/s.IOT Infra & Energy Services Ltd.										
								5) M/s.Jyoti Structures Ltd.										
								6)M/s.Larsen & Toubro Ltd.										
								7) M/s.Puni Lloyd Ltd.										
								8) M/s.Tata Projects Ltd.										
								9) M/s.Thermax Limited										
								34										
2) Thermax Ltd																		
3) Jyoti Structures Ltd																		
4) Lanco Infratech																		
5) Hindustan Dorr Oliver Ltd																		
6) L&T Ltd																		
7) Dodsal Ent.P.Ltd																		
8) Puni Lloyd																		
9) IOT Infrastructure																		
10) Gammon Ansaldo Consortium																		
35	CMM/MEQ/22-40-2-1067	Balance of Turbine Island Package for RAPP 7&8	Public	12-08-2011	Two Part	04-09-2012	10	1)BHEL		Yes	CMM/MEQ/22-40-2-1067/PO/6459	03-12-2012	M/s L&T Ltd	317.20 Crores	RAPP-7:31-03-2025 RAPP-8:30-09-2026	03-12-2012	In Progress	Interim Delay analysis report is under review with site L1 committee
								2) Thermax Ltd										
								3) Jyoti Structures Ltd										
								4) Lanco Infratech										
								5) Hindustan Dorr Oliver Ltd										
								6) L&T Ltd										
								7) Dodsal Ent.P.Ltd										
								8) Puni Lloyd										
								9) IOT Infrastructure										
								10) Gammon Ansaldo Consortium										
36	CMM/MEQ/23-76-2-1018	Cranes Package for KAPP 3&4 and RAPP 7&8	Public	28-01-2011	Two Part	21-03-2011	6	1)M/s.Anupam Industries Ltd.	1)M/s. Konecranes India Pvt. Ltd	Yes	CMM/MEQ/23-76-2-1018/PO/6084	25-08-2011	M/s Electromech Ltd	Rs.12.85 Crores	Final extension - 17-11-2022	25-08-2011	17-11-2022	Attributable to Contractor
								2) M/s. Electromech										
								3) M/s Furnace & Foundry Equipment Co.										
								4) M/s Heavy Machin Building Plant										
								5) M/s Unique Industrial Handlers Pvt. Ltd.										
37	CMM/MEQ/23-76-2-1018	Cranes Package for KAPP 3&4 and RAPP 7&8	Public	28-01-2011	Two Part	21-03-2011	6	1)M/s.Anupam Industries Ltd.	1)M/s. Konecranes India Pvt.Ltd	Yes	CMM/MEQ/22-76-2-1018/PO/6426	25-08-2011	M/s Anupam Industries	Rs.13.01 Crores	Prov- extn : 30-04-2024	25-08-2011	Supply Completed, final extension approval not received	Final extension approval not received
								2) M/s. Electromech										
								3) M/s Furnace & Foundry Equipment Co.										
								4) M/s Heavy Machin Building Plant										
								5) M/s Unique Industrial Handlers Pvt. Ltd.										
38	CMM/MEQ/23-50-2-1047	DG Set package for KAPP 3&4 and RAPP 7&8	Public	30-12-2010	Two Part	11-04-2011	2	1)M/s L&T Ltd		Yes	CMM/MEQ/22-50-2-1047/PO/6424	19-08-2011	M/s Kirloskar Oil Engines	188.16 Crores	R-7:30-06-2023 R-8:31-01-2024	19-08-2011	In Progress	N/A
								2)M/s Kirloskar Oil Engines Ltd										
39	CMM/MEQ/23-50-2-1047	DG set package for KAPP 4&4 and RAPP 7&8	Public	30-12-2010	Two Part	11-04-2011	2	1)M/s L&T Ltd		Yes	CMM/MEQ/23-50-2-1047/PO/6080	19-08-2011	M/s Kirloskar Oil Engines Ltd	194.54 Crores	FIN/Al Exten- K-3: 21-03-2020 K-4: 08-11-2022	19-08-2011	In Progress	N/A
								2) M/s Kirloskar Oil Engines Ltd										

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
40	CMM/MEQ/23-50-2-1038	Main Plant Electrical System Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s. Aareva T&D India Limited	1)M/s. KEC International Ltd	Yes	CMM/MEQ/23-50-2-1038/PO/6072	25-08-2011	M/s BGR Energy Systems Ltd	198.11 Crores	Prov- Extn : K-3 : 22-10-2020 & K-4 : 3-09-2023-	25-08-2011	In Progress	N/A
								2) M/s. BGR Energy Limited	2) M/s. McNally Bharat Enge Co.Ltd									
								3) M/s. BHEL	-2									
								4) M/s. Larsen & Toubro Limited										
								5) M/s. Technimont ICB Pvt. Ltd.										
41	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s. Aareva T&D India Limited	1)M/s. KEC International Ltd	Yes	CMM/MEQ/23-50-2-1038/PO/6073	25-08-2011	M/s BGR Energy Systems Ltd	23.00 Crores	Prov- Extn : K-3 : 22-10-2020 & K-4 : 30-09-2023-	25-08-2011	In Progress	N/A
								2) M/s. BGR Energy Limited	2) M/s. McNally Bharat Engineering Co. Ltd									
								3) M/s. BHEL	-2									
								4) M/s. Larsen & Toubro Limited										
								5) M/s. Technimont ICB Pvt. Ltd.	-5									
42	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s. Aareva T&D India Limited	1)M/s. KEC International Ltd	Yes	CMM/MEQ/23-50-2-1038/PO/6074	25-08-2011	M/s BGR Energy Systems Ltd	4.20 Crores	Prov- Extn : K-3 : 22-10-2020 & K-4 : 30-09-2023-	25-08-2011	In Progress	N/A
								2) M/s. BGR Energy Limited	2) M/s. McNally Bharat Enge Co.Ltd									
								3) M/s. BHEL	-2									
								4) M/s. Larsen & Toubro Limited										
								5) M/s. Technimont ICB Pvt. Ltd.	-5									
43	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s. Aareva T&D India Limited	1)M/s. KEC International Ltd	Yes	CMM/MEQ/22-50-2-1038/PO/6417	25-08-2011	M/s BGR Energy Systems Ltd	191.87 Crores	6-7 : 30-09-2023 & R-8 : 31-3-2024-	25-08-2011	In Progress	N/A
								2) M/s. BGR Energy Limited	2) M/s. McNally Bharat Enge Co.Ltd									
								3) M/s. BHEL	-2									
								4) M/s. Larsen & Toubro Limited										
								5) M/s. Technimont ICB Pvt. Ltd.	-5									
44	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s. Aareva T&D India Limited	1)M/s. KEC International Ltd	Yes	CMM/MEQ/22-50-2-1038/PO/6418	25-08-2011	M/s BGR Energy Systems Ltd	23.08 Crores	6-7 : 16-05-2023 & R-8 : 31-12-2023-	25-08-2011	In Progress	N/A
								2) M/s. BGR Energy Limited	2) M/s. McNally Bharat Enge Co.Ltd									
								3) M/s. BHEL	-2									
								4) M/s. Larsen & Toubro Limited										
								5) M/s. Technimont ICB Pvt. Ltd.	-5									
45	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s. Aareva T&D India Limited	1)M/s. KEC International Ltd	Yes	CMM/MEQ/23-50-2-1038/PO/6419	25-08-2011	M/s BGR Energy Systems Ltd	4.20 Crores	6-7 : 30-09-2023 & R-8 : 31-3-2024-	25-08-2011	In Progress	N/A
								2) M/s. BGR Energy Limited	2)M/s. McNally Bharat Enge Co.Ltd									
								3) M/s. BHEL	-2									
								4) M/s. Larsen & Toubro Limited										
								5) M/s. Technimont ICB Pvt. Ltd.	-5									
46	CMM/PFBR/80-40-2-7030	Main Plant Package	Public	23-09-2005	Two Part	31-03-2006	3	1)M/s. BHEL		Yes	CMM/PFBR/80-40-2-7030/PO/10051	29-06-2007	M/s BHEL	Rs.296.49 Crores + Euro 21175351, USD 18633654, (WPK 1350045)	Prov-Extn 31-05-2026	29-06-2007	In Progress	N/A
								2)M/s. L&T + Power Machines										
								3)M/s. Doosan-Skoda										
									-3									
									-5									
47	CMM/PFBR/80/40/2-7030	Main Plant Package	Public	23-09-2005	Two Part	31-03-2006	3	1)M/s. BHEL		Yes	CMM/PFBR/80-40-2-7030/PO/10052	29-06-2007	M/s BHEL	INR 32.62 Cr. + EURO 19000	Prov-Extn 31-05-2026	29-06-2007	In Progress	N/A
								2)M/s. L&T + Power Machines										
								3)M/s. Doosan + Skoda										
									-3									
									-5									

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
48	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28-12-2009	Two Part	23-02-2010	2	1)M/s BHEL 2)M/s Kirloskar Electric Co.Ltd	-1	Yes	CMM/MEQ/23-33-2-1012/PO/6024	07-09-2010	M/s BHEL	Rs.87.31 Crores	RN/AI Extn 17-02-2024	07-09-2010	In Progress	N/A
49	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28-12-2009	Two Part	23-02-2010	2	1)M/s BHEL 2)M/s Kirloskar Electric Co.Ltd	-1	Yes	CMM/MEQ/23-33-2-1012/PO/6372	07-09-2010	M/s BHEL	Rs.87.31 Crores	31-03-2025	07-09-2010	In Progress	N/A
50	CMM/MEQ/23-71-2-1016	Plant Water Pump House Package for KAPP 3&4	Public	02-03-2010	Two Part	10-06-2010	9	1)M/s Thermax 2)M/s Gammon India 3)M/s Hindustan Cons. Ltd. 4)M/s L&T 5)M/s Punt Lloyd 6)M/s IVRCL 7)M/s TATA Projects	1)M/s Doshion(DVWL) 2)M/s IOTL -2	Yes	CMM/MEQ/23-71-2-1016/PO/6029	06-10-2010	M/s IVRCL	Rs.52.68 Crores	Prov- extn upto : 31-12- 2019	06-10-2010	Partly completed, balance work executed by Site via various WO-	N/A
51	CMM/MEQ/23-71-2-1016	Plant water pump house package for KAPP 3&4	Public	02-03-2010	Two Part	10-06-2010	9	1)M/s Thermax 2)M/s Gammon India 3)M/s Hindustan Cons. Ltd. 4)M/s L&T 5)M/s Punt Lloyd 6)M/s IVRCL 7)M/s TATA Projects	1)M/s Doshion(DVWL) 2)M/s IOTL -2	Yes	CMM/MEQ/23-71-2-1016/PO/6030	06-10-2010	M/s IVRCL	Rs.39.91 Crores	Prov- Extn- Upto- 31-12- 2019	06-10-2010	Partly completed, balance work executed by Site via various WO-	N/A
52	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL Ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDIURE Pvt.Ltd	1)M/s UEM India P.Ltd -1	Yes	CMM/MEQ/22-71-2-1066/PO/6443	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	64.18 Crores	Prov- extn- upto : 13-09- 2022	07-05-2012	100% completed, however, RN/AI delivery extension approval not received	N/A
53	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL Ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDIURE Pvt.Ltd	1)M/s UEM India Pvt.Ltd -1	Yes	CMM/MEQ/22-71-2-1066/PO/6444	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	34.63 Crores	Prov- extn- upto : 13-09- 2022	07-05-2012	100% completed, however, RN/AI delivery extension approval not received	N/A
54	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL Ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDIURE Pvt.Ltd	1)M/s UEM India Pvt.Ltd -1	Yes	CMM/MEQ/22-71-2-1066/PO/6445	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	12.08 Crores	For one year starting from 01-08-2019	01-08-2019	100% completed, however, RN/AI delivery extension approval not received	N/A
55	CMM/MEQ/23-33-2-1009	Primary coolant pumps	Single	30-12-2009	Two Part	22-02-2010	1	1)M/s KSB Pumps Ltd	-1	Yes	CMM/MEQ/23-33-2-1009/PO/6016	17-06-2010	M/s KSB Pumps Ltd	Rs.43.38 Crores	K-3-31-03-2015 K-31-03- 2015	17-06-2010	KAPP-3 : 04-06-2014, KAPP-4 : 28-04- 2014	Attributable to Contractor & Purchaser
56	CMM/MEQ/23-33-2-1009	Primary Coolant Pumps	Single	30-12-2009	Two Part	22-02-2010	1	1)M/s KSB Pumps Ltd	-1	Yes	CMM/MEQ/23-33-2-1009/PO/6366	17-06-2010	M/s KSB Pumps Ltd	Rs.42.96 Crores	R-7-31-03-2015 R-8-31-03- 2015	17-06-2010	RAPP-7 : 26-11-2014, RAPP-8 : 03-09- 2014	Attributable to Contractor & Purchaser
57	CMM/PFR/80-71-2/7056	Sea Water Pump House & Electrochlorination Plant Package	Public	16-03-2007	Two Part	06-07-2007	2	1)M/s KBL 2)M/s Gammon Ltd	-2	Yes	CMM/PFR/80-71-2/7056/PO/10079	22-05-2008	M/s KBL	Euro 1814000 + Rs.66.13 Crores	Prov- Extn- 30-06-2026	22-05-2008	In Progress	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
58	CMM/PFR/80-71-2-7056	Sea Water Pump House & Electrochlorin/Atin Plant Package	Public	16-03-2007	Two Part	06-07-2007	2	1)M/A KBL 2)M/A Gammon Ltd	- -2	Yes	CMM/PFR/80-71-2-7056/PO/10080	22-05-2008	M/s KBL	Rs 33.10 Crores	Prov- Extn- 30-06-2026	22-05-2008	In Progress	N/A
59	CMM/MEQ/23-40-2-1024	Supply of equipments for TG Plant package	Single	04-05-2010	Two Part	29-12-2010	1	1)M/A BHEL in consortium with M/s Alstom Power System	- -1	Yes	CMM/MEQ/23-40-2-1024/PO/6054	31-03-2011	M/s BHEL in consortium with M/s Alstom Power Systems	EUR 88935688.00 (+) USD 35275000.00 (+) INR 740.75 Crs Total of above in INR 1483.21 Crs	KAPP-3 : 24-01-2024 & KAPP-4 : 24-08-2024	31-03-2011	Final Extn- KAPP-3 24-01-2024 KAPP-4 24-08-2024	Delay Analysis report has been prepared and same is under deliberation with site L1 committee
60	CMM/MEQ/23-40-2-1024	Supply of equipments for TSCS	Single	04-05-2010	Two Part	29-12-2010	1	1)M/A BHEL	- -1	Yes	CMM/MEQ/23-40-2-1024/PO/6056	31-03-2011	M/s BHEL	33 Crores	KAPP-3 : 01-02-2024 KAPP-4 : 24-08-2024	31-03-2011	Final Exten- KAPP-3: 01-02-2024 KAPP-4 24-08-2024	Delay Analysis report has been prepared and same is under deliberation with site L1 committee
61	CMM/MEQ/23-40-2-1024	Supply of services for TG Plant Package	Single	04-05-2010	Two Part	29-12-2010	1	1)M/A BHEL in consortium with M/s Alstom Power Systems	- -1	Yes	CMM/MEQ/23-40-2-1024/PO/6055	31-03-2011	M/s BHEL in consortium with M/s Alstom Projects Ltd	165.42 Crores	KAPP-3 : 24-01-2024 & KAPP-4 : 24-08-2024	31-03-2011	Final Extn- KAPP-3 24-01-2024 KAPP-4 24-08-2024	Delay Analysis report has been prepared and same is under deliberation with site L1 committee
62	CMM/MEQ/23-50-2-1022	Switchyard package for KAPP 3&4	Public	07-05-2010	Two Part	28-07-2010	4	1)M/A BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd	1)M/s UB Engineering Ltd -1 -3	Yes	CMM/MEQ/23-50-2-1022/PO/6044	24-02-2011	M/s Larsen & Toubro Ltd	32.98 Crores	31-12-2021	24-02-2011	In Progress	N/A
63	CMM/MEQ/23-50-2-1022	Switchyard Package for KAPP 3&4	Public	07-05-2010	Two Part	28-07-2010	4	1)M/A BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd	1)M/s UB Engineering Ltd -1 -3	Yes	CMM/MEQ/23-50-2-1022/PO/6045	24-02-2011	M/s L&T Ltd	10.48 Crores	31-12-2021	24-02-2011	In Progress	N/A
64	CMM/MEQ/23-50-2-1022	Switchyard package for RAPP 7&8	Public	07-05-2010	Two Part	28-07-2010	5	1)M/A ABB LTD 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd	1)M/s UB Engineering Ltd -1 -4	Yes	CMM/MEQ/22-50-2-1022/PO/6392	24-02-2011	M/s L&T Ltd	Rs. 31.56 Crores	R-7:30-06-19(220kV) R-8:31-12-21(220kV) R-7:31-12-21(400kV) R-8:31-12-21(400kV)	24-02-2011	In Progress	N/A
65	CMM/MEQ/23-50-2-1022	Switchyard Package for RAPP 7&8	Public	07-05-2010	Two Part	28-07-2010	5	1)M/A ABB Ltd 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd	1)M/s UB Engineering Ltd -1 -4	Yes	CMM/MEQ/22-50-2-1022/PO/6393	24-02-2011	M/s L&T Ltd	Rs.11.84 Crores	R-7:31-06-19(220kV) R-8:31-12-21(220kV) R-7:31-12-21(400kV) R-8:31-12-21(400kV)	24-02-2011	In Progress	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
66	CMM/MEQ/23-50-2-1045	Transformer package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)B - M/s Arega T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)1 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6075	19-08-2011	M/s BHEL	Rs.47.79 Crores	FIN/Al Exten- K-3 : 01-04-2021 K-4 : 20-12-2023 KAPP-3&4: 12-03-2024	19-08-2011	In Progress	N/A
67	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)B - M/s Arega T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)01 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6420	19-08-2011	M/s BHEL	Rs.47.46 Crores	R-7 : 18-01-2018 R-8 : 02-04-2019 RAPP-7&8: 30-06-2025	19-08-2011	In Progress	N/A
68	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)B - M/s Arega T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)1 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6077	19-08-2011	M/s Toshiba	Rs.34.91 Crores	FIN/AL EXTIN- K-3(5Uts): 22-03-2017 K-3 (Uts): 15-09-2020 K-4(5Uts): 19-08-2022 K-4(4Uts): 20-12-2023 K-3&4 Spares (5Uts): 30-09-2023 K-3&4 Spares (Uts): 01-04-2015	19-08-2011	In Progress	N/A
69	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)M/s Arega T&D India Limited 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer and Electricals Kerala Ltd 6) M/s Vijay Electrical	1)M/s Kanohar Electrical Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6422	19-08-2011	M/s Toshiba	33.58 Crs.	RAPP 7: 30-09-2023 RAPP 8: 30-04-2024	19-08-2011	In Progress	N/A
70	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL in consortium with M/s Alstom -1	-	Yes	CMM/MEQ/22-41-2-1062/PO/6437	14-08-2012	M/s BHEL in consortium with M/s Alstom Power Systems SA	EURO - 67635177 + USD - 33716887 + INR 1001.22 Crs (as per DOW-B)	RAPP-7:31-03-2026 RAPP-8:31-12-2026	14-08-2012	In Progress	Interim Delay analysis is in process
71	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL in consortium with M/s Alstom -1	-	Yes	CMM/MEQ/22-41-2-1062/PO/6438	14-08-2012	M/s BHEL in consortium with M/s Alstom Power Systems	BHEL - Rs.159.97 Crores & AIL - Rs.46.45 Crores	RAPP-7:31-03-2026 RAPP-8:31-12-2026	14-08-2012	In Progress	Interim Delay analysis is in process
72	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	28-06-2011	Two Part	10-12-2012	1	1)01 - M/s BHEL -1	-	Yes	CMM/MEQ/22-41-2-1062/PO/6439	14-08-2012	M/s BHEL	38.11 Crores	RAPP-7:31-12-2024 RAPP-8:31-12-2025	14-08-2012	In Progress	Interim Delay analysis is in process

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																					
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any			
73	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	26-08-2011	Two Part	10-12-2012	1	<table><tr><td>1)M/s. BHEL</td></tr><tr><td>-</td></tr><tr><td>-1</td></tr></table>	1)M/s. BHEL	-	-1	-	Yes	CMM/MEQ/22-41-2-1062/PO/6440	14-08-2012	M/s. BHEL	7.68 Crores	RAPP-7: 31-05-2026 RAPP-8: 31-12-2026	14-08-2012	In Progress	Interim Delay analysis is in process
1)M/s. BHEL																					
-																					
-1																					
74	CMM/MEQ/10-30-2-1171	Design, Qualification of Design by AN/Alsys, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to site and Guarantee of Safety Pump Motor Units (Emergency Core Cooling System (ECCS), Primary Pressurising Pump (PPP), & Containment Spray System (CSS) Pump Motor Units) along with Mandatory spares, Special Tools and Support Structure or Base Frame (as applicable) as detailed in Specification no. PC-E-169 Rev.0, PC-E-187 Rev.0, PC-E-545 Rev-1, PC-E-503 Rev-1, PC-E-502 Rev-1 and Data sheets for GHAVP-1&2 Project.	Public	29-03-2022	Two Part	07-06-2022	1	1)M/s. KSB Pumps Ltd	NIL	Yes	CMM/MEQ/10-30-2-1171/e-PO/0005	27-09-2023	M/s. KSB Pumps Ltd	65.02 Crores	26-09-2026	27-09-2023	In Progress	N/A			
75	CMM/MEQ/91-24-2-1187	Design & Engineering, Manufacture, Procurement, Supply, Packing & Forwarding, Transportation and Safe Delivery to Site of Diesel Generators and its Auxiliaries for Kudankulam Nuclear Power Project-S&6	Public	14-10-2022	Two Part	08-03-2023	2	2 (M/s. Powerica Ltd., Mumbai & M/s. Kirloskar Oil Engines Limited, Pune)	NIL	Yes	CMM/MEQ/91-24-2-1187/e-PO/0008	17-01-2024	M/s. Kirloskar Oil Engines Limited, Pune.	853.46 Crores	KNPP-5:16-01-2029 KNPP-6: 16-09-2029	17-01-2024	In Progress	N/A			
76	CMM/MEQ/91-24-2-1187	Loading/Unloading, Transportation & handling at site, Storage, Erection / Construction, Storage Cum Erection Insurance, Commissioning & Testing, Trial operation, Performance Guarantee (PG), Operation and Maintenance services (OEM services) and Handing Over of Diesel Generators and its Auxiliaries for Kudankulam Nuclear Power Project-S&6	Public	14-10-2022	Two Part	08-03-2023	2	2 (M/s. Powerica Ltd., Mumbai & M/s. Kirloskar Oil Engines Limited, Pune)	NIL	Yes	CMM/MEQ/91-24-2-1187/e-PO/0009	17-01-2024	M/s. Kirloskar Oil Engines Limited, Pune.	52.61 Crores	KNPP-5:16-01-2029 KNPP-6: 16-09-2029	17-01-2024	In Progress	N/A			
77	CMM/MEQ/25-24-2-1188	1500 KVA, 400V,0.8 PF, 50 Hz, 3 phase DG set alongwith its Auxiliaries and DES including Site works at KNPP 3&4	Public	28-08-2023	Two Part	08-11-2023	2	1 (M/s. Powerica Ltd., Mumbai) 2) M/s. Kirloskar Oil Engines Limited, Pune.)	M/s. Kirloskar Oil Engines Limited, Pune)	Yes	CMM/MEQ/25-24-2-1188/e-PO/0045	09-05-2025	M/s. Powerica Ltd	23.04 Crore	KNPP-3: 08-12-2026 KNPP-4: 08-08-2027	09-05-2025	In Progress	N/A			
78	GEM/2023/8/3425263 (CMM/MEQ/25-31-2-1189)	Supply of Mobile Pump Units for KNPP-3&4 Project.	Public	18-05-2023	Two part	02-08-2023	2	1.M/s. Neometrix Engineering Private Limited, Noida. 2. M/s. Novia India Pvt. Ltd., New Delhi in Consortium with M/s. Brijbasi Fire Safety Systems Private Ltd., Mumbai	M/s. Neometrix Engineering Private Limited, Noida.	Yes	GEMC-51168773485166	03-06-2024	M/s. Novia India Pvt. Ltd., New Delhi in Consortium with M/s. Brijbasi Fire Safety Systems Private Ltd., Mumbai	15.43 Crore	27-08-2025	03-06-2024	In Progress	N/A			
79	GEM/2023/8/3901394 (CMM/MEQ/91-03-2-1190)	Supply of Oil Filled Transformers & Shunt Reactors for KNPP-S&6	Public	15-09-2023	Two Part	30-10-2023	1	M/s. BHEL	0	Yes	GEMC-511687748820971	28-08-2025	M/s. BHEL	366.16 Crore	KNPP-3: 27-02-2029 KNPP-4: 27-08-2029	28-08-2025	27-08-2029	N/A			

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr. No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
80	GEM/2024/R/4639653(CMM/MEQ/1193)	250 MT All terrain tyre mounted hydraulically operated telescopic mobile crane & Mandatory Spares	Public	22-03-2024	Two part	16-04-2024	1			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
81	CMM/MEQ/91-21-2-1192	Main Plant Electrical System Package for KKNPP Units - 5 & 6 : Detailed Engineering, Manufacture, Procurement, Inspection & Testing, Supply, Erection / Construction, Pre-Commissioning, Commissioning & Testing, Trial Operation, Performance Guarantee (PG), Handing over of Systems and Equipment.	Public	18-04-2024	Two part	02-12-2024	0			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
82	GEM/2025/R/6406342 (CMM/MEQ/1210)	Repair of NAPH-1 TG Rotor (THW-235Mw, 16.5 KV)	Single	03-07-2025	Single Packet Bid	14-07-2025	1	1) M/s. BHEL	N/A	N/A	GeMC-51168773371655	16-10-2025	M/s. BHEL	21,13,38,000.00	16-10-2026	17-10-2025	N/A	N/A
83	GEM/2025/R/6937461(CMM/MEQ/1212)	Procurement of Spares, Consumables & Service Part of 10 yearly overhauling of Generator circuit Breaker for 2 nd unit of TAPS 3 & 4	Single	02-12-2025	Two Packet Bid	28-05-2026	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
84	CMM/MEQ/91-26-2-1218	Material Handling Equipment Package for KKNPP-5&6: Design, Engineering, Preparation of Drawing, Procurement, Fabrication, Manufacturing, Shop inspection & Testing, Painting, Packing, Forwarding, Supply, Transportation & Safe Delivery to KK- Site, Loading & Unloading at Site, Handling & Storage at Site, Erection & Testing at Site, Commissioning, Performance Testing of Material Handling Equipment of KKNPP-5&6 with accessories and auxiliaries as per Technical Specification.	Public	27-02-2026	Two part	19-05-2026	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
85	CMM/MEQ/91-21-2-1219	Main Plant Electrical System Package for KKNPP Units - 5 & 6 : Detailed Engineering, Manufacture, Procurement, Inspection & Testing, Supply, Erection / Construction, Pre-Commissioning, Commissioning & Testing, Trial Operation, Performance Guarantee (PG), Handing over of Systems and Equipment.	Public	06-03-2026	Two Part	06-05-2026	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
86	CMM/MEQ/54-41-2-1211	Design & Supply of BHEL make Electro Hydraulic Governing System & its C&I Items for NAPS	Public (GeM)	22-04-2026	Two Part	12-05-2026	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
87	CMM/MEQ/25-24-2-1188	1500 KVA, 400V/0.8 PT, 50 Hz, 3 phase DG set alongwith its Auxiliaries and OES including Site works at KKNPP 3&4	Public	28-08-2023	Two Part	08-11-2023	2	1. M/s. Powerica Ltd., Mumbai 2) M/s. Kirloskar Oil Engines Limited, Pune)	M/s. Kirloskar Oil Engines Limited, Pune)	Yes	CMM/MEQ/25-24-2-1188/e-PO/0045	09-05-2025	M/s. Powerica Ltd	23.04 Crore	KKNPP-3: 08-12-2026 KKNPP-4: 08-08-2027	09-05-2025		N/A
88	GEM BID ID NO. GEM/2022/R/2740503	Spares for GCB 10 Yearly overhauling as per OEM recommendations	ST	08-03-2023	Two Part	16-08-2023	1	GE T&D INDIA LIMITED	GE T&D INDIA LIMITED	L1	GE MC-51168776337500	25-11-2024	GE T&D INDIA LIMITED	12,32,90,468.00	14-05-2027	25-11-2024	In progress	N/A
89	CMM/FTP/92-00-1-1275	Plate Type Heat Exchangers	TPP/PT	20-10-2025	Two Part Bid	24-11-2025	01 (One)	1. M/s Clean Earth Energy Solution India Pvt Ltd.,Thane	Nil	Yes	CMM/FTP/92-00-1-1275/GEM-511687720771379	04-05-2026	M/s Clean Earth Energy Solution India Pvt Ltd.,Thane	33,46,17,556.00	03-05-2028	04-05-2026	In Progress	N/A
90	CMM/FTP/10-21-1-1268	Door, Doors Frames, Accessories & Spares for Main Air Lock (MAL) & Auxiliary Air Lock (AAL) for GHAVP-1&2	TPP/PT	21-05-2025	Two Part Bid	11-06-2025	04 (Four)	1. M/s ISGEC Heavy Engineering Ltd., Yamunanagar, Aggar. 2. M/s MTAR Technologies Ltd., Hyderabad.	1. M/s Kaybouvet Engineering Pvt Ltd., Satara. 2. M/s Saisidha Engineering Industries Pvt Ltd., Pune	Yes	CMM/FTP/10-21-1-1268/GEM-511687716733147	09-04-2026	M/s ISGEC Heavy Engineering Ltd	22,34,05,317.20	GHAVP-1-29-03-2028 GHAVP-2-25-09-2028	09-04-2026	In Progress	N/A
91	CMM/FTP/91-00-1-1265	Supply of Stainless Steel Storage Tanks	TPP/PT	26-11-2024	Two Part Bid	20-01-2025	8	1. M/s ACME Process systems Pvt. Ltd. Pune 2. M/s FABTECH Projects and Engineers Limited, Pune 3. M/s SANSIDHA Sugar Equipment and Engineering Company Pvt. Ltd., Pune. 4. M/s VOLTA Green structures Pvt. Ltd., Hyderabad 5. M/s VRL Automation, Engineering and Projects Pvt. Ltd., Bengaluru	1. M/s AVASARALA Technologies Limited, Bengaluru 2. M/s DIPESH Engineering Works, Mumbai 3. M/s SPARKON Engineers, Pune II	Yes	GE MC-511687780002943	26-05-2025	M/s Volta Green Structures Pvt. LTD., TelanganA/N/A	10,79,13,866.00	25-11-2026	26-05-2025	In Progress	N/A
92	CMM/FTP/09-30-1-1255	Nuclear Island Mega EPC Package (NIMEP) For Kaiga 5 & 6	TPP/PT	02-05-2023	Two Part	08-09-2023	3	1. M/s BHEL 2. M/s L&T 3. M/s MEIL	Nil	Yes	PO/0047	23-04-2025	M/s Megha Engineering and infrastructures Ltd	1,27,86,93,58,588.00	Kaiga-5 22-10-2030 Kaiga-6 22-04-2031	23-04-2025	In Progress	N/A
93	CMM/FTP/09-31-1-1258	Zirconium Alloy Components and Assemblies for KAIGA-5&6	Single Tender	30-04-2024	Single Part	06-06-2024	1	1 (one)	Zero	Yes	PO/00035	13-12-2024	M/s Nuclear Fuel Complex, Hyderabad	85,00,01,986.00	Kaiga-5 12-08-2027 Kaiga-6 10-08-2028	13-12-2024	In Progress	N/A
94	CMM/FTP/09-21-1-1246	Optical Glasses for KAIGA-5&6	Single Tender	-	-	-	-	-	-	-	PO/00036	16-12-2024	Regional Director Nuclear Recycle Board, Purchase and Stores Unit	13,91,57,532.00	-	16-12-2024	-	Tendering activity done by NRB

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
95	CMM/FTP/D-21-41-1247	Optical Glasses for GHAVP-3&4	Single Tender	-	-	-	-	-	-	-	PO/00037	16-12-2024	Regional Director Nuclear Recycle Board, Purchase and Stores Unit	13,91,57,532.00	-	16-12-2024	-	Tendering activity done by NRB
96	CMM/FTP/91-22-1253	Stainless Steel and Carbon Steel Storage Tanks for KKNPP-S&6	TPP/PT	30-06-2023	Two Part	04-08-2023	04(Four)	1. M/s Volta Green Structures Pvt., Hyderabad 2. M/s Acme Process Systems Pvt Ltd., Pune 3. M/s Saisidha Sugar Equipments and Engineering Company Pvt Ltd., Pune 4. M/s Acoustics India Pvt Ltd., Tiruchirappalli	1. M/s Acme Process Systems Pvt Ltd., Pune 2. M/s Saisidha Sugar Equipments and Engineering Company Pvt Ltd., Pune 3. M/s Acoustics India Pvt Ltd., Tiruchirappalli	Yes	FTP/1253/GEMC-511687747870581	10-06-2024	M/s Volta Green Structures Pvt., Hyderabad	15,91,05,925.00	20-02-2026	10-06-2024	In Progress	N/A
97	CMM/FTP/00-31-1-1243	End Shield Assemblies and Associated Components for 700 Mwe PHWR GHAVP-4 under fleet mode Reactors	Direct	-	-	-	-	M/s L&T Ltd on performance based	performance based	Performance based	PO/0025	26-04-2024	M/s L&T Ltd	1,12,10,00,000.00	26-04-2027	26-04-2024	In Progress	N/A
98	CMM/FTP/D-33-1-1168	Bleed Condenser Tube Bundle Assembly Along with Spares for TAPS-3&4	Direct	-	-	-	-	M/s L&T Ltd., Surat	Repeat Order	Repeat Order	CMM/FTP/1168PO/0026	29-04-2024	M/s L&T Ltd	4,57,73,159.56	31-03-2026	29-04-2024	In Progress	N/A
99	CMM/FTP/25-00-1-1225	Away from Reactor Spent Fuel Storage Facility (SFSF) along with Madatory Spares	TPP/PT	03-12-2021	Two Part	21-03-2022	04 (Four)	1. M/s Tema India Ltd(TEMA),Mumbai 2. M/s Core Energy System Pvt Ltd 3. M/s Saisidha Sugar Equipments & Engineering Co.,Pune 4. M/s Fabtech Projets & Engineers Ltd.,	Non	Yes	CMM/FTP/25-00-1-1225/ePO/S8628	04-08-2023	M/s Core Energy System Pvt Ltd in consortium with M/s Broadcast Engineering Consultant India Ltd)	1,05,50,22,943.21	30-09-2026	04-08-2023	In Progress	N/A
100	CMM/FTP/25-00-1-1225	Away from Reactor Spent Fuel Storage Facility (SFSF) along with Madatory Spares	TPP/PT		Two Part					Yes	CMM/FTP/25-00-1-1225/ePO/S8629	04-08-2023	M/s Core Energy System Pvt Ltd in consortium with M/s Broadcast Engineering Consultant India Ltd)	26,88,04,751.00	03-02-2026	04-08-2023	In Progress	N/A

[illegible]

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
108	CMM/FTP/73-30-1-1227	Raw Material, Machining, Fabrication, Assembly, Inspection, Testing, Packing and Supply of Spent Fuel Storage Trays for KAPP-3&4	TPT/PT	09-12-2021	Two Part	25-01-2022	7	1)Gidreji & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd, 3)BHARAT FORGE LTD, 4)Tantia Kaulchiya Engineers Pvt Ltd,	1)Himesh aerospace and Manufacturing Pvt Ltd, 2)SASIDHA SUGAR EQUIPMENTS AND ENGINEERING COMPANY PVT. LTD., -2	Yes	CMM/FTP/73-30-1-1227/e-PO/S5726	14-10-2022	Echaar Equipments Pvt. Ltd.	11,56,40,000.00	31-07-2026	14-10-2022	In Progress	N/A
								5)Echaar Equipments Pvt. Ltd. ,		Yes	CMM/FTP/09-35-1-1214/e-PO/S5127	05-09-2022	MTAR Technologies (P) Ltd	72,21,60,000.00	31-08-2027	05-09-2022	In Progress	N/A
								1)Gidreji & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd,	-1									
109	CMM/FTP/09-35-1-1214	Procurement of Raw Materials, Manufacture, Inspection, Assembly, Shop Testing, Packing, Guarantee, Supply & Safe Delivery of FM Bridge & Carriage Assemblies and Spares for Kaiga-S&6 and GHAVP-3&4 Project GEM availability Report ID: GEM/GARPTS/06042021/8Y9EFJZDL7H	TPT/PT	27-04-2021	Two Part	04-09-2021	3	1)Gidreji & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd,	1)Echaar Equipments Pvt. Ltd, -1									
110	CMM/FTP/P1-QD-1-1236	Procurement of Raw Material, fabrication, Painting, Inspection, Testing, Documentation & applying preservation coating and delivery of Stainless Steel Storage Tanks along with Mandatory & Commissioning Spares for KNPP-S&6.	TPT/PT	16-02-2022	Two Part	24-03-2022	4	1)VRL AUTOMATION ENGINEERING AND PROJECTS PVT LTD, 2)Javasarla Technologies Limited,	1)SASIDHA SUGAR EQUIPMENTS AND ENGINEERING COMPANY PVT. LTD., 2)Dipesh Engineering Works,	Yes	CMM/FTP/P1-QD-1-1236/e-PO/S4999	07-09-2022	VRL AUTOMATION ENGINEERING AND PROJECTS PVT LTD	23,49,25,020.00	15-09-2025	07-09-2022	12-09-2025	Final
111	CMM/FTP/D0-31-1-1220	Raw Material Procurement, Manufacture, Inspection, Testing, Packing, Transportation, Safe Delivery & Guarantee of Calandria Assemblies and its Attachments for 700 MWw PHWR 10 Free Reactors (GEM Report ID: GEM/GARPTS/18032021/ZSL8H0USV4H7)	TPT/PT	30-03-2021	Two Part	15-06-2021	5	1)Gidreji & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)Larsen & Toubro Limited,	1)MTAR Technologies (P) Ltd, 2)kay bouvet engg pvt ltd, -2	Yes	CMM/FTP/D0-31-1-1220/e-PO/S4860	26-08-2022	Larsen & Toubro Limited	67,26,00,000.00	25-02-2027	26-08-2022	In Progress	N/A
112	CMM/FTP/D0-31-1-1220	Preparation of detailed Fabrication Drawings and Documents, Procurement of Raw Materials, fabrication, Machining Inspection, ExamN/Ation, Testing, Packing, Loading for Shipment, Transportation, Safer Delivery and Guarantee of Calandria Assemblies and its Attachments for 700 MWw PHWR for KAIGA -5, GHAVP-3, CMAPP-1 and MBRAPP-1 under Fleet mode Reactors as per technical specifications & Drawing enclosed with tender document and forwarded under Tender No. CMM/FTP/D0-31-1-1220 (Tender ID: S8970).	TPT/PT	30-03-2021	Two Part	15-06-2021	5	1)Gidreji & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)Larsen & Toubro Limited,	1)MTAR Technologies (P) Ltd, 2)kay bouvet engg pvt ltd, -2	Yes	CMM/FTP/D0-31-1-1220/e-PO/S4147	03-08-2022	WalchandN/Agar industries Ltd	67,26,00,000.00	02-02-2027	03-08-2022	In Progress	N/A
113	CMM/FTP/10-31-1-1133	Manufacturing, Supply and Guarantee of PHT Reactor Header Assemblies for for GHAVP-1&2. Gem certificate ID: GEM/GARPTS/07102021/U8KSOE3PYAMX dated 07/10/2021 valid up to 06/11/2021	TPT/PT	22-10-2021	Two Part	29-11-2021	7	1)Walchandnagar industries Ltd, 2)SGEC, 3)Gidreji & Boyce Mfg Co Ltd, 4)Larsen & Toubro Limited, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)MTAR Technologies (P) Ltd, 2)Dipesh Engineering Works, -2	Yes	CMM/FTP/10-31-1-1133/e-PO/S2832	13-04-2022	WalchandN/Agar industries Ltd	81,42,00,000.00	GHAVP-1: 30-11-2026 GHAVP-2:30-03-2027	13-04-2022	In Progress	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/ Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
114	CMM/FTP/10-35-1-1226	Procurement of raw materials & bought-out items, manufacture, inspection, assembly, shop testing, packing, supply, safe delivery and warranty of Fuel Transfer (FT) equipment for GHAVP-1&2. -G&M Report ID: G&M/GARPT/26082021/WW6W75904V&S	TPT/PT	16-09-2021	Two Part	23-11-2021	4	1)Godrej & Boyce Mfg Co Ltd.	1)Echaar Equipments Pvt. Ltd. ,	Yes	CMM/FTP/10-35-1-1226/e-PO/52647	31-03-2022	MTAR Technologies (P) Ltd	76,50,67,986.00	30-09-2028	31-03-2022	In Progress	N/A
								2)MTAR Technologies (P) Ltd.	2)BHARAT FORGE LTD.									
115	CMM/FTP/10-31-1-1210	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply & safe Delivery of Fuel Locator Assemblies for Gorakhpur Haryana/A Anu Vidyut Pariyojna/A-1&2 (GHAVP-1&2), Haryana/A.	TPT/PT	12-02-2020	Two Part	15-06-2020	5	1)Echaar Equipments Pvt. Ltd.	1)Hardcoats (India) Pvt. Ltd.	Yes	CMM/FTP/10-31-1-1210/e-PO/51256	27-01-2022	Echaar Equipments Pvt. Ltd.	8,15,61,954.00	27-01-2026	27-01-2022	In Progress	N/A
								2)Avasarala Technologies Limited,	-1									
								3)SIDERFORGEROSI INDIA PVT LTD,										
								4)MTAR Technologies (P) Ltd.										
116	CMM/FTP/10-31-1-1210	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply & safe Delivery of Fuel Locator Assemblies for Gorakhpur Haryana/A Anu Vidyut Pariyojna/A-1&2 (GHAVP-1&2), Haryana/A.	TPT/PT	12-02-2020	Two Part	15-06-2020	5	1)Echaar Equipments Pvt. Ltd. ,	1)Hardcoats (India) Pvt. Ltd.	Yes	CMM/FTP/10-31-1-1210/e-PO/51255	27-01-2022	MTAR Technologies (P) Ltd	8,15,61,954.00	27-01-2026	27-01-2022	In Progress	N/A
								2)Avasarala Technologies Limited,	-1									
								3)SIDERFORGEROSI INDIA PVT LTD,										
								4)MTAR Technologies (P) Ltd.										
117	CMM/FTP/10-31-1-1212	Manufacture, Inspection, Testing, Packing, Supply and Guarantee of Drive Mechanisms and Spares for Shut off Rod (SR), Control Rod (CR) and Adjuster Rod (AR) Systems for Gorakhpur Haryana/A Anu Vidyut Pariyojna/A-1&2 (GHAVP-1&2).	TPT/PT	20-08-2020	Two Part	01-12-2020	6	1)Unimech aerospace and Manufacturing Pvt Ltd.	1)Tantra Kaushalya Engineers Pvt Ltd,	Yes	CMM/FTP/10-31-1-1212/e-PO/51172	21-02-2022	Unimech aerospace and Manufacturing Pvt Ltd	27,99,00,720.00	20-02-2026	21-02-2022	In Progress	N/A
								2)Avasarala Technologies Limited,	2)Echaar Equipments Pvt. Ltd. ,									
								3)MTAR Technologies (P) Ltd.	-2									
								4)Godrej & Boyce Mfg Co Ltd.										
118	CMM/FTP/10-36-1-1209	Procurement of Material, Manufacture, Inspection, Exam/Anson, Testing, Preservation, Tropical packaging, Safe Delivery of Passive Decay Heat Removal System - Condenser (PDHRS-CD) along with spares for GHAVP-1&2 Project, Haryana/A.	TPT/PT	24-12-2019	Two Part	26-02-2020	3	1)Walchandnagar industries Ltd,	1)Ray bouvet engg pvt ltd,	Yes	CMM/FTP/10-36-1-1209/e-PO/50281	26-11-2021	Walchandnagar industries Ltd	24,68,56,000.00	31-07-2026	26-11-2021	In Progress	N/A
								2)BHARAT HEAVY ELECTRICALS LIMITED,	-1									
119	CMM/FTP/25-22-1-1217	Design, Fabrication, Inspection, Testing, Painting, Documentation, Packing, Safe Delivery, Supply and Guarantee of Large Diameter Carbon Steel Passive Heat Removal System (PHRS) Air Duct complete with all accessories and Mandatory, Commissioning and Recommended Spares/Tools & Tackles for Kudamkulam Nuclear Power Project-3&4 (KKNP-3&4). GEM availability Report ID: G&M/GARPT/25032021/WW6WGSTHSPKD	TPT/PT	12-04-2021	Two Part	11-06-2021	4	1)Walchandnagar industries Ltd,	1)SAIDHIA SUGAR EQUIPMENTS AND ENGINEERING COMPANY PVT. LTD,	Yes	CMM/FTP/25-22-1-1217/e-PO/49860	17-11-2021	Volta Green Structures Private Limited	35,37,68,720.00	30-11-2025	17-11-2021	30-12-2025	Final Extensin vide Amendment VI dated 15.05.2026
								2)Volta Green Structures Private Limited,	2)EFFICIENT ENVIROTECH PVT LTD,									
120	CMM/FTP/10-31-1-1208	Standpipe Thimble Package (Standpipe Thimble Assemblies and other equipment of Reactivity Devices)	TPT/PT	06-12-2019	Two Part	12-03-2020	4	1)Tantra Kaushalya Engineers Pvt Ltd,	-	Yes	CMM/FTP/10-31-1-1208/e-PO/49825	15-11-2021	Echaar Equipments Pvt. Ltd.	17,90,06,000.00	30-11-2027	15-11-2021	In Progress	N/A
								2)Godrej & Boyce Mfg Co Ltd,										
								3)Echaar Equipments Pvt. Ltd.										
								4)MTAR Technologies (P) Ltd.										

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
121	CMM/TP/10-31-1-1201	Procurement of Raw Material, Manufacture, Inspection, Assembly, Shop Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs, Installation Rigs, and Other Associated Assemblies and Spares for GHAVP-1&2	TPT/PT	11-07-2019	Two Part	21-08-2019	3	1)Avsarala Technologies Limited,	1)Tantro Kaushalya Engineers Pvt Ltd,	Yes	CMM/TP/10-31-1-1201/e-PO/49170	22-09-2021	Avsarala Technologies Limited	17,43,69,308.00	21-09-2025	22-09-2021	In Progress	N/A
								2)MTAR Technologies (P) Ltd,	-1									
122	CMM/ETM/00/40/11/0005	Turbine Island Package for Kaiga 5&6 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of Turbine Generator	TPT/PT	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED	-	Yes	CMM/ETM/00-40/11-0005/PO/48908	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	9,36,00,35,333.00	Kaiga 5: 29-12-2027 Kaiga 6: 29-12-2028	30-08-2021	In Progress	N/A
								2)Jarsen and Toubro Limited	-									
123	CMM/ETM/00/40/11/0005	Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for Kaiga 5&6	TPT/PT	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED	-	Yes	CMM/ETM/00-40/11-0005/PO/48907	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	26,41,74,77,292.00	Kaiga 5: 29-12-2027 Kaiga 6: 29-12-2028	30-08-2021	In Progress	N/A
								2)Jarsen and Toubro Limited	-									
124	CMM/ETM/00/40/11/0005	Turbine Island Package for GHAVP-3&4 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of Turbine Generator	TPT/PT	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED	-	Yes	CMM/ETM/00-40/11-0005/PO/48752	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	9,36,00,35,333.00	GHAVP 3: 57 months from from Effective date of PO GHAVP 4: 69 months from from Effective date of PO	30-08-2021	In Progress	N/A
								2)Jarsen and Toubro Limited	-									
125	CMM/ETM/00/40/11/0005	Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for GHAVP-3&4	TPT/PT	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED	-	Yes	CMM/ETM/00-40/11-0005/PO/48751	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	26,41,74,77,292.00	GHAVP 3: 57 months from from Effective date of PO GHAVP 4: 69 months from from Effective date of PO	30-08-2021	In Progress	N/A
								2)Jarsen and Toubro Limited	-									
126	CMM/ETM/00/40/11/0005	Turbine Island Package for GHAVP-1&2 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of Turbine Generator	TPT/PT	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED	-	Yes	CMM/ETM/00-40/11-0005/PO/48604	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	9,36,00,35,333.00	GHAVP-1-29-05-2026 GHAVP-2-29-11-2026	30-08-2021	IN PROGRESS	N/A
								2)Jarsen and Toubro Limited	-									

Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
127	CMM/ETM/00/40/11/0005	Design, Engineering, Manufacture, Inspection & Testing at works, Packing & Forwarding and Safe-Delivery to Project Site and Guarantee of Turbine Island Package (Complete scope including Special Tools & Tackles and start-up & Commissioning Spares and Mandatory Spares for GHAVP-18.2 and Insurance Spares as per Technical Specification and Drawings forwarded under Tender No. CMM/ETM/00/40/11/0005	TPT/PT	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-	Yes	CMM/ETM/00-40-11-0005/PO/48571	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	27,08,21,01,645.00	GHAVP-1-29-05-2026 GHAVP-2-29-11-2026	30-08-2021	IN PROGRESS	N/A
128	CMM/TFP/00-33-1-1197	Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, exam/N(A)tors, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWc PHW Reactors under Fleet Mode.	TPT/PT	31-12-2018	Two Part	06-08-2019	4	1)Walchandnagar industries Ltd, 2)Larsen & Toubro Limited 3)Godrej & Boyce Mfg Co Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-	Yes	CMM/TFP/00-33-1-1197/e-PO/47499	25-06-2021	Godrej & Boyce Mfg Co Ltd	4,68,46,00,000.00	Set 1 - 24-01-2027 Set 2 - 24-04-2027 Set 3 - 24-07-2027 Set 4 - 24-10-2027	25-06-2021	In Progress	N/A
129	CMM/TFP/00-33-1-1197	Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, exam/N(A)tors, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWc PHW Reactors under Fleet Mode.	TPT/PT	31-12-2018	Two Part	06-08-2019	4	1)Walchandnagar industries Ltd, 2)Larsen & Toubro Limited 3)Godrej & Boyce Mfg Co Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-	Yes	CMM/TFP/00-33-1-1197/e-PO/47497	25-06-2021	BHARAT HEAVY ELECTRICALS LIMITED	14,05,38,00,000.00	24-12-2027	25-06-2021	In Progress	N/A
130	CMM/TFP/00-33-1-1197	Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, exam/N(A)tors, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWc PHW Reactors under Fleet Mode.	TPT/PT	31-12-2018	Two Part	06-08-2019	4	1)Walchandnagar industries Ltd, 2)Larsen & Toubro Limited 3)Godrej & Boyce Mfg Co Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-	Yes	CMM/TFP/00-33-1-1197/e-PO/47496	25-06-2021	Larsen & Toubro Limited	14,05,38,00,000.00	24-12-2027	25-06-2021	In Progress	N/A
131	CMM/TFP/10-31-1-1202	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply and Safe Delivery of Shielding Plug Assemblies and Manual Installation Rigs for GHAVP-18.2 Project, Haryana/A.	TPT/PT	26-07-2019	Two Part	10-09-2019	3	1)Tantra Kausalya Engineers Pvt Ltd, 2)SIDERFORGEROSSII INDIA PVT LTD, 3)MTAR Technologies (P) Ltd,	-	Yes	CMM/TFP/10-31-1-1202/e-PO/45179	15-02-2021	Yantra Kausalya Engineers Pvt Ltd	11,71,37,479.00	31-03-2027	15-02-2021	In Progress	N/A
132	CMM/TFP/10-31-1-1201	Procurement of Raw Material, Manufacture, Inspection, Assembly, Shop Testing, Packing ans Supply of Sealing Plug Assemblies, Seal Discs, Installation Rigs, and Other Associated Assemblies and Spares for GHAVP-18.2	TPT/PT	11-07-2019	Two Part	21-08-2019	3	1)Jvasasra Technologies Limited, 2)MTAR Technologies (P) Ltd,	1)Tantra Kausalya Engineers Pvt Ltd, -1	Yes	CMM/TFP/10-31-1-1201/e-PO/44969	15-02-2021	MTAR Technologies (P) Ltd	17,43,69,308.00	15-02-2025	15-02-2021	In Progress	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
133	CMM/FTP/10-33-1-1168	(i) Manufacturing, Inspection, Testing and Transportation of Pressuriser assembly along with transportation & handling structures and mandatory spares and (ii) Manufacturing, Inspection, Testing and delivery of Bleed Condenser assembly along with support structures and mandatory spares for GHAVP-1&2.	TP1/PT	14-02-2019	Two Part	02-08-2019	6	1)Giodrej & Boyce Mfg Co Ltd,	1)Heavy Engineering Corporation Limited,	Yes	CMM/FTP/10-33-1-1168/e-PO/44020	30-12-2020	Larsen & Toubro Limited	59,79,06,000.00	5-1-1- 30-12-2023 5-1-2- 30-06-2024 5-1-3- 30-06-2024 5-1-4- 30-10-2022 5-1-5- 30-12-2022 5-1-6- 30-12-2022	30-12-2020	5-1-1- 09-01-2025 5-1-2- 10-03-2025 5-1-3- 10-03-2025 5-1-4- 28-08-2023 5-1-5- 01-01-2025 5-1-6- 02-01-2025	Final Amdt issued on 16/09/2025
								2)Walchandnagar industries Ltd,	-1									
								3)Larsen & Toubro Limited,										
								4)SGEC HITACHI ZOSSEN LIMITED,										
								5)BHARAT HEAVY ELECTRICALS LIMITED,										
134	CMM/FTP/10-31-1-1202	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply and Safe Delivery of Shielding Plug Assemblies and Manual Installation Rigs for GHAVP-1&2 Project, Haryana/N/A.	TP1/PT	26-07-2019	Two Part	10-09-2019	3	1)Wantra Kaushalya Engineers Pvt Ltd,	-	Yes	CMM/FTP/10-31-1-1202/e-PO/44327	11-01-2021	MTAR Technologies (P) Ltd	11,71,37,479.00	11-01-2025	11-01-2021	In Progress	N/A
								2)SIDERFORGEROSSI INDIA PVT LTD,										
								3)MTAR Technologies (P) Ltd,										
135	CMM/FTP/D0-33-1-1199	Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies	TP1/PT	28-02-2019	Two Part	16-05-2019	5	1)Larsen & Toubro Limited,	-	Yes	CMM/FTP/D0-33-1-1199/e-PO/43564	11-12-2020	Larsen & Toubro Limited	1,56,75,12,000.00	10-12-2026 Set 1 10-06-2024	11-12-2020	In Progress	N/A
								2)SGEC,										
								3)Giodrej & Boyce Mfg Co Ltd,										
								4)Walchandnagar industries Ltd,										
								5)BHARAT HEAVY ELECTRICALS LIMITED,										
136	CMM/FTP/D0-33-1-1199	Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies	TP1/PT	28-02-2019	Two Part	16-05-2019	5	1)Larsen & Toubro Limited,	-	Yes	CMM/FTP/D0-33-1-1199/e-PO/43563	11-12-2020	BHARAT HEAVY ELECTRICALS LIMITED	1,56,75,12,000.00	10-12-2026 Set 1 10-06-2024	11-12-2020	In Progress	N/A
								2)SGEC,										
								3)Giodrej & Boyce Mfg Co Ltd,										
								4)Walchandnagar industries Ltd,										
								5)BHARAT HEAVY ELECTRICALS LIMITED,										
137	CMM/FTP/10-31-1-1195	Procurement of Raw Materials, Machining, Heat Treatment, Manufacture, Inspection, Testing, Packing, Safe Delivery & Guarantee of End Fittings and Associated Components for GHAVP-1&2.	TP1/PT	30-10-2018	Two Part	26-12-2018	3	1)MTAR Technologies (P) Ltd,	1)Mishar Dhatu Nigam Limited,	Yes	CMM/FTP/10-31-1-1195/e-PO/37381	24-12-2019	Larsen & Toubro Limited	1,66,15,58,000.00	GHAVP-1 31-03-2026 GHAVP-2 31-03-2026	24-12-2019	In Progress	N/A
								2)Larsen & Toubro Limited,	-1									
138	CMM/FTP/10-30-1-1198	Preparation of Drawings, Procurement of raw materials, fabrication, Inspection, Testing, Supply & Guarantee of ECCS light water accumulators, ECCS air accumulators, PHT Heavy water storage tank, Moderator Heavy water storage tank and support structure for ECCS light water accumulators for GHAVP-1&2 Project, Haryana/N/A.	TP1/PT	11-02-2019	Two Part	15-04-2019	5	1)BHARAT HEAVY ELECTRICALS LIMITED,	1)Walchandnagar industries Ltd,	Yes	CMM/FTP/10-30-1-1198/e-PO/37148	30-12-2019	kay bouvet engg pvt ltd	32,15,73,600.00	30-03-2028	30-12-2019	In Progress	N/A
								2)LLOYDS STEELS INDUSTRIES LTD.,	2)Patels Airtemp (India) Limited,									
								3)kay bouvet engg pvt ltd,	-2									
139	CMM/FTP/10-35-1-1196	Manufacture, Inspection, Assembly, Tubing, Wiring, Shop Testing, Packing and Safe Delivery and Guarantee of Fuelling Machine Heads along with Support Frame Assemblies, Service Tools, Assembly Carts, Transportation Crates, Levelling Mechanism Assembly, Parts of Lower Gimbal Assembly, Additional Assemblies & Components and Additional Ram Assemblies as per Drawings and Technical Specification as per Section-C for GHAVP 1&2 Project.	TP1/PT	08-03-2019	Two Part	06-06-2019	2	1)MTAR Technologies (P) Ltd,	-	Yes	CMM/FTP/10-35-1-1196/e-PO/36949	29-11-2019	MTAR Technologies (P) Ltd	62,76,42,000.00	28-07-2024	29-11-2019	28-01-2025	Final Amdt issued on 01/04/2025
								2)Giodrej & Boyce Mfg Co Ltd,										

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
140	CMM/FTP/00-33-1-1180	Manufacturing, Inspection, Exam/N/A/ton, Testing, Tropical Packing and Ex-Works supply of Incoloy-800 Tubes for Steam Generators as per Tender specification and Drawings for future 700 MWw PHW Reactors	Single Tender	22-01-2018	Single Part	15-06-2018	1	1)NUCLEAR FUEL COMPLEX,	-	Yes	CMM/FTP/00-33-1-1180/e-PO/34247	13-08-2019	NUCLEAR FUEL COMPLEX	11,70,31,03,295.00	Tube Sheet -1&2 15-09-2023 Tube Sheet- 3 12-03-2024 Tube Sheet- 4 15-07-2024 Tube sheet-5 - 31-1-2025 Tube sheet-6 - 30-03-2025 Tube Sheet 7&8 - 30-11-2025 Tube Sheet- 9&10- 31-07-2026 Tube Sheet- 11&12- 31-12-2026 Tube Sheet- 13&14- 31-08-2027 Tube Sheet-15&16- 30-04-2028 Tube Sheet- 17&18- 31-12-2028	13-08-2019	In Progress	N/A
141	CMM/FTP/00-33-1-1179	Manufacture, Inspection, Testing, Tropical Packaging and Ex-Works Supply of Pressuriser and Bleed Condenser Forgings of Material SA 508 Gr.3 CL1 for Future 700MWw PHWRs (4 & -).	TPT/PT	21-05-2018	Two Part	03-07-2018	2	1)&T SPECIAL STEEL AND HEAVY FORGINGS. 2)Heavy Engineering Corporation Limited,	-	Yes	CMM/FTP/00-33-1-1179/e-PO/32957	29-05-2019	L&T SPECIAL STEEL AND HEAVY FORGINGS	53,56,00,000.00	31-12-2025	29-05-2019	26-11-2025	Final Extn vide amdt vi dtd 27-04-2026
142	CMM/FTP/10-31-1-1193	Procurement of Raw Material, Manufacturing, Inspection, Testing, Packaging, Supply and Guarantee of Zircaloy Components/Assemblies of Reactivity devices for Gorakhpur Haryana/A Anu Vidyut Panyojan/A &C 1&2 (GHAVP-1&2).	Single Tender	02-11-2018	Single Part	05-12-2018	1	1)NUCLEAR FUEL COMPLEX,	-	Yes	CMM/FTP/10-31-1-1193/e-PO/32865	20-05-2019	NUCLEAR FUEL COMPLEX	41,07,22,000.72	GHAVP-1-31-03-2027, GHAVP-2-31-03-2028	20-05-2019	In Progress	N/A
143	CMM/FTP/10-32-1-1152	Manufacture/Preparation of Shop Drawings, Fabrication, Exam/N/A/ton, Inspection, Testing, Packing, Guarantee, Supply and Delivery of Moderator Heat Exchangers along with its Saddle and Mandatory Spares as per Drawings and Technical Specification for GHAVP-1&2 Project,HarayaN/A.	TPT/PT	25-01-2018	Two Part	12-04-2018	7	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Godrej & Boyce Mfg Co.Ltd., 3)Godrej & Boyce Mfg Co.Ltd., 4)SGEC,	1)Walchandnagar industries Ltd, 2)Itagarh Wagons Limited, 3)SPARKLET ENGINEERS PVT LTD.,	Yes	CMM/FTP/10-32-1-1152/e-PO/30447	24-01-2019	BHARAT HEAVY ELECTRICALS LIMITED	42,74,07,650.00	GHAVP-1 - 30-06-2026 GHAVP-2 - 30-06-2027	24-01-2019	In Progress	N/A
144	CMM/FTP/10-21-1-1171	Procurement of materials, manufacture, inspection, assembly, shop testing, packing, guarantee and safe delivery at project site for Roll-on Shield, Fixed Shield and FHS Sealing & Shielding Doors Assemblies and Spares for GHAVP-1&2 as per drawing and Technical Specification PC-E-43 (Rev.02) & PC-E-45 (Rev.01)	TPT/PT	29-06-2017	Two Part	23-08-2017	4	1)Godrej & Boyce Mfg Co.Ltd., 2)Ray bouvet engg pvt ltd 3)MTAR Technologies (P) Ltd,	1)Itagarh Wagons Limited,	Yes	CMM/FTP/10-21-1-1171/e-PO/26502	07-08-2018	kay bouvet engg pvt ltd	17,20,44,000.00	05-08-2025	07-08-2018	In Progress	N/A
145	CMM/FTP/10-31-1-1132	Manufacturing, Inspection, Testing, Packing, Supply & Transportation of Calandria Assemblies and Associated Components for GHAVP-1&C 1&2.	TPT/PT	19-09-2017	Two Part	08-11-2017	6	1)Godrej & Boyce Mfg Co.Ltd., 2)Walchandnagar Industries Ltd., 3)Ray bouvet engg pvt ltd 4)SGEC HITACHI ZOSIN LIMITED,	1)MTAR Technologies (P) Ltd., 2)Heavy Engineering Corporation Limited,	Yes	CMM/FTP/10-31-1-1132/e-PO/24898	12-06-2018	kay bouvet engg pvt ltd	28,31,28,000.00	GHAVP-1 30-05-2026 GHAVP-2 30-12-2026	12-06-2018	In Progress	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
146	CMM/FTP/D-35-1-1164	Manufacture, inspection, testing packing, guarantee, supply and delivery of FM Bridge & Carriage Assemblies and Spares as per enclosed drawings and Technical Specification PC-E-1060.	TP/PT	21-04-2017	Two Part	22-06-2017	2	1)Giodrei & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd,	-	Yes	CMM/FTP/10-35-1-1164/e-PO/24096	27-04-2018	Godrej & Boyce Mfg Co Ltd	41,21,00,000.00	31-03-2026	27-04-2018	In Progress	N/A
147	CMM/FTP/D-33-01-1176	Manufacture, Storage and ex-works supply of Steam Generators Forgings of material 20 MnMoNiSs for future 700 MWe PHWR Reactors.	TP/PT	27-09-2017	Two Part	30-11-2017	1	1)B&T SPECIAL STEEL AND HEAVY FORGINGS,	-	Yes	CMM/FTP/D-33-01-1176/e-PO/22555	07-03-2018	L&T SPECIAL STEEL AND HEAVY FORGINGS	4,42,50,00,000.00	30-10-2025	07-03-2018	In Progress	N/A
148	CMM/FTP/D-33-1-1158	Mechanical design & an/Allysis, preparation of detailed fabrication drawings and document, inspection and testing of Free Issue Material (FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery and performance guarantee of 700 MWe PHWR Steam Generators alongwith associated handling/erection/installation structures and mandatory spares for GHAVP-1&2 Site.	TP/PT	24-11-2016	Two Part	14-02-2017	3	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Jarsen & Toubro Limited,	1)Walchandnagar industries Ltd, 2)BHARAT HEAVY ELECTRICALS LIMITED, -1	Yes	CMM/FTP/10-33-1-1158/e-PO/22549	07-09-2022	BHARAT HEAVY ELECTRICALS LIMITED	7,36,05,83,428.00	30-09-2026	07-09-2022	In Progress	N/A
149	CMM/FTP/D-31-1-1130	Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-2	TP/PT	01-07-2016	Two Part	23-08-2016	4	1)Giodrei & Boyce Mfg Co Ltd, 2)Jarsen & Toubro Limited,	1)Walchandnagar industries Ltd, 2)BHARAT HEAVY ELECTRICALS LIMITED,	Yes	CMM/FTP/10-31-1-1130/e-PO/22404	26-03-2018	Godrej & Boyce Mfg Co Ltd	1,29,00,00,000.00	25-12-2027	26-03-2018	In Progress	N/A
150	CMM/FTP/75-00-1-1148	Design, Analysis, Procurement of Material, Drawings, Manufacturing, Inspection, Testing, Preservation, Documentation and Delivery of Plate Type Heat Exchangers along with Mandatory and Recommended Spares for KKNPP-3&4	TP/PT	10-03-2016	Two Part	15-06-2016	2	1)KELVION INDIA PVT. LTD., 2)Alfalaval India Limited,	-	Yes	CMM/FTP/75-00-1-1148/e-PO/16720	11-05-2017	KELVION INDIA PVT. LTD.	14,49,00,000.00	11-10-2019	11-05-2017	14-11-2024	Final Extn issued 24/02/2025
151	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection & commissioning assistance of heavy Water upgrading Plant (UGP) and Waste MaN/Agement Plant (WMP) Package for RAPP-7&8 project	TP/PT	03-09-2016	Two Part	28-10-2016	5	1)Ray bouvet engg Pvt Ltd, 2)NUBBRG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited	1)M/s. Technofab Engineering Ltd, 2)M/s BTL EPC Ltd, -2	Yes	CMM/FTP/22-34-1-1091/PO/14336	17-01-2017	kay bouvet engg Pvt Ltd	7,59,37,214.00	30-09-2026	17-01-2017	yet to be completed	N/A
152	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection & commissioning assistance of heavy Water upgrading Plant (UGP) and Waste MaN/Agement Plant (WMP) Package for RAPP-7&8 project	TP/PT	03-09-2016	Two Part	28-10-2016	5	1)Ray bouvet engg Pvt Ltd, 2)NUBBRG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited	1)M/s. Technofab Engineering Ltd, 2)M/s BTL EPC Ltd, -2	Yes	CMM/FTP/22-34-1-1091/PO/14335	17-01-2017	kay bouvet engg Pvt Ltd	49,26,84,181.00	UGP 30-09-2026 WMP 31-12-2025	17-01-2017	Yet to be completed	N/A
152	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage-cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP 3C" 7&8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	TP/PT	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-	Yes	CMM/FTP/22-53-1-1129/PO/10469	01-07-2016	Fabtech Projects and Engineers Pvt Ltd., New Delhi	4,41,14,542.74	R7 - 31-10-2022 R8 - 30-06-2025	01-07-2016	In Progress	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
153	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP 8C" 7 & 8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	TP1/PT	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-	Yes	CMM/FTP/22-53-1-1129/PO/10468	01-07-2016	Fabtech Projects and Engineers Pvt Ltd., New Delhi	32,07,82,987.00	R7 - 31-01-2023 R8 - 31-10-2023	01-07-2016	In Progress	N/A
154	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage-cum-erection insurance, labour charges and handing over of all equipment and system conforming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP 8C" 3&4, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	TP1/PT	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-	Yes	CMM/FTP/23-53-1-1129/PO/10467	01-07-2016	Fabtech Projects and Engineers Pvt Ltd., New Delhi	3,89,08,406.00	31-12-2022	01-07-2016	In Progress	N/A
155	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP 8C" 3 & 4, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	TP1/PT	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-	Yes	CMM/FTP/23-53-1-1129/PO/10466	01-07-2016	Fabtech Projects and Engineers Pvt Ltd., New Delhi	31,77,18,113.00	31-12-2022	01-07-2016	In Progress	N/A
156	CMM/FTP/22-35-1-1140	Manufacturing, inspection, assembly, shop testing, packing, Supply, safe delivery and Guarantee of Spent Fuel Storage Tray Assemblies, Bay Tool Assemblies and Miscellaneous Items for RAPP 8C" 7&8 Site.	TP1/PT	05-02-2015	Two Part	15-04-2015	1	1)kay bouvet engg pvt ltd	-	Yes	FTP/1140/9467	18-05-2016	kay bouvet engg pvt ltd	9,20,00,000.00	30-12-2026	18-05-2016	In Progress	N/A
157	CMM/FTP/22-35-1-1140	Manufacturing, inspection, assembly, shop testing, packing, Supply, safe delivery and Guarantee of Spent Fuel Storage Tray Assemblies, Bay Tool Assemblies and Miscellaneous Items for RAPP 8C" 3&4 Site.	TP1/PT	05-02-2015	Two Part	15-04-2015	1	1)kay bouvet engg pvt ltd	-	Yes	FTP/1140/9466	18-05-2016	kay bouvet engg pvt ltd	9,15,00,000.00	30-11-2026	18-05-2016	In Progress	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
158	CMM/FTP/23-34-1-1091	Heavy Water UGP and WMP for KAPP-3&4	TPT/PT	11-03-2011	Two Part	14-06-2011	17	1)NICO CORPORATION LIMITED, PROJECT DIVISION	1)kay bouvet engg pvt ltd	Yes	CMM/FTP/23-34-1-1091/PO/6090	09-11-2011	M/s Hindustan Dorr Oliver Ltd	6,93,25,452.23	UGP 19-10-2024	09-11-2011	yet to be completed	2nd Delay Analysis
								2)Avasarala Technologies Limited	2)Nuberg Engineering Limited									
								3)Furnace Fabrica (India) Ltd.	3)Technofab Manufacturing Limited									
								4)GEI INDUSTRIAL SYSTEMS LIMITED	4)M/s Offshore Infrastructures Ltd									
								5)Walchandnagar industries Ltd	-4									
								6)ARSEN & TOUBRO LIMITED										
								7)Pun Lloyd Limited										
								8)M/s Petron Engineering Construction Ltd.										
								9)M/s EIL										
								10)M/s Hindustan Dorr Oliver Ltd										
								11)M/s Technip KT India Ltd.										
								12)M/s Dolphin Offshore Enterprises India Ltd										
								13)M/s McNally bhatat Engineering Company Ltd										
159	CMM/FTP/23-34-1-1091	Heavy Water UGP and WMP for KAPP-3&4	TPT/PT	11-03-2011	Two Part	14-06-2011	17	1)NICO CORPORATION LIMITED, PROJECT DIVISION	1)kay bouvet engg pvt ltd	Yes	CMM/FTP/23-34-1-1091/PO/6089	09-11-2011	M/s Hindustan Dorr Oliver Ltd	39,96,56,733.00	19-10-2024	09-11-2011	yet to be completed	N/A
								2)Avasarala Technologies Limited	2)Nuberg Engineering Limited									
								3)Furnace Fabrica (India) Ltd.	3)Technofab Manufacturing Limited									
								4)GEI INDUSTRIAL SYSTEMS LIMITED	4)M/s Offshore Infrastructures Ltd									
								5)Walchandnagar industries Ltd	-4									
								6)ARSEN & TOUBRO LIMITED										
								7)Pun Lloyd Limited										
								8)M/s Petron Engineering Construction Ltd.										
								9)M/s EIL										
								10)M/s Hindustan Dorr Oliver Ltd										
								11)M/s Technip KT India Ltd.										
								12)M/s Dolphin Offshore Enterprises India Ltd										
								13)M/s McNally bhatat Engineering Company Ltd										
160	CMM/FTP/10-33-1-1149	D2O Heat Exchanger along with saddle and recommendatory spares	TPT/PT	20-07-2018	Two Part	25-09-2018	04 (Four)	31). M/s ISGEC 2) M/s BHEL	31). M/s WIL 2) 2. M/s Tema India Ltd	Yes	CMM/FTP/10-33-1-1149/EPO/30599	25-01-2019	M/s BHEL	54,00,00,000.00	GHAVP-1 - 30-6-2026 GHAVP-2 - 31-9-2027	25-01-2019	In progress	N/A
161	CMM/FTP/23-31-1-1047	End Fitting bodies & Associated Components	TPT/PT	23-06-2010	Two Part	26-07-2010	4	1)M/s L&T 2) M/s MTAR 3) M/s Bharat Forge 4) M/s Avasarala	-	Yes	CMM/FTP/23-31-1-1047/PO/6040	19-01-2011	M/s L&T	28,89,00,000.00	30-06-2021	19-01-2011	In Progress	N/A
162	CMM/FTP/22-35-1-1086	Fuel Transfer Equipment	TPT/PT	19-10-2011	Two Part	14-03-2011	6	1)M/s MTAR 2)M/s Avasarala 3) M/s L&T 4) M/s Godrej & Boyce	1)M/s L&T 2) M/s Konecranes -2	Yes	CMM/FTP/22-35-1-1086/PO/6413	19-08-2011	M/s L&T	13,50,00,000.00	30-06-2025	19-08-2011	In Progress	N/A
163	CMM/FTP/23-35-1-1086	Fuel Transfer Equipment	TPT/PT	19-01-2011	Two Part	14-03-2011	6	1)M/s MTAR 2)M/s Avasarala 3) M/s L&T 4) M/s Godrej & Boyce	1)M/s L&T 2) M/s Konecranes -2	Yes	CMM/FTP/23-35-1-1086/PO/6068	19-08-2011	M/s L&T	13,49,00,000.00	31-10-2024	19-08-2011	In Progress	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
164	CMM/FTP/23-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1.M/s L&T	1.NIL	Yes	CMM/FTP/23-33-1-991/PO/6005	08-09-2009	M/s BHEL	3,45,00,00,000.00	SG1- 22-03-2013 SG2- 22-05-2013 SG3- 22-07-2013 SG4- 22-09-2013	08-09-2009	SG1- 10-11-2016 SG2- 17-07-2017 SG3- 11-07-2018 SG4- 01-05-2020	Final Amdt issued on 15/07/2025
								2.M/s BHEL	-1									
165	CMM/FTP/22-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1.M/s L&T	1.NIL	Yes	CMM/FTP/22-33-1-991/PO/6356	08-09-2009	M/s BHEL	3,65,39,00,000.00	SG1-22-11-2013 SG2-22-01-2014 SG3- 22-03-2014 SG4- 22-05-2014	08-09-2009	SG1-19-01-2019 SG2-31-03-2022 SG3- 27-07-2022 SG4- 24-08-2023	Final Amdt issued on 15/07/2025
								2.M/s BHEL	-1									
166	Tender No. - NPCIL/HQ/CMM-WG/91/2024/PT/9	Engineering Services for Balance of Plant Works-Civil Part of KKNPP-S&G.	Public Tender	25-03-2022	Two Bid System	04-07-2022	5	1. TATA Consulting Engineers Limited 2. STUP Consultants Pvt. Ltd. 3. Fichtner Consulting Engineers India Private Limited	1. M/s Design Excellence India Pvt Ltd 2. M/s Development Consultants Private Limited	Yes	EMG/ENGG-LWR/CVIL/2022/562/200890	25-08-2022	TATA Consulting Engineers Limited	10,97,39,920.00	07-09-2022	07-09-2022	03-06-2025	Awarded
167	Tender No. - NPCIL/HQ/CMM-WG/91/2024/PT/43	Construction of school buildings near plant site under CSR Works.	Public Tender	26-08-2022	Two Bid System	09-07-2022	5	1. M/s M H Khanusiya 2. Jai Baba Construction Company 3. KAMLA ELECTRICALS AND ENGINEERING CO. 4. M/s. R. N. Dobariya 5. Lark Associates	N/A	Yes	MBRAPP/CSR/SCHOOL BUILDING/2022/573/101182	12-04-2023	M/s M H Khanusiya	12,61,34,578.00	24-03-2023	24-03-2023	23-09-2024	Awarded
168	Tender No. - NPCIL/HQ/CMM-WG/91/2024/PT/67	Procurement of raw material, fabrication, inspection and testing, applying preservation coating /painting documentation and delivery (near to place of erection) with all component and accessories attached of 8 nos. of large size stainless-steel storage tank at KKNPP unit-S&G	Public Tender	19-11-2022	Two Bid System	30-11-2022	3	1. M/s Larsen and Toubro Limited 2. M/s Power Tech (Mech) Private Limited	N/A	Yes	NPCIL-HQ/CTC/NK/2022/578/200428	29-01-2024	M/s Larsen & Toubro limited	54,26,00,000.00	02-06-2024	02-06-2024	10-05-2024	Awarded
169	Tender No. - NPCIL/HQ/CMM-WG/91/2024/PT/136	Shallow water Offshore 2D seismic survey, Bathymetry and offshore geotechnical investigation at Jaitapur site, Ratnagiri district, Maharashtra.	Public Tender	02-06-2024	Two Bid System	27-02-2024	2	1. Fugro survey (India) Pvt. Ltd	2. Geoservices Maritime Pvt.Ltd.	Yes	GEMC-511687799769980	11-04-2024	FUGRO SURVEY (INDIA) PRIVATE LIMITED	31,16,15,084.00	11-11-2024	11-11-2024	02-10-2026	Awarded
170	Tender No. - NPCIL/HQ/CMM-WG/91/2024/PT/143	Construction of Box culverts, wing walls and minor prestressed bridges along with allied civil works along patrolling road of MBRAPP site	Public Tender	03-06-2024	Two Bid System	04-01-2024	15	1. M/s Jai Gurudev Enterprises , Banswara (Raj) 2. M/s MHH BUILDCON LLP 3. M/s Sarjan Infracore Pvt. Ltd. 4. M/s Wagad Infraprojects Pvt. Ltd. 5. M/s Kartar Singh Contractor 6. M/s. Dharamshi Lajli Co. 7. M/s Shri Balaji Construction Co. 8. M/s SAIYED AKHTAR ALI 9. M/s Parul Construction Company 10. M/s Shiv Enterprises	1. M/s Apex Tarmac Pvt. Ltd. 2. M/s KAMLA ELECTRICALS AND ENGINEERING CO 3. M/s. Shree Construction 4. M/s KUNAL CONSTRUCTION CO. 5. M/s JAINCO ENTERPRISES PVT LTD	Yes	WO No. 200943	11-11-2024	M/s MHH Buldecon LLP	23,32,38,500.00	18-11-2024	18-11-2024	16-05-2026	Awarded

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
171	Tender No. - NPCIL/HQ/CMM-WG/91/2024/PT/149	Construction of Main Guard House and Main Gate Complex at MBRAPP.	Public Tender	04-04-2024	Two Bid System	24-04-2024	8	1. M/s JYOTI SARUP MITTAL 2. KAMLA ELECTRICALS AND ENGINEERING CO 3. M/s Jai Baba Construction Company, Jaipur 4. MHR BUILDCON LLP 5. Build Well Engineers 6. SSP Promoters & Builders Pvt Ltd.	1. SP Construction 2. BANSAL AND COMPANY	Yes	MBRAPP/GUARDHOUSE/2024/598/2 00946 / 31.12.2024	31-12-2024	Jai Baba Construction Company	18,87,87,918.35	15-01-2025	15-01-2025	546 Days	Awarded
172	Tender No. - NPCIL/HQ/CMM-WG/91/2024/PT/169	Excavation, Confirmatory subsoil Investigations, Consolidation grouting and carrying out concrete leveling course for main plant structures and other important structures of MBRAPP units 1&2 in Dist. Banswara, Rajasthan (Package-1)	Public Tender	29-01-2025	Two Bid System	05-06-2025	19	1. Arccons Infrastructures and Constructions Pvt. Ltd. 2. Eagle Infra India Ltd 3. Larsen & Toubro 4. RKC INFRABUILD PRIVATE LIMITED 5. D E C Infrastructure and Projects India Private Limited	1. MKC Infrastructure Ltd 2. RRSM INFRA PVT LTD 3. Rail Vikas Nigam Limited 4. Kalyan Toll Infrastructure Limited 5. MONTECARLO LIMITED 6. PKC InfraTech Ltd 7. Patel Engineering Limited 8. G R Infraprojects Limited 9. BHARAT VANIYA EASTERN PVT.LTD. 10. VRC Constructions (India) Limited 11. Konkan Railway Corporation Limited. 12. PES Engineers Private Limited 13. GHV (India) PVT. Ltd. 14. CHETAK ENTERPRISES LIMITED	Yes	MBRAPP/CMM/2025/11/CS/02 2025_NPCIL_224970_1	11-10-2025	ARCCONS INFRASTRUCTURES AND CONSTRUCTION PVT LTD	3,84,94,29,695.00	13-10-2025	13-10-2025	09-11-2027	Awarded
173	Tender No. - NPCIL/HQ/CMM-WG/91/2025/PT/195	CASE-1 --- Engineering services contract for the work of "Plant Engineering and 3D Modelling of MBRAPP-1104.	Public Tender	30-04-2025	Two Bid System	07-07-2025	2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Interf in Exchange with Case 2 Tender
174	Tender No. - NPCIL/HQ/CMM-WG/91/2025/PT/196	CASE-2 --- Engineering services contract for the work of "Plant Engineering and 3D Modelling of MBRAPP.	Public Tender	30-04-2025	Two Bid System	07-07-2025	2	01. Engineers India Limited 02. TATA Consulting Engineers Limited	N/A	Yes	GEMC-511687788783324	23-12-2025	ENGINEERS INDIA LIMITED	73,37,99,900.00	01-01-2026	01-01-2026	31-12-2028	Awarded
175	Tender No. - NPCIL/HQ/CMM-WG/91/2026/PT/275	Schedule of reference drawings and Schedule of Quantities and Rates for the tender of "Plant Engineering and 3D modelling of 220 MWe BSR	Public Tender	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Ongoing
176	CMM/EIC/25-00-3-3450	Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project	Single Tender	19-07-2019	Two Part	06-11-2019	1	1)ELECTRONICS CORPORATION OF INDIA LIMITED.	-	Yes	CMM/EIC/25-00-3-3450/e-PO/48910	08-09-2021	ELECTRONICS CORPORATION OF INDIA LIMITED	143.50Cr	08-11-2024	08-09-2021	IN PROGRESS	DP EXTENDED VIDE AMENDMENT-V DATED 01.06.2026 (KKNPP-3&4- 31.12.2026)
177	CMM/EIC/25-00-3-3450	Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project	Single Tender	19-07-2019	Two Part	06-11-2019	1	1)ELECTRONICS CORPORATION OF INDIA LIMITED.	-	Yes	CMM/EIC/25-00-3-3450/e-PO/48909	08-09-2021	ELECTRONICS CORPORATION OF INDIA LIMITED	45.89 Cr	08-11-2024	08-09-2021	IN PROGRESS	DP Extended vide Amendment-V Dtd 07.05.2026 (KKNPP 3&4 upto 31.12.2026)
178	CMM/EIC/22-60-3-3492	Supply, Testing and Warranty of AN/alog Transmitters for Safety Critical Systems for RAPP-7&8 Project	Public Tender	10-12-2020	Two Part	18-01-2021	1	1)Baldota Control And Equipments Pvt Ltd.	-	Yes	CMM/EIC/22-60-3-3492/e-PO/46189	02-06-2021	Baldota Control And Equipments Pvt Ltd	13.58 Cr.	05-03-2023	02-06-2021	Completed vide Amd-I issued Dt- 10-04-2023	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																			
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any	
179	CMM/EIC/25-00-3-3436	Design & Engineering, Procurement, Manufacturing & Fabrication, Testing & Qualification, assembly of bought out items & fabricated items, Inspection & Testing, Packaging and Delivery of Instrument Support Stands (Stainless steel and Titanium) and spare accessories meant for mounting of Control & Instrumentation Sensors/instruments of KKNPP-3&4 Project	Public Tender	21-06-2019	Two Part	25-11-2019	4	1)Terna India Ltd.,	1)Godrej & Boyce Mfg Co Ltd.	Yes	CMM/EIC/25-00-3-3436/e-PO/45966	23-03-2021	Terna India Ltd.	105.26 Crs	30-09-2023	30-03-2021	Completed	Final Extension issued 01/10/2025 KKNPP-3: 30.01.2023 KKNPP-4: 30.09.2023	
								2)Jansen & Toubro Limited.,	-1										
								3)BHARAT HEAVY ELECTRICALS LIMITED.	-3										
180	CMM/EIC/25-00-3-3400	EPC of Control & Instrumentation Packages for KKNPP 3&4	Public Tender	06-08-2018	Two Part	02-05-2019	4	1)Electronics Corporation of India Ltd.,	-	Yes	CMM/EIC/25-00-3-3400/e-PO/37738	06-02-2020	BGR Energy systems Limited.,	92.33 Crs	05-04-2024	06-02-2020	IN PROGRESS	DP EXTENDED VIDE AMENDMENT-VIII DATED 02.04.2026 (KKNPP-3&4: 05.10.2026)	
								2)Bharat Heavy Electricals Limited.,											-4
								3)BGR Energy systems Limited.											
								4)Jansen & Toubro Limited.											
181	CMM/EIC/25-00-3-3400	EPC of Control & Instrumentation Packages for KKNPP 3&4 (Supply)	Public Tender	06-08-2018	Two Part	02-05-2019	4	1)Electronics Corporation of India Ltd.,	-	Yes	CMM/EIC/25-00-3-3400/e-PO/37736	06-02-2020	BGR Energy systems Limited.,	356.87 Crs	05-04-2024	06-02-2020	IN PROGRESS	DP EXTENDED VIDE AMENDMENT-XII DATED 12.02.2026 (KKNPP-3&4: 05.04.2027)	
								2)Bharat Heavy Electricals Limited.,											-4
								3)BGR Energy systems Limited.,											
								4)Jansen & Toubro Limited.											
182	CMM/EIC/25-00-3-3428	Procurement / Manufacturing, Inspection, Testing & Supply of Instrumentation Tubing for KKNPP-3&4	Public Tender	15-02-2019	Two Part	22-05-2019	2	1)Remi Edelstahl Tubulars Limited,	-	Yes	CMM/EIC/25-00-3-3428/e-PO/36923	17-12-2019	Rath/Amani Metals & Tubes Ltd	14.31 Crs	16-12-2021	17-12-2019	COMPLETED WITH FINAL TIME DP EXTN UPTO 23-06-2022 VIDE AMDT NO- V issued on 27-01-2023	N/A	
								2)Ratnamani Metals & Tubes Ltd.											-2
183	CMM/EIC/25-00-3-3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	12-10-2018	Two Part	26-12-2018	1	1)ELECTRONICS CORPORATION OF INDIA LTD.	-	Yes	CMM/EIC/25-00-3-3413/e-PO/36489	10-12-2019	ELECTRONICS CORPORATION OF INDIA LTD	51.77 Crs	09-06-2024	10-12-2019	IN PROGRESS	N/A	
																			-1
184	CMM/EIC/25-00-3-3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	12-10-2018	Two Part	26-12-2018	1	1)ELECTRONICS CORPORATION OF INDIA LTD.	-	Yes	CMM/EIC/25-00-3-3413/e-PO/36488	10-12-2019	ELECTRONICS CORPORATION OF INDIA LTD	214.19 Crs	09-06-2024	10-12-2019	IN PROGRESS	N/A	
																			-1
185	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public Tender	20-05-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai	1)M/s. Technimont ICB	Yes	CMM/EIC/23-60-3-3054/PO/6104	28-06-2012	M/s Larsen & Toubro Ltd. ECC Division Chennai	195 Crs	KAPP-3 : 27-06-2015 KAPP-4 : 27-12-2015	28-06-2012	Completed	Final Extn Amdt Dtd. 25/03/2026 issued for KAPP-3 : 31.03.2023 KAPP-4: 30.09.2023	
								2)M/s. HDOL	2)M/s. Engineers India Ltd.										-2
								3)M/s. ECIL											
								4)M/s Technip KT India Ltd											
								5)M/s Puni Lloyd Ltd											
								6)M/s. Lanco Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd.											
								7)M/s McNally Bharat Engineering Co. Ltd											
									-7										

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
186	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packings and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD.	-	Yes	CMM/EIC/22-60-3-3278/e-PO/14019	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	47,84,000.00	RAPP-7: 15-07-18 RAPP-8:15-10-18	16-01-2017	IN PROGRESS	OP EXTENDED WIDE AMENDMENT-III DTD 16-08-2022 (RAPP-7: 31-03-2024 & RAPP-8: 31-03-2024)
								-1										
187	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packings and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD.	-	Yes	CMM/EIC/22-60-3-3278/e-PO/14018	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	4,39,10,054.00	RAPP-7: 15-07-18 RAPP-8:15-10-18	16-01-2017	IN PROGRESS	OP EXTENDED WIDE AMENDMENT-III DTD 16-08-2022 (RAPP-7: 31-03-2024 & RAPP-8: 31-03-2024)
								-1										
188	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packings and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD.	-	Yes	CMM/EIC/23-60-3-3278/e-PO/14017	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	42,34,000.00	KAPP-3:30-06-19 KAPP-4: 31-12-19	16-01-2017	COMPLETED	FINAL EXTENSION: AMO DATED 06.03.2026 KAPP-3: 01.02.2023, KAPP-4: 12.12.2023
								-1										
189	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packings and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD.	-	Yes	CMM/EIC/22-60-3-3278/e-PO/14012	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	6,04,27,506.00	KAPP-3: 30-06-2019 KAPP-4:31-12-19	16-01-2017	COMPLETED	FINAL EXTENSION: AMO DATED 06.03.2026 KAPP-3: 01.02.2023, KAPP-4: 12.12.2023
								-1										
190	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package	Public	05-07-2011	Two Part	30-09-2011	4	1)M/s Larsen & Toubro Ltd.	1)Not Applicable	Yes	CMM/EC/22-60-3-3089/PO/6456 (RAPP-7&8 Erection)	07-09-2012	M/s. BHIL	Rs 10.68 Crs.	RAPP-7: 31-03-20; RAPP-8: 30-09-20	07-09-2012	In Progress	Amd XIII Dtd 17.11.2025 for OP Extn RAPP-7 30.09.2024 & RAPP-8 31.03.2026
								2)Navi Mumbai	-1									
								3) M/s Electronics Corporation of India Ltd Hyderabad										
								4) M/s bharat Electronics Limited Kotdwaraz										
								5)M/s Bharat Heavy Electricals Limited Newdelhi.	-4									

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
191	CMM/EIC/23-60-3-3089	CONTROL CENTRE INSTRUMENTATION PACKAGE FOR KAPP 3&4 AND RAPP 7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corporation of India Ltd. 3) Hyderabad. 3. M/s bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi. (4)	1)Not Applicable -1	Yes	CMM/EIC/23-60-3-3089/PO/6108 (RAPP-3&4 Supply)	07-09-2012	M/s BHEL, NEW Delhi	Rs. 90.85 Crs	KAPP-3 : 31-12-19; KAPP-4 : 30-06-20	07-09-2012	In Progress	DP EXTENDED VIDE AMD-XVI Dtd. 10.04.2023 PDP KAPP-3 30.06.2020 KAPP-4 31.12.2023
	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package for KAPP-3&4 AND RAPP-7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)04 1)Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corporation of India Ltd. 3) Hyderabad. 3. M/s bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi. (4)	1)Not Applicable -4	Yes	CMM/EIC/23-60-3-3089/PO/6455 (RAPP-7&8 Supply)	07-09-2012	M/s. BHEL, New Delhi	Rs. 90.86 Crs.	RAPP-7 : 31-03-20; RAPP-8 : 30-09-20	07-09-2012	In Progress	DP EXTENDED VIDE AMENDMENT- XVI DATED 24.06.2026 (RAPP-7&8: 31.12.2026)
	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package for KAPP-3&4 AND RAPP-7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)04 1)Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corporation of India Ltd. 3) Hyderabad. 3. M/s bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi. (4)	1)Not Applicable -3	Yes	CMM/EIC/23-60-3-3089/PO/6109 (KAPP-3&4 Erection)	07-09-2012	M/s. BHEL, new Delhi	10.68 Crs	KAPP-3 : 31-12-19 ; KAPP-4 : 30-06-20	07-09-2012	In Progress	DP EXTENDED VIDE AMD-XVII Dtd. 10.04.2023 PDP KAPP-3 30.06.2020 KAPP-4 31.12.2023
	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package for KAPP-3&4 AND RAPP-7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)04 1)Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corporation of India Ltd. 3) Hyderabad. 3. M/s bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi. (4)	1)Not Applicable -3	Yes	CMM/EIC/23-60-3-3089/PO/6109 (KAPP-3&4 Erection)	07-09-2012	M/s. BHEL, new Delhi	10.68 Crs	KAPP-3 : 31-12-19 ; KAPP-4 : 30-06-20	07-09-2012	In Progress	DP EXTENDED VIDE AMD-XVII Dtd. 10.04.2023 PDP KAPP-3 30.06.2020 KAPP-4 31.12.2023
194	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20-05-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgaon 5) M/s. Lanco Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata -7	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2) -2	Yes	CMM/EIC/22-60-3-3054/PO/6452	28-06-2012	M/s. Hindusthan Dorr Oliver Ltd., Mumbai	Rs. 158.14 Crs	RAPP-7:27-12-2015; RAPP-8:27-06-2016	28-06-2012	In Progress	Amd-XXXV Dtd. 16.06.2026 for DP 6th RAPP-7&8: 31.10.2026
	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20-05-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgaon 5) M/s. Lanco Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata (7) -7	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2) -2	Yes	CMM/EIC/22060-3-3054/po/6453	28-06-2012	M/s. Hindusthan Dorr Oliver Ltd., Mumbai	Rs. 158.14 Crs	RAPP-7:27-12-2015; rapp-8 : 27-06-2016	28-06-2012	In Progress	Amd-XXXV Dtd. 16.06.2026 for DP 6th RAPP-7&8: 31.10.2026
	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20-05-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgaon 5) M/s. Lanco Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata (7) -7	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2) -2	Yes	CMM/EIC/22060-3-3054/po/6453	28-06-2012	M/s. Hindusthan Dorr Oliver Ltd., Mumbai	Rs. 158.14 Crs	RAPP-7:27-12-2015; rapp-8 : 27-06-2016	28-06-2012	In Progress	Amd-XXXV Dtd. 16.06.2026 for DP 6th RAPP-7&8: 31.10.2026
	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20-05-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgaon 5) M/s. Lanco Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata (7) -7	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2) -2	Yes	CMM/EIC/22060-3-3054/po/6453	28-06-2012	M/s. Hindusthan Dorr Oliver Ltd., Mumbai	Rs. 158.14 Crs	RAPP-7:27-12-2015; rapp-8 : 27-06-2016	28-06-2012	In Progress	Amd-XXXV Dtd. 16.06.2026 for DP 6th RAPP-7&8: 31.10.2026
195	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20-06-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgaon 5) M/s. Lanco Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata (7) -7	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2) -2	Yes	CMM/EIC/22060-3-3054/po/6453	28-06-2012	M/s. Hindusthan Dorr Oliver Ltd., Mumbai	Rs. 21.83 Crs	RAPP-7 : 27-12-2015, rapp-8 : 27-06-2016	28-06-2012	In Progress	Amd-XVI Dtd. 29.05.2024 for DP 6th RAPP-7 30.09.2024 & RAPP-8 30.09.2025
	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20-06-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgaon 5) M/s. Lanco Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata (7) -7	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2) -2	Yes	CMM/EIC/22060-3-3054/po/6453	28-06-2012	M/s. Hindusthan Dorr Oliver Ltd., Mumbai	Rs. 21.83 Crs	RAPP-7 : 27-12-2015, rapp-8 : 27-06-2016	28-06-2012	In Progress	Amd-XVI Dtd. 29.05.2024 for DP 6th RAPP-7 30.09.2024 & RAPP-8 30.09.2025
	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20-06-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgaon 5) M/s. Lanco Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata (7) -7	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2) -2	Yes	CMM/EIC/22060-3-3054/po/6453	28-06-2012	M/s. Hindusthan Dorr Oliver Ltd., Mumbai	Rs. 21.83 Crs	RAPP-7 : 27-12-2015, rapp-8 : 27-06-2016	28-06-2012	In Progress	Amd-XVI Dtd. 29.05.2024 for DP 6th RAPP-7 30.09.2024 & RAPP-8 30.09.2025
	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20-06-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgaon 5) M/s. Lanco Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata (7) -7	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2) -2	Yes	CMM/EIC/22060-3-3054/po/6453	28-06-2012	M/s. Hindusthan Dorr Oliver Ltd., Mumbai	Rs. 21.83 Crs	RAPP-7 : 27-12-2015, rapp-8 : 27-06-2016	28-06-2012	In Progress	Amd-XVI Dtd. 29.05.2024 for DP 6th RAPP-7 30.09.2024 & RAPP-8 30.09.2025

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																				
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any		
196	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20-05-2011	Two Part	01-08-2011	9	1)M/s. Larsent & Toubro Ltd. ECC Division Chennai	1)M/s. Technimont ICB Mumbai	Yes	CMM/EIC/23-60-3-3054/PO/6105	28-06-2012	M/s. Larsen & Toubro Ltd., Chennai	Rs 23.36 Crs.	KAPP-3 : 27-06-2015 KAPP-4 27-12-2015	28-06-2012	Completed	Final Extn Amd Dtd. 25/03/2026 issued for KAPP-3 : 31.03.2023 KAPP-4: 30.09.2023		
								2) M/s. ECIL Hyderabad	2) M/s. Engineers India Ltd. New Delhi											
								3) M/s. TechspireIT India Ltd. Noida	-2											
								4) M/s. Puri Lloyd Ltd. Gurgaon												
								5) M/s. Lanco Infotech Ltd in consortium with M/s. Konstelec Engineers Pvt Ltd. Mumbai												
								6) M/s. Hindusthan Dorr Oliver Ltd. Mumbai												
								7) M/s. McNally Bharat Engineering Co.Ltd. Kolkata												
								-7												
197	CMM/PFBR/80-62-3-7055	Instrumentation & Control Package	Single	07-02-2007	Two Part	27-02-2007	1	1)M/s. ECIL Hyderabad	-	Yes	CMM/PFBR/80-62-3-7055/PO/10057	12-09-2007	M/s. ECIL, Hyderabad	15 Crs	12-12-2009, Re-fixed upto 31-12-2013	12-12-2009	In Progress	DP Extended vide Amd XXIV 30.01.2025 Extn DP upto 30.06.2024		
									-1											
198	CMM/PFBR/80-62-3-7055	Instrumentation & Control package	Single	25-01-2019	Single Part	27-02-2007	1	1)M/s. ECIL	-1	Yes	CMM/PFBR/80-62-3-7055/PO/10058	31-01-2011	M/s. ECIL	15 Crs	12-12-2009 , Refixed upto 31-12-2013	12-12-2009	In Progress	DP Extended vide Amd XXV 30.01.2025 Extn DP upto 30.06.2024		
199	CMM/EIC/23-60-3-3120	Nuclear instrumentation package for KAPP 3&4/RAPP 7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)M/s. L&T Mumbai	1)M/s. L&T Mumbai	Yes	CMM/EIC/23-60-3-3120/PO/6117	27-09-2013	Ms/ ECIL Hyderabad	Rs 96.05 Cr.	26-07-2016	27-09-2013	In Progress	DP Extended vide Amd XXV Dtd. 05.01.2024 KAPP 3&4: 15.02.2024		
								2)M/s. ECIL Hyderabad	-1										-1	
200	CMM/EIC/23-60-3-3120	Nuclear instrumentation package for KAPP 3&4/RAPP 7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)M/s. L&T Mumbai	1)M/s. L&T Mumbai	Yes	CMM/EIC/23-60-3-3120/PO/6465 (RAPP 7&8 supply)	27-09-2013	Ms/ ECIL Hyderabad	Rs 87.88 Crs.	27-01-2017	28-09-2013	In Progress	DP Extended vide Amd XX Dtd. 23.12.2022 DPE RAPP-7 : 31.12.2023 KAPP-8 30.06.2024		
								2)M/s. ECIL Hyderabad	-1										-1	
201	CMM/EIC/23-60-3-3120	Nuclear instrumentation Package for KAPP-3&4/RAPP-7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)X2 M/s. I&T Mumbai; M/s. ECIL Hyderabad	1)M/s. L&T	Yes	CMM/EIC/23-60-3-3120/PO/6118	28-09-2013	M/s. ECIL Hyderabad	Rs. 6.02 Crs.	26-07-2016	28-09-2013	In Progress	Amd XXV Amd Dtd. 05.01.2024 for DP Extn KAPP 3&4: Dtd. 15.02.2024		
									-1										2) Mumbai	-2

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
202	CMM/EIC/23-60-3-3120	Nuclear Instrumentation package for KAPP-3&4/RAPP-7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)M/s. L&T Mumbai	1)M/s. L&T Mumbai	Yes	CMM/EIC/22-60-3-3120/PO/6466	28-09-2013	M/s. ECIL Hyderabad	Rs 6.02 Crs.	27-01-2017	28-09-2013	In Progress	DP Extended vide Amd-XI DATED 09.02.2026 DPE RAPP-7: 31.12.2024 RAPP-8: 30.09.2026
								2)M/s. ECIL Hyderabad	2)M/s. ECIL Hyderabad									
								-3	-3									
203	CMM/00-00-3-3607	Establishment of New Network at HQ	Public	10-10-2023	Two Part	25-10-2023	4	M/s Mahindra Defence System Ltd., M/s Micropoint Computer P. Ltd., M/s Trucom Network P. Ltd.,	M/s Adhyanta Engineering Pvt. Ltd.,	Yes	GeMC: 511687704781683	30-08-2024	M/s Micropoint Computers P. Ltd., Mumbai	13.90Crs	Supply: 27-04-2025 Services: 22-04-2026	30-08-2024	In Progress	N/A
204	CMM/EIC/00-00-3-3628	Design & Supply of Data Center (DC) at NPCIL HQ Mumbai and Disaster Recovery Data Center at RQAC at Hyderabad	PT	14-02-2024	TPT	08-05-2024	5	1) M/s. Network Techlab (I) Pvt. Ltd., Mumbai, 2) M/s. Prasa Infocom and Power Solutions Private Limited., Pune. 3) M/s. Nikom InfraSolutions Pvt. Ltd., New Delhi. 4) M/s. Trucom Networks Private Limited.,Gautam Buddha Nagar, Uttar Pradesh. 5) M/s- Micropoint Computers Pvt Ltd.,Mumbai.	NA	Yes	CMM/EIC/00-00-3-3628/PO/38	03-12-2024	M/s. Nikom InfraSolutions Pvt. Ltd., New Delhi.	18.20 Crs.	03-10-2025	03-12-2024	IN PROGRESS	EDP VIDE AMD-V DATED 06.04.2026, EDP: 03.10.2026
205	CMM/EIC/00-00-3-3628	Erection, Commissioning & Training of Data Center (DC) at NPCIL HQ Mumbai and Disaster Recovery Data Center at RQAC at Hyderabad	PT	14-02-2024	TPT /CPP	08-05-2024	5	1) M/s. Network Techlab (I) Pvt. Ltd., Mumbai, 2) M/s. Prasa Infocom and Power Solutions Private Limited., Pune. 3) M/s. Nikom InfraSolutions Pvt. Ltd., New Delhi. 4) M/s. Trucom Networks Private Limited.,Gautam Buddha Nagar, Uttar Pradesh. 5) M/s- Micropoint Computers Pvt Ltd.,Mumbai.	NA	Yes	CMM/EIC/00-00-3-3628/PO/39	03-12-2024	M/s. Nikom InfraSolutions Pvt. Ltd., New Delhi.	4.98 Crs.	03-04-2029	03-10-2025	IN PROGRESS	EDP VIDE AMD-V DATED 06.04.2026, EDP: 03.10.2026
206	2023/B/4350610	Hiring of System Implementation of <u>ERP</u> Project PRAGYA in NPCIL	TPT	22-12-2023	TPT	05-04-2024	3	M/s Accenture Solution P. Ltd., Mumbai	M/s Infosys Ltd., Bangalore M/s Oblique Technologies P. Ltd., Greater Noida.	Yes	GeMCS11687749441541	29-05-2025	Accenture Solution P. Ltd., Mumbai	471.99 Crs.	08-12-2029	29-05-2025	IN PROGRESS	N/A
207	2023/B/4333138	Austenitic Stainless Steel Lattice Tube	TPT	12-01-2024	TPT	24-05-2024	5	M/s/ Bharat Forge Ltd., Pune M/s Mishra Dhatu Nigam Ltd, Hyderabad M/s Star Wire (India) Ltd., Hyderabad	M/s Sunflage Iron and Steel Co Ltd., Bhandara M/s Mahalaxmi Metal Corpn., Mumbai	Yes	GeMCS11687731630392	04-06-2025	Bharat Forge Ltd., Pune	76.43 Crs.	25-05-2027	04-06-2025	IN PROGRESS	N/A
208	2023/B/4333138	Austenitic Stainless Steel Lattice Tube	TPT	12-01-2024	TPT	24-05-2024					GeMCS11687700456843	04-06-2025	Mishra Dhatu Nigam Ltd., Telangana/A	76.43 Crs.	25-05-2027	04-06-2025	IN PROGRESS	N/A
209	CMM/EIC/91-00-3/3653	Control Instrumentation Package KKNPP-S&G	Public Tender (CPP)	28-10-2024	TPT	24-03-2025	1	ECIL, Hyd in consortium with M/s TEMA, Mumbai	N/A	Yes	CMM/EIC/91-00-3/3653/PO/58	31-12-2025	ECIL, Hyd in consortium with M/s TEMA, Mumbai	1278.89 Crs	30-06-2029	31-12-2025	IN PROGRESS	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
210	CMM/EIC/91-00-3/3653	Control Instrumentation Package KKNPP-5&6	Public Tender (CPT)	28-10-2024	TPT	24-03-2025	1	ECIL, Hyd in consortium with M/s TEMA, Mumbai	N/A	Yes	CMM/EIC/91-00-3/3653/PO/59	31-12-2025	ECIL, Hyd in consortium with M/s TEMA, Mumbai	₹21.09 Crs	30-06-2029	31-12-2025	IN PROGRESS	N/A
211	CMM/HMP/25-26-10-193	Fluoroketone Gas (SGE) based and Condensed Aerosol (SGL) based Firefighting system (Supply Contract)	Public Tender	30-05-2023	Two Part	08-09-2023	1	One (01 nos.) 1)Thermosystems Pvt Ltd	Nil	Yes	CMM/HMP/25-26-10-193/PO/0021	21-02-2024	M/s Thermosystems Pvt Ltd	Rs. 46.55 Cr	KKNPP-3-20-05-2025 KKNPP-4-20-08-2025	21-02-2024	In progress 96%	N/A
											CMM/HMP/25-26-10-193/PO/0022	21-02-2024	M/s Thermosystems Pvt Ltd	Rs. 5.33 Cr	KKNPP-3-20-05-2025 KKNPP-4-20-08-2025	21-02-2024	In progress 35%	N/A
212	CMM/HMP/10-30-10-164	Nuclear Island Package	Public Tender	24-02-2021	Two Part	30-12-2021	3	Three (03 nos.) i) TATA Projects Ltd ii) BHEL iii) Larsen and Toubro Ltd	Nil	Yes	CMM/HMP/10-30-10-164/PO/0017 (Supply contract)	28-03-2024	M/s Larsen and Toubro Ltd	Rs. 1638.80 Cr	GHAVP-1-27-09-2027 GHAVP-2-27-03-2028	28-03-2024	In progress 20%	N/A
											CMM/HMP/10-30-10-164/PO/0018 (Erection contract)	28-03-2024	M/s Larsen and Toubro Ltd	Rs. 537.31 Cr	GHAVP-1-27-09-2027 GHAVP-2-27-03-2028	28-03-2024	In progress 20%	N/A
											CMM/HMP/10-30-10-164/PO/0019 (Operation and Maintenance)	28-03-2024	M/s Larsen and Toubro Ltd	Rs. 5.84 Cr	Date will be intimated later to the Supplier	28-03-2024	In progress 20%	N/A
213	CMM/HMP/25-26-10-178	Supply and Delivery of Radioactive Air Filters and Person/AI Survival System for KKNPP-3&4 Project	e-TENDER	30-09-2022	Two part	16-11-2022	Five (05 nos.) (However one bid was rejected as tender fee was not submitted)	Four(04 nos) 1. M/s. Nikhith Engineering Pvt. Ltd. 2. M/s. Core Energy Systems Pvt. Ltd. 3. M/s. Tema India Ltd. 4. M/s. Bengal Industries Pvt. Ltd.	Nil	Yes	CMM/HMP/25-26-10-178/PO/0004	06-09-2023	M/s. Bengal Industries Pvt. Ltd. In consortium with 1) M/s. Aerosol Filters Pvt. Ltd. & 2) M/s. Airflico Filtration Systems Pvt. Ltd. (All members are MSEs)	Rs. 37.16 Cr	06-09-2025	06-09-2023	In progress 60%	N/A
214	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public Tender	21-07-2010	Two part	13-12-2010	9	Seven(07 nos.) 1. M/s Doodal Enterprise pvt ltd, Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L&T Ltd., Chennai/AI. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Feri/Az Construction Co., Turkey. 7. M/s Bharat Heavy Electricals Ltd.	1. M/s Jyoti Structures Ltd. 2. M/s WalchandNI/Agar Ind. Ltd.	Yes	CMM/HMP/23-30-10-013/PO/6066 Dt 03.06.2011 for KAPP-3&4 Supply	03-06-2011	M/s Punj Lloyd Ltd.	Rs. 264.53 Cr	KAPP-3- 03-12-17 KAPP-4- 31-12-18	03-06-2011	100%	N/A
											CMM/HMP/23-30-10-013/PO/6067 Dt 03.06.2011 for KAPP-3&4 Erection			Rs. 63.97 Cr	KAPP-3- 03-12-17 KAPP-4- 31-12-18	03-06-2011	100%	N/A
											CMM/HMP/22-30-10-013/PO/6411 Dt 03.06.2011 for RAPP-7&8 Supply			Rs. 269.08 Cr	RAPP-7- 31-03-19 RAPP-8- 31-03-19	03-06-2011	100%	N/A
											CMM/HMP/22-30-10-013/PO/6412 Dt 03.06.2011 for RAPP-7&8 Erection			Rs. 61.65 Cr	RAPP-7- 31-03-19 RAPP-8- 31-03-19	03-06-2011	100%	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
215	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public Tender	04-11-2010	TPT	07-02-2011	14	Eleven (11 nos.) 1. M/s L&T Ltd. 2. M/s. Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure & Energy Services Ltd., 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s McNally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd	Three (3 nos.) 1. M/s Shriram EPC Ltd. 2. M/s Walchandnagar Industries Ltd. 3. M/s Dolphin Offshore Enterprises (India) Ltd.	Yes	CMM/HMP/22-70-10-016/PO/6415/22/07/2011 (supply) for KAPP-7&8	22-07-2011	M/s. L&T, ChemN/AI	Rs.105.76 Cr.	RAPP-7-31-12-17 RAPP-8-31-12-17	22-07-2011	100%	N/A
											CMM/HMP/22-70-10-016/PO/6416/22/07/2011 (Erection) for RAPP-7&8	22-07-2011	M/s. L&T, ChemN/AI	Rs.30.64 Cr.	RAPP-7-31-12-17 RAPP-8-31-12-17	22-07-2011	100%	N/A
											CMM/HMP/23-70-10-016/PO/6070/22/07/2011 (supply) for KAPP-3&4	22-07-2011	M/s. L&T, ChemN/AI	Rs.103.27 Cr.	KAPP-3-31-07-17 KAPP-4-30-04-18	22-07-2011	100%	N/A
											CMM/HMP/23-70-10-016/PO/6071/22/07/2011 (Erection) for KAPP-3&4	22-07-2011	M/s. L&T, ChemN/AI	Rs.38.23 Cr.	KAPP-3-31-07-17 KAPP-4-30-04-18	22-07-2011	100%	N/A
216	CMM/HMP/75-00-10-078	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	22-07-2016	Two Part	31-03-2017	7	Five (05 nos.) 1)arsen & Toubro Limited, 2)Reliance Infrastructure Limited, 3)BGR ENERGY SYSTEMS LIMITED, 4)TATA PROJECTS LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	Two (2 nos) 1)THE INDURE PVT LTD 2)Punj Lloyd Limited,	Yes	CMM/HMP/75-00-10-078/e-PO/22880	04-04-2018	M/s Reliance Infrastructure Limited	Rs. 302.48 Cr.	03-12-2022	03-12-2022	In progress 98%	N/A
											CMM/HMP/75-00-10-078/e-PO/22877	04-04-2018	M/s Reliance Infrastructure Limited	Rs. 642.16 Cr.	03-12-2022	04-04-2018	In progress 75%	N/A
217	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examIN/Ation, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, Ranges, manual valves,NPCL approved Hi.LTi make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,IBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zon/AI Spray System (MCZS)beyond termin/AI point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	Three (03 nos.) 1)sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD 3)SFS Fire And Security Private Limited,	Nil	Yes	CMM/HMP/23-70-10-087/e-PO/17873	15-12-2017	M/s Sterling and Wilson Limited	Rs. 3.36 Cr.	14-06-2020	15-12-2017	100%	N/A
											CMM/HMP/23-70-10-087/e-PO/17872	15-12-2017	M/s Sterling and Wilson Limited	Rs. 7.52 Cr.	14-06-2020	15-12-2017	100%	N/A
218	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single tender	28-11-2017	Single Part	28-11-2017	1	One (1 nos.) 1)ATOMSTROYEXPORT MOSCOW RUSSIAN FEDERATION	Nil	Yes	CMM/HMP/69-00-10-117/e-PO/19893/RE DTD 30/11/2017 (Contract No. 77-25/1622900)	30-11-2017	M/s ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 157.27 Cr.	30-11-2019	30-11-2017	In progress 98-6%	N/A
											CMM/HMP/69-00-10-117/e-PO/19894/RE DTD 30/11/2017 (Contract No. 77-25/1623000)	30-11-2017	M/s ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 209.30 Cr.	31-05-2021	30-11-2017	100%	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr. No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
219	CMM/HMP/09-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single tender	28-11-2017	Single Part	28-11-2017	1	One (1 nos.) 1)Atomstroyexport Moscow Russian Federation	Nil	Yes	CMM/HMP/09-00-10-118/e-PO/19895/FE DTD 30/11/2017 (Contract No. 77-253/1622500)	30-11-2017	M/s. ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs.175.19 Cr	30-06-2020	30-11-2017	100%	N/A
											CMM/HMP/09-00-10-118/e-PO/19896/FE DTD 30/11/2017 (Contract No. 77-253/1622800)	30-11-2017	M/s. ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs.172.53 Cr	31-12-2024	30-11-2017	100%	N/A
220	CMM/HMP/10-31-10-120	Manufacturing, Inspection, Testing, Supply, Safe Delivery to GHAVP-1&2 and Guarantee of Coolant Channel Assembly Zircaloy Components.	Single tender	25-04-2019	Single Part	25-04-2019	1	One (1 nos.) M/s. Nuclear Fuel Complex	Nil	Yes	CMM/HMP/10-31-10-120/e-PO/42854	24-12-2020	M/s. Nuclear Fuel Complex	Rs. 181.50 Cr.	GHAVP-1 24-03-2023 GHAVP-2 24-09-2023	24-12-2020	In progress 95%	N/A
221	CMM/HMP/09-31-10-165	Manufacturing, Inspection, Testing and Safe Delivery Zirconium alloy components of Coolant Channel Assemblies for GHAVP-3&4 and KAIGA-5&6	Single tender	23-06-2021	Single Part	12-07-2021	1	One (1 nos.) M/s. Nuclear Fuel Complex	Nil	Yes	CMM/HMP/09-31-10-165/e-PO/0010	24-11-2023	M/s. Nuclear Fuel Complex	Rs. 268.50 Cr.	GHAVP-3 23-11-2026 GHAVP-4 23-08-2027	24-11-2023	In progress	N/A
											CMM/HMP/09-31-10-165/e-PO/0011	24-11-2023	M/s. Nuclear Fuel Complex	Rs. 268.50 Cr.	KAIGA-5 23-08-2025 KAIGA-6 23-02-2026	24-11-2023	In progress 50%	N/A
222	CMM/HMP/25-26-10-146	Design, Procurement, Manufacture, Inspection, Testing, Supply of Valves for Fire fighting system and water supply, sewerage & auxiliaries system for KKNPP-3&4	Public e-Tender	12-12-2019	Two part	22-01-2020	2	M/s. L&T Valves Ltd., Chennai	M/s. Fortis Marshall Pvt. Ltd.	Yes	CMM/HMP/25-26-10-146/e-PO/48120	26-07-2021	M/s. L&T Valves Ltd., Chennai	Rs.13.06 Cr	26-01-2023	26-07-2021	In progress	N/A
223	CMM/OPS/56-32-9-2892+2903	Moderator canned Motor Pumps	Public	16-02-2012	Two Part	03-07-2012	3	Two 1) M/s. Hydrodyne (India) Pvt. Ltd., Mumbai 2) M/s. Kirloskar Brothers Limited, Pune	One M/s. Flowwell Pumps & Meters, Bangalore	Yes	CMM/OPS/56-32-9-2892/PO/7460 & CMM/OPS/56-32-9-2892/PO/7461	28-12-2012	M/s Hydrodyne	10,31,00,000.00	31-10-2015	28-12-2012	08-07-2015	Final Amendment for closure of PO pending from indenter
224	CMM/OPS/00-01-9-3054	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner devices (PCRDs)	Public Tender	19-08-2015	Two Part	24-09-2015	3	One M/s. Electronics Corporation of India Limited (ECL)	Two M/s. Membrane System Specialist India Private Limited, Thane and M/s. Jagal Ldyng, New Mumbai	Yes	CMM/OPS/00-01-9-3054/e-PO/11041	18-07-2016	ELECTRONICS CORPORATION OF INDIA LTD	14,36,44,900.00	31-03-2018	18-07-2016	07-02-2020	Final extension was issued without levy of LD
225	CMM/OPS/53-00-9-2983 (R-1)	1.0 Supply of 2000 KVA Standby radiator cooled diesel generator along with accessories, auxiliaries and mandatory spares, testing, seismic analysis as per enclosed specification. 2.0 Installation & Commissioning of 2000 KVA Standby radiator cooled diesel generator.	Public Tender	26-05-2015	Two Part	31-07-2015	2	Two M/s. Kirloskar Oil Engines Ltd and M/s. Diesel Locomotive Works	-	Yes	CMM/OPS/53-00-9-2983 (R-1)/e-PO/12819	12-12-2016	Diesel Locomotive Works	11,53,04,551.38	11-06-2018	12-12-2016	Not Applicable, since, File sent to Site for arbitration process on 15-04-2025	File sent to Site for arbitration process on 15.04.2025
226	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11-02-2015	Two Part	29-04-2015	3	1. M/s. KSB Pumps Limited 2. M/s. Kirloskar Brothers Limited (KBL)	1. M/s. Bharat Heavy Electricals Limited (BHEL)	Yes	CMM/OPS/56-00-9-3037/e-PO/15641	09-03-2017	Kirloskar Brothers Limited	12,90,61,288.00	11-03-2019	09-03-2017	27-03-2023	Approval towards Final Extension is awaited.
227	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	16-06-2016	Two Part	29-07-2016	4	1. M/s. Godrej & Boyce Mfg. Co. Ltd., Mumbai 2. M/s. Bharat Heavy Electricals Limited, Delhi 3. M/s. Walchandnagar Industries Ltd., Pune 4. M/s. Tema India Limited, Mumbai	-	Yes	CMM/OPS/52-33-9-3050/e-PO/17369	12-06-2017	Godrej & Boyce Mfg Co Ltd	60,42,04,329.00	11-02-2019	12-06-2017	25-06-2024	Supplier delay, with levy of Liquidated damages
228	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11-02-2015	Two Part	29-04-2015	3	1. M/s. KSB Pumps Limited 2. M/s. Kirloskar Brothers Limited (KBL)	1. M/s. Bharat Heavy Electricals Limited (BHEL)	Yes	CMM/OPS/56-00-9-3037/e-PO/15642	30-10-2017	KSB Pumps Limited	11,64,66,000.00	29-10-2019	30-10-2017	18-03-2021	Supplier delay, with levy of Liquidated damages
229	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	11-02-2015	Two Part	06-04-2015	3	Two M/s. Kirloskar Brothers Limited M/s. KSB Pumps Limited	One M/s. BHEL	Yes	CMM/OPS/70-00-9-3038/e-PO/21941	28-02-2018	Kirloskar Brothers Limited	1,06,20,000.00	27-02-2022	28-02-2018	In Progress	Extended upto 30.04.2027 vide Amendment-I dated 10.05.2023
230	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	11-02-2015	Two Part	06-04-2015	2	Two M/s. Kirloskar Brothers Limited M/s. KSB Pumps Limited	One M/s. BHEL	Yes	CMM/OPS/70-00-9-3038/e-PO/21940	28-02-2018	Kirloskar Brothers Limited	38,04,89,760.00	27-02-2022	28-02-2018	In Progress	Extended upto 30.04.2027 vide Amendment-I dated 10.05.2023

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
231	CMM/OPS/00-73-9-3145	Design, Fabrication, Inspection, Testing, Packing and Delivery of Scrubber Tank (ST) including Internal Support Structures along with Bubble Breaker and Mist Extractor for Containment Filtered Venting System for RAPS-2, TAPS-4, NAPS-1&2, MAPS-1&2 and KAPS-1&2.	Public Tender	11-09-2017	Two Part	31-10-2017	5	Three M/s.Lloyds Steels Industries Ltd., Mumbai; M/s.Walkhandnagar Industries Ltd., Pune and M/s.Nuberg Engineering Limited, Noida	M/s.Crystal Engineers, Pune and M/s.Kay Bouvet Engg Pvt Ltd., Satara	Yes	CMM/OPS/00-73-9-3145/e-PO/28469	02-11-2018	NUBERG ENGINEERING LIMITED	14,54,94,000.00	01-11-2019	02-11-2018	08-11-2024	Supplier delay, with levy of Liquidated damages
232	CMM/OPS/69-38-9-3186	SERVICE CONTRACT FOR RENDERING TECHNICAL SERVICES TO KKNPP-2	Single Tender	08-06-2018	Single Part	19-06-2018	1	JSE ATOMSTROYEXPORT	Not Applicable	Yes	CMM/OPS/69-38-9-3186/PO/29726/FE	27-12-2018	JSE ATOMSTROYEXPORT	57,70,34,707.00	26-12-2020	01-10-2018	31-03-2022	Service period extended
233	CMM/OPS/00-15-9-3157	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner Devices (PCRD).	Public Tender	23-04-2018	Two Part	30-05-2018	1	ONE M/s.ELECTRONICS CORPORATION OF INDIA LTD	-	Yes	CMM/OPS/00-15-9-3157/e-PO/31848	20-03-2019	ELECTRONICS CORPORATION OF INDIA LTD	21,09,85,451.00	19-12-2019	20-03-2019	27-10-2020	Supplier delay, with levy of Liquidated damages
234	CMM/OPS/00-00-9-3193	End Fittings and associated components	Public Tender	14-08-2018	Two Part	26-09-2018	3	1. M/s.MTAR Technologies (P) Ltd., Hyderabad 2. M/s.Larsen & Toubro Limited, Mumbai	1. M/s.Mishar Dhatu Nigam Limited, Hyderabad	Yes	CMM/OPS/00-00-9-3193/e-PO/34593	23-08-2019	Larsen & Toubro Limited	63,77,90,000.00	24-05-2021	23-08-2019	17-12-2022	Supplier delay, with levy of Liquidated damages
235	CMM/OPS/69-21-9-3201	Supply of Incon Detector Assembly (ICDA) to KKNPP 1&2	Single Tender	05-02-2019	Single Part	20-02-2019	1	JSC 'Rusatom Service'	Not Applicable	Yes	35149	19-09-2019	JSC 'Rusatom Service'	35,02,30,466.00	19-06-2020	19-09-2019	In Progress	Supplier delay, with levy of Liquidated damages
236	CMM/OPS/00-31-9-3229	Procurement of Raw Materials, Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components to KGS- 1, Kaiga and RAPS-3, RR Site, Kota.	Single Tender	05-03-2019	Single Part	26-03-2019	1	NUCLEAR FUEL COMPLEX	Not Applicable	Yes	CMM/OPS/00-31-9-3229/e-PO/33895	19-09-2019	NUCLEAR FUEL COMPLEX	86,82,86,944.00	18-06-2021	19-09-2019	20-03-2021	N/A
237	CMM/OPS/69-21-9-3179	Spares for main steam turbine and TDHP (Turbine Driven Feedwater Pump) Steam Turbines.	Single Tender	01-03-2019	Single Part	20-03-2019	1	M/s. Joint-Stock Company 'RUSATOM SERVICE'	Not Applicable	Yes	39285	27-04-2020	M/s. Joint-Stock Company 'RUSATOM SERVICE'	3,46,87,12,432.00	27-12-2021	27-04-2020	05-12-2022	Supplier delay, with levy of Liquidated damages
238	CMM/OPS/00-31-9-3217 (R-1)	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites.	Public Tender	24-05-2019	Two Part	01-07-2019	3	1. M/s.Siderforgerossi India Pvt. Ltd. 2. M/s.MTAR Technologies Pvt. Ltd. II	1. M/s.Hardcoats (India) Pvt. Ltd.	Yes	CMM/OPS/00-31-9-3217 (R-1)/e-PO/42264	25-09-2020	MTAR Technologies (P) Ltd	7,00,92,000.00	24-09-2022	25-09-2020	04-04-2022	N/A
239	CMM/OPS/00-31-9-3217 (R-1)	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites.	Public Tender	24-05-2019	Two Part	01-07-2019	3	1. M/s.Siderforgerossi India Pvt. Ltd. 2. M/s.MTAR Technologies Pvt. Ltd. II	1. M/s.Hardcoats (India) Pvt. Ltd.	Yes	CMM/OPS/00-31-9-3217 (R-1)/e-PO/43542	20-11-2020	SIDERFORGEROSSI INDIA PVT LTD	7,07,92,920.00	21-11-2022	20-11-2020	10-05-2023	Delay on part of supplier. Final extension was issued with levy of LD
240	CMM/OPS/07-31-9-3224	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs and Accessories for Enmasse Coolant Channel Replacement (EMCCR) of RAPS-3 and KGS-1 Units.	Public Tender	12-07-2019	Two Part	19-08-2019	2	One M/s.MTAR Technologies Pvt. Ltd.	One M/s.Yantra Kaushalya Engineers Pvt. Ltd.	Yes	CMM/OPS/07-31-9-3224/e-PO/44185	01-01-2021	MTAR Technologies (P) Ltd	12,04,94,598.00	31-12-2022	01-01-2021	27-05-2023	Supplier delay, with levy of Liquidated damages
241	CMM/OPS/55-33-09-3165	supply of Hydraulic Shock Arresters with necessary spares along with thermal insulation pads to support various equipment and Piping during earthquake, Pipe rupture and other dynamic load for RAPS-1&2.	Public Tender	24-04-2018	Two Part	04-06-2018	1	M/s. LISEGA SE	-	Yes	CMM/OPS/55-33-09-3165/PO/46640	25-06-2021	M/s. LISEGA SE	26,26,07,592.97	24-06-2022	25-06-2021	22-12-2024	Supplier delay, with levy of Liquidated damages
242	CMM/OPS/00-00-9-3358	Design, Development, Preparation of design documents & analysis report, Procurement of raw material, Manufacture, Fabrication, Assembly, Inspection, Testing, Quality surveillance, Supply to KKNPP site, Installation and Commissioning and Training of Fuel Transfer Machine (FTM) for Away From Reactor (AFR) Spent Fuel Storage Facility at KKNPP-1&2. (GEM Availability Report and Past Transaction Summary: Report ID: GEM/GARPTS/14122020/KFSXVY240OZ7)	Public Tender	14-12-2020	Two Part	22-02-2021	6	Five 1) M/s. Vividh Hi-Fab Pvt. Ltd., Gujarat) 2) M/s. MTAR Technologies Ltd., Hyderabad 3) M/s. Raghuvamsi Machine Tools, Hyderabad 4) M/s. Godrej & Boyce Mfg.Co. Ltd., Mumbai 5) M/s. Core Energy Systems Pvt. Ltd., Dombivli	One 1) M/s. Swach Air Filters, Tamil Nadu	Yes	CMM/OPS/00-00-9-3358 /e-PO/51273	31-01-2022	Vividh Hi-Fab Pvt. Ltd.	46,57,34,200.00	31-07-2024	31-01-2022	In Progress	extended upto 30.09.2026
243	CMM/OPS/58-60-9-3424	Supply of AN/Alouge Transmitters for Severe Accident Parameter Monitoring System (SAPMS) at Six Stations of NPCIL	Public Tender	16-07-2021	Two Part	27-08-2021	1	One 1) Baldota Control And Equipments Pvt. Ltd	-	Yes	CMM/OPS/58-60-9-3424/e-PO/52403	31-03-2022	Baldota Control And Equipments Pvt Ltd	14,78,29,936.00	01-05-2023	31-03-2022	In Progress	N/A
244	CMM/OPS/69-00-9-3496	Functional testing, operation, maintenance, data collection, analysis and submission of report using Automated inspection systems [SK-27 & SK-38] for SI of Reactor Pressure Vessel (RPV) & its internals and Steam Generators during RSD #4 of Unit-2 and RSD#6 of Unit-1 at KKNPP-1&2.	Single Tender	01-12-2021	Single Part	05-01-2022	1	M/s. HRID-NON DESTRUCTIVE TESTING LTD	-	Yes	CMM/OPS/69-00-9-3496/PO/52790	13-04-2022	M/s. HRID-NON DESTRUCTIVE TESTING LTD	16,20,61,959.00	13-04-2023	13-04-2022	01-03-2024	without levy of LD

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr. No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
245	CMM/OPS/53-41-9-3191	DESIGN, MANUFACTURE, INSPECTION, TESTING, SUPPLY AND GUARANTEE OF COMPLETE SET OF CONDUCTOR BARS & ACCESSORIES FOR REWINDING OF TURBOGENERATOR ALONG WITH COMMISSIONING SPARES & DISMANTLING, ASSEMBLING, REWINDING OF TURBOGENERATOR AS PER DETAILED SCOPE IN TECHNICAL SECTION	Public Tender	22-11-2018	Two Part	25-03-2019	2	One 1) M/s. Bharat Heavy Electricals Ltd., Chennai	One 1) M/s. GE Power Systems India Pvt. Ltd., Noida	Yes	CMM/OPS/53-41-9-3191/e-PO/53595	10-06-2022	Bharat Heavy Electricals Limited	21,02,74,453.00	Section-A1: 12 months from date of PO and Section-A2: 4 months from site readiness	10-06-2022	In Progress	N/A
246	CMM/OPS/19-00-9-3340(R-1)	Design, Development, Preparation of design documents and analysis report, Procurement of raw material, Manufacture, Fabrication, Assembly, Inspection, Testing, Qualification, Quality surveillance, Supply to KKNPP-1&2 site and Supervision during installation of Spent Fuel Storage Racks (SFR) for Away from Reactor (AFR) Spent Fuel Storage Facility at KKNPP-1&2 Site.	Public Tender	24-09-2021	Two Part	02-12-2021	6	Six 1) Holtec Asia Pvt. Ltd. 2) Godrej & Boyce Mfg. Co. Ltd. 3) Tema India Ltd. 4) M/s. CORE Energy Systems Pvt. Ltd. 5) M/s. MTAR Technologies Pvt. Ltd. 6) M/s. MTAR Technologies (P) Ltd.	Six 1) Holtec Asia Pvt. Ltd. 2) Godrej & Boyce Mfg. Co. Ltd. 3) Tema India Ltd. 4) M/s. CORE Energy Systems Pvt. Ltd. 5) M/s. MTAR Technologies Pvt. Ltd. 6) M/s. MTAR Technologies (P) Ltd.	Yes	CMM/OPS/19-00-9-3340(R-1)/e-PO/53901	05-07-2022	Holtec Asia Pvt. Ltd.	55,81,40,000.00	05-07-2025	05-07-2022	In Progress	Extended upto 30.06.2026
247	CMM/OPS/58-60-9-3414	Supply, Installation & Commissioning of Severe Accident Parameter Monitoring System (SAPMS) at Nine Stations of NPCIL i.e. KGS-1&2, KGS-3&4, MAPS-1&2, RAPS-1&2, RAPS-3&4, RAPS-5&6, KAPS-1&2, NAPS-1&2 & TAPS-3&4.	Public Tender	30-06-2021	Two Part	12-10-2021	4	Three 1. SLN Technologies Pvt. Ltd. 2. Electronics Corporation of India Limited 3. Bharat Heavy Electricals Limited	One 1. Pyrotech Electronics Pvt Ltd.	Yes	CMM/OPS/58-60-9-3414/e-PO/54547	05-08-2022	SLN Technologies Pvt. Ltd.	13,95,66,932.00	05-02-2023	05-08-2022	09-10-2024	N/A
248	CMM/OPS/56-50-9-3458	Supply, Installation & Commissioning of 415 V Switchgear boards at RAPS-3.	Public Tender	30-09-2021	Two Part	01-12-2021	1	One Pyrotech Electronics Pvt. Ltd. U-II	-	Yes	CMM/OPS/56-50-9-3458/e-PO/56691	27-12-2022	Pyrotech Electronics Pvt. Ltd. U-II	23,60,25,629.00	26-09-2023	27-12-2022	In Progress	N/A
249	CMM/OPS/58-66-9-3500	SUPPLY OF MATERIALS FOR UP-GRADATION OF COMPUTERISED OPERATOR INFORMATION SYSTEM (COIS) AND INSTALLATION AT KGS-3&4 SITE.	Single Tender	18-02-2022	Single Part	22-04-2022	1	ELECTRONICS CORPORATION OF INDIA LTD	-	Yes	CMM/OPS/58-66-9-3500/e-PO/56835	02-01-2023	ELECTRONICS CORPORATION OF INDIA LTD	17,01,12,545.00	02-01-2025	02-01-2023	In Progress	N/A
250	CMM/OPS/56-50-9-3413	Supply of Electrical Equipments / Systems for On Site Emergency Support Center at six sites of NPCIL i.e. RAPS, KAPS, MAPS, TAPS, KGS & NAPS and Installation & Commissioning at RAPS only.	Public Tender	05-08-2021	Two Part	13-01-2022	2	Two 1. Kirloskar Oil Engines Limited 2.M/s Powerica Pvt. Ltd.	-	Yes	CMM/OPS/56-50-9-3413/e-PO/57165	27-01-2023	Kirloskar Oil Engines Limited	18,55,93,253.00	26-04-2024	27-01-2023	In Progress	N/A
251	CMM/OPS/56-50-9-3413	Supply of Electrical Equipments / Systems for On Site Emergency Support Center at six sites of NPCIL i.e. RAPS, KAPS, MAPS, TAPS, KGS & NAPS and Installation & Commissioning at RAPS only.	Public Tender	05-08-2021	Two Part	13-01-2022	2	Two 1. Kirloskar Oil Engines Limited 2.M/s Powerica Pvt. Ltd.	-	Yes	CMM/OPS/56-50-9-3413/e-PO/57164	27-01-2023	Kirloskar Oil Engines Limited	6,64,10,352.00	26-04-2024	27-01-2023	In Progress	N/A
252	CMM/OPS/55-50-9-3498	Design, Manufacture, Assembly, Testing, Inspection, Packing, Supply, Erection & Commissioning and Guarantee of 6.6KV Switchgear along with necessary spares, tools and tackles along with removal, disconnection and shifting of existing switchgear and panels and imparting training to purchaser's engineers at RAPS-1&2.	Limited Tender	23-12-2021	Two Part	29-04-2022	1	One CG Power Industries Solution Ltd	-	Yes	CMM/OPS/55-50-9-3498/e-PO/58191	13-04-2023	CG Power Industries Solution Ltd	18,57,60,153.00	12-04-2025	13-04-2023	In Progress	N/A
253	CMM/OPS/70-50-9-3506/	Lead Acid Batteries at TAPS-3&4.	Public	08-07-2022	Two Part	18-Aug-22	1	1) M/s. Exide	-	Yes	CMM/OPS/70-50-9-3506/e-PO/0012	10-11-2023	M/s. Exide Industries Limited, Mumbai	15,24,43,567	10-11-2026	10-11-2023	In Progress	N/A
254	CMM/OPS/57-63-9-3524	Radiation Resistance Camera System for KGS - 1&2	Public	24-11-2022	Two Part	12-Jan-23	2	1) M/s. Baldota Control And Equipments Pvt Ltd	1) M/s. Core Energy Systems Pvt. Ltd.	Yes	CMM/OPS/57-63-9-3524/e-PO/0013	08-12-2023	M/s. Baldota Control & Equipments Pvt. Ltd., Mumbai	11,25,00,000.00	08-12-2026	08-12-2023	In Progress	Installation in KGS-1 is under progress.
255	GeM Bid No. GEM/2023/B/3601276 (File Number - CMM/OPS/00-01-9-3543)	Decision Support System at Operating Stations of NPCIL Forwarded for your action	Public Tender	28-06-2023	Two Part	21-Aug-23	5	Two 1. M/s. Astra Microwave Products Limited 2. M/s. ECIL	Three 1) M/s. Avantel Limited 2) M/s. ECIL 3. M/s. Astris Industries Pvt. Ltd.	Yes	GEMC-511687798108451	01-01-2024	M/s. Astris Micro Wave Products	12,20,95,000.00	31-12-2025	01-01-2024	In Progress	N/A
256	GeM Bid No. GEM/2023/B/3682214 dated 11.08.2023 (File no. OPS/3545)	CCTV & PIDS at TAPS-3&4	Single Tender	07-08-2023	Single Part	01-Sep-23	1	M/s. ECIL	Not Applicable	Yes	GEMC-511687768761427	19-01-2024	M/s. ECIL	14,51,39,150.00	18-01-2025	19-01-2024	In Progress	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr. No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
257	GeM Bid No. GEM/2023/B/3594321 (File Number - CMM/OPS/57-41-9-3538)	Supply & Installation of LP Turbine 5th Stage blade at KGS-2.	Limited Tender	27-06-2023	Two Part	18-Jul-23	1	M/s.BHEL	Not Applicable	Yes	GEMC-S11687794228437	31-01-2024	M/s.BHEL	12,35,52,000.00	25-04-2025	31-01-2024	In Progress	N/A
258	Contract no. GEMC-S11687770562831 dtd. 14.02.2024 (OPS/3573)	AMC FOR ECL SUPPLIED SYSTEMS AT TAPS&4 MAIN PLANT	Single Tender	30-11-2023	Single Part	22-Dec-23	1	M/s.ECIL	---	Yes	GEMC-S11687770562831	14-02-2024	M/s.ECIL	11,51,97,504.00	21-02-2025	14-02-2024	In Progress	N/A
259	P.O. No CMM/OPS/56-62-9-3525/PO/0020 dated 21.02.2024	Radiation Resistant Camera System at RAPS-3&4.	Public	23-11-2022	Two Part	28-Mar-23	4	1) Core Engineering 2) NDT Technology 3) Advance Tech Controls. 4) Baldota	1) Core Engineering 2) NDT Technology 3) Baldota	Yes	PO/0020	21-02-2024	M/s. Advantech Controls Pvt. Ltd., Gujarat	20,69,52,414.00	21-04-2026	21-02-2024	In Progress	N/A
260	CMM/OPS/70-60-9-3522	Up-gradation of CO&S and E&C at TAPS-3&4 Site.	Single Tender	23-11-2022	Two Part Limited	26-May-23	1	M/s.ECIL	---	Yes	e-PO/0014	28-02-2024	M/s.ECIL	31,23,72,114.00	28-02-2026	28-02-2024	In Progress	N/A
261	CMM/OPS/69-00-9-3529	Spares of TG and Excitation system & safety system HT motors	Single Tender	06-02-2023	Single Part	07-Mar-23	1	M/s.JSC Rusatom	Not Applicable	Yes	PO/0023/FE	29-02-2024	M/s.JSC Rusatom	19,38,22,351.00	25-12-2026	29-02-2024	In Progress	N/A
262	CMM/OPS/69-00-9-3526	Spares for Desalination Plant Mechanical Vapour Compressor Unit for KKNPP-1&2	Single Tender	26-12-2022	Two Part	27-Jan-23	1	1) M/s.IDE Water Technologies, Israel	---	Yes	PO/00024	08-04-2024	M/s.IDE Water Technologies, Israel	12,29,00,000.00	08-04-2026	08-04-2024	In Progress	N/A
263	GEM/2023/B/3465364 (OPS/3533)	Supply of 415V AC Switchgear at NAPS-1&2	Public Tender	19-05-2023	Two Part	28-Jun-23	1	1) M/s.Pyrotech Electronics Pvt. Ltd, Udaipur	---	Yes	GEMC-S11687721387292	08-04-2024	M/s.PYROTECH ELECTRONICS PVT. LTD.	37,95,00,000.00	Supply: 06-08-2025 & Erection: 08-04-2026	08-04-2024	In Progress	N/A
264	GEM/2024/B/4595661	Prototype C27 Based MCA For CFVS Activity Monitoring System	Single Tender	13-02-2024	Single Part	28-Feb-24	1	M/s.ECIL	Not Applicable	Yes	GEMC-S1168773021683	29-04-2024	M/s.ECIL	11,90,79,339.00	29-04-2026	29-04-2024	In Progress	N/A
265	CMM/OPS/69-01-9-3567	Deputation of Manufacturer / other specialists from Russian Federation during RSD of KKNPP-1&2.	Single Tender	13-11-2023	Single Part	13-Dec-23	1	M/s.JSC Rusatom	Not Applicable	Yes	PO/0027/FE	09-05-2024	M/s.JSC Rusatom	1,46,05,70,677.84	09-12-2027	09-05-2024	In Progress	N/A
266	KKNPP/1&2/CMM/1223845 (OPS/3593)	Supply of safety system HT motors at KKNPP-1&2.	Single Tender	05-04-2023	Single Part	22-May-23	1	M/s.JSC Rusatom	Not Applicable	Yes	PO/0028/FE	15-05-2024	M/s.JSC Rusatom	10,59,35,766.00	22-08-2027	15-05-2024	In Progress	N/A
267	CMM/OPS/69-00-9-3544	Supply of Upper & Lower Cover plates and Cover plates for Thrust bearings for reactor coolant pumps at KKNPP-1&2.	Single Tender	27-06-2023	Single Part	27-Jun-23	1	M/s.JSC Rusatom	Not Applicable	Yes	PO/0029/FE	14-06-2024	M/s.JSC Rusatom	37,96,13,467.00	14-12-2025	14-06-2024	24-09-2025	N/A
268	GEM/2024/B/4433266 (File No. OPS/3579)	Supply of Seactor Electrode Model & Skids at KKNPP-1&2 Forwarded for your action	Single Tender	21-01-2024	Single Part	23-Feb-23	1	M/s.DE NORA INDIA LIMITED, Goa	---	Yes	GEMC-S11687763955863	01-07-2024	M/s.DE NORA INDIA LIMITED, Goa	38,71,58,000.00	01-07-2026	01-07-2024	In Progress	N/A
269	GEM/2024/B/4834636 (File no. OPS/3590)	Annual Maintenance Contract (AMC) for ECIL supplied systems at RAPS-1&2 and RAPS-5&6.	Single Tender	10-04-2024	Single Part	27-Apr-24	1	M/s.ECIL	---	Yes	GEMC-S11687763661140	21-08-2024	M/s.ECIL	13,14,85,608.00	31-10-2026	01-11-2024	In Progress	N/A
270	P.O. No. CMM/OPS/69-00-9-3596/	Modernized Mast of Fuel handling machine at KKNPP-1&2.	Single Tender	25-06-2024	Single Part	25-Jun-24	1	M/s. ROSATOM SERVICE, RUSSIA	Not Applicable	Yes	PO/0032/FE	14-10-2024	M/s. ROSATOM SERVICE, RUSSIA	56,33,00,017.00	28-01-2026	14-10-2024	In Progress	N/A
271	GEM/2024/B/4945066 (File no. CMM/OPS/00-60-9-3594)	Supply of Post LOCA Neutron Monitoring System, ION Chamber, ICA and Accessories as per NPCIL TS at various sites of NPCIL.	Single Tender	27-06-2023	Two Part	18-Jul-23	1	M/s.ECIL	---	Yes	GEMC-S11687780244771	10-12-2024	M/s.ECIL	30,12,16,419.00	25-04-2025	10-12-2024	In Progress	N/A
272	GEM/2024/B/4777955 (File no. CMM/OPS/54-60-9-3589)	Fiber optic IP based CCTV for RAPS-1&2, KAPS-3&4, KGS-3&4, TMS-3&4, MAPS-1&2 & NAPS-1&2.	Public Tender	02-03-2024	Two Part	01-May-24	4	1. M/s. HONEYWELL AUTOMATION INDIA LIMITED 2. M/s. NETWORK COMPUTERS 3. M/s. TECHNO SOLUTIONS 4. M/s. TECHNOCRATS SECURITY SYSTEMS PRIVATE LIMITED	M/s. TECHNO SOLUTIONS	Yes	GEMC-S11687736566860	23-12-2024	M/s.TECHNOCRATS SECURITY SYSTEMS PRIVATE LIMITED	10,32,19,601.04	23-12-2026	23-12-2024	In Progress	N/A
273	CMM/OPS/69-00-9-3570	Spares for Reactor Coolant Pumps at KKNPP-1&2.	Single Tender	11-01-2024	Single Part	15-Feb-24	1	M/s. ROSATOM SERVICE, RUSSIA	Not Applicable	Yes	PO/0041/FE	31-12-2024	M/s.JSC Rusatom	81,74,16,686.00	30-06-2026	31-12-2024	In Progress	N/A
274	GEM/2024/B/6041221	Annual Maintenance Contract (AMC) for ECIL supplied systems at RAPS-3&4 including RAPS-3 simulator.	Single Tender	13-03-2025	Two Part	21-Mar-25	1	M/s.ECIL, Hyderabad	Not Applicable	Yes	GeM Contract no. GEMC-S11687745793645 (File no. CMM/OPS/54-60-9-3629)	05-06-2025	M/s.ECIL, Hyderabad	14,61,07,114.00	03-07-2027	05-06-2025	In Progress	N/A
275	CMM/OPS/69-00-9-3622	Function/AT Testing, Operation, maintenance/Ance, data collection and submission of report using Automated Inspection System of RPV & SG at KKNPP-1&2.	Single Tender	09-12-2024	Two Part	15-Jan-25	1	M/s.HRID-Non Destructive Testing Ltd., Croatia	Not Applicable	Yes	PO no. CMM/OPS/69-00-9-3622/PO/0052/FE	09-06-2025	M/s.HRID-Non Destructive Testing Ltd., Croatia	14,78,57,702.00	09-06-2026	09-06-2025	In Progress	N/A
276	GEM/2024/B/4424225 (File no. CMM/OPS/69-00-9-3580)	Supply & replacement of existing motor & reduction gear box of CCW Pump at KKNPP-1&2.	Public Tender	29-01-2024	Two Part	05-Apr-24	1	M/s TD Power Systems Limited	Not Applicable	Yes	GEMC-S11687799537035	17-01-2025	M/s.TD POWER SYSTEMS LIMITED	57,00,00,000.00	18-08-2025	17-01-2025	In Progress	N/A
277	CMM/OPS/69-00-9-3521	For supply of Hardware Components, For works from RAS Moscow and For works on upgradation of Full Scope Simulator at KKNPP-1&2	Single Tender	20-10-2022	Two Part	24-Nov-22	1	M/s.JSC Rusatom Services, Russian Federation	Not Applicable	Yes	PO No. CMM/OPS/69-00-9-3521/PO/0050-A/FE, PO/0050-B/FE and PO/0050-C/FE	26-06-2025	M/s.JSC Rusatom Services, Russian Federation	48,80,22,676.00	26-06-2027	26-06-2025	In Progress	N/A
278	GEM/2024/B/5768974 (File no. CMM/OPS/00-60-9-3625)	Hydrogen and Steam Concentration Monitoring System (HSCMS) at various sites of NPCIL.	Single Tender	21-01-2025	Single Part	19-Feb-25	1	One M/s.ELECTRONICS CORPORATION OF INDIA LIMITED	Not Applicable	Yes	GEMC-S11687788448402	07-08-2025	ELECTRONICS CORPORATION OF INDIA LIMITED	74,40,77,670.00	06-08-2030	07-08-2025	In Progress	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr. No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
279	GEM/2025/B/6090789 (File no. CMA/OPS/70-00-9-3632)	ANNUAL MAINTENANCE CONTRACT FOR ECIL SUPPLIED SYSTEMS AT TAPS-3&4 MAIN PLANT.	Single Tender	01-04-2025	Single Part	12-Apr-25	1	One M/s. ELECTRONICS CORPORATION OF INDIA LIMITED	Not Applicable	Yes	GEMC-511687726807329	13-08-2025	ELECTRONICS CORPORATION OF INDIA LIMITED	26,55,10,484.00	17-08-2027	18-08-2025	In Progress	N/A
280	CMA/OPS/69-00-9-3575/PO/0053/FE	Spares for Turbo Generator and Excitation system at KKNPP-1&2.	Single Tender	11-01-2024	Single Part	15-Feb-24	1	One M/s. JSC Rosatom Services, Russian Federation	Not Applicable	Yes	PO/0053/FE	28-08-2025	M/s. JSC Rosatom Services, Russian Federation	11,29,30,998.00	28-03-2027	28-08-2025	In Progress	N/A
281	GeM Bid no. GEM/2025/B/5951668 (File no. CMA/OPS/75-00-9-3630)	Eight Types of Lewatit Resin to KKNPP-3&4	Single Tender	28-02-2025	Single Part	21-Mar-25	1	M/s. KRISOW PERFORMANCE FLUIDS INC., ANDHRA PRADESH	Not Applicable	Yes	GEM Contract no. GEMC-511687797258923 dated 15.09.2025	15-09-2025	M/s. KRISOW PERFORMANCE FLUIDS INC., ANDHRA PRADESH	52,59,95,776.00	14-03-2026	15-09-2025	In Progress	N/A
282	GeM Bid no. GEM/2025/B/6256867 (NPCIL case file no. CMA/OPS/58-63-9-3650)	Annual Maintn/Ance Contract for ECIL supplied control system at KGS-3&4.	Single Tender	28-08-2025	Single Part	08-Sep-25	1	One M/s. ELECTRONICS CORPORATION OF INDIA LIMITED	Not Applicable	Yes	GEMC-511687794045383	07-11-2025	M/s. ELECTRONICS CORPORATION OF INDIA LIMITED	10,06,59,660.00	09-05-2027	07-11-2025	In Progress	N/A
283	CMA/OPS/70-31-9-3626	Procurement of Zircaloy Components for Coolant Channel Assemblies for EMCCR at TAPS-3&4, RAPS-4, Kagsa-2 and MAPS-2.	Single Tender	27-03-2025	Single Part	29-Apr-25	1	One M/s Nuclear Fuel Complex	Not Applicable	Yes	e-PO/0056	13-11-2025	M/s Nuclear Fuel Complex	4,60,60,10,956.00	12-08-2027	13-11-2025	In Progress	N/A
284	GeM Bid no. GEM/2025/B/6090064 (OPS/3638)	Self Elevating Platform at TAPS-3&4 for EMCCR.	Public Tender	16-04-2025	Two Part	30-Jun-25	5	1. M/s. Godrej & Boyce Manufacturing Company Limited, Mumbai 2. M/s. Innomech Aerospace Toolings Private Limited, Bengaluru 3. M/s. ISGEC Heavy Engineering Limited, Haryana 4. M/s. MTAR Technologies Limited, Hyderabad	01 M/s PMT Machines Limited, Pune	Yes	GEMC-511687744052502	11-09-2025	M/s. INNOMECH AEROSPACE TOOLINGS PRIVATE LIMITED, KARNATAKA	72,20,52,097.00	16-12-2029	11-09-2025	In Progress	N/A
285	GeM Bid no. GEM/2025/B/6238717 (OPS/3648)	Self Elevating Platform for EMCCR at MAPS-1&2 (EMCCR)	Public Tender	12-06-2025	Two Part	08-Aug-25	5	1) M/s. Avasarala Technologies Limited, Bengaluru 2) M/s. Innomech Aerospace Toolings Private Limited, Bengaluru 3) M/s. MTAR Technologies Limited, Hyderabad	1) M/s. Echaar Equipments Private Limited, Thane 2) M/s. PMT Machines Limited, Pune	Yes	GEMC-511687719934946	07-01-2026	M/s. AVASARALA TECHNOLOGIES LIMITED, Bangalore, KARNATAKA	25,73,43,840.00	25-06-2028	07-01-2026	In Progress	N/A
286	GEM/2025/B/6311841 (OPS/3653)	Manufacture, supply of LP Turbine 5th Stage (Front and Rear) blades at RAPS-4 (EMCCR)	Limited Tender	27-06-2025	Two Part	19-Jul-25	1	One M/s. BHARAT HEAVY ELECTRICALS LIMITED, Delhi	Not Applicable	Yes	GEMC-511687778120860	20-01-2026	M/s. BHARAT HEAVY ELECTRICALS LIMITED, Delhi	14,51,03,726.00	19-01-2030	20-01-2026	In Progress	N/A
287	GEM/2025/B/6034061 (OPS/3636)	Shielding Plug assemblies for En-Masse Coolant Channel Replacement (EMCCR) for Option-I (KGS-2)	Public Tender	11-04-2025	Two Part	21-May-25	7	1) M/s. Avasarala Technologies Ltd. 2) M/s. MTAR Technologies Ltd 3) M/s. Unimech Aerospace and manufacturing Ltd	1) M/s. Accutech Enterprises 2) M/s. ECHAAR Equipments Pvt. Ltd. 3) M/s. PMT Machines Limited 4) M/s. Yantra Kaushalya Engineers Pvt. Ltd.	Yes	GEMC-511687793879763	28-01-2026	M/s. Avasarala Technologies Ltd.	8,48,11,320.00	28-01-2028	28-01-2026	In Progress	The Total Estimate of the Bid was Rs. 27,01,32,447. However, the contract was placed on three bidders. Individual value of each contract is however less than Rs.10 Crores
288		Shielding Plug assemblies for En-Masse Coolant Channel Replacement (EMCCR) for Option-II (RAPS-4)									GEMC-511687765824494	28-01-2026	M/s. MTAR Technologies Ltd	8,14,49,280.00	28-01-2028	28-01-2026	In Progress	
289		Shielding Plug assemblies for En-Masse Coolant Channel Replacement (EMCCR) for Option-III (MAPS-2)									GEMC-511687798080837	28-01-2026	M/s. Unimech Aerospace and manufacturing Ltd	7,96,71,240.00	28-01-2028	28-01-2026	In Progress	

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr. No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
290	GeM Bid no. GEM/2025/8/6376484 (NPCIL case file no. CMM/OPS/70-31-9-3660)	Sealing Plug assemblies, Seal Discs and accessories for En-Masse Coolant Channel Replacement (EMCCR) for TAPS-3&4.	Public Tender	08-07-2025	Two Part	19-Aug-25	Six	Six	Three	Yes	GEMC-511687720205435	03-02-2026	M/s. Avasarala Technologies Ltd	9,95,77,800.00	03-02-2028	03-02-2026	In Progress	N/A
291								1. M/s Avasarala Technologies Limited 2. M/s ECHAAR Equipments Private Limited 3. M/s PMT Machines Limited 3. M/s MTAR Technologies Limited (EMD Status: EMD is exempted by GeM) 4. M/s PMT Machines Limited 5. M/s Unimech Aerospace and Manufacturing Limited 6. M/s Yantra Kaushalya Engineers Private Limited	1. M/s ECHAAR Equipments Private Limited 2. M/s PMT Machines Limited 3. M/s Yantra Kaushalya Engineers Private Limited		GEM Contract No. GEMC-511687753770636	03-02-2026	M/s. MTAR Technologies Ltd	9,95,77,800.00	03-02-2028	03-02-2026	In Progress	N/A
292	GeM Bid No. GEM/2025/8/6598092 (NPCIL case file no. CMM/OPS/00-31-9-3666)	Underwater Inspection Heads for Pressure Tube In Service Inspection of 220 and 540/700 MW Private at NAPS, RR Site, MAPS, KAPS, TAPS and KGS	Single Tender	12-09-2025	Single Part	22-Sep-25	One	One M/s Electronics Corporation of India Limited (ECL), Hyderabad	Not Applicable	Yes	GEMC-511687760622149	10-02-2026	M/s Electronics Corporation of India Limited (ECL), Hyderabad	28,96,82,904.00	13-08-2030	10-02-2026	In Progress	N/A
293	GeM Bid no. GEM/2025/8/6032490 (NPCIL case file no. CMM/OPS/56-31-9-3635)	Sealing Plug assemblies, Seal Discs and accessories for En-Masse Coolant Channel Replacement (EMCCR) for Option-I i.e. KGS-2 & RAPS-4	Public Tender	21-04-2025	Two Part	31-May-25	Five	Five	Two	Yes	GEMC-511687706701814	20-02-2026	M/s. Avasarala Technologies Ltd.	11,07,90,000.00	20-02-2028	20-02-2026	In Progress	N/A
294								1. M/s. Avasarala Technologies Limited 2. M/s. MTAR Technologies Limited 3. M/s. PMT Machines Limited 4. M/s. Unimech Aerospace and Manufacturing Limited 5. M/s. Yantra Kaushalya Engineers Private Limited	1. M/s. PMT Machines Limited 2. M/s. Yantra Kaushalya Engineers Private Limited		GEMC-511687744063337 dated 20.02.2026	20-02-2026	M/s. MTAR Technologies Ltd.	8,65,26,000.00	20-02-2028	20-02-2026	In Progress	N/A
295	GeM Bid no. GEM/2024/8/5500091 (NPCIL case file no. CMM/OPS/57-52-9-3607)	Supply of 415V Switchgear at KGS 1&2.	Public Tender	30-10-2024	Two Part	13-Dec-24	Three	Three 1. M/s. Pyrotech Electronics Pvt. Limited 2. M/s. Shivalic Power Control Private Limited 3. M/s. Symatic Engineering Private Limited	One M/s. Shivalic Power Control Private Limited	Yes	GEMC-511687743196002	20-02-2026	SYMAATIC ENGINEERING PRIVATE LIMITED	31,76,81,116.00	20-02-2028	20-02-2026	In Progress	N/A
296	GeM Bid No. GEM/2025/8/6380924 (NPCIL case file no. CMM/OPS/53-41-9-3659)	Supply cum replacement of TG LP rotor last stage blades (both front and rear) with 14% chromium Mark-1 modified fifth stage blades for MAPS-2.	Limited Tender	15-07-2025	Single Part	07-Aug-25	Two	Two 1. M/s BHEL 2. M/s Powerstatic Solution India Pvt. Ltd.	One 1. M/s Powerstatic Solution India Pvt. Ltd.	Yes	GEMC-511687779881955	23-02-2026	M/s BHARAT HEAVY ELECTRICALS LIMITED	19,18,73,664.00	17-08-2027	23-02-2026	In Progress	N/A
297	P.O. No. CMM/OPS/06-35-9-3581	Design, Engineering, Procurement, Construction, Erection & Commissioning of Addition/AI Away from Reactor (AAFR) Spent Fuel Storage Facility for RAPS-3&4.	Public Tender	23-02-2024	Two Part	17-Apr-24	Three	Three 1. M/s Dee Vee Projects Limited 2. M/s Divishchandra R Agrawal Infotrac Pvt. Ltd. 3. M/s Tata Projects Limited	Nil	Yes	PO/0061	24-02-2026	M/s Dee Vee Projects Limited, Raipur	2,78,57,50,756.00	24-12-2028	24-02-2026	In Progress	N/A
298											PO/0062	24-02-2026	M/s Dee Vee Projects Limited, Raipur	2,78,57,50,756.00	24-12-2028	24-02-2026	In Progress	N/A
299	GeM Bid no. GEM/2025/8/6125789 (File no. CMM/OPS/70-31-9-3669)	Supply of End Fittings and associated components for EMCCR at TAPS-3&4.	Public Tender	23-04-2025	Two Part	25-Jun-25	5	Two 1. M/s. Yantra Kaushalya Engineers Private Limited in Consortium with M/s Steefo Industries Private Limited 2. M/s MTAR Technologies Ltd	Three 1. M/s. Leak-Proof Pumps (India) Pvt. Ltd 2. M/s. PMT Machines Ltd 3. M/s. Unimech Aerospace And Manufacturing Limited in consortium with M/s Sunflag Iron & Steel Co. Ltd and M/s Precihole Machines Tool Pvt. Ltd.	Yes	GEMC-511687707574590 (OPS/3639)	02-03-2026	M/s. YANTRA KAUSHALYA ENGINEERS PRIVATE LIMITED, Vidyan/Agar (Lead Partner) in Consortium with M/s Steefo Industries Private Limited, Ahmedabad (1st Partner).	2,62,34,06,204.00	01-03-2029	02-03-2026	In Progress	N/A
300	GeM Bid no. GEM/2025/8/6396519 (File no. CMM/OPS/70-31-9-3663)	Shielding Plug Assemblies and Shielding Plug Manual Installation Rig for En-Masse Coolant Channel Replacement (EMCCR) for TAPS-3&4.	Public Tender	08-07-2025	Two Part	18-Aug-25	6	Four 1. M/s. Avasarala Technologies Ltd. 2. M/s. Echaar Equipments Private Limited 3. M/s MTAR Technologies Ltd 4. M/s Unimech Aerospace and manufacturing Ltd. B	Two 1. M/s. Accutech Enterprises 2. M/s. Yantra Kaushalya Engineers Private Limited	Yes	GEMC-511687729239308 (OPS/3663)	05-03-2026	M/s. MTAR Technologies Ltd	32,33,86,703.00	04-03-2028	05-03-2026	In Progress	N/A
301	GeM Bid no. GEM/2025/8/6396519 (File no. CMM/OPS/70-31-9-3663)		Public Tender	08-07-2025	Two Part	18-Aug-25	6	Four 1. M/s. Avasarala Technologies Ltd. 2. M/s. Echaar Equipments Private Limited 3. M/s MTAR Technologies Ltd 4. M/s Unimech Aerospace and manufacturing Ltd. B	Two 1. M/s. Accutech Enterprises 2. M/s. Yantra Kaushalya Engineers Private Limited	Yes	GEMC-511687746616287 (OPS/3663)	05-03-2026	M/s. UNIMECH AEROSPACE AND MANUFACTURING LIMITED		04-03-2028	05-03-2026	In Progress	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
302	GeM Bid no. GEM/2024/8/5421768 (File no. CMM/OPS/57-52-9-3605)	Supply of 6.6kV Switchgear at KGS 1&2.	Public Tender	14-10-2024	Two Part	28-Feb-25	2	One Pyrotech Electronics Pvt. Ltd.	One Shivalik Power Control Pvt. Ltd.	Yes	GEMC-511687788407016 (OPS/3605)	06-03-2026	PVROTECH ELECTRONICS PVT. LTD.	\$1,32,14,741.00	05-03-2028	06-03-2026	In Progress	N/A
303	GeM Bid no. GEM/2025/8/6892534 (File no. CMM/OPS/31-70-9-3679)	Supply of Calendria joint rolled tube (CTR) area refurbishment and inspection tools required for MCCB of TAPS-3&4.	Non-M/A Tender	08-12-2025	Single Part	29-12-2025	1	One 1. M/s. Larsen and Tourbro Limited	Not Applicable	Yes	GEMC-511687723247398	08-04-2026	M/s. Larsen and Tourbro Limited	49,68,00,000.00	06-07-2028	08-04-2026	In Progress	N/A
304	GeM Bid no. GEM/2025/8/6402188 (File no. CMM/OPS/53-33-9-3645)	Boiler Haargin WCs and Associated Components for MAPS-2	Public Tender	14-07-2025	Two Part	22-09-2025	9	Four 1. M/s. Gmm Pfaudler Limited 2. M/s. Godrej And Boyce Manufacturing Company Limited 3. M/s. Isgec Heavy Engineering Limited 4. M/s. Larsen And Tourbro Limited	Five 1. M/s. Echaar Equipments Private Limited 2. M/s. Fabtech Projects And Engineers Limited 3. M/s. Gemini Engi-Fab Private Limited 4. M/s. Tinita Engineering Private Limited 5. M/s. WalchandN/Agar Industries Limited	Yes	GEMC-511687757706745	08-04-2026	M/s. Larsen and Tourbro Limited	78,45,25,636.00	24-09-2028	08-04-2026	In Progress	N/A
305											GEMC-511687738205467		M/s. ISGEC Heavy Engineering Ltd	78,45,25,636.00				N/A
306	GeM Bid no. GEM/2025/8/6782094 (File no. CMM/OPS/69-00-9-3651)	Supply of Channel Plate for Plate Type Heat Exchanger with Gaskets of Alfa Laval make M30 model at KKNPP-1&2	Public Tender	17-10-2025	Two Part	03-11-2025	2	One M/s. Hetal Enterprise	One 1. M/s. Mangla Rubber	Yes	GEMC-511687709241050	09-04-2026	M/s. Hetal Enterprise	45,49,07,384.00	14-01-2027	09-04-2026	In Progress	N/A
307	GeM Bid no. GEM/2025/8/6636691 (File no. CMM/OPS/69-00-9-3663)	Ion Exchange Resins for Primary and Secondary System at KKNPP-1&2	Single Tender	08-09-2025	Two Part	29-09-2025	1	One 1. M/s. Aadiya Engineers	Not Applicable	Yes	GEMC-511687750470905	15-04-2026	M/s. Aadiya Engineers	31,35,12,000.00	07-10-2026	15-04-2026	In Progress	N/A
308	GeM Bid no. GEM/2025/8/7087855 (File no. CMM/OPS/54-36-9-3674)	Supply of Silver Gasket at N/APS-1&2, RAPS- 3&4, RAPS-5&6, KGS-1&2, KGS-3&4, RAPS- 7&8 and TAPS-3&4 Sites.	Public Tender	13-01-2026	Two Part	17-02-2026	1	One 1. M/s. Starflex Sealing India Private Limited	Not Applicable	Yes	GEMC-511687724542170	22-04-2026	M/s. Starflex Sealing India Private Limited	23,16,50,562.00	21-04-2028	22-04-2026	In Progress	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr. N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
309	GEM/2025/B/6331699 dated 08.07.2025 (NPCIL case file no. CMM/OPS/00-00-9-3653) for	On-Line Heavy Water Loss Monitoring System (RLB-HWLMs) for operating stations (N/APs-1&2, RAPS-3&4, KAPS-1&2, TAPS-3&4, KGS-1&2, KGS-3&4, RAPS-5&6).	Public Tender	08-07-2025	Two Part	01-09-2025	1	One M/s UNISEARCH INDIA (INSTRUMENTS) PRIVATE LIMITED	Not Applicable	Yes	GEMC-511687774424913	29-04-2026	M/s UNISEARCH INDIA (INSTRUMENTS) PRIVATE LIMITED	17,39,99,999.94	28-04-2028	29-04-2026	In Progress	N/A
310	GeM Bid no. GEM/2025/B/6518941 (File no. CMM/OPS/00-64-9-3667)	Upgradation of Turbine Supervisory Instrumentation (TSI) system, Electronic Vacuum Unloader System and Electronic Thrust Wear Indicator System at KAPS-1&2, N/APs-1&2, MAPS-2 and KGS-1&2	Single Tender	08-12-2025	Single Part	23-09-2026	1	One 1. M/s. BHEL	Not Applicable	Yes	GEMC-511687729518445	07-05-2026	M/s. BHEL	34,99,54,360.00	06-05-2029	07-05-2026	In Progress	N/A
311	Tender no. CMM/OPS/69-00-9-3656 (File no. CMM/OPS/69-00-9-3656)	Supply of Revenue and Capital Spares and consumables for JND 50-80 pumps at KKNPP-1&2	Single Tender	23-07-2025	Single Part	26-09-2026	1	One 1. M/s. Solis Power Tech	Not Applicable	Yes	CMM/OPS/69-00-9-3656/PO/0065	15-05-2026	M/s. Solis Power Tech	16,45,25,454.00	15-11-2027	15-05-2026	In Progress	N/A
312	GeM Bid no. GEM/2025/B/6450536 (File no. CMM/OPS/70-31-9-3665)	Reactor Coolant Channel Fuel Locator Assembly at TAPS-3	Public Tender	08-08-2025	Two Part	23-09-2026	6	Four 1. M/s. Avasarala Technologies Limited 2. M/s. MTAR Technologies Limited 3. M/s. ECHAAR Equipments Private Limited 4. M/s. Unimech Aerospace and Manufacturing Limited	Two 1. M/s. Yantra Kaushalya Engineers Private Ltd 2. M/s. Accutech Technologies Ltd	Yes	GEMC-511687712431823	26-05-2026	M/s MTAR Technologies Ltd	8,17,22,400.00	25-05-2028	26-05-2026	In Progress	The Total Estimate of the Bid was Rs.22,24,23,467/- . However, the contract was placed on two bidders. Individual value of each contract is however less than Rs.10 Crores
313											GEMC-511687742346884	26-05-2026	M/s Unimech Aerospace and Manufacturing Ltd	8,17,22,400.00	25-05-2028	26-05-2026	In Progress	
314	CMM/T&C/25-25-4-115	Erection and Commissioning of Sea Water System for KKNPP-3&4 and KKNPP-5&6 projects.	Public Tender	13-12-2017	Two Part	23-03-2018	3	1)BGR ENERGY SYSTEMS LIMITED, 2)Tata Projects Limited, 3)Reliance Infrastructure Limited ,	-	Yes	CMM/T&C/25-25-4-115/e-PO/28906	21-11-2018	Tata Projects Limited	79,12,00,000.00	06-12-2026	21-11-2018	In progress	N/A
315	CMM/T&C/25-25-4-115	Design, Engineering, Procurement, Manufacture, Inspection, Testing, Supply, Packing, Forwarding, Transportation to Site and Guarantee of Sea Water System Piping & Equipments for KKNPP-3&4 and KKNPP-5&6 projects.	Public Tender	13-12-2017	Two Part	23-03-2018	3	1)BGR ENERGY SYSTEMS LIMITED, 2)Tata Projects Limited, 3)Reliance Infrastructure Limited ,	-	Yes	CMM/T&C/25-25-4-115/e-PO/28905	21-11-2018	Tata Projects Limited	3,16,46,00,000.00	06-12-2026	21-11-2018	In progress	N/A
316	GEM/2025/B/7042506	Insurance coverage as per clause nos. 21, 18, 20 & 18 respectively of Section B(PO) and clause no. 6.11.1 of SCC of PO nos. CMM/MEQ/22-41-2-106/PO/6437, 6438, 6439 and 6440 all dated 14-08-2012 for the equipment, items and system under the scope these Pos.	GeM	24-12-2025	Two Part	29-12-2025	4	1) M/s. National Insurance Co. Ltd. 2) M/s. United India Insurance Co. Ltd. 3) M/s. Oriental Insurance Co. Ltd 4) M/s Go Digit General Insurance Ltd.	M/s Go Digit General Insurance Ltd.	L1	GEMC-511687743510662	01-01-2026	M/s. National Insurance Co. Ltd.	11,42,28,720.00	30-09-2026	02-01-2026	In progress	N/A
317	CMM/T&C/IN/00-00-4/7132 (BidNo.GEM/2024/B/5361045)	Erection All Risk with Terrorism & CPM Insurance Policy for TG and C&I package of RAPP-7&8.	GeM	09-04-2024	Two Part	09-11-2024	3	1) M/s. National Insurance Co. Ltd. 2) M/s. New India Assurance Co. Ltd. 3) M/s. Oriental Insurance Co. Ltd	NIL	L1	GEMC-51168772405556	30-09-2024	M/s. National Insurance Co. Ltd.	16,89,00,000.00	31-12-2025	10-01-2024	Completed	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr. No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
318	NPC/RRS/78/2019/PT-B 1927	Handling, Installation, Alignment, welding & Inspection of Reactor System equipment's / components including initial fuel loading and associated activities at RAPPW7&8.	Public Tender	12-02-2019	Two Bid system	19-03-2019	01 (One)	M/s Godrej & Boyce Mfg. Co. Ltd. Mumbai	Nil	Yes	78136	14-05-2019	M/s Godrej & Boyce Mfg. Co. Ltd, Mumbai	15,96,92,447.00	04-03-2022	05-06-2019	Rs 14,98,94,246.00 (93.86%) up to 30/04/2026	
319	NPC/RRS/78/2019/ PT-B2059R	Supply of structural steel (CS & SS), Cleaning, Fabrication, Erection, Examination & Testing of miscellaneous piping & supports, including erection of equipments, installation of anchor fasteners & manpower assistance for miscellaneous works at RAPP-7&8.	Public Tender	06-07-2020	Two Bid system	18-09-2020	02 (Two)	M/s DIPESH ENGINEERING WORKS	M/s HINDUSTAN CONSTRUCTION CORPORATION	Yes	78170	20-03-2021	M/s Dipesh Engineering Works	14,01,98,616.00	08-04-2024	09-04-2021	Gross Work Done value till 30.11.2024, is with respect to financial progress as per RA bill amount including additional Qty= 82.51% Physical work completed on 31.07.2025	-
320	NPC/RRS/56/2020/PT-A2189	Construction of On-Site Emergency Support Centre At Rawatbhatta Rajasthan Site.	Public Tender	24-11-2020	Two Bid system	31-12-20 Ext- 05-01-21 (As per corrigendum-1)	01 (One)	M/s LN/A INFRAPROJECTS PRIVATE LIMITED	N/A	Yes	64280	17-12-2021	M/s LN/A Infra projects Private Limited	26,65,32,154.00	29-12-2023 (Extended up to 31-12-2024)	30-12-2021	₹ 19.84 Crores (74.44% Approx)	N/A
321	NPC/RRS/90/2021/PT-A2296	Construction of 150 nos. Type-IV & 75 nos. Ty-III (Spl.) houses along with associated exter/Al infrastructure and area development works including demolishing of old bearing masonry structure in RR Site Colonies.	Public Tender	31-08-2021	Two Part	15-09-2021	17 (Seventeen) Nos.	1. M/s BCC Developers and Promoters Pvt. Ltd. 2. M/s Tirupati Sarjan Limited 3. M/s SOM Projects Pvt. Ltd. 4. M/s RMS Construction Private Limited 5. M/s Jainco Enterprises Pvt. Ltd. 6. M/s M. H. Khanusiya 7. M/s LN/A Infraprojects Private Limited 8. M/s A.K. Gupta & Co. 9. M/s Anurag Enterprises 10. M/s Dev Engineers	1. M/s Vishal Builders 2. M/s RIC Projects Pvt. Ltd. 3. M/s Mark Infrastructure Private Limited 4. M/s Mangla Amit Builders Private Limited 5. M/s RSB Projects Limited 6. M/s Sawhney Buildwell LLP 7. M/s Hi-Tech Competent Builders Pvt. Ltd.	Yes	64531	21-03-2024	M/s SOM Project Private Limited	83,34,01,317.00	—	18-04-2024	50.25%	N/A
322	NPC/RRS/90/2021/PT-B2338R	Design, Supply, construction, erection, testing and Commissioning of five nos. of Sewage treatment plants based on moving bed biological reactor (MBBR) technology for colonies of NPCIL, RR site at Rawatbhatta (Raj).	Public Tender	05-04-2022	Two Part system	21-04-2022	02 (Two) nos.	M/s Ecosystem Resource MaN/Agement Pvt.Ltd	M/s Malvika Technical services	-	64422	15-04-2023	M/s Ecosystem Resource MaN/Agement Pvt.Ltd	20,26,38,000.00	30-04-2025	—	100% Construction completed and O&M also completed on 28/05/2026	N/A
323	NPC/RRS/12/2022/PT-B2478	Construction of cement concrete Internal & Link roads with drainage facility in the neighborhood villages of RR Site.	Public Tender	05-01-2023	Two Bid system	09-02-2023	(04) Four Nos.	1. M/s M H Khanusiya 2. M/s Ankita Construction	1.M/s Backbone Construction Pvt Ltd 2.M/s BLUECHIP TECHNOLOGIES	Yes	64506	11-12-2023	M/s Ankita Construction	15,61,32,768.00	10-01-2026	29-05-2024	77.78%	Physically work completed, Bill Payment Pending
324	NPC/RRS/78/2023/PT-B2518	Design, Engineering, Procurement, Construction, Installation, Testing & Commissioning of floating Intake with Pumping system, 6 MLD WTP, Pump house along with pumping machinery, 750 KL CWR, piping for rising mains to various locations etc. including all Civil, Electrical, Mechanical and Instrumentation work as per the scope of work & specifications.	Public Tender	28-03-2023	Two Part system	01-05-2023	(03) Three Nos.	1. M/s Vishnu Prakash R Punglia Limited	1. M/s Malvika Technical services 2. M/s Kailash chand choudhary	Yes	78251	14-02-2024	M/s Vishnu Prakash R Punglia Limited	17,94,78,000.00	14-03-2024	14-03-2024	66%	floating intake work u/p

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																		
Sr.No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
325	NPC/RRS/78/2023/LT-82543	Supply of structural material, Fabrication, Erection, Welding, Examination & Testing of miscellaneous piping and supports works at RAPP-7&8.	Limited Tender	28-03-2023	Single Bid system	02-05-2023	04 Four	Limited Tender	1. Ultra Tech Engineers. 2. Weltech Engineers. 3. Power tech mech Pvt. Ltd. 4. Spectron Engineers Private Limited	Yes	78224	29-07-2023	M/s Ultra Tech Engineers.	11,70,57,180.00	20-04-2026	15th day from date of issue of LOI.	170%	N/A
326	NPC/RRS/78/2023/PT-82546	Installation of Balance Reactor components/ equipments and its associated system of RAPP-8.	Public Tender	28-03-2023	Two Bid system	24-05-2023	01 (One) Nos.	M/s MGR Fabricators Pvt. Ltd.	NIL	Yes	78238 II	19-10-2023	M/s MGR Fabricators Private Limited	14,76,57,748.00	21-09-2025	22-09-2023	Rs 19,75,23,872.00 (123.77%) till 30/06/2026	N/A
327	NPC/RRS/90/2023/PT-A 2666	Construction of 9 barracks (for 126 nos. Juwan's) & upgradation of 204 Nos. (17 Block) Type-I (A) Quarters in G+2 structures including development of associated external infrastructure works at CSF colony Sentab, RR Site.	Public Tender	23-07-2024	Two Part	13-08-2024	04 (Four) Nos.	1) M/s Madhusudan Engineering Co. 2) M/s Technical Construction Co. 3) M/s RMT INFRA TECH 4) M/s Gupta Construction Co.	1) M/s Technical Construction Co. 2) M/s Gupta Construction Co.	Yes	64724	12-09-2025	M/s Madhusudan Engineering Co.	13,18,83,626.00	26-05-2027	26-09-2025	6.00%	N/A
328	NPC/RRS/78/2023/PT-A2673	Construction of Main Plant Boundary Wall, watch towers, culverts, Roads, drains, erection of GI Chain-link Fencing, erection of concertina coil and other misc. works at various locations of RAPP-7&8.	Public Tender	23-12-2023	Two Bid system	15-01-2024	09 (Nine)	1. M/s Jyoti Sarup Mittal 2. M/s SAMUEEV BROTHERS 3. M/s Technical Construction Company 4. M/s MHK BUILDCON LLP 5. M/s Chauhan brothers	1. M/s BCC Developers and Promoters P. Ltd 2. M/s SK CONSTRUCTIONS 3. M/s MADHUSUDAN ENGG COMPANY 4. M/s KVR Construction Heights Pvt Ltd	Yes	78273	14-11-2024	M/s Chauhan brothers	17,63,48,317.00	23-10-2026	24-10-2024	₹ 26 Crores (147.47% Approx)	Work is in progress
329	NPC/RRS/90/2023/GPT-A2674	Providing Bus hiring services - Regular basis company-built ex-showroom condition deluxe buses (Bus Chassis and Bus Body manufactured by the same manufacturer) having seating capacity more than 52 at Jawaharhata Rajasthan site for the period of 36 months.	Gen Public Tender	16-01-2024	Two Bid system	06-02-2024	19 (Nineteen)	1. M/s GUPTA BROTHERS 2. M/s BABU TRAVELS 3. M/s Bheru Lal Thelewala 4. M/s R.C.GUPTA	1. JAY LOGISTIC 2 K.R. JAKHAR 3 KHAIRA TOURIST SERVICE 4 MNP MOBILITY PRIVATE LIMITED 5 N.S. ENTERPRISES 6 NEW GURU KANSHI TRANSPORT CO. 7 ROYAL SARDAR ENTERPRISES PRIVATE LIMITED 8 SALANI TOURS AND TRAVELS 9 shauN/Ak arora 10 SHREE VIJAY TRAVELS 11 tripathi construction 12 UDAY TRAVELS 13 UNITED ENGINEERS 14 VIKRAM TRAVELS 15 WISE TRAVEL INDIA LIMITED	Yes	GEMC/511687748026648	21-09-2024	M/S R.C.GUPTA	12,35,56,405.50	19-12-2027	20-12-2024	upto date Amount June-2026 Rs. 65585697 (50.41%)	N/A
330	NPC/RRS/78/2024/GPT-B 2702	Miscellaneous Instrumentation Works for RAPP-7&8.	Gen Public Tender	01-05-2024	Two Part	22-05-2024	04 (Four) Nos.	1) M/s Dee Vee Projects Limited	1) M/s Awadh Security Services Private Limited 2) M/s Ris Mah/Agement Private Limited 3) M/s Shree Jee Manpower Contractors Private Limited	Yes	78265 II	21-08-2024	M/s Dee Vee Projects Limited	14,79,12,017.00	25-08-2026	26-08-2024	58.25%	N/A

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																				
Sr.N o.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any		
331	NPC/RRS/78/2024/CPT-A2705R	Construction of Main Guard House-II (MGH-II) for RAPS 5 to 8 and allied works at various locations of RR Site.	Public Tender	10-10-2024	Two Bid system	21-10-2024Auto extension upto 26-10-2024	04 (Four) Nos.	1. M/S MADHUSUDAN ENGINEERING CO. 2. M/s. JYOTI SARUP MITTAL	1. M/s VISHNU CONSTRUCTION 2. M/s TECHNICAL CONSTRUCTION COMPANY	Yes	78278 II	16-01-2025	M/s Madhusudan Engineering Co.	10,79,99,224.00	05-01-2027	06-01-2025	₹ 9.4 Cr (87.11% Approx)	N/A		
332	NPC/RRS/90/2024/GPT-B 2791	Providing Security Services on round the clock basis on all days at RR Site Unit-7&8 for a period of two years.	GeM Public Tender	19-11-2024	Two Bid system	10-12-2024 ext- 20-12-2024	Total Participated Bidders 84	16 CONVOY SECURE LIMITED 23 ELITEFALCONS PRIVATE LIMITED 40 LAXMI SECURITY (GUJARAT) LIMITED 66 SECURITY SOLUTION SERVICES	Remaining 80 Nos. Bidders are not qualified as per approved TER	Yes	GEMC-511687716155576	25-04-2024	M/s Laxmi Security (Gujarat) Limited	11,19,21,633.73	01-05-2027	02-05-2025	45.85%	N/A		
333	NPC/RRS/78/2024/GPT-A 2796	Manpower Outsourcing services- Mandays based	GeM Public Tender	07-11-2024	Single Part	14-11-2024	Total Participated Bidder 171 Random-10 (Ten) bidder Selected by Gem.	1. M/S A CUBE ENGINEERING 2. M/s. RI ENTERPRISES 3. M/s BANWARI LAL YADAV 4. M/s PRINCE ENTERPRISES 5. M/s Bheru Lal Thelewala	1. M/s VIKHYAT TECHNOLOGIES PRIVATE LIMITED 2. M/s. EXEVIAN QUANTECH PRIVATE LIMITED 3. M/s N/ANCY SERVICES 4. M/s VENKATESHWAR SECURITY AND MANPOWER SERVICES 5.M/s SHRI KRISHN/A CONSTRUCTIONS	Yes	GEMC-511687709807841	06-12-2024	M/s A CUBE ENGINEERING	10,86,12,802.71	22-06-2026	01-02-2025	77.5% (approx)	N/A		
334	NPC/RRS/78/2025/CPT-A2909	Construction of Fire Station for RAPS 5&6 and RAPP 7&8 at RR site including roads, drains etc.	CPP Public Tender	27-01-2026	Two Bid system	17-02-2026	06 (Six) Nos.	Bid is under evaluation process										Case File sent to In-charge (CMM-WG) for conduction TERC Meeting on 30-06-2026	NA	-
335	NPC/RRS/90/2026/GPT-A2949	Providing round-the-clock Industrial Canteen services for a period of 24 months on all days at all Canteens at RR Site for its beneficiaries.	GeM Public Tender	11-02-2026	Two Bid system	04-03-2026	08 (Eight) Nos.	1) M/s. Blugent Hospitality Private Limited 2) M/s. Het-Chint Hospitalities Private Limited 3) M/s. Surinder Kumar Arora 4) M/s. Vidya Caterers	1) M/s. Bhavi Hospitality Private Limited 2) M/s. Federation of International Philanthropy and Sports Association 3) M/s. Green Paradise Hospitality Private Limited 4)M/s. Satnaam Canteen Catering and Fast Food	Financial Bid opened & bid under process towards award of work.					File sent to user group on 19-06-2026 for process towards award of work	NA	-			
336	NPC/RRS/78/2026/GPT-B2951	Carrying out detailed Geo-technical, Topography survey and Geophysical investigations for Siting and Excavation purpose for RAPP-9&10, at RR Site in Rawatbhata via Kota, Rajasthan and for RAPP-5&6, at KAPS Site Kakrapar, Post-Anumala, Dist-tapi, St-Gujarat.	GeM Public Tender	10-02-2026	Two Bid system	12-03-2026	04 (Four) Nos.	1) CEG Test House and Research Centre Private Limited. 2) Geoservices Maritime Private Limited. 3) IGS Geotechnical Services LLP. 4) Renuka Consultants (Explorers and Designers) Private Limited.	1) CEG Test House and Research Centre Private Limited. 2) IGS Geotechnical Services LLP. 3) Renuka Consultants (Explorers and Designers) Private Limited.	Financial Bid opened & bid under process towards award of work.					File sent to user group on 20-06-2026 for process towards award of work	NA	-			
337	NPC/RRS/90/2026/GPT-GPT-A2980	Providing monthly basis hiring services of company-built ex-showroom condition deluxe buses (Bus Chassis and Bus Body manufactured by the same manufacture) having seating capacity more than 52 at Rawatbhata Rajasthan site for the period of 36 months.	Public Tender	15-05-2026	Two Bid system	05-06-2026	(13) Thirteen Nos.	Bid is under evaluation process										Clarification asked from bidder on dtd- 30-06-2026- due dtd-07-07-2026-	NA	-
338	GEM BID ID NO. GEM/2022/8/2740503	Spares for GCB 10 Yearly overhauling as per OEM recommendations	ST	08-03-2023	Two Part	16-08-2023	1	GE T&D INDIA LIMITED	GE T&D INDIA LIMITED	L1	GEMC-511687763337500	25-11-2024	GE T&D INDIA LIMITED	12,32,90,468.00	14-05-2027	25-11-2024	In progress	N/A		