

DETAILS OF AWARD OF PURCHASE CONTRACTS VALUING 10 CRORES AND ABOVE CONCLUDED DURING THE MONTH OF January 2018

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
|---------|----------------------|---|------------------------|----------------------------|--|--------------------------------|----------------------|--|--|---|---|-------------------------|-------------------|--|------------------------------|---------------------------|--------------------------|
| Sr. No. | Tender No. | Item / Nature of Work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract | Scheduled date of completion of supplies | Actual date of Start of work | Actual date of completion | Reasons of delay if any. |
| 1 | CMM/MEQ/10-33-2-1102 | Primary coolant pump and electric motor | Two Part Public | 09.08.2016 | Two Bid System | 31.10.2016 | 2 | One, KSB Pumps Limited | One, KBL | Yes | CMM/MEQ/10-33-2-1102/e-PO/20565 dtd. 17.01.2018 | M/s KSB Pumps Limited | Rs. 48692,00,000 | GHAVP 1- 16.04.2022 GHAVP 2- 16.04.2023 | 17.01.2018 | -- | -- |
| 2 | CMM/FTP/15-31-1-1133 | Reactor Header Assembly | Public | 24.03.17 | Two part | 10.10.17 | 04(Four) | 1. M/s.Isgec Heavy Engg Ltd 2. M/s. Godrej & Boyce Mfg Co Ltd 3. M/s. Kaybouvel Engg Ltd 4. M/s. BHEL | Nil | Yes | CMM/FTP/10-31-1-1123 dated 22.01.18 | M/s. Kaybouvel Engg Ltd | Rs.65.89 crores | 21.10.20 | 22.01.18 | -- | -- |

DT

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
|---------|-----------------------|--|------------------------|----------------------------|--|--------------------------------|----------------------|--|---|---|---|--------------------------------------|---|--|------------------------------|---------------------------|--------------------------|
| Sr. No. | Tender No. | Item / Nature of Work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract | Scheduled date of completion of supplies | Actual date of Start of work | Actual date of completion | Reasons of delay if any. |
| 1 | CMM/PFBR/80-31-1-7022 | Fuel & Blanket sub-assemblies | Single Tender | Not Applicable | Two Bid System | 11.01.05 | 1 | One (i) M/s. Nuclear Fuel Complex | Not Applicable | Not Applicable | CMM/PFBR/80-31-1-7022/PO/10024, Dtd. 06.03.2006 | M/s. Nuclear Fuel Complex, Hyderabad | ₹87.72 Crs. | prov extn 30.06.17 | 06.03.06 | In progress | - |
| 2 | CMM/PFBR/80/40/2-7030 | Main Plant Package | Global Two Part Tender | 23.09.05 | Two Bid System | 31.03.06 | 3 | Three (i) M/s. BHEL (ii) M/s. L&T + Power Machines (iii) M/s. Dodsai + Skoda | Not Applicable | Yes | CMM/PFBR/80/40/2-7030/PO/10051 Dtd.29.06.07 | M/s.BHEL | ₹296.49 Crs. EURO 21175351 USD 18633654 UKP 1350045 | Prov Extn 31.03.18 | 29.06.07 | Yet to be completed | - |
| 3 | | | | | | | | | | | CMM/PFBR/80/40/2-7030/PO/10052 Dtd.29.06.07 | M/s.BHEL | ₹32.62 Crs. EURO 19000 | Prov Extn 31.03.18 | 29.06.07 | Yet to be completed | - |
| 4 | CMM/PFBR/80/52-2-7037 | AC Variable Speed Drive | Public Two Part | 5.4.05 | Two Bid System | 05.04.05 | 2 | Two (i) M/s. BHEL (ii) M/s. ABB | Not Applicable | Yes | CMM/PFBR/80/ 52-2-7037/ PO/10053 Dtd.20.07.07 | M/s.BHEL | ₹57.81 Crs EURO 3765757 | prov. extnd. Upto 31.12.17 | 20.07.07 | Yet to be completed | - |
| 5 | CMM/PFBR/80-62-3-7055 | Instrumentation & Control Package | Single Tender | Not Applicable | Single Bid System | 27.02.07 | 1 | One (i) M/s. ECIL | Not Applicable | NA | CMM/PFBR/80-62-3-7055/PO/10057 Dtd. 12.09.2007 | M/s. ECIL, Hyderabad | ₹225 Crs. | 10057 : 31.12.11 Prov Extn upto 30.06.18 | 12.09.07 | Yet to be completed | - |
| 6 | | | | | | | | | | | CMM/PFBR/80-62-3-7055/PO/10058 Dtd. 12.09.2007 | M/s. ECIL, Hyderabad | ₹15 Crs. | 10058 : prov extn upto 30.06.18 | 12.09.07 | Yet to be completed | - |
| 7 | CMM/PFBR/80-71-2-7052 | Air Conditioning And Ventilation | Public Tender | 14.11.06 | Two Bid System | 13.02.07 | 4 | Three (i) M/s. Blue Star Ltd., (ii) M/s. L&T Ltd., (iii) M/s. Volias Ltd., | One (i) M/s. ABB (offer withdrawn) | Single Tender | CMM/PFBR/80-71-2-7052/PO/10071 Dtd.31.12.2007 | M/s. Blue Star Ltd. | ₹32.04 Crs. | prov. Extn. 31.07.17 | 31.12.07 | Yet to be completed | - |
| 8 | CMM/PFBR/80-71-2/7056 | Sea Water Pump House & Electrochl Orinalin Plant Package | Public Tender | 16.03.07 | Two Bid System | 06.07.07 | 2 | Two (i) M/s. KBL (ii) M/s. Gammon Ltd., | Not Applicable | Yes | CMM/PFBR/80-71-2/7056/PO/10079 Dtd.22.05.2008 | M/s. KBL | EURO 1814000 ₹86.13 Crs. | prov extnd upto 31.12.17 | 22.05.08 | Yet to be completed | - |
| 9 | | | | 16.03.08 | | | | | | | CMM/PFBR/80-71-2/7056/PO/10080 Dtd.22.05.2008 | M/s. KBL | ₹33.10 Crs. | 22.05.08 | Yet to be completed | - | |
| 10 | CMM/PFBR/80-75-2-7065 | Utility Piping Package For PFBR Project | Public Tender | 08.10.07 | Two Bid System | 18.12.07 | 6 | Three (i) M/s. Larsen & Toubro (ii) M/s. Hindustan Dorr Oliver (iii) M/s. Techono-FAB Engineering | Three (i) M/s. Unitech Machines (ii) M/s. Avasarala Technologies (iii) M/s. Kay-Bouvet Engg. (P) Ltd., | Yes | CMM/PFBR/80-75-2-7065/PO/10092 Dtd.04/11/2008 | M/s. Technofab Engineering | ₹35.06 Crs. | Prov extn 31.01.17 | 04.11.08 | Yet to be completed | - |

Handwritten signature

| | | | | | | | | | | | | | | | | | | |
|----|-----------------------|--|-------------------------------|----------------|-------------------|---------------------------------|---|--|--|----------------|--|--|--------------|--|------------|---------------------|---|---------------------|
| 11 | | | | | | | | | | | | | | | | | | |
| 12 | CMM/PFBR/80-30-6-7067 | Sodium & Misc Circuit Piping | Public Tender | 13.12.07 | Two Bid System | 13.08.08 | 4 | (i) M/s. Walchandnagar Industries IIS, Pune (ii) M/s. Hindustan Dorrnivaler Ltd., Mumbai (iii) M/s. Gammon India Ltd., Mumbai (iv) M/s. Larsen & Toubro Ltd., Chennai | Nil | Yes | CMM/PFBR/80-30-6-7067/PO/10095 Did. 28.11.2008 (SUPPLY) | M/s. Walchandnagar Industries Ltd., Mumbai | ₹125.04 Crs. | CDD 31.03.17 | 28.11.08 | Yet to be completed | - | |
| 13 | CMM/FTP/23-33-1-991 | Steam Generators | Limited Tender | NA | Two Bid System | 24.10.08 | 2 | Two (i) M/s. L&T (ii) M/s. BHEL | NIL | Yes | CMM/FTP/23-33-1-991/PO/6004 Did. 23/03/2009 | M/s. Larsen & Toubro Ltd. | ₹345 Crs. | Prov. Extn. 31.03.16 | 23.3.09 | In progress | -- | |
| 14 | | | | | | | | | | | CMM/FTP/23-33-1-991/PO/6005 Did. 23/03/2009 | M/s. BHEL. | ₹345 Crs. | Prov. Extn. 31.03.16 | | In progress | - | |
| 15 | CMM/FTP/22-33-1-991 | Steam Generators | Limited Tender | NA | Two Bid System | 28.05.08 | 2 | Two (i) M/s. Larsen & Toubro Ltd., (ii) M/s BHEL | NIL | L1 | CMM/FTP/22-33-1-991/PO/6355 did.08.09.2009 | M/s. Larsen & Toubro Ltd., | ₹365.39 Crs. | prov extn 31.01.16 | 08.09.09 | In progress | - | |
| 16 | | | | | | | | | | | CMM/FTP/22-33-1-991/PO/6356 did.08.09.2009 | M/s BHEL | ₹365.39 Crs. | prov extn 31.03.19 | | | - | |
| 17 | CMM/OPS/20-55-9-2685 | DC Full Power System for ITFT | Two Part Tender/Public Tender | 08.30.08 | Two Bid System | 04.11.08 | 5 | Two (i) M/s. Associated Powercon Equipment Pvt Ltd, Pune, (ii) M/s Ador Powertron Ltd., Pune | Three (i) M/s. Kellron Tivendum (ii) M/s. Instant Solution, Kolkata (iii) M/s. L&T, Mumbai | Yes | CMM/OPS/20-55-9-2685/PO/6908 & 6909 Did. 10.02.2010 | M/s. Associated Powercon Equipment (I) Pvt Ltd, Pune | ₹14.92 Crs. | * Supply PO Provisionally Extended upto 30.12.17 * Erection & Commissioning PO Provisionally Extended upto 30.12.17 | 10.02.10 | Yet to be completed | Erection & Commissioning is in progress | |
| 18 | CMM/MEQ/23-33-2-1009 | Primary Coolant Pumps | Two Part Single Tender | Not Applicable | Two Bid System | 22.02.10 | 1 | One (i) M/s KSB Pumps Ird, Pune | Not Applicable | Not applicable | CMM/MEQ/23-33-2-1009/PO/6016 Did. 17.06.2010 | M/s KSB Pumps Ird, Pune | ₹43.38 Crs. | K-3-31-03.15 K-4-31.03.15 | 17.06.10 | Yet to be completed | - | |
| 19 | | | | | | | | | | | CMM/MEQ/22-33-2-1009/PO-6396 Did. 17.06.2010 | | ₹42.96 Crs. | R-7-31.03.15 R-8-31.03.15 | | | 17.06.10 | Yet to be completed |
| 20 | CMM/FTP/23-31-1-1049 | Zircaloy Assy & Components | Single Tender | Not Applicable | Single Bid System | - | 1 | One (i) Nuclear Fuel Complex | | Yes | CMM/FTP/23-31-1-1049/PO/6015 Did.18.06.10 (KAPP-3&4) | M/s. Nuclear Fuel Complex, Hyderabad | ₹193.88 Crs. | Prov. Extn. 31.03.17 | 18.06.10 | In progress | -- | |
| 21 | | | | | | | | | | | CMM/FTP/23-31-1-1049/PO/6365 Did.18.06.10 (RAPP-7&8) | | ₹193.88 Crs. | Prov. Extn. 31.10.17 | | | 18.06.10 | In progress |
| 22 | CMM/FTP/23-35-1-1029 | Fuelling Machine Bridge, Carriage Assemblies | Two Part Tender/Public Tender | 20.11.09 | Two Bid System | 19.01.10 extended upto 03.02.10 | 8 | Three (i) M/s. MTAR (ii) M/s. Godrej (iii) M/s. L&T | Five (i) M/s. Vividh Hi Fab. (ii) M/s. AMW MGM (iii) M/s. LML (iv) M/s. Kay Bouvet (v) M/s. Avasarala | YES | CMM/FTP/23-35-1-1029/ PO/6021 Did.30.07.10 (KAPP-3&4) | M/s. MTAR | ₹28.23 Crs. | Final Extn. 05.11.15 | 30.07.10 | In progress | - | |
| 23 | CMM/FTP/22-35-1-1031 | Fuelling Machine (FM) Heads | Two Part Tender/Public Tender | 20.11.09 | Two Bid System | 04.02.10 | 7 | Four (i) M/s. MTAR (ii) M/s. Avasarala (iii) M/s. Godrej (iv) M/s. L&T | Three (i) M/s. Vividh Hi Fab. (ii) M/s. AMW MGM (iii) M/s. LML | YES | CMM/FTP/22-35-1-1031/ PO/6369 Did.09.08.10 (RAPP-3&4) | M/s.Avasarala Technologies Ltd. | ₹27.44 Crs. | prov extn 30.06.19 | 09.08.2010 | In progress | -- | |
| 24 | | | | | | | | | | | CMM/FTP/22-35-1-1031/ PO/6022 Did.09.08.10 (KAPP-7&8) | M/s. MTAR | ₹27.40 Crs. | Final extn 17.08.16 | 09.08.2010 | In progress | -- | |

| | | | | | | | | | | | | | | | | | |
|----|----------------------|---|-------------------------------|----------|----------------|----------|---|--|---|----------------|---|-----------------------------------|-------------|---|----------|---------------------|----|
| 25 | CMM/MEQ/23-33-2-1012 | Motors for Primary Coolant Pumps | Two Part Public Tender | 28.12.09 | Two Bid System | 23.02.10 | 2 | One (i) M/s. BHEL | One (i) M/s Kirloskar Electric Co.Ltd | Technically L1 | CMM/MEQ/23-33-2-1012/ PO/6024 Dtd. 07.09.2010 | M/s BHEL, New Delhi | ₹87.31 Crs. | K-3:30.06.18 K-4: 30.06.18 | 07.09.10 | Yet to be completed | - |
| 26 | | | | | | | | | | | CMM/MEQ/22-33-2-1012/ PO/6372 Dtd. 07.09.2010 | M/s BHEL, New Delhi | ₹87.31 Crs. | R-7:30.05.18 R-8:30.05.18 | 07.09.10 | Yet to be completed | - |
| 27 | CMM/FTP/23-35-1-1035 | Pressuriser along with Top Guide Support | Two Part Tender/Public Tender | 15.12.09 | Two Bid System | 22.02.10 | 3 | Three (i) M/s. WIL (ii) M/s. Godrej (iii) M/s. L&T | | YES | CMM/FTP/23-33-1-1035/ PO/6023 Dtd. 15.09.2010 | M/s L&T | ₹12.66 Crs. | Prov. Extn. K 3: 15.11.17 K 4 : 31.01.17 | 15.09.10 | In progress | - |
| 28 | | | | | | | | | | | CMM/FTP/23-33-1-1035/ PO/6370 dt 15.09.2010 | M/s L&T | ₹32.29 Crs. | prov extn R 7 :31.12.17 R 8 : 31.12.17 | 15.09.10 | In progress | - |
| 29 | CMM/MEQ/23-71-2-1016 | Plant Water Pump House Package for KAPP-3&4 | Public Tender | 02.03.10 | Two Bid System | 10.06.10 | 9 | Seven (i) M/s. Thermax (ii) M/s. Gammon India (iii) M/s. Hindustan Cons. Ltd., (iv) M/s. L&T (v) M/s. Punj Lloyd (vi) M/s. IVRCL (vii) M/s. TATA Projects | (Two) (i) M/s. Doshion (DVWL) (ii) M/s. IOTL | Yes | CMM/MEQ/23-71-2-1016/PO-6029 Dtd. 05.10.2010 (Supply) | M/s. IVRCL | ₹52.66 Crs. | Prov extn upto 31.12.17 | 05.10.10 | Yet to be completed | - |
| 30 | | | | | | | | | | | CMM/MEQ/23-71-2-1016/PO-6030 Dtd. 05.10.2010 (Erection & Commissioning) | M/s. IVRCL | ₹39.91 Crs. | 31.12.16 | 06.10.10 | Yet to be completed | - |
| 31 | CMM/FTP/23-31-1-1039 | Drive Mechanism & Mandatory Spares | Public Tender | 15.01.10 | Two Bid System | 01.04.10 | 8 | Five (i) M/s.MTAR (ii) M/s.Avasarala (iii) M/s.Godrej (iv) M/s.L&T (v) M/s.Lokesh Machines | Three (i) M/s.Bharat Forge (ii) M/s.Vividh Hi-Fab (iii) M/s.AMW-MGM Forgings | Yes | CMM/FTP/23-31-1-1039/PO/6028 Dtd. 04.10.2010 | M/s. Avasarala | ₹16.74 Crs. | Prov. Extn. 31.08.18 | 04.10.10 | In progress | -- |
| 32 | | | | | | | | | | Yes | CMM/FTP/22-31-1-1039/PO/6374 Dtd. 04.10.2010 | M/s.MTAR | ₹16.74 Crs. | 31.03.18 | 04.10.10 | In progress | - |
| 33 | CMM/FTP/23-33-1-1042 | Reactor Header Assembly | Public Tender | 31.12.09 | Two Bid System | 15.03.10 | 7 | Five (i) M/s.BHEL (ii) M/s.Bharat Forge (iii) Consortium of M/s.MTAR&M/s.Aubert Duval (iv) M/s.Godrej (v) M/s.L&T | Two (i) M/s.ISGEC (ii) M/s.Kay Bouvet | Yes | CMM/FTP/23-33-1-1042/PO/6027 Dtd. 07.10.2010 | M/s.BHEL | ₹49.62 Crs. | 30.11.16 | 07.10.10 | In progress | -- |
| 34 | | | | | | | | | | Yes | CMM/FTP/23-33-1-1042/PO/6373 Dtd. 07.10.2010 | M/s.BHEL | ₹49.67 Crs. | 31.01.16 | 07.10.10 | In progress | - |
| 35 | CMM/FTP/22-32-1-1037 | Moderator Heat exchanger | Public Tender | 16.12.09 | Two Bid System | 18.02.10 | 8 | Four (i) M/s BHEL (ii) M/s. LAT (iii) M/s. WIL (iv) M/s. Godrej | Four 1. M/s GR Engg. 2. M/s Titanium 3. M/s Hindustan Dorr 4. M/s ISGEC | Yes | CMM/FTP/22-32-1-1037/PO/6367 Dtd. 13/07/2010 (RAPP-7&8) | M/s Walchandnagar Industries Ltd. | ₹29.70 Crs. | 31.01.17 | 13.07.10 | In progress | - |
| 36 | | | | | | | | | | | CMM/FTP/23-32-1-1037/PO/6018 Dtd. 13/07/2010 (KAPP-3&4) | | ₹29.25 Crs. | 31.08.15 | 13.07.10 | In progress | - |
| 37 | CMM/FTP/23-31-1-1058 | Stand Pipe thimble assembly lon chamber Housing freeze jacket | PT | 08.05.10 | TPT | 29.07.10 | 7 | SEVEN (i) M/s Godrej (ii) M/s L&T (iii) M/s MTAR (iv) M/s Vividh Hi Fab (v) M/s Lokesh Machines (vi) M/s Avasarala (vii) M/s Kay Bouvet | NIL | YES | CMM/FTP/23-31-1-1058/PO/6035 dt. 31.12.2010 | M/s L&T | ₹12.52 Crs. | 31.03.18 | 31.12.10 | In progress | - |
| 38 | | | | | | | | | | YES | CMM/FTP/23-31-1-1058/PO/6383dt. 31.12.2010 | M/s L&T | ₹12.52 Crs. | 31.03.18 | 31.12.11 | In progress | -- |
| 39 | CMM/FTP/22-31-1-1065 | Fuelling Machine tube Sheet & Calandria side tube Sheet | PT | 16.05.10 | TPT | 17.08.10 | 5 | FOUR (i) M/s Godrej (ii) M/s L&T (iii) M/s MTAR (iv) M/s WIL | One M/s Kay Bouvet | YES | CMM/FTP/22-31-1-1065/PO/6382 dt. 20.12.2010 | M/s L&T | ₹24.48 Crs. | Final extn 04.04.16 | 20.12.10 | In progress | -- |

| | | | | | | | | | | | | | | | | | | |
|----|----------------------|--|---------------|----------------|----------------|----------|----|--|--|----------------|--|--|--|--|---|----------|---|---|
| 40 | | | | | | | | | | | | CMM/FTP/23-31-1-1066/PO/6038 dtd.12.01.2011 | M/s.Hindustan Dorr Oliver Ltd | ₹17.19 Crs. | supply completed | 12.01.11 | supply completed (with final extn 02.12.13) | - |
| 41 | CMM/FTP/23-31-1-1066 | ECC Light Water Accumulator D20 storage Tank | PT | 17.05.10 | TPT | 20.07.10 | 12 | TEN i) M/s.Larsen & Toubro ii) M/s.WIL iii) M/s.Godrej iv) M/s.ISGEC v) M/s.Hindustan Dorr Oliver vi) M/s.Thyssen Krupp vii) M/s.Lloyds Steel viii) M/s.Mcnaally Sayji Engg ix) M/s.Kay Bouvet x) M/s.India Tube Mills & Metal | Two i) M/s.Pennar Industries Ltd. ii) M/s.Avasara Technologies Ltd | Yes | | CMM/FTP/23-31-1-1066/PO/6385 dtd.12.01.2011 | M/s.Kay Bouvet Engg Ltd | ₹16.93 Crs. | Prov. Extn. R 7: 21.10.15 R 8: 27.02.16 | 12.01.11 | In progress | - |
| 42 | CMM/FTP/23-31-1-1047 | End Filing Bodies & Associated Components | PT | 23.06.10 | TPT | 26.07.10 | 4 | FOUR i) M/s.Larsen & Toubro ii) M/s.MTAR iii) M/s.Bharat Forge Ltd. iv) M/s.Avasara Technologies | | Yes | | CMM/FTP/23-31-1-1047/PO/6040 dtd.19.01.2011 | M/s.Larsen & Toubro | ₹28.89 Crs. | 31.12.16 | 19.01.11 | In progress | - |
| 43 | CMM/FTP/23-31-1-1047 | End Filing Bodies & Associated Components | PT | 23.06.10 | Two Bid System | 26.07.10 | 4 | FOUR i) M/s.Larsen & Toubro ii) M/s.MTAR iii) M/s.Bharat Forge Ltd. iv) M/s.Avasara Technologies | | Yes | | CMM/FTP/23-31-1-1047/PO/6394 dtd.11.02.2011 | M/s MTAR | ₹28.68 Crs. | 31.03.17 | 11.02.11 | In progress | - |
| 44 | | | | | | | | Five 1) M/s Walchandnagar 2) M/s Larsen & Toubro 3) M/s Godrej & Boyce Mfg. Co. Ltd, Mumbai 4) M/s Hindustan Dorr-Oliver Ltd 5) M/s ISGEC, Yamunanagar | Six 1) M/s Avasara Technologies Ltd. 2) M/s G. R. Engineering, 3) M/s Tema India Ltd, 4) M/s ITM Industries Ltd. 5) M/s Titanium Tantalum Products Ltd. 6) M/s Bharat Forge, | Yes | | CMM/FTP/23-33-1-1063/PO/6047 Dt: 28.02.2011 (Kapp 3&4) | M/s Larsen & Toubro | ₹23.3 Crs. | K-3: 31.08.17 K-4 31.12.17 | 28.02.11 | In progress | - |
| 45 | CMM/FTP/23-33-1-1063 | D2O Heat Exchangers | PT | 10.05.10 | Two Bid System | 02.08.10 | 11 | | | Yes | | CMM/FTP/22-33-1-1063/PO/6397 Dt: 28.02.2011 RAPP 7&8 | M/s Hindustan Dorr-Oliver Ltd | ₹ 35.77 Crs. | 30.06.18 | 28.02.11 | In progress | - |
| 46 | CMM/MEQ/23-50-2-1022 | Switchyard Package for RAPP7&8 | PT | 07.05.10 | Two Bid System | 28.07.10 | 5 | Four 1)M/s ABB Ltd, 2) M/s Bharat Heavy Electrical Ltd, 3)M/s Jyoti Structures Ltd, 4)M/s Larsen & Toubro Ltd, | ONE i) M/s UB Engineering Ltd | Yes | | CMM/MEQ/22-50-2-1022/PO/6392 dtd 24/02/2011 | M/s Larsen & Toubro Ltd, | ₹ 31.56 Crs. | prov exin upto 30.06.17 | 24.02.11 | Yet to be completed | - |
| 47 | | | | | | | | | | | | CMM/MEQ/22-50-2-1022/PO/6393 dtd 24/02/2011 | | ₹11.84 Crs. | | | Yet to be completed | - |
| 48 | CMM/MEQ/23-50-2-1022 | Switchyard Package for KAPP 3&4 | PT | 07.05.10 | Two Bid System | 28.07.10 | 4 | Three 1) M/s Bharat Heavy Electrical Ltd, 2) M/s Jyoti Structures Ltd, 3) M/s Larsen & Toubro Ltd, | ONE i) M/s UB Engineering Ltd | Yes | | CMM/MEQ/23-50-2-1022/PO/6044 dtd 24/02/2011 | M/s Larsen & Toubro Ltd | ₹ 32.98 Crs. | prov exin upto 30.06.17 | 24.02.11 | Yet to be completed | - |
| 49 | | | | | | | | | | | | CMM/MEQ/23-50-2-1022/PO/6045 dtd 24/02/2011 | | ₹ 10.48 Crs. | | | Yet to be completed | - |
| 50 | CMM/MEQ/23-40-2-1024 | Supply of equipment for TG Plant Package | Single Tender | Not Applicable | Two Bid System | 29.12.10 | 1 | M/s. Bharat Heavy Electricals Ltd. (Lead Partner) in consortium with M/s. Alstom Power Systems SA, France | Not Applicable | Not Applicable | | CMM/MEQ/23-40-2-1024/PO-6054 DATED 31.03.2011 | M/s. Bharat Heavy Electricals Ltd. (Lead Partner) in consortium with M/s. Alstom Power Systems SA, France | EUR 89935688.00 (+) USD 35275000.00 (+) ₹740.75 Crs Total of above in ₹1483.21 Crs | KAPP-3: 30.06.18 KAPP-4: 31.12.18 | 31.03.11 | Yet to be completed | - |
| 51 | CMM/MEQ/23-40-2-1024 | Supply of Services for TG Plant Package | Single Tender | Not Applicable | Two Bid System | 29.12.10 | 1 | M/s. Bharat Heavy Electricals Ltd. (Lead Partner) in consortium with M/s. Alstom Projects India Ltd., | Not Applicable | Not Applicable | | CMM/MEQ/23-40-2-1024/PO-6055DATED 31.03.2011 | M/s. Bharat Heavy Electricals Ltd. (Lead Partner) in consortium with M/s. Alstom Projects India Ltd., | ₹165.42 Crs. | KAPP-3: 30.06.18 KAPP-4: 31.12.18 | 31.03.11 | Yet to be completed | - |
| 52 | CMM/MEQ/23-40-2-1024 | Supply of Equipment for C&I of Turbine Island Secondary Cycle System (TISCS) | Single Tender | Not Applicable | Two Bid System | 29.12.10 | 1 | M/s. Bharat Heavy Electricals Ltd. | Not Applicable | Not Applicable | | CMM/MEQ/23-40-2-1024/PO-6056 DATED 31.03.2011 | M/s. Bharat Heavy Electricals Ltd. | ₹33 Crs. | KAPP-3: 31.10.18 KAPP-4: 30.04.19 | 31.03.11 | Yet to be completed | - |
| 53 | CMM/FTP/22-31-1-1085 | End Shield & ITS Accessories | Nomination | — | TPT | 06.01.11 | 1 | One (i) M/s. Larsen & Toubro Ltd. | — | — | | CMM/FTP/22-31-1-1085/PO/6396 Dtd. 18.03.2011 | M/s. Larsen & Toubro Ltd. | ₹59.80 Crs. | Final exin 24.11.15 | 18.03.11 | In progress | - |

| | | | | | | | | | | | | | | | | | |
|----|----------------------|---|---------------|----------|----------------|----------|----|--|--|-----|--|------------------------------------|--|--------------------------------------|----------|---------------------|----|
| 54 | CMM/FTP/23-31-1-1053 | Sealing Plug Assemblies and Accessories | PT | 07.04.10 | Two Bid System | 09.06.10 | 10 | Four 1. M/s.MTAR Technologies Pvt. Ltd., Hyderabad. 2. M/s.Avasarala Technologies Ltd., Bangalore. 3. M/s.AMW-MGM Forgings Pvt. Ltd., Mysore 4. M/s.Larsen & Toubro Ltd., Mumbai | Six 1. M/s.Easten Engg. Co. Pvt. Ltd., 2. M/s.Vividh Hi-fab 3. M/s.Lokesh Machines Ltd., 4. M/s.Bharat Forge Ltd. 5. M/s.Fasteners & Allies Products Pvt. Ltd., 6. M/s.Dynatech Tools & Devices, | Yes | CMM/FTP/23-31-1-1053/PO/6049, Dtd. 15.04.2011 | M/s.MTAR | ₹14.05 Crs. | final exn 31.12.15 | 15.04.11 | In progress | - |
| 55 | | | | | | | | | | | CMM/22-31-1-1053/PO/6400 Dtd. 15.04.2011 | M/s.Soderforgerossal India Pvt Ltd | ₹13.39 Crs. | Final exn 14.01.17 | | | |
| 56 | CMM/MEQ/22-33-2-1033 | Supply of Primary Pressurising Pump Motor Unit & Emergency Core Cooling System Pump Motor Units (Vertical Mechanical Seal Type Nuclear Pumps) | TPT/PT | 29.7.10 | Two Bid System | 30.09.10 | 3 | Two 1) M/s BP & CL 2) M/s KSB | One 1) M/s KBL | Yes | CMM/MEQ/22-33-2-1033/PO/6050 dated:26/4/2011 (KAPP 3&4) (ECCS & PPP) | M/s BP&CL | ₹12.71 Crs. | KAPP 3: 28.02.18 KAPP 4:28.02.18 | 26.04.11 | Yet to be completed | -- |
| 57 | | | | | | | | | | Yes | CMM/MEQ/22-33-2-1033/PO/6404 dated:26/4/2011 (RAPP 7&8) (ECCS & PPP) | M/s BP&CL | ₹12.57 Crs. | RAPP 7: 28.02.18 RAPP 8: 28.02.18 | 26.04.11 | Yet to be completed | -- |
| 58 | CMM/HMP/23-30-10-013 | PRIMARY PIPING PACKAGE | PT | 21.07.10 | TPT | 13.12.10 | 9 | 1. M/s Dodsai Enterprise pvt ltd.,Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L & T Ltd., Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Femas Construction Co.,Turkey. 7. M/s Bharat Heavy Electricals Ltd. | 1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd. | yes | CMM/HMP/23-30-10-013/PO/6066 Dt 03.06.2011 for KAPP-3&4 Supply | M/s Punj Lloyd Ltd | ₹258.27 Crs Euro 3162428 (Rs. 19.24 Crs) | KAPP-3- 30.11.18 KAPP-4- 30.11.19 | 03.06.11 | Yet to be completed | -- |
| 59 | | | | | | | | | | | CMM/HMP/23-30-10-013/PO/6067 Dt 03.06.2011 for KAPP-3&4 Erection | | ₹64.68 Crs | KAPP-3- 30.11.18 KAPP-4-30.11.19 | 03.06.11 | Yet to be completed | - |
| 60 | | | | | | | | | | | CMM/HMP/22-30-10-013/PO/6411 Dt 03.06.2011 for RAPP-7&8 Supply | | ₹261.16 Crs Euro 3197865 (Rs. 19.46 Crs) | RAPP-7- 31.03.19 RAPP-8- 31.03.19 | 03.06.11 | Yet to be completed | -- |
| 61 | | | | | | | | | | | CMM/HMP/22-30-10-013/PO/6412 Dt 03.06.2011 for RAPP-7&8 Erection | | ₹65.41 Crs. | RAPP-7- 31.12.19 RAPP-8- 31.12.19 | 03.06.11 | Yet to be completed | - |
| 62 | CMM/FTP/23-21-1-1074 | Roll on Shield Assys and Shielding and Sealing Door Assys | PT | 28.08.10 | TPT | 02.11.10 | 8 | 1. M/s Avasarala 2. M/s Kay Bouvet 3. M/s McNally Sayani. 4. M/s Lloyd Steel 5. M/s Lokesh Machines 6. M/s Mukund 7. M/s MTAR | M/s Vividh Hi- Fab | yes | CMM/FTP/23-21-1-1074/PO/6053 dt 23.05.2011 | M/s Avasarala | ₹10.37 Crs. | K 3 : 30.12.17 K 4: 30.11.18 | 23.05.11 | In progress | - |
| 63 | CMM/FTP/23-21-1-1074 | | | | | | | | | | CMM/FTP/23-21-1-1074/PO/6403 dt 23.05.2011 | M/s Kay Bouvet | ₹10.43 Crs. | R 7: 30.03.17 R 8: 30.03.17 | 23.05.11 | In progress | -- |
| 64 | CMM/HMP/23-70-10-016 | COMMON SERVICES PACKAGES | Public Tender | 04.11.10 | TPT | 07.02.11 | 14 | QUALIFIED (11 NOS) 1. M/s.L&T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure & Energy Services Ltd., 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s McNally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure & Projects Ltd. 11. M/s Nicco Corporation. | Un-Qualified: (3) Three 1. M/s Shriram EPC Ltd. 2. M/s Walchandnagar Industries Ltd. 3. M/s Dolphin Offshore Enterprises (India) Ltd. | Yes | CMM/HMP/22-70-10-016/PO/6415 dtd. 22/07/2011 (supply) for RAPP-7&8 | M/s. Larsen & Toubro Ltd., Chennai | ₹103.16 Crs. | R-7-31.12.17 R-8-31.12.17 | 22.07.11 | Yet to be completed | - |
| 65 | | | | | | | | | | | CMM/HMP/22-70-10-016/PO/6416 dtd. 22/07/2011 (Erection) for RAPP-7&8 | M/s. Larsen & Toubro Ltd., Chennai | ₹31.42 Crs. | R-7-31.12.17 R-8-31.12.17 | 22.07.11 | Yet to be completed | -- |
| 66 | | | | | | | | | | | CMM/HMP/23-70-10-016/PO/6070 dtd. 22/07/2011 (supply) for KAPP-3&4 | M/s. Larsen & Toubro Ltd., Chennai | ₹103.16 Crs. | K-3-31.07.17 K-4-30.04.18 | 22.07.11 | Yet to be completed | - |
| 67 | | | | | | | | | | | CMM/HMP/23-70-10-016/PO/6071 dtd. 22/07/2011 (Erection) for KAPP-3&4 | M/s. Larsen & Toubro Ltd., Chennai | ₹31.62 Crs. | K-3-31.07.17 K-4-30.04.18 | 22.07.11 | Yet to be completed | - |

Handwritten signature or initials.

| | | | | | | | | | | | | | | | | | | |
|--|----------------------|---|-------------------------|----------|----------------|----------------|----------|--|--|---|--|--|--|--|----------|------------------------------|---------------------|----|
| 68 | CMM/FTP/1066 | 23-35-1- | Fuel Transfer Equipment | TPT/PT | 19.01.11 TOI | Two Bid System | 14.03.11 | 6 | M/s.MTAR, Hyderabad M/s.Avasarala, Bangalore M/s.L&T, Mumbai M/s.Godrej & Boyce, Mumbai | M/s.Lokesh Machine, Hyderabad M/s.Konecranes, Pune | Yes | CMM/FTP/23-35-1-1066/PO/6068 Dtd.19.08.2011 | M/s.L&T, Mumbai | ₹ 13.49 Crs. | 18.01.15 | 19.08.11 | In progress | -- |
| 69 | CMM/FTP/1066 | 22-35-1- | Fuel Transfer Equipment | TPT/PT | 19.01.11 TOI | Two Bid System | 14.03.11 | 6 | M/s.MTAR, Hyderabad M/s.Avasarala, Bangalore M/s.L&T, Mumbai M/s.Godrej & Boyce, Mumbai | M/s.Lokesh Machine, Hyderabad M/s.Konecranes, Pune | Yes | CMM/FTP/22-35-1-1066/PO/6413 Dtd.19.08.2011 | M/s.L&T, Mumbai | ₹ 13.50 Crs. | 18.01.15 | 19.08.11 | In progress | -- |
| 70 | CMM/MEQ/23-50-2-1045 | Transformers Package for KAPP-3&4 and RAPP-7&8 | Public Tender | 29.12.10 | Two Bid System | 18.03.11 | 7 | 1) M/s Areva T&D India Limited, Mumbai 2) M/s BHEL, Mumbai 3) M/s Crompton Greaves Ltd, Mumbai 4) M/s Siemens Ltd, Mumbai 5) M/s Transformer and Electricals Kerala Ltd. 6) M/s Vijay Electrical, Hyderabad | M/s Kanohar Electrical Ltd. | YES | KAPP-3 & 4 GTs CMM/MEQ/23-50-2-1045/PO/6075 Dt: 19.08.2011 (SUPPLY) | M/s BHEL | ₹ 47.79 Crs. | prov extn 31.12.16 | 19.08.11 | Yet to be completed | -- | |
| RAPP-7 & 8 GTs CMM/MEQ/22-50-2-1045/PO/6420 Dt: 19.08.2011 (SUPPLY) | | | | | | | | | | | ₹ 47.46 Crs. | | Prov Extn. upto R 7: 30.06.18 R8: 31.03.19 | Yet to be completed | | -- | | |
| KAPP-3 & 4 SUTs & UTs CMM/MEQ/23-50-2-1045/PO/6077 Dt: 19.08.2011 (SUPPLY) | | | | | | | | | | | M/s Toshiba | ₹ 34.91 Crs. | Prov Extn. upto 30.06.17 | Yet to be completed | | -- | | |
| RAPP-7 & 8 SUTs & UTs CMM/MEQ/22-50-2-1045/PO/6422 Dt: 19.08.2011 (SUPPLY) | | | | | | | | | | | | ₹ 33.56 Crs. | 31.12.17 | Yet to be completed | | -- | | |
| 74 | CMM/MEQ/23-76-2-1018 | Cranes Package for KAPP-3&4 and RAPP-7&8 | Public Tender | 28.01.11 | Two Bid System | 21.03.11 | 6 | 1) M/s Anupam Industries Ltd. 2) M/s Electromech 3) M/s Furnace & Foundry Equipment CO. 4) M/s Heavy Machin Building Plant, 5) M/s Unique Industrial Handlers PVT. Ltd. | M/s Konecranes India Pvt. Ltd. | YES | KAPP-3&4 CMM/MEQ/23-76-2-1018/PO/6084 Dt: 25.08.2011 (Supply) | M/s Electromech Ltd | ₹ 12.85 Crs. | Prov.ext 31.07.16 | 25.06.11 | Yet to be completed | -- | |
| 75 | | | | | | | | | | | RAPP-7 & 8 CMM/MEQ/22-76-2-1018/PO/6426 Dt: 25.08.2011 (Supply) | | M/s Anupam Industries | ₹ 13.01 Crs. | | 30.09.18 | Yet to be completed | -- |
| 76 | CMM/MEQ/23-50-2-1047 | DG Set Package for KAPP-3&4 and RAPP-7&8 | Global Public Tender | 30.12.10 | Two Bid System | 11.04.11 | 2 | 1) M/s L&T, Chennai 2) M/s Kirloskar Oil Engines Ltd, Pune | Nil | YES | KAPP 3&4 CMM/MEQ/23-50-2-1047/PO/6080 dtd:19/8/2011 (Supply) | M/s Kirloskar Oil Engines Ltd, Pune | ₹ 194.54 Crs. | 31.12.16 (K3) 31.10.19 (K4) | 19.08.11 | Yet to be completed | -- | |
| 77 | | | | | | | | | | | RAPP 7&8 CMM/MEQ/22-50-2-1047/PO/6424 Dt: 19/8/2011 (Supply) | | ₹ 188.16 Crs. | 31.12.16 (R7) 31.12.16 (R8) | | Yet to be completed | -- | |
| 78 | CMM/MEQ/23-50-2-1036 | Main Plant Electrical Systems Package for KAPP-3&4 and RAPP-7&8 | Public Tender | 10.08.10 | Two Bid System | 31.01.11 | 7 | 1) M/s Areva T&D India Limited, Noida 2) M/s. BGR Energy Limited, Chennai 3) M/s BHEL, New Delhi 4) M/s. Larsen & Toubro Limited, Chennai 5) M/s. Technimont ICB Pvt. Ltd., Mumbai | 1) M/s. KEC International Ltd. 2) M/s. McNally Bharat Engineering Company Limited | Yes | KAPP-3 & 4 CMM/MEQ/23-50-2-1038/PO/6072 Dt: 25.08.2011 (SUPPLY) | M/s BGR Energy Systems Ltd. | ₹ 198.11 Crs. | Prov Extn. K 3:31.12.16 K 4:30.06.19 | 25.08.11 | Yet to be completed | -- | |
| 79 | | | | | | | | | | | KAPP-3 & 4 CMM/MEQ/23-50-2-1038/PO/6073 Dt: 25.08.2011 (E&C) | | ₹ 23.00 Crs. | | | Yet to be completed | -- | |
| 80 | | | | | | | | | | | KAPP-3 & 4 CMM/MEQ/23-50-2-1038/PO/6074 Dt: 25.08.2011 (Supply & E&C of Elevators) | | ₹ 4.20 Crs. | | | Yet to be completed | -- | |
| 81 | | | | | | | | | | | RAPP-7 & 8 CMM/MEQ/22-50-2-1038/PO/6417 Dt: 25.08.2011 (SUPPLY) | | ₹ 191.87 Crs. | | | Yet to be completed | -- | |
| 82 | | | | | | | | | | | RAPP-7 & 8 CMM/MEQ/22-50-2-1038/PO/6418 Dt: 25.08.2011 (E&C) | | ₹ 23.08 Crs. | | | R 7 30.09.18 R 8 30.09.18 | Yet to be completed | -- |
| 83 | | | | | | | | | | | RAPP-7 & 8 CMM/MEQ/22-50-2-1038/PO/6419 Dt: 25.08.2011 (Supply & E&C of Elevators) | | ₹ 4.20 Crs. | | | Yet to be completed | -- | |

Sh-

| | | | | | | | | | | | | | | | | | |
|----|--------------------------------|--|---|----------|----------------|----------|----|--|---|-----|---|--|---|---|-----------------------|---------------------|---|
| 84 | CMM/MEQ/23-40-2-1040 | Balance of Turbine Island (BOTI) Package for KAPP-3&4 | Public Tender | 12.11.11 | Two Bid System | 25.4.11 | 9 | Nine 1) M/s. Bharat Heavy Electricals Ltd. 2) M/s. Dodsai Enterprises P. Ltd in consortium with M/s. Dodsai Engg & Construction P. Ltd 3) M/s. Gammon India Ltd. 4) M/s. IOT Infra & Energy Services Ltd. 5) M/s. Jyoti Structures Ltd. 6) M/s. Larsen & Toubro Ltd. 7) M/s. Punj Lloyd Ltd. 8) M/s. Tata Projects Ltd. 9) M/s. Thermax Limited | Not applicable | Yes | CMM/MEQ/23-40-2-1040/PO/6085 Dt. 28.9.2011 | M/s. Dodsai Enterprises P. Ltd. in consortium with M/s. Dodsai Engg & Construction Pte. Ltd. | ₹405.28 Cr USD 1990000 (Rs. 8.91 Cr.) GBP 368900 (Rs. 2.84 Cr.) EURO 4630700 (Rs. 29.91 Cr.) | Prov extn KAPP-3: 27.03.19 KAPP-4: 27.03.20 | 28.9.11 | Yet to be completed | - |
| 85 | | | | | | | | | | | CMM/MEQ/23-40-2-1040/PO/6087 Dt. 28.9.2011 | M/s. Dodsai Enterprises P. Ltd. in consortium with M/s. Dodsai Engg & Construction Pte. Ltd. | ₹387.08 Cr | | | Yet to be completed | - |
| 86 | CMM/FTP/23-34-1-1091 | Heavy Water Upgrading Plant (UGP) & Waste Management Plant (WMP) Package | Public Tender | 11.03.11 | Two Bid System | 14.06.11 | 17 | Thirteen (i) M/s. Avasarala Technologies Ltd. (ii) M/s. Larsen & Toubro Ltd (iii) M/s. GEI Industrial systems Ltd (iv) M/s. Patron Engg. Construction Ltd (v) M/s. Engineers India Ltd (vi) M/s. Punj Lloyd Ltd (vii) M/s. WIL (viii) M/s. Hindustan Dorr Oliver Ltd (ix) M/s. Technip KT India Ltd (x) M/s. Dolphin Offshore Enterprises (I) Ltd (xi) M/s. McNally Bharat Engg Co Ltd (xii) M/s. Nicco Corpn Ltd (xiii) M/s. Furnace Fabrica (I) Ltd | Four (i) M/s. Offshore Infrastructures Ltd (ii) M/s. Technofab Engineering Ltd (iii) M/s. Kay Bouvel Engineering Pvt Ltd (iv) M/s. Nuberg Engineering Ltd | Yes | 1. CMM/FTP/23-34-1-1091/PO/6089 Dt. 09.11.2011 2. CMM/FTP/23-34-1-1091/PO/6090 Dt. 09.11.2011 (Erection) | M/s. Hindustan Dorr Oliver Ltd., Mumbai | 1. ₹39.12 Cr 2. ₹ 6.28 Cr | prov extn 31.12.17 | 09.11.11 | Yet to be completed | - |
| 87 | | | | | | | | | | | 1. CMM/FTP/22-34-1-1091/PO/6432 Dt. 09.11.2011 2. CMM/FTP/22-34-1-1091/PO/6433 Dt. 09.11.2011 (Erection) | M/s. GEI Industrial System Ltd., Bhopal | 1. ₹ 34.49 Crs 2. ₹ 2.87 Cr | Po cancelled | 09.11.11 | Yet to be completed | - |
| 88 | CMM/PFBR/80-30-8-7067/PO/10114 | SODIUM&MISC CIRCUIT PIPING | Separate P.O. for new item as per clause no. 20 of original purchase order no. CMM/PFBR/80/30/8/7067/PO/10095 dt 26.11.2008 | | | | | | | | CMM/PFBR/80-30-8-7067/PO/10114 dated 10/01/2012 | M/s. Walchandnagar Industries Ltd. | ₹16.28 Cr. | 31.03.17 | 10.01.12 | yet to be completed | - |
| 89 | CMM/MEQ/22-71-2-1056 | Plant Water Pump House Package for RAPP 7&8 | Public /TPT | 11.04.11 | Two Bid System | 01.06.12 | 7 | Six i) M/s Hindustan Dorr_Oliver Ltd ii) IOT Infrastructure and energy Services Ltd iii) IVRCL Ltd iv) M/s Lanco Infotech Ltd v) M/s Larsen & Toubro Ltd, ECC Div vi) M/s INDORE Pvt Ltd | One i) UEM India Pvt Ltd | Yes | CMM/MEQ/22-71-2-1056/PO/6443 Dt: 7/5/2012 (S) | M/s IOT Infrastructure and energy Services Ltd | ₹ 64.18 Crs | 31.03.17 | Prov extn 31.03.17 | Yet to be completed | - |
| 90 | | | | | | | | | | | CMM/MEQ/22-71-2-1056/PO/6444 Dt: 7/5/2012 (E&C) | | ₹ 34.63 Crs | 31.03.17 | | Yet to be completed | - |
| 91 | | | | | | | | | | | CMM/MEQ/22-71-2-1056/PO/6445 Dt: 7/5/2012 (O&M) | | ₹ 12.08 Crs | 31.03.17 | | Yet to be completed | - |
| 92 | CMM/EIC/23-60-3-3054 | FIELD INSTRUMENTATION PACKAGE | PT | 20.05.11 | TPT | 01.08.11 | 09 | QUALIFIED (07 NOS) 1. M/s Larsen & Toubro Ltd., ECC Division, Chennai 2. M/s ECHL, Hyderabad 3. M/s Technip KT India Ltd., Noida. 4. M/s Punj Lloyd Ltd., Gurgaon 5. M/s. LANCO Infotech Ltd in consortium with M/s Konstolec Engineers Pvt. Ltd., Mumbai 6. M/s Hindustan Dorr Oliver Ltd., Mumbai 7. McNally Bharat Engineering Co. Ltd., Kolkata | UN-QUALIFIED (02 NOS.) 1. M/s Technimont ICB, Mumbai 2. M/s Engineers India Ltd., New Delhi | Yes | CMM/EIC/23-60-3-3054/PO/6104 Dt 28.06.2012 for KAPP-3&4 Supply | M/s Larsen & Toubro Ltd., Chennai | USD 332034.32 (+) Euro 1872178.44 (+) CHF 316881.19 (+) ₹ 154.15 Crs (Total of above in Rs. 169.53 Crore) | KAPP 3 : 31.03.18 KAPP 4 : 30.09.18 | 28.06.12 | Yet to be completed | - |
| 93 | | | | | | | | | | | CMM/EIC/23-60-3-3054/PO/6105 Dt 28.06.2012 for KAPP-3&4 Erection | | ₹23.36 Crs | KAPP 3 : 31.03.18 KAPP 4 : 30.09.18 | 28.06.12 | Yet to be completed | - |
| 94 | | | | | | | | | | | CMM/EIC/22-60-3-3054/PO/6452 Dt 28.06.2012 for RAPP-7&8 Supply | | ₹158.17 Crs | RAPP 7 : 30.06.20 RAPP 8 : 31.12.20 | 28.06.12 | Yet to be completed | - |
| 95 | | | | | | | | | | | CMM/EIC/22-60-3-3054/PO/6453 Dt 28.06.2012 for RAPP-7&8 Erection | M/s Hindustan Dorr-Oliver Ltd, Mumbai | ₹21.83 Crs. | RAPP 7 : 30.06.20 RAPP 8 : 31.12.20 | 28.06.12 | Yet to be completed | - |

ilf

| | | | | | | | | | | | | | | | | | |
|-----|---------------------------|--|-----------------------------------|----------------|-----------------|-----------|---|---|-------------------------------|----------------|--|---|--|---|----------|---------------------|--|
| 96 | CMM/MEQ/23-73-2-1055 | AC Ventilation package | Public Tender | 18.06.11 | Two Bid System | 26.9.2011 | 7 | 1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Don-Doniver Ltd 7) M/s NICO Corporation Ltd | Not Applicable | Yes | CMM/MEQ/23-73-2-1055/PO/6449 DT 4-7-2012 (SUPPLY) CMM/MEQ/23-73-2-1055/PO/6550 DT 4-7-2012 (E&C) CMM/MEQ/23-73-2-1055/PO/6101 DT 4-7-2012 (SUPPLY) CMM/MEQ/23-73-2-1055/PO/6102 DT 4-7-2012 | M/s Punj Lloyd Ltd | ₹ 72.78 Cr ₹ 14.00 Cr ₹ 72.62 Cr ₹ 13.99 Cr | RAPP 7&8 : 03.10.17 03.04.18 KAPP 3&4: 28.02.18 30.06.18 | 04.07.12 | Yet to be completed | -- |
| 97 | CMM/MEQ/22-41-2-1062 | TURBINE GENERATOR PLANT PACKAGE FOR RAPP-7&8 | SINGLE TENDER ON NOMINATION BASIS | Not Applicable | Two Bid System | 10.12.12 | 1 | M/s.BHEL in consortium with M/s.Alstom | Not Applicable | Not Applicable | CMM/MEQ/22-41-2-1062/PO/6437 dtd. 14/08/2012 | M/s. BHEL in Consortium with M/s. Alstom Power Systems SA | EURO - 67635177 USD - 33716887 ₹.1001.22 Crs (as per DOW-B) | Prov Extn. upto R 7 : 13.03.20 R8: 13.09.20 | 14.08.12 | Yet to be completed | - |
| 98 | | | | | | | | | | | CMM/MEQ/22-41-2-1062/PO/6438 dtd. 14/08/2012 | M/s. BHEL in Consortium with M/s. Alstom Power Systems SA | M/S. BHEL ₹.159.97 Crs M/S. AIL - ₹ 46.45 Crs (as per DOW B) | Prov Extn. upto R 7 : 13.03.20 R8: 13.09.20 | 14.08.12 | Yet to be completed | -- |
| 99 | | | | | | | | | | | CMM/MEQ/22-41-2-1062/PO/6439 dtd. 14/08/2012 | M/s. BHEL | ₹ 38.11 Crs | 31.03.16 | 14.08.12 | Yet to be completed | - |
| 100 | | | | | | | | | | | CMM/MEQ/22-41-2-1062/PO/6440 dtd. 14/08/2012 | M/s. BHEL | ₹ 7.68 Crs | 31.03.16 | 14.08.12 | Yet to be completed | - |
| 101 | CMM/EIC/23-60-3-3089 | CONTROL CENTRE INSTRUMENTATION PACKAGE FOR KAPP 3&4 AND RAPP 7&8 | PT | 05.07.11 | TPT | 30.09.11 | 4 | Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd., Navi Mumbai. 2. M/s Electronics Corporation of India Ltd., Hyderabad. 3. M/s Bharat Electronics Limited Koldwaraz 4. M/s Bharat Heavy Electricals Limited., Newdelhi. | Not Applicable | yes | CMM/EIC/23-60-3-3089/ PO/6108 Dt 07.09.2012 (KAPP-3&4 Supply) | M/s BHEL., NEW Delhi | ₹ 90.85 Crs | KAPP 3 : 31.03.18 KAPP 4 : 31.12.18 | 07.09.12 | Yet to be completed | - |
| 102 | | | | | | | | | | | CMM/EIC/23-60-3-3089/ PO/6109 Dt 07.09.2012 (KAPP-3&4 Erection) | | ₹10.68 Crs | KAPP 3 :31.03.18 KAPP 4 30.12.18 | 7.09.12 | Yet to be completed | -- |
| 103 | | | | | | | | | | | CMM/EIC/22-60-3-3089/ PO/6455 Dt 07.09.2012 (RAPP-7&8 Supply) | | ₹90.86 Crs | RAPP 7 : 31.03.19 RAPP 8 : 31.12.19 | 07.09.12 | Yet to be completed | - |
| 104 | | | | | | | | | | | CMM/EIC/22-60-3-3089/ PO/6456 Dt 07.09.2012 (RAPP-7&8 Erection) | | ₹10.68 Crs. | RAPP 7 :31.03.19 RAPP 8 :31.12.19 | 07.09.12 | Yet to be completed | - |
| 105 | CMM/OPS/56-32-9-2892+2903 | Moderator Canned Motor Pumps | Public Tender | 16.02.12 | Two Part Tender | 03.07.12 | 3 | Two (1)M/s.Hydrodyne (I) Pvt. Ltd., (2)M/s. Kirloskar Bros. Ltd., | 1 M/s.Flowwell Pumps & Meters | Yes | CMM/OPS/56-32-9-2892/PO/7460 (SUPPLY) & CMM/OPS/5632-9-2892/PO/7461 (I&C) DT.28/12/2012 | M/s. Hydrodyne (I) Pvt. Ltd.,, Mumbai | ₹10.31 Crs | * Supply PO Final Extn upto 09.07.15 * Erection & Commissioning PO Provisionally Extended upto 31.10.15. | 28.12.12 | Yet to be completed | Supply is completed Installation Commissioning is pending |

| | | | | | | | | | | | | | | | | | |
|--|-------------------------|--|------------------------|------------|----------------|------------|-------|---|--|-----|--|---------------------------------------|--|---|------------|---------------------|---------------------------------------|
| 106 | CMM/MEQ/22-40-2-1057 | BALANCE OF TURBINE ISLAND PACKAGE FOR RAPP 7&8 | Public Two Part | 12.08.11 | Two Bid System | 04.09.12 | | | | | CMM/MEQ/22-40-2-1057/PO/6458 DATED 3/12/12 | | ₹331.24 Crs USD2320000.00 GBP4000000.00 Euro10050000.00 | Prov extn RAPP 7: 02.10.18 RAPP 8:02.04.19 | 03.12.12 | yet to be completed | - |
| 107 | CMM/MEQ/22-40-2-1057 | BALANCE OF TURBINE ISLAND PACKAGE FOR RAPP 7&8 | Public Two Part | 12.08.11 | Two Bid System | 04.09.12 | 10 | Ten 1) BHEL 2)Thermax Ltd 3) Jyoti Structure Ltd 4)Lanco Infrtech Ltd 5) Hindustan Dorr Oliver Ltd 6)L & T Ltd 7) Dodsai Ent P Ltd 8) Punj Lloyd Ltd 9) IOT Infrastructure & Energy Services Ltd 10)Gammon Ansaldo Consortium | Nil | Yes | CMM/MEQ/22-40-2-1067/PO/6459 DATED 3/12/12 | M/s Larsen & Toubro Ltd | ₹317.20 Crs | Prov extn RAPP 7: 02.10.18 RAPP 8: 02.04.19 | 03.12.12 | yet to be completed | - |
| 108 | CMM/EIC/00-01-3-3076 | Hardware & Software for Technical /Engr Support system(TESS) for project/plant life cycle management(PLM) | Public Two Part | 11.08.11 | Two Bid System | 10-03-2011 | 8 | 1. M/s Wipro Ltd., Mumbai. 2. M/s Satyam Computer Services Ltd.,Gurgaon. 3.M/s Tata Consultancy Services., Mumbai. 4. M/s Infosys Ltd., Bangalore. | 1. M/s L&T Ltd. 2. M/s Geometric Ltd. 3. M/s IBM India Pvt Ltd. 4.M/s Tata Technologies Ltd | L1 | CMM/EIC/00-01-3-3076/PO/30522 Dt 31/01/13 (Supply) | M/s Tech Mahindra ,Gurgaon | ₹10.92 Cr | 31.10.15 | 31.01.13 | Completed | - |
| CMM/EIC/00-01-3-3076/PO/30523 Dt 31/01/13 (Installation) | | | | | | | | | | | ₹1.25 Cr | | 31.10.15 | 31.01.13 | - | | |
| CMM/EIC/00-01-3-3076/PO/30524 Dt 31/01/13 (onsite Support & AMC) | | | | | | | | | | | ₹4.89 Cr | | 01.02.16 | 1.11.16 | - | | |
| 111 | CMM/EIC/23-60-3-3120 | Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8 | Public Two Part | 15.01.12 | Two bid system | 30.04.13 | 2 | M/s. L&T Mumbai M/s.ECIL Hyderabad | M/s. L&T Mumbai | Yes | CMM/EIC/23-60-3-3120/PO/6117 dated 27/09/2013 (KAPP 3&4 supply) | M/s/ ECIL Hyderabad | ₹66.05 Cr. | KAPP 3:31.03.18 KAPP 4:30.06.18 | 28.09.13 | Yet to be completed | - |
| 112 | | | | | | | | | | | CMM/EIC/23-60-3-3120/PO/6118 dated 27/09/13 (KAPP 3&4 Erection & comm) | | ₹6.02Cr. | KAPP 3: 31.03.18 KAPP 4:30.06.18 | 28.09.13 | Yet to be completed | - |
| 113 | CMM/EIC/23-60-3-3120 | Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8 | Public Two Part | 15.01.12 | Two bid system | 30.04.13 | 2 | M/s L&T Mumbai M/s. ECIL Hyderabad | M/s. L&T Mumbai | Yes | CMM/EIC/23-6-3-3120/PO/6465 dated 27/09/13 (RAPP 7&8 supply) | M/s. ECIL Hyderabad | ₹87.86 Cr. | RAPP 7: 30.05.18 RAPP 8:31.01.19 | 28.09.13 | Yet to be completed | - |
| 114 | | | | | | | | | | | CMM/EIC/23-60-3-3120/PO/6466 dated 27/09/13 (RAPP 7&8 Erection & comm) | | ₹6.02Cr. | RAPP 7: 30.05.18 RAPP 8:31.01.19 | 28.09.13 | Yet to be completed | - |
| 115 | CMM/MEQ/23-40-2-1085 | Insurance for TG Package for KAPP 3&4 | L/T | 24.05.2013 | Single | 31.05.2013 | 4 | 1.M/s.National Insurance Co.Ltd., 2.M/s.Oriental Insurance Co.Ltd., 3.M/s. United India Insurance Co.Ltd 4.M/s.New India Assurance Co Ltd., | -- | Yes | CMM/MEQ/23-40-2-1085 | M/s.Oriental Insurance Co.Ltd | Org Val ₹16.18 crs + Extn Val ₹4.59 crs = total Val ₹20.77 crs | 31.12.19 | 30.10.2013 | in progress | - |
| 116 | CMM/T&C/INS/00-00-4-091 | Insurance for TG Package for RAPP 7&8 | L/T | 11.04.14 | Single | 28.04.14 | 4 | 1.M/s.National Insurance Co.Ltd., 2.M/s.Oriental Insurance Co.Ltd., 3.M/s. United India Insurance Co.Ltd 4.M/s.New India Assurance Co Ltd., | -- | Yes | CMM/T&C/INS/00-00-4-091 | M/s.National Insurance Co.Ltd | Org Amt ₹18.85crs + Add. Exp. Due to GST Implication ₹19.49 Lakhs = Total val. ₹19.05 crs | 31.03.18 | 01.10.2014 | in progress | - |
| 117 | CMM/OPS/00-01-9-3054 | Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner devices for RAPS-2,MAPS,NAPS and TAPS HRTF R&D centre | Two Part Public Tender | 19.08.15 | Two Bid system | 24.9.15 | Three | One 1. M/s. ECIL, Hyderabad | Two 1.M/s. Membrane System Specialist India Pvt Ltd Thane 2. M/s. Jugal Udyog Navi Mumbai | Yes | CMM/OPS/00-01-9-3054/PO/11041 dt.18.7.16 | M/s. ECIL, Hyderabad | ₹12.54 Crs | Prov extn upto 30.09.17 | 18.07.16 | Yet to be completed | Prototype approved. Supply is awaited |
| 118 | CMM/FTP/23-53-1-1129 | Electrical Penetration Assemblies & Cable sealing materials | Two Part Public Tender | 02.09.15 | Two Bid system | 05.10.15 | Four | One 1. M/s. Fabtech Projects & Engineers Ltd | Three 1. M/s. Kay Bouvet Engg Ltd 2. M/s. Godrej & Boyc Mfg Co,Ltd 3. M/s. Avasarala Technologies Ltd | Yes | CMM/FTP/23-53-1-1129/PO/10466 dt.01.07.16 | M/s. Fabtech projects & Engineers Ltd | ₹ 31.77 crs | K 3: 28.02.16 K 4: 01.08.16 | 01.07.16 | In progress | - |
| 119 | CMM/FTP/22-53-1-1129 | Electrical Penetration Assemblies & Cable sealing materials | Two Part Public Tender | 02.09.15 | Two Bid system | 05.10.15 | Four | One 1. M/s. Fabtech Projects & Engineers Ltd | Three 1. M/s. Kay Bouvet Engg Ltd 2. M/s. Godrej & Boyc Mfg Co,Ltd 3. M/s. Avasarala Technologies Ltd | Yes | CMM/FTP/22-53-1-1129/PO/10466 dt.01.07.16 | M/s. Fabtech projects & Engineers Ltd | ₹ 32.07 crs | R 7: 01.01.18 R8: 01.07.18 | 01.07.16 | In progress | - |

il-

| | | | | | | | | | | | | | | | | | |
|-----|----------------------|---|---------------------------|------------|---------------------------|------------|-------|---|---|----------------|--|---|---|---|------------|---------------------|--|
| 120 | CMM/MEQ/22-5-2-1083 | 400 KV reactors and Balance works of 400/220 KV switchyard package for RAPP 7&8 | Two Part Public tender | 16.11.12 | Two Bid System | 01.02.13 | One | One M/s. Alstom T&D India Ltd | Not applicable | NA | CMM/MEQ/22-52-2-1083/PO/6469 dt.27.12.13 | M/s/ Alstom T&D India Ltd, Mumbai | ₹29.61 crores | Prov extn 15.05.17 | 27.12.13 | In progress | |
| 121 | CMM/OPS/05-31-9-3096 | Procurement of End fitting and Associated components for EMCC/EMFR for KAPS-2 | Two part public tender | 12.7.16 | Two part public tender | 9.8.16 | Four | 1. M/s. MTAR Technologies(P) Ltd Hyderabad. 2. M/s. Larsen & Toubro Ltd | 1. M/s., Mishra Dhatu Nigam Ltd, Hyderabad 2. M/s.Rajmani Fittings Pvt Ltd Waghodia | Yes | 1. CMM/OPS/05-31-9-3096/PO/e-PO/12340 dt.22.9.16 | 1.M/s., Miar Technologies Pvt Ltd Hyderabad in consortium with M/s. Star Wire (India) Ltd Haryana | 42.45 crores | 21.6.16 | 22.9.16 | yet to be completed | part supply received |
| 122 | CMM/OPS/05-31-9-3096 | Procurement of End fitting and Associated components for EMCC/EMFR for KAPS-2 | Two part public tender | 12.7.16 | Two part public tender | 9.8.16 | Four | 1. M/s. MTAR Technologies(P) Ltd Hyderabad. 2. M/s. Larsen & Toubro Ltd | 1. M/s., Mishra Dhatu Nigam Ltd, Hyderabad 2. M/s.Rajmani Fittings Pvt Ltd Waghodia | Yes | 1. CMM/OPS/05-31-9-3096/PO/e-PO/12530 dt.22.9.16 | 1.M/s., Larsen & Toubro Ltd (Lead partner) in consortium with M/s. Bharat Forge Ltd and M/s. Yantra Kaushalya Engineers Pvt Ltd | 42.13 crores | 29.6.16 | 29.9.16 | yet to be completed | Not applicable |
| 123 | CMM/OPS/71-41-9-3040 | Spares for Turbo Generator | Single part single tender | 11.8.15 | Single part single tender | 28.8.15 | One | Not applicable | Not applicable | Not applicable | CMM/OPS/71-41-9-3040/PO/6477/FE dt.17.9.16 | M/s. Trafalgar International FZE, UAE | 12.74 crores | 16 months from the date of establishing L/C | 17.9.16 | Completed | Completed |
| 124 | CMM/OPS/71-41-9-3074 | Spares for OJSC Turboatom make Turbine Model No. K-240-4.0 to Rajasthan Atomic Power Station 5&6 Site | Single Tender - Manual | 20.10.2015 | Single Part | 12.11.2015 | One | One: M/s. Trafalgar International FZE. | Nil | N.A. | CMM/OPS/71-41-9-3074/ PO/6478 /FE dated 05.10.2016 | M/s. Trafalgar International FZE., Dubai, United Arab Emirates. | USD 27,01,119/- (value in INR 26,19,90,305/-) | Three lots within 14 months from the date of establishing of Letter of Credit | 05.10.2016 | yet to be completed | Not applicable |
| 125 | CMM/OPS/05-31-9-3104 | Shielding Plug Assemblies for EMCCR for KAPS-1&2, Kakrapar Site | Public Tender | 11.08.2016 | Two Part | 18.10.2016 | Five | Two: 1) M/s. Siderforgerossi India Pvt. Ltd., Mysore 2) M/s. MTAR Technologies Pvt. Ltd., Hyderabad | Three: 1) M/s. Avasarala Technologies Limited, Bangalore 2) M/s.Sealmatic India Pvt. Ltd., Mumbai 3) M/s.Vividh Hi-Fab Pvt. Ltd., Vadodara | Yes | CMM/OPS/05-31-9-3104/e-PO-13013 dated 28.10.2016 | M/s. MTAR Technologies Pvt. Ltd., Hyderabad | ₹4,93,83,000/- | 27.10.2016 | 28.10.2016 | yet to be completed | Not applicable |
| 126 | CMM/OPS/53-67-9-3043 | Scintillation detector based Portal Monitoring System (PMS). | Public Tender | --- | Two Part | 28.04.2015 | Three | One: M/s. VF a.s., Czech Republic | Two 1. M/s. Mirion Technologies (RADOS) GmbH, Germany 2. M/s. Pie Electro Appliance Pvt. Ltd., Mumbai | Yes | CMW/OPS/53-67-9-3043/e-PO-12415 dated 31.10.2016 | M/s. VF a.s., Czech Republic | EURO 13,86,997.8 (value in INR 15,18,64,352/-) | Prov.Ext. Upto 31.03.2016 | 31.10.2016 | yet to be completed | Not applicable |
| 127 | CMM/OPS/71-50-9-3116 | Supply of Generator transformer | Limited tender | 10.10.16 | Two bid system | 31.10.16 | Three | Two 1. M/s. TELK Angamally, Kerala 2. M/s. Toshiba Transmission & Dist sys(I) Pvt Ltd Medak, | One M/s. BHEL, Mumbai | Yes | CMM/OPS/71-50-9-3116/e-PO/13186(supply) dated 5.11.16 | M/s. TELK, Angamally, Kerala | ₹10.04 cr(supply) | CDD Extended upto 31.01.16 | 05.11.16 | yet to be completed | Supply received. |
| 128 | CMM/OPS/71-50-9-3116 | Supply of Generator transformer | Limited tender | 10.10.16 | Two bid system | 31.10.16 | Three | Two 1. M/s. TELK Angamally, Kerala 2. M/s. Toshiba Transmission & Dist sys(I) Pvt Ltd Medak, | One M/s. BHEL, Mumbai | Yes | CMM/OPS/71-50-9-3116/e-PO/3187(E&C) dated 5.11.16 | M/s. TELK, Angamally, Kerala | ₹40 lakhs | CDD Extended upto 31.01.16 | 5.11.16 | Yet to be completed | Installation pending due to Site Requirement |
| 129 | CMM/OPS/53-00-9-2983 | Supply, testing, installation, commissioning and training of 2000KVA standby diesel generator for MAPS | Public Tender | 26.5.15 | Two bid system | 31.7.15 | Two | Two 1. M/s. Kirloskar Oil Engines Ltd 2. M/s.Diesel Locomotive works | Nil | Yes | CMM/OPS/53-00-9-2983(R-1)/e-PO/12619 dt.12.12.16 | M/s. Diesel Locomotive works | ₹10.05 crs | 11.06.16 | 12.12.16 | Yet to be completed | Not applicable |
| 130 | CMM/FTP/75-00-1-1147 | Stainless Steel Tanks | TPT/PT | 10-03-2016 | Two part | 19.5.16 | Five | (Three) 1.M/s Fablech Projects & Engineers Ltd. 2. M/s Walchandnagar Industries Ltd. 3. Lloyds Steel Industries Ltd. | (Two) 1. M/s Kay Bouvet Engineering Ltd 2. Mabel Engineers Private Limited | yes | CMM/FTP/75-00-1-1147/e-PO/14087 dated 29/12/2016 | M/s Fablech Projects & Engineers Ltd | ₹26.10 crs | KKNPP-3 28.01.16 KKNPP-4 28.09.16 | 29.12.16 | In progress | |
| 131 | CMM/FTP/22-34-1-1091 | Design & Engineering, Manufacture, Procurement, Supply, Inspection, Testing, packing, Forwarding, Transportation & Safe delivery to site of material of Heavy Water upgrading Plant and Waste Management Plant Package for RAPP-7&8 | Public Tender | 03-09-2016 | Two Part | 28-10-16 | 5 | 03 M/s Kay Bouvet Engineering Ltd., Satara M/s Nuberg Engineering Ltd, Noida M/s Llyods Steel Industries Limited, Mumbai | 02 M/s Technofab Engineering Limited, New Delhi M/s BTL EPC Ltd., Kolkata | L1 bidder | CMM/FTP/22-34-1-1091/PO/14335 dated 17/01/2017 (Supply) CMM/FTP/22-34-1-1091/PO/14336 dated 17/01/2017(E&C) | M/s Kay Bouvet Engineering Ltd., Satara | ₹49.26Cr. ₹7.59Cr. | 16.01.20 | 17.01.17 | yet to be completed | |

| | | | | | | | | | | | | | | | | | |
|-----|-----------------------|---|-----------------------------|------------|-------------------|------------|-------|--|---|----------------|--|--|-------------------------------------|---|-------------|---------------------|----------------|
| 132 | CMM/EIC/23-60-3-3251 | Travelling in Core Probe System (TIPS) | Single Tender | - | Two Part | 11-05-16 | 1 | M/s. ECIL, Hyderabad | - | - | CMM/EIC/23-60-3-3251/PO/ 13782 dtd. 16.01.2017 (Supply) | M/s. ECIL, Hyderabad | 7.95 Crs. | 15.07.16 | 16.01.17 | | |
| | | | | | | | | | | | CMM/EIC/22-60-3-3251/PO/ 13764 dtd. 16.01.2017 (Supply) | | 2.57 Crs. | 15.01.19 | 16.01.17 | | |
| 133 | CMM/EIC/23-60-3-3278 | Hydrogen & Steam Concentration Monitoring System (HSCMS) | Public Tender | 14-09-2015 | Two Part | 17-12-16 | 1 | M/s. ECIL, Hyderabad | - | - | CMM/EIC/23-60-3-3278/PO/ 14012 dtd. 16.01.2017 (supply) | M/s. ECIL, Hyderabad | 6.06 Crs | KAPP-3- 15-10-19 KAPP-4-15-01-20 | 16.01.17 | | |
| | | | | | | | | | | | CMM/EIC/23-60-3-3278/PO/ 14017 dtd. 16.01.2017 (Erection) | | 0.43 Crs | KAPP-3- 15-04-18 KAPP-4-15-07-18 | 16.01.17 | | |
| | | | | | | | | | | | CMM/EIC/22-60-3-3278/PO/ 14018 dtd. 16.01.2017 (supply) | | 4.39 Crs | RAPP-7-15-07-18 RAPP-8 15-10-18 | 16.01.17 | | |
| | | | | | | | | | | | CMM/EIC/22-60-3-3278/PO/ 14019 dtd. 16.01.2017 (supply) | | 0.48 crs | RAPP-7-15-01-18 RAPP-8 15-07-20 | 16.01.17 | | |
| 134 | CMM/FTP/00-00-1-1127 | Tube sheet plates in proof machined condition for end shield of 700 Mwe PHWR | Public tender | 28.12.16 | Two part | 09.02.17 | 1 | M/s. L&T special steel & Heavy Forgings Pvt Ltd | NIL | Only offer | CMM/FTP/00-00-1-1127/EPO/15995 dt.27.3.17 | M/s. L&T Special steels & Heavy Forgings Pvt Ltd | 15.72 crs | 28.03.16 | 27.03.17 | In progress | |
| 135 | CMM/OPS/56-00-9-3037 | Boiler Feed pumps for RAPS 3&4 | Limited tender | 11.2.15 | Two bid system | 29.4.15 | Three | Two 1. M/s. Kirloskar Bros Ltd, Pune 2. M/s.KSB Pumps Ltd, Pune s | One M/s. BHEL, Mumbai | Yes | CMM/OPS/56-32-9-3037/e-PO/15641 dt.9.3.17 | M/s. Kirloskar Bros Ltd Pune | Rs.11.22 crores | 11.03.19 | 09.03.17 | yet to be completed | Not applicable |
| 136 | CMM/EIC/00-10-3-3331 | CAMC for corporate RFID based visitor management system | Single tender | 21.12.16 | Single bid system | 29.12.16 | One | M/s ECIL Hyderabad | - | - | CMM/EIC/00-10-3-3331/e-PO/14584 dt.10.2.17 | M/s. ECIL, Hyderabad | Rs.10.71 crores | 28.1.17 to 27.1.18 | 28.1.17 | In progress | |
| 137 | CMM/HMP/75-00-10-074 | Cooling water pipelines | Public tender | 23.06.16 | Two bid system | 14.10.16 | Three | Two 1. M/s. Kay Bouvet Engg Pvt Ltd 2. M/s. Ratnamani Metals 7 Tubes Ltd | M/s. Infinite shipping Engg Pvt Ltd | Yes | CMM/HMP/75-00-10-074/e-PO/14450 dt.18.1.17 | M/s. Ratnamani Metals & Tubes Ltd | Rs.15.27 crores | 17.09.16 | 18.01.17 | yet to be completed | |
| 138 | CMM/ETM/60-81-11-0002 | Design, Engineering, Procurement, Supply, Erection, Testing and Commissioning of 33/11/0.415kV substation for GHAVP | Public Two Part | 42616 | Two bid System | 25.10.2016 | Four | Two 1. M/s BGR Energy Systems limited, Chennai 2. M/s BVG India Limited, Pune | Two 1. M/s KSA Inrapower Pvt. Ltd., Chennai 2. M/s Rajesh Power Services Pvt. Ltd., Ahmedabad | Yes | 1. CMM/ETM/60-81-11-0002/e-PO/16152 dated 18/04/2017 2. CMM/ETM/60-81-11-0002/e-PO/16153 dated 18/04/2017 | M/s BGR Energy Systems Ltd., Chennai | 1. 17.13 Crores 2. 12.70 Crores. | 17.04.19 | 18.04.17 | yet to be completed | |
| 139 | CMM/OPS/05-31-9-3102 | Zircaloy components | Single tender | 02.09.16 | Single tender | 29.9.16 | One | One M/s. Nuclear fuel complex | Not applicable | Not applicable | CMM/OPS/05-31-9-3102/3-PO/16740 dt.02.05.17 | M/s. Nuclear fuel complex | Rs.73.80 lakhs | 02.07.16 | 02.05.17 | yet to be completed | Not applicable |
| 140 | CMM/OPS/52-33-9-3050 | 40 Nos of Hair pin type heat exchanger for RAPS-1 | Public tender | 10.05.16 | Two bid system | 29.07.16 | Four | Four 1. M/s. Godrej & Boyce Mfg Co Ltd 2. M/s.BHEL 3. M/s. Walchandnagar Inds Ltd 4. M/s. Tema India Ltd | Nil | Yes | CMM/OPS/52-33-9-3050/e-PO/17369 dt.12.6.17 | M/s. Godrej & Boyce Mfg Co Ltd | Rs.60.42 lakhs | 11.12.16 | 12.6.17 | yet to be completed | Not applicable |
| 141 | CMM/FTP/75-00-1-1148 | Plate type Heat exchangers | PT/TPT | 17.5.16 | Two part | 24.3.17 | Two | 2 M/s. Alfa laval 2. M/s. kelvion | Not applicable | Yes | CMM/FTP/75-00-1-1148/PO/16720 | M/s. Kelvion (I) Pvt Ltd | 14.49 crs | 11.10.19 | 11.05.17 | In progress | |
| 142 | CMM/T&C/75-00-4-105 | Logistics services | Public tender | 07.07.16 | Two part | 17.10.16 | 7 | 3 Nos 1) M/s.Deugro Projects (India) Pvt Ltd 2) M/s.Panalpina World Transport India Pvt Limited 3) M/s. Express Global Logistics Limited | 4 Nos 1) M/s.Lee Muirhead Pvt Ltd 2) M/s. Team Global Logistics Pvt Ltd 3) M/s. All Cargo Logistics Pvt Ltd 4) M/s.Geodls Overseas Pvt Ltd | L1 | CMM/T&C/75-00-4-105/PO/17988 dt.17.7.17 | M/s. Deugro, Mumbai | Rs. 16294,18,334 | 16.07.22 | 17.07.17 | In progress | |
| 143 | CMM/T&C/75-00-4-105 | Design, construction and maintenance of jetty and associated structures | Public tender | 07.07.16 | Two part | 17.10.16 | 7 | 3 Nos 1) M/s.Deugro Projects (India) Pvt Ltd 2) M/s.Panalpina World Transport India Pvt Limited 3) M/s. Express Global Logistics Limited | 4 Nos 1) M/s.Lee Muirhead Pvt Ltd 2) M/s. Team Global Logistics Pvt Ltd 3) M/s. All Cargo Logistics Pvt Ltd 4) M/s.Geodls Overseas Pvt Ltd | L1 | CMM/T&C/75-00-4-105/PO/17989 dt.17.7.17 | M/s. Deugro, Mumbai | Rs.59,00,00,000 | 16.07.22 | 17.07.17 | In progress | |
| 144 | CMM/OPS/71-41-9-3130 | Spares for QJSC Turbocombine Turbine Model No. K-240-4.0 | Single tender (Manual mode) | 18.05.17 | Single part | 05.06.17 | One | M/s. Trafalgar International FZE Dubai | NA | Yes | CMM/OPS/71-41-9-3130/e-PO/18937 dt.23.10.17 | M/s. Trafalgar International FZE Dubai | Rs.12.76 Crs | 12 months from the date of establishing of LC | 23.10.17 | In progress | Not applicable |
| 145 | CMM/OPS/52-33-9-3050 | Hairpin Type Heat Exchanger | Public Tender | 16.06.2016 | Two Bid System | 29.07.2016 | Four | Four 1) M/s. Godrej & Boyce Mfg. Co. Ltd., Mumbai 2) M/s. Bharat Heavy Electricals Limited, Delhi 3) M/s. Walchandnagar Industries Ltd., Pune 4) M/s. Tema India Limited, Mumbai | Nil | Yes | e-PO/17903 dated 07.12.2017 | M/s.Walchandnagar Industries Ltd., Pune | Rs.59.17 Crs. | 06.05.19 | 07.12.17 | In progress | Not applicable |
| 146 | CMM/HMP/69-00-10-117 | ELECTRICAL EQUIPMENT | Single Tender | N.A. | Single | N.A. | One | Atomstroyexport,Moscow,Russian Federation | N.A. | Lowest | CMM/HMP/69-00-10-117/e-PO/19893/FE DTD 30/11/2017 | ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION | Rs.157.27 Crs. | 30-11-2018 | In progress | yet to be completed | |
| 147 | CMM/HMP/69-00-10-117 | SPARES | Single Tender | N.A. | Single | N.A. | One | Atomstroyexport,Moscow,Russian Federation | N.A. | Lowest | CMM/HMP/69-00-10-117/e-PO/19894/FE DTD 30/11/2017 | ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION | Rs. 209.30 Crs. | 31-05-2019 | In progress | yet to be completed | |

| | | | | | | | | | | | | | | | | | |
|-----|----------------------|------------------------------------|----------------|----------|----------------|----------|-------|---|----------------------------|--------|---|---|----------------|------------|-------------|---------------------|----------------|
| | | | | | | | | | | | | | | | | | |
| 148 | CMM/HMP/69-00-10-118 | INSTRUMENTATION AND CONTROL SPARES | Single Tender | N.A. | Single | N.A. | One | Atomstroyexport, Moscow, Russian Federation | N.A. | Lowest | CMM/HMP/69-00-10-118/e-PO/19895/FE DTD 30/11/2017 | ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION | Rs.175.19 Crs. | 31-07-2019 | In progress | yet to be completed | |
| 149 | CMM/HMP/69-00-10-118 | | Single Tender | N.A. | Single | N.A. | One | Atomstroyexport, Moscow, Russian Federation | N.A. | Lowest | CMM/HMP/69-00-10-118/e-PO/19895/FE DTD 30/11/2017 | ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION | Rs.172.53 Crs. | 30-11-2018 | In progress | yet to be completed | |
| 150 | CMM/OPS/56-00-9-3037 | Boiler Feed Pump for RAPS 3&4 | Limited Tender | 11.02.15 | Two Bid system | 29.04.15 | Three | Two 1. M/s. Kirloskar Bros Ltd Pune 2. M/s KSB Pumps Ltd Pune | One 1. M/s. BHEL Mumbai | Yes | CMM/OPS/56-00-9-3037/e-PO/15842 dt.30.10.17 | M/s. KSB Pumps Ltd Pune | ₹11.65 crs | 29.10.19 | 30.10.17 | In progress | Not applicable |

dy-

□