

DETAILS OF AWARD OF PURCHASE CONTRACTS VALUING 10 CRORES AND ABOVE CONCLUDED DURING THE MONTH OF March-2026

Sr. No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding (Single/Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
1	GEM/2025/8/6743631	Automotive Diesel Fuel	Public Tender	25-11-2025	Single	17-12-2025	1	1. HPCL	0	Yes	GEMC-511687729651051	06-03-2026	M/S HINDUSTAN PETROLEUM CORPORATION LIMITED(Mumbai)	26,77,92,390	05-03-2028	06-03-2026	NA	NA

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER

Sr. No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding (Single/Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
1	CMM/FTP/91-00-1-1265	Supply of Stainless Steel Storage Tanks	TPT/PT	26-11-2024	Two Part Bid	20-01-2025	8	1. M/s ACME Process systems Pvt. Ltd. Pune 2. M/s FABTECH Projects and Engineers Limited, Pune 3. M/s SAISIDHA Sugar Equipment and Engineering Company Pvt. Ltd., Pune 4. M/s VOLTA Green structures Pvt. Ltd., Hyderabad 5. M/s VRL Automation, Engineering and Projects Pvt. Ltd., Bengaluru	1. M/s AVASARALA Technologies Limited, Bengaluru 2. M/s DIPESH Engineering Works, Mumbai 3. M/s SPARKON Engineers, Pune	Yes	GEMC-511687780002943	26-05-2025	M/s Volta Green Structures Pvt. Ltd., Telangana	10,79,13,866	25-11-2026	26-05-2025	In Progress	-
2	CMM/FTP/09-30-1-1255	Nuclear Island Mega EPC Package (NIMEP) For Kaiga 5 & 6	TPT/PT	02-05-2023	Two Part	08-09-2023	3	1. M/s BHEL 2. M/s L&T 3. M/s MEIL	Nil	Yes	PO/0047	23-04-2025	M/s Megha Engineering and Infrastructures Ltd	1,27,86,93,58,588	Kaiga-5 22-10-2030 Kaiga-6 22-04-2031	23-04-2025	In Progress	-
3	CMM/FTP/09-31-1-1258	Zirconium Alloy Components and Assemblies for KAIGA-5&6	Single Tender	30-04-2024	Single Part	06-06-2024	1	1 (one)	Zero	Yes	PO/00035	13-12-2024	M/s Nuclear Fuel Complex,Hyderabad	850001986	Kaiga-5 12-08-2027 Kaiga-6 10-08-2028	13-12-2024	In Progress	-
4	CMM/FTP/09-21-1-1246	Optical Glasses for KAIGA-5&6	Single Tender	-	-	-	-	-	-	-	PO/00036	16-12-2024	Regional Director Nuclear Recycle Board, Purchase and Stores Unit	139157532	-	16-12-2024	-	Tendering activity done by NRB
5	CMM/FTP/10-21-41-1247	Optical Glasses for GHAVP-3&4	Single Tender	-	-	-	-	-	-	-	PO/00037	16-12-2024	Regional Director Nuclear Recycle Board, Purchase and Stores Unit	139157532	-	16-12-2024	-	Tendering activity done by NRB
6	CMM/FTP/91-22-1253	Stainless Steel and Carbon Steel Storage Tanks for KKNPP-5&6	TPT/PT	30-06-2023	Two Part	04-08-2023	04(Four)	1. M/s Volta Green Structures Pvt., Hyderabad 2. M/s Acme Process Systems Pvt Ltd., Pune 3. M/s Saisidha Sugar Equipments and Engineering Company Pvt Ltd., Pune 4. M/s Acoustics India Pvt Ltd., Tiruchirappalli	1. M/s Acme Process Systems Pvt Ltd., Pune 2. M/s Saisidha Sugar Equipments and Engineering Company Pvt Ltd., Pune 3. M/s Acoustics India Pvt Ltd., Tiruchirappalli	Yes	FTP/1253/GEMC-511687747870581	10-06-2024	M/s Volta Green Structures Pvt., Hyderabad	159105925	20-02-2026	10-06-2024	In Progress	NA
7	CMM/FTP/00-31-1-1243	End Shield Assemblies and Associated Components for 700 Mwe PHWR GHAVP-4 under fleet mode Reactors	Direct	-	-	-	-	M/s L&T Ltd on performance based	performance based	performance based	PO/0025	26-04-2024	M/s L&T Ltd	1121000000	26-04-2027	26-04-2024	In Progress	NA
8	CMM/FTP/10-33-1-1168	Bleed Condenser Tube Bundle Assembly Along with Spares for TAPS-3&4	Direct	-	-	-	-	M/s L&T Ltd., Surat	performance based	performance based	CMM/FTP/1168PO/0026	29-04-2024	M/s L&T Ltd	45773159.56	31-03-2026	29-04-2024	In Progress	NA
9	CMM/FTP/25-00-1-1225	Away from Reactor Spent Fuel Storage Facility (SFSF) along with Madatory Spares	TPT/PT	03-12-2021	Two Part	21-03-2022	04 (Four)	1. M/s Tema India Ltd(TEMA),Mumbai 2. M/s Core Energy System Pvt Ltd 3. M/s Saisidha Sugar Equipments & Engineering Co.,Pune 4. M/s Fabtech Projets & Engineers Ltd.,	Non	Yes	CMM/FTP/25-00-1-1225/ePO/58628	04-08-2023	M/s Core Energy System Pvt Ltd in consortium with M/s Broadcast Engineering Consultant India Ltd)	1055022943	30-09-2026	04-08-2023	In Progress	NA
10	CMM/FTP/25-00-1-1225	Away from Reactor Spent Fuel Storage Facility (SFSF) along with Madatory Spares	TPT/PT	-	Two Part	-	-	-	-	Yes	CMM/FTP/25-00-1-1225/ePO/58629	04-08-2023	M/s Core Energy System Pvt Ltd in consortium with M/s Broadcast Engineering Consultant India Ltd)	268804751	03-02-2026	04-08-2023	In Progress	NA

11	CMM/FTP/00-34-1-1228	Manufacture, Inspection, Testing, Supply and Guarantee of Distillation Column Assembly and Phosper Bronze (PB) wire mesh Packing including activation of PB wire mesh and Performance evaluation of Column Section for GHAVP-3&4.	TPT/PT	10-11-2021	Two Part	02-08-2022	4	1)Godrej & Boyce Mfg Co Ltd 2)Walchandnagar industries Ltd 3)Tema India Ltd.	1)LOYDS STEELS INDUSTRIES LTD., -1	Yes	CMM/FTP/00-34-1-1228/e-PO/57900	28-03-2023	Tema India Ltd.	561198560	27-11-2027	28-03-2023	In Progress	NA
12	CMM/FTP/00-34-1-1228	Manufacture, Inspection, Testing, Supply and Guarantee of Distillation Column Assembly and Phosper Bronze (PB) wire mesh Packing including activation of PB wire mesh and Performance evaluation of Column Section for Kaiga-5&6.	TPT/PT	10-11-2021	Two Part	02-08-2022	4	1)Godrej & Boyce Mfg Co Ltd 2)Walchandnagar industries Ltd 3)Tema India Ltd.	1)LOYDS STEELS INDUSTRIES LTD., -1	Yes	CMM/FTP/00-34-1-1228/e-PO/57899	28-03-2023	Tema India Ltd.	561198560	27-03-2027	28-03-2023	In Progress	NA
13	CMM/FTP/00-34-1-1228	Manufacture, Inspection, Testing, Supply and Guarantee of Distillation Column Assembly and Phosper Bronze (PB) wire mesh Packing including activation of PB wire mesh and Performance evaluation of Column Section for GHAVP-1&2.	TPT/PT	10-11-2021	Two Part	02-08-2022	4	1)Godrej & Boyce Mfg Co Ltd 2)Walchandnagar industries Ltd 3)Tema India Ltd.	1)LOYDS STEELS INDUSTRIES LTD., -	Yes	CMM/FTP/00-34-1-1228/e-PO/57898	29-03-2023	Tema India Ltd.	561198560	27-01-2027	28-03-2023	In Progress	NA
14	CMM/FTP/00-31-1-1243	Collection of FIM, Preparation of Manufacturing Drawings, Procurement of Balance Raw Material, Fabrication, Machining, Inspection, Examination, Testing, Packing, Loading for Transportation, Safe Delivery & Guarantee and Unloading at Site of End Shield assemblies and Associated Components for 700 MWe PHWR Nuclear Power Plant for KAIGA-6 under Fleet mode Reactors.	TPT/PT	01-07-2022	Two Part	24-08-2022	4	1)Godrej & Boyce Mfg Co Ltd 2)Larsen & Toubro Limited 3)Walchandnagar industries Ltd	1)MTAR TECHNOLOGIES LIMITED, -1	Yes	CMM/FTP/00-31-1-1243/e-PO/57664	31-03-2023	Godrej & Boyce Mfg Co Ltd	112100000	30-03-2026	31-03-2023	In Progress	NA
15	CMM/FTP/00-31-1-1243	Collection of FIM, Preparation of Manufacturing Drawings, Procurement of Balance Raw Material, Fabrication, Machining, Inspection, Examination, Testing, Packing, Loading for Transportation, Safe Delivery & Guarantee and Unloading at Site of End Shield assemblies and Associated Components for 700 MWe PHWR Nuclear Power Plant for KAIGA-5 under Fleet mode Reactors.	TPT/PT	01-07-2022	Two Part	24-08-2022	4	1)Godrej & Boyce Mfg Co Ltd 2)Larsen & Toubro Limited 3)Walchandnagar industries Ltd	1)MTAR TECHNOLOGIES LIMITED, -1	Yes	CMM/FTP/00-31-1-1243/e-PO/57663	31-03-2023	Larsen & Toubro Limited	112100000	30-03-2026	31-03-2023	In Progress	NA
16	CMM/FTP/00-31-1-1243	Collection of FIM, Preparation of Manufacturing Drawings, Procurement of Balance Raw Material, Fabrication, Machining, Inspection, Examination, Testing, Packing, Loading for Transportation, Safe Delivery & Guarantee and Unloading at Site of End Shield assemblies and Associated Components for 700 MWe PHWR Nuclear Power Plant for GHAVP-3 under Fleet mode Reactors.	TPT/PT	01-07-2022	Two Part	24-08-2022	4	1)Godrej & Boyce Mfg Co Ltd 2)Larsen & Toubro Limited 3)Walchandnagar industries Ltd	1)MTAR TECHNOLOGIES LIMITED, -1	Yes	CMM/FTP/00-31-1-1243/e-PO/57662	31-03-2023	Walchandnagar industries Ltd	112100000	30-03-2026	31-03-2023	In Progress	NA
17	CMM/FTP/09-35-1-1214	Procurement of Raw Materials, Manufacture, Inspection, Assembly, Shop Testing, Packing, Guarantee, Supply and Safe Delivery of FIM Bridge & Carriage Assemblies and Spares for GHAVP-3&4 Projects	TPT/PT	27-04-2021	Two Part	04-08-2021	1	1)Godrej & Boyce Mfg Co Ltd	-	Yes	57634	03-03-2023	Godrej & Boyce Mfg Co Ltd	722160000	02-06-2026	03-03-2023	In Progress	NA
18	CMM/FTP/73-30-1-1227	Raw Material, Machining, Fabrication, Assembly, Inspection, Testing, Packing and Supply of Spent Fuel Storage Trays of KAPP-3&4	TPT/PT	09-12-2021	Two Part	25-01-2022	7	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd, 3)BHARAT FORGE LTD, 4)Yantra Kaushalya Engineers Pvt Ltd, 5)Echaar Equipments Pvt. Ltd.,	1)Unimech aerospace and Manufacturing Pvt Ltd, 2)SAISIDHA SUGAR EQUIPMENTS AND ENGINEERING COMPANY PVT. LTD, -2	Yes	CMM/FTP/73-30-1-1227/e-PO/55726	14-10-2022	Echaar Equipments Pvt. Ltd.	115640000	31-07-2026	14-10-2022	In Progress	NA
19	CMM/FTP/09-35-1-1214	Procurement of Raw Materials, Manufacture, Inspection, Assembly, Shop Testing, Packing, Guarantee, Supply & Safe Delivery of FIM Bridge & Carriage Assemblies and Spares for Kaiga-5&6 and GHAVP-3&4 Project GEM availability Report ID: GEM/GARPTS/06042021/8Y9EFJZDIL7H	TPT/PT	27-04-2021	Two Part	04-08-2021	3	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd,	1)Echaar Equipments Pvt. Ltd., -1	Yes	CMM/FTP/09-35-1-1214/e-PO/55127	05-09-2022	MTAR Technologies (P) Ltd	722160000	31-08-2027	05-09-2022	In Progress	NA

20	CMM/FTP/91-00-1-1236	Procurement of Raw Material, Fabrication, Painting, Inspection, Testing, Documentation & applying preservation coating and delivery of Stainless Steel Storage Tanks along with Mandatory & Commissioning Spares for KNPP-5&6.	TPT/PT	16-02-2022	Two Part	24-03-2022	4	1)VRL AUTOMATION ENGINEERING AND PROJECTS PVT LTD, 2)Avasarala Technologies Limited,	1)SAISIDHA SUGAR EQUIPMENTS AND ENGINEERING COMPANY PVT. LTD, 2)Dipesh Engineering Works,	Yes	CMM/FTP/91-00-1-1236/e-PO/54999	07-09-2022	VRL AUTOMATION ENGINEERING AND PROJECTS PVT LTD	234925020	15-09-2025	07-09-2022	12-09-2025	Final
21	CMM/FTP/00-31-1-1220	Raw Material Procurement, Manufacture, Inspection, Testing, Packing, Transportation, Safe Delivery & Guarantee of Calandria Assemblies and its Attachments for 700 MWe PHWR 10 Fleet Reactors (GEM Report ID: GEM/GARPTS/18032021/Z518H0U5V4H7)	TPT/PT	30-03-2021	Two Part	15-06-2021	5	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)Larsen & Toubro Limited,	1)MTAR Technologies (P) Ltd, 2)kay bouvet engg pvt ltd, -2	Yes	CMM/FTP/00-31-1-1220/e-PO/54860	26-08-2022	Larsen & Toubro Limited	67260000	25-02-2027	26-08-2022	In Progress	NA
22	CMM/FTP/00-31-1-1220	Preparation of detailed Fabrication Drawings and Documents, Procurement of Raw Materials, Fabrication, Machining, Inspection, Examination, Testing, Packing, Loading for Shipment, Transportation, Safer Delivery and Guarantee of Calandria Assemblies and its Attachments for 700 MWe PHWR for KAIGA-5, GHAVP-3, CMAPP-1 and MBRAPP-1 under Fleet mode Reactors as per technical specifications & Drawing enclosed with tender document and forwarded under Tender No. CMM/FTP/00-31-1-1220 (Tender ID: 58970).	TPT/PT	30-03-2021	Two Part	15-06-2021	5	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)Larsen & Toubro Limited,	1)MTAR Technologies (P) Ltd, 2)kay bouvet engg pvt ltd, -2	Yes	CMM/FTP/00-31-1-1220/e-PO/54147	03-08-2022	Walchandnagar industries Ltd	67260000	02-02-2027	03-08-2022	In Progress	NA
23	CMM/FTP/10-31-1-1133	Manufacturing, Supply and Guarantee of PHT Reactor Header Assemblies for GHAVP-1&2. GeM certificate ID: GEM/GARPTS/07102021/UBK6OE3FYAMX dated 07/10/2021 valid up to 06/11/2021	TPT/PT	22-10-2021	Two Part	29-11-2021	7	1)Walchandnagar industries Ltd, 2)SISEC, 3)Godrej & Boyce Mfg Co Ltd, 4)Larsen & Toubro Limited, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)MTAR Technologies (P) Ltd, 2)Dipesh Engineering Works, -2 - -	Yes	CMM/FTP/10-31-1-1133/e-PO/52832	13-04-2022	Walchandnagar industries Ltd	81420000	GHAVP-1-30-11-2026 GHAVP-2-30-03-2027	13-04-2022	In Progress	NA
24	CMM/FTP/10-35-1-1226	Procurement of raw materials & bought-out items, manufacture, inspection, assembly, shop testing, packing, supply, safe delivery and warranty of Fuel Transfer (FT) equipment for GHAVP-1&2. GeM Report ID: GEM/GARPTS/26082021/WY6W75904VE5	TPT/PT	16-09-2021	Two Part	23-11-2021	4	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd,	1)Echaar Equipments Pvt. Ltd. , 2)BHARAT FORGE LTD,	Yes	CMM/FTP/10-35-1-1226/e-PO/52647	31-03-2022	MTAR Technologies (P) Ltd	765067986	30-09-2028	31-03-2022	In Progress	NA
25	CMM/FTP/10-31-1-1210	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply & safe Delivery of Fuel Locator Assemblies for Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 (GHAVP-1&2), Haryana.	TPT/PT	12-02-2020	Two Part	15-06-2020	5	1)Echaar Equipments Pvt. Ltd., 2)Avasarala Technologies Limited, 3)SIDERFORGEROSSI INDIA PVT LTD, 4)MTAR Technologies (P) Ltd,	1)Hardcoats (India) Pvt. Ltd., -1 - -	Yes	CMM/FTP/10-31-1-1210/e-PO/51256	27-01-2022	Echaar Equipments Pvt. Ltd.	81561954	27-01-2026	27-01-2022	In Progress	NA
26	CMM/FTP/10-31-1-1210	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply & safe Delivery of Fuel Locator Assemblies for Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 (GHAVP-1&2), Haryana.	TPT/PT	12-02-2020	Two Part	15-06-2020	5	1)Echaar Equipments Pvt. Ltd., 2)Avasarala Technologies Limited, 3)SIDERFORGEROSSI INDIA PVT LTD, 4)MTAR Technologies (P) Ltd,	1)Hardcoats (India) Pvt. Ltd., -1 - -	Yes	CMM/FTP/10-31-1-1210/e-PO/51255	27-01-2022	MTAR Technologies (P) Ltd	81561954	27-01-2026	27-01-2022	In Progress	NA
27	CMM/FTP/10-31-1-1212	Manufacture, Inspection, Testing, Packing, Supply and Guarantee of Drive Mechanisms and Spares for Shut off Rod (SR), Control Rod (CR) and Adjuster Rod (AR) Systems for Ghorakhpur Haryana Anu Vidyut Pariyojana - 1&2 (GHAVP-1&2).	TPT/PT	20-08-2020	Two Part	01-12-2020	6	1)Unimech aerospace and Manufacturine Pvt Ltd, 2)Avasarala Technologies Limited, 3)MTAR Technologies (P) Ltd, 4)Godrej & Boyce Mfg Co Ltd,	1)Yantra Kaushalya Engineers Pvt Ltd, 2)Echaar Equipments Pvt. Ltd. , -2 -	Yes	CMM/FTP/10-31-1-1212/e-PO/51172	21-02-2022	Unimech aerospace and Manufacturing Pvt Ltd	279900720	20-02-2026	21-02-2022	In Progress	NA
28	CMM/FTP/10-36-1-1209	Procurement of Material, Manufacture, Inspection, Examination, Testing, Preservation, Tropical packaging, Safe Delivery of Passive Decay Heat Removal System - Condenser (PDHRS-CD) along with spares for GHAVP-1&2 Project, Haryana.	TPT/PT	24-12-2019	Two Part	26-02-2020	3	1)Walchandnagar industries Ltd, 2)BHARAT HEAVY ELECTRICALS LIMITED,	1)kay bouvet engg pvt ltd, -1	Yes	CMM/FTP/10-36-1-1209/e-PO/50281	26-11-2021	Walchandnagar industries Ltd	246856000	31-07-2026	26-11-2021	In Progress	NA

29	CMM/FTP/25-22-1-1217	Design, Fabrication, Inspection, Testing, Painting, Documentation, Packing, Safe Delivery, Supply and Guarantee of Large Diameter Carbon Steel Passive Heat Removal System (PHRS) Air Duct complete with all accessories and Mandatory, Commissioning and Recommended Spares/Tools & Tackles for Kudankulam Nuclear Power Project-3&4 (KKNPP-3&4). GEM availability Report ID: GEM/GARPTS/25032021/WB6NGSTNSFXD	TPT/PT	12-04-2021	Two Part	11-06-2021	4	1)Walchandnagar industries Ltd, 2)Volta Green Structures Private Limited,	1)SAISIDHA SUGAR EQUIPMENTS AND ENGINEERING COMPANY PVT. LTD, 2)EFFICIENT ENVIROTECH PVT LTD,	Yes	CMM/FTP/25-22-1-1217/e-PO/49860	17-11-2021	Volta Green Structures Private Limited	353768720	30-11-2025	17-11-2021	In Progress	NA
30	CMM/FTP/10-31-1-1208	Standpipe Thimble Package (Standpipe Thimble Assemblies and other equipment of Reactivity Devices)	TPT/PT	06-12-2019	Two Part	12-03-2020	4	1)Yantra Kaushalya Engineers Pvt Ltd, 2)Godrej & Boyce Mfg Co Ltd, 3)Echaar Equipments Pvt. Ltd., 4)IMTAR Technologies (P) Ltd,	-	Yes	CMM/FTP/10-31-1-1208/e-PO/49825	15-11-2021	Echaar Equipments Pvt. Ltd.	179006000	30-05-2026	15-11-2021	In Progress	NA
31	CMM/FTP/10-31-1-1201	Procurement of Raw Material, Manufacture, Inspection, Assembly, Shop Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs, Installation Rigs, and Other Associated Assemblies and Spares for GHAVP-1&2	TPT/PT	11-07-2019	Two Part	21-08-2019	3	1)Avasarala Technologies Limited, 2)IMTAR Technologies (P) Ltd,	1)Yantra Kaushalya Engineers Pvt Ltd, -1	Yes	CMM/FTP/10-31-1-1201/e-PO/49170	22-09-2021	Avasarala Technologies Limited	174369308	21-09-2025	22-09-2021	In Progress	NA
32	CMM/ETM/00/40/11/0005	Turbine Island Package for Kaiga-5&6 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of Turbine Generator	TPT/PT	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-	Yes	CMM/ETM/00-40/11-0005/PO/48908	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	9360035333	Kaiga 5: 29-12-2027 Kaiga 6: 29-12-2028	30-08-2021	In Progress	NA
33	CMM/ETM/00/40/11/0005	Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for Kaiga-5&6	TPT/PT	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-	Yes	CMM/ETM/00-40/11-0005/PO/48907	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	26417477292	Kaiga 5: 29-12-2027 Kaiga 6: 29-12-2028	30-08-2021	In Progress	NA
34	CMM/ETM/00/40/11/0005	Turbine Island Package for GHAVP-3&4 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of Turbine Generator	TPT/PT	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-	Yes	CMM/ETM/00-40/11-0005/PO/48752	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	9360035333	GHAVP 3: 57 months from from Effective date of PO GHAVP 4: 69 months from from Effective date of PO	30-08-2021	In Progress	NA
35	CMM/ETM/00/40/11/0005	Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for GHAVP-3&4	TPT/PT	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-	Yes	CMM/ETM/00-40/11-0005/PO/48751	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	26417477292	GHAVP 3: 57 months from from Effective date of PO GHAVP 4: 69 months from from Effective date of PO	30-08-2021	In Progress	NA
36	CMM/ETM/00/40/11/0005	Turbine Island Package for GHAVP-1&2 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of Turbine Generator	TPT/PT	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-	Yes	CMM/ETM/00-40/11-0005/PO/48604	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	9360035333	GHAVP-1-29-05-2026 GHAVP-2-29-11-2026	30-08-2021	IN PROGRESS	NA

37	CMM/ETM/00/40/11/0005	Design, Engineering, Manufacture, Inspection & Testing at works, Packing & Forwarding and Safe Delivery to Project Site and Guarantee of Turbine Island Package (Complete scope including Special Tools & Tackles and start-up & Commissioning Spares and Mandatory Spares for GHAVP-1&2 and Insurance Spares as per Technical Specification and Drawings forwarded under Tender No. CMM/ETM/00/40/11/0005	TPT/PT	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-	Yes	CMM/ETM/00-40/11-0005/PO/48571	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	27082101645	GHAVP-1-29-05-2026 GHAVP-2-29-11-2026	30-08-2021	IN PROGRESS	NA
38	CMM/FTP/00-33-1-1197	Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWe PHW Reactors under Fleet Mode.	TPT/PT	31-12-2018	Two Part	06-08-2019	4	1)Walchandnagar industries Ltd, 2)Larsen & Toubro Limited, 3)Godrej & Boyce Mfg Co Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-	Yes	CMM/FTP/00-33-1-1197/e-PO/47499	25-06-2021	Godrej & Boyce Mfg Co Ltd	4684600000	Set 1 - 24-01-2027 Set 2 - 24-04-2027 Set 3 - 24-07-2027 Set 4 - 24-10-2027	25-06-2021	In Progress	NA
39	CMM/FTP/00-33-1-1197	Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWe PHW Reactors under Fleet Mode.	TPT/PT	31-12-2018	Two Part	06-08-2019	4	1)Walchandnagar industries Ltd, 2)Larsen & Toubro Limited, 3)Godrej & Boyce Mfg Co Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-	Yes	CMM/FTP/00-33-1-1197/e-PO/47497	25-06-2021	BHARAT HEAVY ELECTRICALS LIMITED	14053800000	24-12-2027	25-06-2021	In Progress	NA
40	CMM/FTP/00-33-1-1197	Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWe PHW Reactors under Fleet Mode.	TPT/PT	31-12-2018	Two Part	06-08-2019	4	1)Walchandnagar industries Ltd, 2)Larsen & Toubro Limited, 3)Godrej & Boyce Mfg Co Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-	Yes	CMM/FTP/00-33-1-1197/e-PO/47496	25-06-2021	Larsen & Toubro Limited	14053800000	24-12-2027	25-06-2021	In Progress	NA
41	CMM/FTP/10-31-1-1202	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply and Safe Delivery of Shielding Plug Assemblies and Manual Installation Rigs for GHAVP-1&2 Project, Haryana.	TPT/PT	26-07-2019	Two Part	10-09-2019	3	1)Yantra Kaushalya Engineers Pvt Ltd, 2)SIDERFORGEROSSI INDIA PVT LTD, 3)MTAR Technologies (P) Ltd,	-	Yes	CMM/FTP/10-31-1-1202/e-PO/45179	15-02-2021	Yantra Kaushalya Engineers Pvt Ltd	117137479	31-03-2026	15-02-2021	In Progress	NA
42	CMM/FTP/10-31-1-1201	Procurement of Raw Material, Manufacture, Inspection, Assembly, Shop Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs, Installation Rigs, and Other Associated Assemblies and Spares for GHAVP-1&2	TPT/PT	11-07-2019	Two Part	21-08-2019	3	1)Avasarala Technologies Limited, 2)MTAR Technologies (P) Ltd,	1)Yantra Kaushalya Engineers Pvt Ltd, -1	Yes	CMM/FTP/10-31-1-1201/e-PO/44969	15-02-2021	MTAR Technologies (P) Ltd	174369308	15-02-2025	15-02-2021	In Progress	NA
43	CMM/FTP/10-33-1-1168	(i) Manufacturing, Inspection, Testing and Transportation of Pressuriser assembly along with transportation & handling structures and mandatory spares and (ii) Manufacturing, Inspection, Testing and delivery of Bleed Condenser assembly along with support structures and mandatory spares for GHAVP-1&2.	TPT/PT	14-02-2019	Two Part	02-08-2019	6	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)Larsen & Toubro Limited, 4)ISGEC HITACHI ZOSEN LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)Heavy Engineering Corporation Limited, -1	Yes	CMM/FTP/10-33-1-1168/e-PO/44020	30-12-2020	Larsen & Toubro Limited	597906000	5-1-1- 30/12/2023 5-1-2- 30/06/2024 5-1-3- 30/06/2024 5-1-4- 30/10/2022 5-1-5- 30/12/2022 5-1-6- 30/12/2022	30-12-2020	5-1-1- 09/01/2025 5-1-2- 10/03/2025 5-1-3- 10-03-2025 5-1-4- 28-08-2023 5-1-5- 01/01/2025 5-1-6- 02/01/2025	Final Amdt issued on 16-09-2025

44	CMM/FTP/10-31-1-1202	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply and Safe Delivery of Shielding Plug Assemblies and Manual Installation Rigs for GHAVP-1&2 Project, Haryana.	TPT/PT	26-07-2019	Two Part	10-09-2019	3	1)Yantra Kaushalya Engineers Pvt Ltd, 2)SIDERFORGEROSSI INDIA PVT LTD, 3)MTAR Technologies (P) Ltd,	-	Yes	CMM/FTP/10-31-1-1202/e-PO/44327	11-01-2021	MTAR Technologies (P) Ltd	117137479	11-01-2025	11-01-2021	In Progress	NA
45	CMM/FTP/00-33-1-1199	Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies	TPT/PT	28-02-2019	Two Part	16-05-2019	5	1)Larsen & Toubro Limited, 2)ISGEC, 3)Godrej & Boyce Mfg Co Ltd, 4)Walchandnagar industries Ltd, 5)BHARAT HEAVY ELECTRICALS LIMITED,	-	Yes	CMM/FTP/00-33-1-1199/e-PO/43564	11-12-2020	Larsen & Toubro Limited	1567512000	10-12-2026 Set 1 10-06-2024	11-12-2020	In Progress	NA
46	CMM/FTP/00-33-1-1199	Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies	TPT/PT	28-02-2019	Two Part	16-05-2019	5	1)Larsen & Toubro Limited, 2)ISGEC, 3)Godrej & Boyce Mfg Co Ltd, 4)Walchandnagar industries Ltd, 5)BHARAT HEAVY ELECTRICALS LIMITED,	-	Yes	CMM/FTP/00-33-1-1199/e-PO/43563	11-12-2020	BHARAT HEAVY ELECTRICALS LIMITED	1567512000	10-12-2026 Set 1 10-06-2024	11-12-2020	In Progress	NA
47	CMM/FTP/10-31-1-1195	Procurement of Raw Materials, Machining, Heat Treatment, Manufacture, Inspection, Testing, Packing, Safe Delivery & Guarantee of End Fittings and Associated Components for GHAVP-1&2.	TPT/PT	30-10-2018	Two Part	26-12-2018	3	1)MTAR Technologies (P) Ltd, 2)Larsen & Toubro Limited,	1)Mishar Dhatu Nigam Limited, -1	Yes	CMM/FTP/10-31-1-1195/e-PO/37381	24-12-2019	Larsen & Toubro Limited	1661558000	GHAVP-1 31/03/2026 GHAVP-2 31/03/2026	24-12-2019	In Progress	NA
48	CMM/FTP/10-30-1-1198	Preparation of Drawings, Procurement of raw materials, Fabrication, Inspection, Testing, Supply & Guarantee of ECCS light water accumulators, ECCS air accumulators, PHT Heavy water storage tank, Moderator Heavy water storage Tank and Support structure for ECCS light water accumulators for GHAVP-1&2 Project, Haryana.	TPT/PT	11-02-2019	Two Part	15-04-2019	5	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)LOYDS STEELS INDUSTRIES LTD., 3)kay bouvet engg pvt ltd,	1)Walchandnagar industries Ltd, 2)Patels Airtemp (India) Limited, -2	Yes	CMM/FTP/10-30-1-1198/e-PO/37148	30-12-2019	kay bouvet engg pvt ltd	321573600	30-11-2025	30-12-2019	In Progress	NA
49	CMM/FTP/10-35-1-1196	Manufacture, Inspection, Assembly, Tubing, Wiring, Shop Testing, Packing and Safe Delivery and Guarantee of Fuelling Machine Heads along with Support Frame Assemblies, Service Tools, Assembly Carts, Transportation Crates, Levelling Mechanism Assembly, Parts of Lower Gimbal Assembly, Additional Assemblies & Components and Additional Ram Assemblies as per Drawings and Technical Specification as per Section-C for GHAVP 36" 1&2 Project.	TPT/PT	08-03-2019	Two Part	06-06-2019	2	1)MTAR Technologies (P) Ltd, 2)Godrej & Boyce Mfg Co Ltd,	-	Yes	CMM/FTP/10-35-1-1196/e-PO/36949	29-11-2019	MTAR Technologies (P) Ltd	627642000	28-07-2024	29-11-2019	28-01-2025	Final Amndt issued on 01-04-2025
50	CMM/FTP/00-33-1-1180	Manufacturing, Inspection, Examination, Testing, Tropical Packing and Ex-Works supply of incoloy-800 Tubes for Steam Generators as per Tender specification and Drawings for future 700 MWe PHW Reactors	Single Tender	22-01-2018	Single Part	15-06-2018	1	1)NUCLEAR FUEL COMPLEX,	-	Yes	CMM/FTP/00-33-1-1180/e-PO/34247	13-08-2019	NUCLEAR FUEL COMPLEX	11703103295	Tube Sheet -1&2 15/09/2023 Tube Sheet- 3 12/03/2024 Tube Sheet - 4 15/07/2024 Tube sheet-5 31/1/2025 Tube sheet-6 30/03/2025 Tube Sheet 7&8 - 30/11/2025 Tube Sheet -9&10 31/07/2026	13-08-2019	In Progress	NA
51	CMM/FTP/00-33-1-1179	Manufacture, Inspection, Testing, Tropical Packaging and Ex-Works Supply of Pressuriser and Bleed Condenser Forgings of Material SA 508 Gr.3 CL1 for Future 700MWe PHWRs (4 36"-).	TPT/PT	21-05-2018	Two Part	03-07-2018	2	1)I&T SPECIAL STEEL AND HEAVY FORGINGS, 2)Heavy Engineering Corporation Limited,	-	Yes	CMM/FTP/00-33-1-1179/e-PO/32957	29-05-2019	I&T SPECIAL STEEL AND HEAVY FORGINGS	535600000	31-12-2025	29-05-2019	In Progress	NA
52	CMM/FTP/10-31-1-1193	Procurement of Raw Material, Manufacturing, Inspection, Testing, Packaging, Supply and Guarantee of Zircaloy Components/Assemblies of Reactivity devices for Gorakhpur Haryana Anu Vidyut Pariyojana 36" 1&2 (GHAVP-1&2).	Single Tender	02-11-2018	Single Part	05-12-2018	1	1)NUCLEAR FUEL COMPLEX,	-	Yes	CMM/FTP/10-31-1-1193/e-PO/32865	20-05-2019	NUCLEAR FUEL COMPLEX	410722000.7	GHAVP-1-31/12/2025, GHAVP-2-31/12/2026	20-05-2019	In Progress	NA

53	CMM/FTP/10-32-1-1152	Manufacture, Preparation of Shop Drawings, Fabrication, Examination, Inspection, Testing, Packing, Guarantee, Supply and Delivery of Moderator Heat Exchangers along with its Saddle and Mandatory Spares as per Drawings and Technical Specification for GHAVP-1&2 Project, Harayana.	TPT/PT	25-01-2018	Two Part	12-04-2018	7	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Godrej & Boyce Mfg Co Ltd, 3)Godrej & Boyce Mfg Co Ltd, 4)ISGEC,	1)Walchandnagar industries Ltd, 2)Tnagarh Wagons Limited, 3)SPARKLET ENGINEERS PVT LTD, -3	Yes	CMM/FTP/10-32-1-1152/e-PO/30447	24-01-2019	BHARAT HEAVY ELECTRICALS LIMITED	427407650	GHAVP-1- 30-06-2026 GHAVP-2- 30-06-2027	24-01-2019	In Progress	NA	
54	CMM/FTP/10-21-1-1171	Procurement of materials, manufacture, inspection, assembly, shop testing, packing, guarantee and safe delivery at project site for Roll-on Shield, Fixed Shield and FMS Sealing & Shielding Doors Assemblies and Spares for GHAVP-1&2 as per drawing and Technical Specification PC-E-43 (Rev.02) & PC-E-45 (Rev.01)	TPT/PT	29-06-2017	Two Part	23-08-2017	4	1)Godrej & Boyce Mfg Co Ltd, 2)kay bouvet engg pvt ltd, 3)MTAR Technologies (P) Ltd,	1)Tnagarh Wagons Limited, -1	Yes	CMM/FTP/10-21-1-1171/e-PO/26502	07-08-2018	kay bouvet engg pvt ltd	172044000	05-08-2025	07-08-2018	In Progress	NA	
55	CMM/FTP/10-31-1-1132	Manufacturing, Inspection, Testing, Packing, Supply & Transportation of Calandria Assemblies and Associated Components for GHAVP 1&2	TPT/PT	19-09-2017	Two Part	08-11-2017	6	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)kay bouvet engg pvt ltd, 4)ISGEC HITACHI ZOSEN LIMITED,	1)MTAR Technologies (P) Ltd, 2)Heavy Engineering Corporation Limited, -2	Yes	CMM/FTP/10-31-1-1132/e-PO/24898	12-06-2018	kay bouvet engg pvt ltd	283128000	GHAVP-1 30/05/2026 GHAVP-2 30/12/2026	12-06-2018	In Progress	NA	
56	CMM/FTP/10-35-1-1164	Manufacture, inspection, testing packing, guarantee, supply and delivery of FM Bridge & Carriage Assemblies and Spares as per enclosed drawings and Technical Specification PC-E-1060.	TPT/PT	21-04-2017	Two Part	22-06-2017	2	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd,	-	Yes	CMM/FTP/10-35-1-1164/e-PO/24096	27-04-2018	Godrej & Boyce Mfg Co Ltd	412100000	31-03-2026	27-04-2018	In Progress	NA	
57	CMM/FTP/00-33-01-1176	Manufacture, Storage and ex-works supply of Steam Generators Forgings of material 20 MnMoNiSS for future 700 MWe PHWR Reactors.	TPT/PT	27-09-2017	Two Part	30-11-2017	1	1)L&T SPECIAL STEEL AND HEAVY FORGINGS,	-	Yes	CMM/FTP/00-33-01-1176/e-PO/22555	07-03-2018	L&T SPECIAL STEEL AND HEAVY FORGINGS	4425000000	30-10-2025	07-03-2018	In Progress	NA	
58	CMM/FTP/10-33-1-1158	Mechanical design & analysis, preparation of detailed fabrication drawings and document, inspection and testing of Free Issue Material (FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery and performance guarantee of 700 MWe PHWR Steam Generators alongwith associated handling/erection/installation structures and mandatory spares for GHAVP-1&2 Site.	TPT/PT	24-11-2016	Two Part	14-02-2017	3	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)larsen & Toubro Limited,	1)Walchandnagar industries Ltd, -1	Yes	CMM/FTP/10-33-1-1158/e-PO/22549	07-09-2022	BHARAT HEAVY ELECTRICALS LIMITED	7360583428	30-09-2026	07-09-2022	In Progress	NA	
59	CMM/FTP/10-31-1-1130	Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-2	TPT/PT	01-07-2016	Two Part	23-08-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)larsen & Toubro Limited,	1)Walchandnagar industries Ltd, 2)BHARAT HEAVY ELECTRICALS LIMITED,	Yes	CMM/FTP/10-31-1-1130/e-PO/22404	26-03-2018	Godrej & Boyce Mfg Co Ltd	1290000000	25-12-2027	26-03-2018	In Progress	NA	
60	CMM/FTP/75-00-1-1148	Design, Analysis, Procurement of Material, Drawings, Manufacturing, Inspection, Testing, Preservation, Documentation and Delivery of Plate Type Heat Exchangers along with Mandatory and Recommended Spares for KKNPP-3&4	TPT/PT	10-03-2016	Two Part	15-06-2016	2	1)KELVION INDIA PVT. LTD, 2)Alalval India Limited,	-	Yes	CMM/FTP/75-00-1-1148/e-PO/16720	11-05-2017	KELVION INDIA PVT. LTD.	144900000	11-10-2019	11-05-2017	14-11-2024	Final Extn issued 24-02-2025	NA
61	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection & commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	TPT/PT	03-09-2016	Two Part	28-10-2016	5	1)kay bouvet engg pvt ltd 2)INUBERG ENGINEERING LIMITED 3)M/s Lyods Steel Industries Limited	1)M/s Technofab Engineering Ltd 2)M/s BTL EPC Ltd. -2	Yes	CMM/FTP/23-34-1-1091/PO/14336	17-01-2017	kay bouvet engg pvt ltd	75937214	30-09-2026	17-01-2017	yet to be completed	NA	
62	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection 7 commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	TPT/PT	03-09-2016	Two Part	28-10-2016	5	1)kay bouvet engg pvt ltd 2)INUBERG ENGINEERING LIMITED 3)M/s Lyods Steel Industries Limited	1)M/s Technofab Engineering Ltd 2)M/s BTL EPC Ltd. -2	Yes	CMM/FTP/23-34-1-1091/PO/14335	17-01-2017	kay bouvet engg pvt ltd	492684181	UGP 31-12-2025 WMP 31-12-2025	17-01-2017	Yet to be completed	NA	

63	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage- cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP 3E" 7&8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	TPT/PT	02-09-2015	Two Part	17-11-2015	1	1 Fabtech Projects and Engineers Limited	-	Yes	CMM/FTP/22-53-1-1129/PO/10469	01-07-2016	Fabtech Projects and Engineers Pvt Ltd., New Delhi	38908406	R7 - 31/01/2023 R8 - 30/06/2025	01-07-2016	In Progress	NA
64	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP 3E" 7 & 8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	TPT/PT	02-09-2015	Two Part	17-11-2015	1	1 Fabtech Projects and Engineers Limited	-	Yes	CMM/FTP/22-53-1-1129/PO/10468	01-07-2016	Fabtech Projects and Engineers Pvt Ltd., New Delhi	320782987	R7 - 31/01/2023 R8 - 31/10/2023	01-07-2016	In Progress	NA
65	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage- cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP 3E" 3&4, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	TPT/PT	02-09-2015	Two Part	17-11-2015	1	1 Fabtech Projects and Engineers Limited	-	Yes	CMM/FTP/23-53-1-1129/PO/10467	01-07-2016	Fabtech Projects and Engineers Pvt Ltd., New Delhi	38908406	31-12-2022	01-07-2016	In Progress	NA
66	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP 3E" 3 & 4, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	TPT/PT	02-09-2015	Two Part	17-11-2015	1	1 Fabtech Projects and Engineers Limited	-	Yes	CMM/FTP/23-53-1-1129/PO/10466	01-07-2016	Fabtech Projects and Engineers Pvt Ltd., New Delhi	317718113	31-12-2022	01-07-2016	In Progress	NA
67	CMM/FTP/22-35-1-1140	Manufacturing, inspection, assembly, shop testing, packing, Supply, safe delivery and Guarantee of Spent Fuel Storage Tray Assemblies, Bay Tool Assemblies and Miscellaneous Items for RAPP 3E" 7&8 Site.	TPT/PT	05-02-2015	Two Part	15-04-2015	1	1 kay bouvet engg pvt ltd	-	Yes	FTP/1140/9467	18-05-2016	kay bouvet engg pvt ltd	9200000	30-03-2026	18-05-2016	In Progress	NA
68	CMM/FTP/22-35-1-1140	Manufacturing, inspection, assembly, shop testing, packing, Supply, safe delivery and Guarantee of Spent Fuel Storage Tray Assemblies, Bay Tool Assemblies and Miscellaneous Items for RAPP 3E" 3&4 Site.	TPT/PT	05-02-2015	Two Part	15-04-2015	1	1 kay bouvet engg pvt ltd	-	Yes	FTP/1140/9466	18-05-2016	kay bouvet engg pvt ltd	9150000	30-12-2025	18-05-2016	In Progress	NA

69	CMM/FTP/23-34-1-1091	Heavy Water UGP and WMP for KAPP-3&4	TPT/PT	11-03-2011	Two Part	14-06-2011	17	1)NICC CORPORATION LIMITED, PROJECT DIVISION 2)Avasarala Technologies Limited 3)Furnace Fabrica (India) Ltd. 4)GEI INDUSTRIAL SYSTEMS LIMITED 5)Walchandnagar industries Ltd 6)LARSEN & TOUBRO LIMITED 7)Pun Lloyd Limited 8)M/s Petron Engineering Construction Ltd 9)M/s EIL 10)M/s Hindustan Dorr Oliver Ltd 11)M/s Technip RT Inds Ltd 12)M/s Dolphin Offshore Enterprises India Ltd 13)M/s McNally bhatat Engineering Company Ltd	1)kay bouvet engg pvt ltd 2)Nuberg Engineering Limited 3)Technofab Manufacturing Limited 4)M/s Offshore Infrastructures Ltd -4	Yes	CMM/FTP/23-34-1-1091/PO/6090	09-11-2011	M/s Hindustan Dorr Oliver Ltd	69285105	UGP 19/10/2024	09-11-2011	yet to be completed	2nd Delay Analysis
70	CMM/FTP/23-34-1-1091	Heavy Water UGP and WMP for KAPP-3&4	TPT/PT	11-03-2011	Two Part	14-06-2011	17	1)NICC CORPORATION LIMITED, PROJECT DIVISION 2)Avasarala Technologies Limited 3)Furnace Fabrica (India) Ltd. 4)GEI INDUSTRIAL SYSTEMS LIMITED 5)Walchandnagar industries Ltd 6)LARSEN & TOUBRO LIMITED 7)Pun Lloyd Limited 8)M/s Petron Engineering Construction Ltd 9)M/s EIL 10)M/s Hindustan Dorr Oliver Ltd 11)M/s Technip RT Inds Ltd 12)M/s Dolphin Offshore Enterprises India Ltd 13)M/s McNally bhatat Engineering Company Ltd	1)kay bouvet engg pvt ltd 2)Nuberg Engineering Limited 3)Technofab Manufacturing Limited 4)M/s Offshore Infrastructures Ltd -4	Yes	CMM/FTP/23-34-1-1091/PO/6089	09-11-2011	M/s Hindustan Dorr Oliver Ltd	399656733	19-10-2024	09-11-2011	yet to be completed	NA
71	CMM/FTP/10-33-1-1149	D2O Heat Exchanger along with saddle and recommendatory spares	TPT/PT	20-07-2018	Two Part	25-09-2018	04 (Four)	1) M/s ISGEC 2) M/s BHEL	1) M/s WIL 2) M/s Tema India Ltd	Yes	CMM/FTP/10-33-1-1149/EPO/30599	25-01-2019	M/s BHEL	540000000	GHAVP-1 - 30-6-2026 GHAVP-2 - 31-3-2027	25-01-2019	In progress	NA
72	CMM/FTP/23-31-1-1047	End Fitting bodies & Associated Components	TPT/PT	23-06-2010	Two Part	26-07-2010	4	1)M/s L&T 2) M/s MTAR 3) M/s Bharat Forge 4) M/s Avasarla	-	Yes	CMM/FTP/23-31-1-1047/PO/6040	19-01-2011	M/s L&T	288900000	30-06-2021	19-01-2011	In Progress	NA
73	CMM/FTP/22-35-1-1086	Fuel Transfer Equipment	TPT/PT	19-10-2011	Two Part	14-03-2011	6	1)M/s MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce	1)M/s Lokesh Machine 2) M/s Konecranes -2	Yes	CMM/FTP/22-35-1-1086/PO/6413	19-08-2011	M/s L&T	135000000	30-06-2025	19-08-2011	In Progress	NA
74	CMM/FTP/23-35-1-1086	Fuel Transfer Equipment	TPT/PT	19-01-2011	Two Part	14-03-2011	6	1)M/s MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce	1)M/s Lokesh Machine 2) M/s Konecranes -2	Yes	CMM/FTP/23-35-1-1086/PO/6068	19-08-2011	M/s L&T	134900000	31-10-2024	19-08-2011	In Progress	NA

75	CMM/FTP/23-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1)M/s L&T 2)M/s BHEL	1)NIL -1	Yes	CMM/FTP/23-33-1-991/PO/6005	08-09-2009	M/s BHEL	345000000	SG1- 22/03/2013 SG2- 22/05/2013 SG3- 22/07/2013 SG4- 22/09/2013	08-09-2009	SG1- 10/11/2016 SG2- 17/07/2017 SG3- 11/07/2018 SG4- 01/05/2020	Final Amtdt issued on 15-07-2025
76	CMM/FTP/22-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1)M/s L&T 2)M/s BHEL	1)NIL -1	Yes	CMM/FTP/22-33-1-991/PO/6356	08-09-2009	M/s BHEL	3653900000	SG1- 22/11/2013 SG2- 22/01/2014 SG3- 22/03/2014 SG4- 22/05/2014	08-09-2009	SG1- 19/01/2019 SG2- 31/03/2022 SG3- 27/07/2022 SG4- 24/08/2023	Final Amtdt issued on 15-07-2025
77	NAPS/CTC/CVL/2022/PT/975	Construction of Cement concrete road from Sihari mod to Ratanpur under Corporate Social Responsibility of Narora Atomic Power Station	Public Two Part - Tender	18-08-2022	Two Bid System	Tender submission and part - 1 opening date is revised which is 30-09-2022 and Tender Part - 1 opening on 10-10-2022	Four (04) Bids	All four parties are QUALIFIED 1. M/s OMVIR SINGH, 2. M/s Khanusya, 3. M/s N. R. Constructions, 4. Technical Construction Company	No. party is disqualified	LOI has been issued to L Bidder M/s Omvir Singh with commencement date 21 days after issue of LOI	WOS - 7990	12-01-2023	M/s Omvir Singh	Rs. 2091.95, 516.00	24 months	12-01-2023	Closed	NAPS
78	GHAVP/CMM/1044	1700KW ground mounted solar power plant (Su	Public	19-09-2023	Two Bid System	29-11-2023	6 (M/s. Pixon Green Energy Private Limited (Part I Bid was not opened as bidder did not provided IPBG, required as per the tender terms and conditions.)	1. M/s. Subhash Infraengineers Pvt. Ltd. 2. M/s. Topsun Energy Limited 3. M/s. Suryam International Private Limited 4. M/s. Gensol Engineering Limited	1. M/s. Enerture Technologies Pvt. Ltd.	Yes	CMM/Project/Electrical/ELE/1044/PO-850	21-08-2024	M/s Suryam International Private Limited	68494078.54	20-02-2025	18-10-2024	11-08-2025	Contractor delayed mobilisation
79	GHAVP/CMM/1044	1700KW ground mounted solar power plant (Cin	Public	19-09-2023	Two Bid System	29-11-2023	6 (M/s. Pixon Green Energy Private Limited (Part I Bid was not opened as bidder did not provided IPBG, required as per the tender terms and conditions.)	1. M/s. Subhash Infraengineers Pvt. Ltd. 2. M/s. Topsun Energy Limited 3. M/s. Suryam International Private Limited 4. M/s. Gensol Engineering Limited	1. M/s. Enerture Technologies Pvt. Ltd.	Yes	CMM/Project/Electrical/ELE/1044/PO-851	21-08-2024	M/s Suryam International Private Limited	12243691.27	20-02-2025	18-10-2024	04-08-2025	Contractor delayed mobilisation
80	CMM/OPS/56-32-9-2892+2903	Moderator canned Motor Pumps	Public	16-02-2012	Two Part	03-07-2012	3	Two 1) M/s. Hydrodyne (India) Pvt. Ltd., Mumbai 2) M/s. Kirloskar Brothers Limited, Pune	One 1) M/s. Flowwell Pumps & Meters, Bangalore	Yes	CMM/OPS/56-32-9-2892/PO/7460 & CMM/OPS/56-32-9-2982/PO/7461	28-12-2012	M/s Hydrodyne	10.31 Cr	31-10-2015	28-12-2012	08-Jul-15	Final Amendment for closure of PO pending from Indentor
81	CMM/OPS/00-01-9-3054	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner devices (PCRDs)	Public Tender	19-08-2015	Two Part	24-09-2015	3	One M/s. Electronics Corporation of India Limited (ECIL)	Two M/s. Membrane System Specialist India Private Limited, Thane and M/s. Jugal Udyog, Navi Mumbai	Yes	CMM/OPS/00-01-9-3054/e-PO/11041	18-07-2016	ELECTRONICS CORPORATION OF INDIA LTD	143644900	31-03-2018	18-07-2016	07-02-2020	Final extension was issued without levy of LD
82	CMM/OPS/53-00-9-2983 (R-1)	1.0 Supply of 2000 KVA Standby radiator cooled diesel generator along with accessories, auxiliaries and mandatory spares, testing seismic analysis as per enclosed specification. 2.0 Installation & Commissioning of 2000 KVA Standby radiator cooled diesel generator.	Public Tender	26-05-2015	Two Part	31-07-2015	2	Two M/s. Kirloskar Oil Engines Ltd and M/s. Diesel Locomotive Works	-	Yes	CMM/OPS/53-00-9-2983 (R-1)/e-PO/12819	12-12-2016	Diesel Locomotive Works	115304551.4	11-06-2018	12-12-2016	Not Applicable, since, File sent to Site for arbitration process on 15-04-2025	File sent to Site for arbitration process on 15.04.2025

83	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11-02-2015	Two Part	29-04-2015	3	1. M/s. KSB Pumps Limited 2. M/s. Kirloskar Brothers Limited (KBL)	1. M/s. Bharat Heavy Electricals Limited (BHEL)	Yes	CMM/OPS/56-00-9-3037/e-PO/15641	09-03-2017	Kirloskar Brothers Limited	129061288	11-03-2019	09-03-2017	27-03-2023	Approval towards Final Extension is awaited.
84	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	16-06-2016	Two Part	29-07-2016	4	1. M/s. Godrej & Boyce Mfg. Co. Ltd., Mumbai 2. M/s. Bharat Heavy Electricals Limited, Delhi 3. M/s. Walchandnagar Industries Ltd., Pune 4. M/s. Tema India Limited, Mumbai	-	Yes	CMM/OPS/52-33-9-3050/e-PO/17369	12-06-2017	Godrej & Boyce Mfg Co Ltd	604204329	11-02-2019	12-06-2017	25-06-2024	Supplier delay, with levy of Liquidated damages
85	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11-02-2015	Two Part	29-04-2015	3	1. M/s. KSB Pumps Limited 2. M/s. Kirloskar Brothers Limited (KBL)	1. M/s. Bharat Heavy Electricals Limited (BHEL)	Yes	CMM/OPS/56-00-9-3037/e-PO/15642	30-10-2017	KSB Pumps Limited	116466000	29-10-2019	30-10-2017	18-03-2021	Supplier delay, with levy of Liquidated damages
86	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	11-02-2015	Two Part	06-04-2015	3	Two M/s. Kirloskar Brothers Limited M/s. KSB Pumps Limited	One M/s. BHEL	Yes	CMM/OPS/70-00-9-3038 /e-PO/21941	28-02-2018	Kirloskar Brothers Limited	10620000	27-02-2022	28-02-2018	In Progress	Extended upto 30.04.2027 vide Amendment-I dated 10.05.2023
87	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	11-02-2015	Two Part	06-04-2015	2	Two M/s. Kirloskar Brothers Limited M/s. KSB Pumps Limited	One M/s. BHEL	Yes	CMM/OPS/70-00-9-3038 /e-PO/21940	28-02-2018	Kirloskar Brothers Limited	380489760	27-02-2022	28-02-2018	In Progress	Extended upto 30.04.2027 vide Amendment-I dated 10.05.2023
88	CMM/OPS/00-73-9-3145	Design, Fabrication, Inspection, Testing, Packing and Delivery of Scrubber Tank (ST) including Internal Support Structures along with Bubble Breaker and Mist Extractor for Containment Filtered Venting System for RAPS-2, TAPS-4, NAPS-1&2, MAPS-1&2 and KAPS-1&2.	Public Tender	11-09-2017	Two Part	31-10-2017	5	Three 1. M/s. Lloyds Steels Industries Ltd., Mumbai; M/s. Walchandnagar Industries Ltd., Pune and M/s. Nuberg Engineering Limited, Noida	Two M/s. Crystal Engineers, Pune and M/s. Kay Bouvet Engg Pvt Ltd., Satara	Yes	CMM/OPS/00-73-9-3145/e-PO/28469	02-11-2018	NUBERG ENGINEERING LIMITED	145494000	01-11-2019	02-11-2018	08-11-2024	Supplier delay, with levy of Liquidated damages
89	CMM/OPS/69-38-9-3186	SERVICE CONTRACT FOR RENDERING TECHNICAL SERVICES TO KKNPP-2	Single Tender	08-06-2018	Single Part	19-06-2018	1	JSE ATOMSTROYEXPORT	Not Applicable	Yes	CMM/OPS/69-38-9-3186/PO/29726/FE	27-12-2018	JSE ATOMSTROYEXPORT	577034707	26-12-2020	01-10-2018	31-03-2022	Service period extended
90	CMM/OPS/00-15-9-3157	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner Devices (PCRD).	Public Tender	23-04-2018	Two Part	30-05-2018	1	ONE M/s. ELECTRONICS CORPORATION OF INDIA LTD.	-	Yes	CMM/OPS/00-15-9-3157/e-PO/31848	20-03-2019	ELECTRONICS CORPORATION OF INDIA LTD	210985451	19-12-2019	20-03-2019	27-10-2020	Supplier delay, with levy of Liquidated damages
91	CMM/OPS/00-00-9-3193	End Fittings and associated components	Public Tender	14-08-2018	Two Part	26-09-2018	3	1. M/s. MTAR Technologies (P) Ltd., Hyderabad 2. M/s. Larsen & Toubro Limited, Mumbai	1. M/s. Mishar Dhatu Nigam Limited, Hyderabad	Yes	CMM/OPS/00-00-9-3193/e-PO/34593	23-08-2019	Larsen & Toubro Limited	637790000	24-05-2021	23-08-2019	17-12-2022	Supplier delay, with levy of Liquidated damages
92	CMM/OPS/69-21-9-3201	Supply of Incon Detector Assembly (ICDA) to KKNPP 1&2	Single Tender	05-02-2019	Single Part	20-02-2019	1	JSC 'Rusatom Service'	Not Applicable	Yes	35149	19-09-2019	JSC 'Rusatom Service'	350230466	19-06-2020	19-09-2019	In Progress	NA
93	CMM/OPS/00-31-9-3229	Procurement of Raw Materials, Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components to KGS - 1, Kaiga and RAPS-3, RR Site, Kota.	Single Tender	05-03-2019	Single Part	26-03-2019	1	NUCLEAR FUEL COMPLEX	Not Applicable	Yes	CMM/OPS/00-31-9-3229/e-PO/33895	19-09-2019	NUCLEAR FUEL COMPLEX	868286944	18-06-2021	19-09-2019	20-Mar-21	NA
94	CMM/OPS/69-21-9-3179	Spaers for main steam turbine and TDEP (Turbine Driven Feedwater Pump) Steam Turbines.	Single Tender	01-03-2019	Single Part	20-03-2019	1	M/s. Joint-Stock Company 'RUSATOM SERVICE'	Not Applicable	Yes	39285	27-04-2020	M/s. Joint-Stock Company 'RUSATOM SERVICE'	3468712432	27-12-2021	27-04-2020	05-12-2022	Supplier delay, with levy of Liquidated damages
95	CMM/OPS/00-31-9-3217 (R-1)	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites.	Public Tender	24-05-2019	Two Part	01-07-2019	3	1. M/s. Siderforgerossi India Pvt. Ltd. 2. M/s. MTAR Technologies Pvt. Ltd.	1. M/s. Hardcoats (India) Pvt. Ltd.	Yes	CMM/OPS/00-31-9-3217 (R-1)/e-PO/42264	25-09-2020	MTAR Technologies (P) Ltd	70092000	24-09-2022	25-09-2020	04-04-2022	NA
96	CMM/OPS/00-31-9-3217 (R-1)	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites.	Public Tender	24-05-2019	Two Part	01-07-2019	3	1. M/s. Siderforgerossi India Pvt. Ltd. 2. M/s. MTAR Technologies Pvt. Ltd.	1. M/s. Hardcoats (India) Pvt. Ltd.	Yes	CMM/OPS/00-31-9-3217 (R-1)/e-PO/43542	20-11-2020	SIDERFORGEROSSI INDIA PVT LTD	70792920	21-11-2022	20-11-2020	10-May-23	Delay on part of supplier. Final extension was issued with levy of LD
97	CMM/OPS/69-00-9-3313	Deputation of Specialist from RF/Third Country, Technical assistance services from M/s Kurchatov Institute, RF and services of M/s Siempelkamp NIS Ingenieurgesellschaft MBH, Germany for Overhauling of Reactor Main Joint Multi Stud Tensioner (MST) during 6 RSDs of KKNPP-1&2.	Single Tender	25-02-2020	Single Part	17-03-2020	3	M/s. JSC Rusatom	Not Applicable	Yes	PO/43930/FE	11-12-2020	JSC 'Rusatom Service'	1341925065	31-12-2023	11-12-2020	IN PROGRESS	NA

98	CMM/OPS/07-31-9-3224	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs and Accessories for Enmasse Coolant Channel Replacement (EMCCR) of RAPS-3 and KGS-1 Units.	Public Tender	12-07-2019	Two Part	19-08-2019	2	One M/s.MTAR Technologies Pvt. Ltd.	One M/s Yantra Kaushalya Engineers Pvt. Ltd.	Yes	CMM/OPS/07-31-9-3224/e-PO/44185	01-01-2021	MTAR Technologies (P) Ltd	120494598	31-12-2022	01-01-2021	27-05-2023	Supplier delay, with levy of Liquidated damages
99	CMM/OPS/55-33-09-3165	supply of Hydraulic Shock Arresters with necessary spares along with thermal insulation pads to support various equipment and Piping during earthquake, Pipe rupture and other dynamic load for KAPS-1&2.	Public Tender	24-04-2018	Two Part	04-06-2018	1	M/s. LISEGA SE	-	Yes	CMM/OPS/55-33-09-3165/PO/46640	25-06-2021	M/s. LISEGA SE	262607593	24-06-2022	25-06-2021	22-12-2024	Supplier delay, with levy of Liquidated damages
100	CMM/OPS/00-00-9-3358	Design, Development, Preparation of design documents & analysis report, Procurement of raw material, Manufacture, Fabrication, Assembly, Inspection, Testing, Quality surveillance, Supply to KKNPP site, Installation and Commissioning and Training of Fuel Transfer Machine (FTM) for Away From Reactor (AFR) Spent Fuel Storage Facility at KKNPP-1&2. (GeM Availability Report and Past Transaction Summary: Report ID: GEM/GARPTS/14122020/KFSXYV240OZ7)	Public Tender	14-12-2020	Two Part	22-02-2021	6	Five 1) M/s. Vividh Hi-Fab Pvt. Ltd., Gujarat) 2) M/s. MTAR Technologies Ltd., Hyderabad 3) M/s. Raghuvamsi Machine Tools, Hyderabad 4) M/s. Godrej & Boyce Mfg. Co. Ltd., Mumbai 5) M/s. Core Energy Systems Pvt. Ltd., Dombivli	One 1) M/s. Swach Air Filters, Tamil Nadu	Yes	CMM/OPS/00-00-9-3358/e-PO/51273	31-01-2022	Vividh Hi-Fab Pvt. Ltd.	465734200	31-07-2024	31-01-2022	In Progress	extended upto 30.05.2026
101	CMM/OPS/69-00-9-3428	RENDERING TECHNICAL ASSISTANCE SERVICES TO THE CUSTOMER DURING POST WARRANTY PERIOD OF OPERATION OF KUDANKULAM NPP UNITS 1&2	Single Tender	19-08-2021	Single Part	03-09-2021	1	One M/s.Joint-stock company 'Atomstroyexport'	-	Yes	CMM/OPS/69-00-9-3428/PO/43788/FE	29-03-2022	M/s.Joint-stock company 'Atomstroyexport'	459869729	36 months from 01-04-2022	29-03-2022	In Progress	NA
102	CMM/OPS/58-60-9-3424	Supply of Analogue Transmitters for Severe Accident Parameter Monitoring System (SAPMS) at Six Stations of NPCL.	Public Tender	16-07-2021	Two Part	27-08-2021	1	One 1) Baldota Control And Equipments Pvt Ltd.	-	Yes	CMM/OPS/58-60-9-3424/e-PO/52403	31-03-2022	Baldota Control And Equipments Pvt Ltd	147829936	01-05-2023	31-03-2022	In Progress	NA
103	CMM/OPS/69-00-9-3496	Functional testing, operation, maintenance, data collection, analysis and submission of report using Automated inspection systems [SK 27 & SK-38] for ISI of Reactor Pressure Vessel (RPV) & its Internals and Steam Generators during RSD #4 of Unit-2 and RSD#6 of Unit-1 at KKNPP-1&2.	Single Tender	01-12-2021	Single Part	05-01-2022	1	M/s. HRID-NON DESTRUCTIVE TESTING LTD	-	Yes	CMM/OPS/69-00-9-3496/PO/52790	13-04-2022	M/s. HRID-NON DESTRUCTIVE TESTING LTD	162061959	13-04-2023	13-04-2022	01-03-2024	without levy of LD
104	CMM/OPS/53-41-9-3191	DESIGN, MANUFACTURE, INSPECTION, TESTING, SUPPLY AND GUARANTEE OF COMPLETE SET OF CONDUCTOR BARS & ACCESSORIES FOR REWINDING OF TURBOGENERATOR ALONG WITH COMMISSIONING SPARES & DISMANTLING, ASSEMBLING, REWINDING OF TURBOGENERATOR AS PER DETAILED SCOPE IN TECHNICAL SECTION	Public Tender	22-11-2018	Two Part	25-03-2019	2	One 1) M/s. Bharat Heavy Electricals Ltd., Chennai	One 1) M/s. GE Power Systems India Pvt. Ltd., Noida	Yes	CMM/OPS/53-41-9-3191/e-PO/53595	10-06-2022	Bharat Heavy Electricals Limited	210274453	Section-A1: 12 months from date of PO and Section-A2: 4 months from site readiness	10-06-2022	In Progress	NA
105	CMM/OPS/19-00-9-3340(R-1)	Design, Development, Preparation of design documents and analysis report, Procurement of raw material, Manufacture, Fabrication, Assembly, Inspection, Testing, Qualification, Quality surveillance, Supply to KKNPP-1&2 site and Supervision during installation of Spent Fuel Storage Racks (SFSR) for Away from Reactor (AFR) Spent Fuel Storage Facility at KKNPP-1&2 Site.	Public Tender	24-09-2021	Two Part	02-12-2021	6	Six 1)Holtec Asia Pvt. Ltd 2) Godrej & Boyce Mfg. Co. Ltd. 3) Tema India Ltd. 4)M/s. CORE Energy Systems Pvt. Ltd. 5) M/s Volta Impex Pvt. Ltd. 6) M/s. MTAR Technologies (P) Ltd.	Six 1)Holtec Asia Pvt. Ltd 2) Godrej & Boyce Mfg. Co. Ltd. 3) Tema India Ltd. 4)M/s. CORE Energy Systems Pvt. Ltd. 5) M/s Volta Impex Pvt. Ltd. 6) M/s. MTAR Technologies (P) Ltd.	Yes	CMM/OPS/19-00-9-3340(R-1)/e-PO/53901	05-07-2022	Holtec Asia Pvt. Ltd	558140000	05-07-2025	05-07-2022	In Progress	Extended upto 31.12.2025
106	CMM/OPS/00-00-9-3505	Supply of 1 no. of qualified & in operation Spent Fuel Transport Container (CASK TUK-13V) for Away From Reactor (AFR) Spent Fuel Storage Facility for Kudankulam Units-1&2.	Single Tender	06-06-2022	Single Part	05-07-2022	1	M/s. JSC TENEX-Logistics	-	Yes	CMM/OPS/00-00-9-3505/PO/54293	07-07-2022	M/s. JSC TENEX-Logistics	404214284	07-01-2023	07-07-2022	18-11-2022	NA
107	CMM/OPS/58-60-9-3414	Supply, Installation & Commissioning of Severe Accident Parameter Monitoring System (SAPMS) at Nine Stations of NPCL i.e. KGS-1&2, KGS-3&4, MAPS-1&2, RAPS-1&2, RAPS-3&4, RAPS-5&6, KAPS-1&2, NAPS-1&2 & TAPS-3&4.	Public Tender	30-06-2021	Two Part	12-10-2021	4	Three 1. SUN Technologies Pvt. Ltd. 2. Electronics Corporation of India Limited 3. Bharat Heavy Electricals Limited	One 1. Pyrotech Electronics Pvt Ltd-	Yes	CMM/OPS/58-60-9-3414/e-PO/54547	05-08-2022	SUN Technologies Pvt. Ltd.	139566932	05-02-2023	05-08-2022	09-10-2024	NA

108	CMM/OPS/56-50-9-3458	Supply, Installation & Commissioning of 415 V Switchgear boards at RAPS-3.	Public Tender	30-09-2021	Two Part	01-12-2021	1	One	Pyrotech Electronics Pvt. Ltd. U-II	Yes	CMM/OPS/56-50-9-3458/e-PO/56691	27-12-2022	Pyrotech Electronics Pvt. Ltd. U-II	236025629	26-09-2023	27-12-2022	In Progress	NA
109	CMM/OPS/58-66-9-3500	SUPPLY OF MATERIALS FOR UP-GRADATION OF COMPUTERISED OPERATOR INFORMATION SYSTEM (COIS) AND INSTALLATION AT KGS-3&4 SITE.	Single Tender	18-02-2022	Single Part	22-04-2022	1	ELECTRONICS CORPORATION OF INDIA LTD	-	Yes	CMM/OPS/58-66-9-3500/e-PO/56825	02-01-2023	ELECTRONICS CORPORATION OF INDIA LTD	170112545	02-01-2025	02-01-2023	In Progress	NA
110	CMM/OPS/56-50-9-3413	Supply of Electrical Equipments / Systems for On Site Emergency Support Center at six sites of NPCL i.e. RAPS, KAPS, MAPS, TAPS, KGS & NAPS and Installation & Commissioning at RAPS only.	Public Tender	05-08-2021	Two Part	13-01-2022	2	Two 1. Kirloskar Oil Engines Limited 2.M/s Powerica Pvt. Ltd.	-	Yes	CMM/OPS/56-50-9-3413/e-PO/57165	27-01-2023	Kirloskar Oil Engines Limited	185593353	26-04-2024	27-01-2023	In Progress	NA
111	CMM/OPS/56-50-9-3413	Supply of Electrical Equipments / Systems for On Site Emergency Support Center at six sites of NPCL i.e. RAPS, KAPS, MAPS, TAPS, KGS & NAPS and Installation & Commissioning at RAPS only.	Public Tender	05-08-2021	Two Part	13-01-2022	2	Two 1. Kirloskar Oil Engines Limited 2.M/s Powerica Pvt. Ltd.	-	Yes	CMM/OPS/56-50-9-3413/e-PO/57164	27-01-2023	Kirloskar Oil Engines Limited	66410352	26-04-2024	27-01-2023	In Progress	NA
112	CMM/OPS/55-50-9-3498	Design, Manufacture, Assembly, Testing, Inspection, Packing, Supply, Erection & Commissioning and Guarantee of 6.6KV Switchgear along with necessary spares, tools and tackles along with removal, disconnection and shifting of existing switchgear and panels and imparting training to purchaser's engineers at KAPS-1&2.	Limited Tender	23-12-2021	Two Part	29-04-2022	1	One CG Power Industries Solution Ltd	-	Yes	CMM/OPS/55-50-9-3498/e-PO/58191	13-04-2023	CG Power Industries Solution Ltd	185760153	12-04-2025	13-04-2023	In Progress	NA
113	CMM/OPS/55-50-9-3498	6.6KV Switchgear along with mandatory spares, tools and tackles along with removal, disconnection and shifting of existing switchgear and panels and imparting training to purchaser's engineers at KAPS-1&2	Limited	23-12-2021	Two Part	29-04-2022	1	M/s CG Power and Industrial Solutions Ltd	-	Yes	P.O.no. CMM/OPS/55-50-9-3498/e-PO/58191	13-04-2023	M/s CG Power and Industrial Solutions Limited	185760153	13-04-2025	13-04-2023	In Progress	NA
114	CMM/OPS/70-50-9-3506/	Lead Acid Batteries at TAPS-3&4.	Public	08-07-2022	Two Part	18-08-2022	1	1) M/s.Exide	-	Yes	CMM/OPS/70-50-9-3506/e-PO/0012	10-11-2023	M/s. Exide Industries Limited, Mumbai	15,24,43,567	10-11-2026	10-11-2023	In Progress	NA
115	CMM/OPS/57-63-9-3524	Radiation Resistance Camera System for KGS - 1&2	Public	24-11-2022	Two Part	12-01-2023	2	1) M/s.Baldota Control And Equipments Pvt Ltd 2. M/s.SSBI Exports Pvt. Ltd.	1) M/s.Core Energy Systems Pvt. Ltd.	Yes	CMM/OPS/57-63-9-3524/e-PO/0013	08-12-2023	M/s.Baldota Control & Equipments Pvt. Ltd., Mumbai	11,25,00,000	08-12-2026	08-12-2023	In Progress	Installation in KGS-1 is under progress.
116	GeM Bid No. GEM/2023/B/3601276 (File Number - CMM/OPS/00-01-9-3543)	Decision Support System at Operating Stations of NPCL Forwarded for your action	Public Tender	28-06-2023	Two Part	21-08-2023	5	Two 1. M/s.Astra Microwave Products Limited 2. M/s.SSBI Exports Pvt. Ltd.	Three 1) M/s.Avantel Limited 2). M/s.ECIL 3. M/s.Azista Industries Pvt. Ltd.	Yes	GEMC-511687798108451	01-01-2024	M/s.Astra Micro Wave Products	12,20,95,000	31-12-2025	01-01-2024	In Progress	NA
117	GEM Bid No. GEM/2023/B/4059556 (File Number - CMM/OPS/69-00-9-3561)	Fire Resistance Hydraulic Fluid, Brand - ServoSynTurbo GF 46 of IOCL Make at KKNPP-1&2.	Public Tender	12-10-2023	Two Part	03-11-2023	1	M/s.Indian Oil Corporation Limited (IOCL)	Not Applicable	Yes	GEMC-51168778448875	04-01-2024	M/s.Indian Oil Corporation Ltd.	42,40,81,823	03-04-2024	04-01-2024	In Progress	NA
118	GeM Bid No. GEM/2023/B/3682214 dated 11.08.2023 (File no. OPS/3545)	CCTV & PIDS at TAPS-3&4	Single Tender	07-08-2023	Single Part	01-09-2023	1	M/s.ECIL	Not Applicable	Yes	GEMC-511687768761427	19-01-2024	M/s.ECIL	14,51,39,150	18-01-2025	19-01-2024	In Progress	NA
119	GeM Bid No. GEM/2023/B/3594321 (File Number - CMM/OPS/57-11-9-3538)	Supply & Installation of LP Turbine 5th Stage blade at KGS-2.	Limited Tender	27-06-2023	Two Part	18-07-2023	1	M/s.BHEL	Not Applicable	Yes	GEMC-511687794228437	31-01-2024	M/s.BHEL	12,35,52,000	25-04-2025	31-01-2024	In Progress	NA
120	Contract no. GEMC-511687770562831 dtd. 14.02.2024 (OPS/3573)	AMC FOR ECIL SUPPLIED SYSTEMS AT TAPS3&4 MAIN PLANT	Single Tender	30-11-2023	Single Part	22-12-2023	1	M/s.ECIL	---	Yes	GEMC-511687770562831	14-02-2024	M/s.ECIL	11,51,97,504	21-02-2025	14-02-2024	In Progress	NA
121	P.O. No.CMM/OPS/56-63-9-3525/PO/0020 dated 21.02.2024	Radiation Resistant Camera System at RAPS-3&4.	Public	23-11-2022	Two Part	28-03-2023	4	1) Core Engineering 2) NDT Technology 3) Advance Tech Controls. 4) Baldota	1) Core Engineering 2) NDT Technology 3) Baldota	Yes	PO/0020	21-02-2024	M/s.Advancetech Controls. Pvt. Ltd., Gujarat	20,69,51,414	21-04-2026	21-02-2024	In Progress	NA
122	CMM/OPS/70-60-9-3522	Up-gradation of COIS and E&C at TAPS-3&4 Site.	Single Tender	23-11-2022	Two Part Limited	26-05-2023	1	M/s.ECIL	-	Yes	e-PO/0014	28-02-2024	M/s.ECIL	31,23,72,114	28-02-2026	28-02-2024	In Progress	NA
123	CMM/OPS/69-01-9-3537	Works for cutting out & withdrawal of surveillance specimens of RPV	Single Tender	24-05-2023	Single Part	30-06-2023	1	M/s.JSC Rusatom	Not Applicable	Yes	PO/0016/FE	28-02-2024	M/s.JSC Rusatom	13,31,01,946	28-08-2026	28-02-2024	In Progress	NA
124	CMM/OPS/69-00-09-3529	Spares of TIC and Excitation system & safety system HT motors	Single Tender	06-02-2023	Single Part	07-03-2023	1	M/s.JSC Rusatom	Not Applicable	Yes	PO/0023/FE	29-02-2024	M/s.JSC Rusatom	19,38,22,351	25-12-2026	29-02-2024	In Progress	NA
125	CMM/OPS/69-00-9-3526	Spares for Desalination Plant Mechanical Vapour Compressor Unit for KKNPP-1&2	Single Tender	26-12-2022	Two Part	27-01-2023	1	1) M/s.IDE Water Technologies, Israel	-	Yes	PO/00024	08-04-2024	M/s.IDE Water Technologies, Israel	12,29,00,000	08-04-2026	08-04-2024	In Progress	NA
126	GEM/2023/B/3465364 (OPS/3533)	Supply of 415V AC Switchgear at NAPS-1&2	Public Tender	19-05-2023	Two Part	28-06-2023	1	1) M/s.Pyrotech Electronics Pvt. Ltd, Udaipur	-	Yes	GEMC-511687721387292	08-04-2024	M/s.PYROTECH ELECTRONICS PVT. LTD.	37,95,00,000	Supply: 06-08-2025 & Erection: 08-04-2026	08-04-2024	In Progress	NA
127	GEM/2024/B/4595661	Prototype CZT Based MCA For CPVS Activity Monitoring System	Single Tender	13-02-2024	Single Part	28-02-2024	1	M/s.ECIL	Not Applicable	Yes	GEMC-511687737021683	29-04-2024	M/s.ECIL	11,90,79,339	29-04-2026	29-04-2024	In Progress	NA
128	CMM/OPS/69-01-9-3567	Deputation of Manufacturer / other specialists from Russian Federation during RSD of KKNPP-1&2.	Single Tender	13-11-2023	Single Part	13-12-2023	1	M/s.JSC Rusatom	Not Applicable	Yes	PO/0027/FE	09-05-2024	M/s.JSC Rusatom	1,46,05,70,678	09-12-2027	09-05-2024	In Progress	NA

129	KKNPP/182/CMM/1225845 (OPS/3593)	Supply of safety system HT motors at KKNPP-182.	Single Tender	05-04-2023	Single Part	22-05-2023	1	M/s.JSC Rusatom	Not Applicable	Yes	PO/0028/FE	15-05-2024	M/s.JSC Rusatom	10,59,35,766	22-08-2027	15-05-2024	In Progress	NA
130	GEM/2023/B/4204583 (OPS/3572)	HTP for PHE	Single Tender	17-11-2023	Single Part	09-12-2023	1	M/s. Alfa Laval India Pvt. Ltd., Pune	Not Applicable	Yes	GEMC-511687707416460	30-05-2024	M/s. Alfa Laval India Pvt. Ltd., Pune	15,69,12,140	06-03-2025	30-05-2024	In Progress	NA
131	CMM/OPS/69-00-9-3544	Supply of Upper & Lower Cover plates and Cover plates for Thrust bearings for reactor coolant pumps at KKNPP-182.	Single Tender	27-06-2023	Single Part	27-06-2023	1	M/s.JSC Rusatom	Not Applicable	Yes	/PO/0029/FE	14-06-2024	M/s.JSC Rusatom	37,96,13,467	14-12-2025	14-06-2024	24-09-2025	NA
132	GEM/2024/B/4433266 File No. OPS/3579	Supply of Sealor Electrode Model & Skids at KKNPP-182 Forwarded for your action	Single Tender	21-01-2024	Single Part	23-02-2023	1	M/s.DE NORA INDIA LIMITED, Goa	-	Yes	GEMC-511687763955863	01-07-2024	M/s.DE NORA INDIA LIMITED, Goa	38,71,58,000	01-07-2026	01-07-2024	In Progress	NA
133	GEM/2024/B/4824636 File no. OPS/3500	Annual Maintenance Contract (AMC) for ECIL supplied systems at RAPS-1&2 and RAPS-5&6.	Single Tender	10-04-2024	Single Part	27-04-2024	1	M/s.ECIL	-	Yes	GEMC-511687763661140	21-08-2024	M/s.ECIL	13,14,85,608	31-10-2026	01-11-2024	In Progress	NA
134	P.O. No. CMM/OPS/69-00-9-3596/	Modernized Mast of Fuel handling machine at KKNPP-182.	Single Tender	25-06-2024	Single Part	25-06-2024	1	M/s. ROSATOM SERVICE, RUSSIA	Not Applicable	Yes	PO/0032/FE	14-10-2024	M/s. ROSATOM SERVICE, RUSSIA	56,33,00,017	28-01-2026	14-10-2024	In Progress	NA
135	GEM/2024/B/4945066 (File no. CMM/OPS/00-60-9-3594)	Supply of Post LOCA Neutron Monitoring System, ION Chamber, ICA and Accessories as per NPCIL TS at various sites of NPCIL.	Single Tender	27-06-2023	Two Part	18-07-2023	1	M/s.ECIL	-	Yes	GEMC-511687780244771	10-12-2024	M/s.ECIL	30,12,16,419	25-04-2025	10-12-2024	In Progress	NA
136	GEM/2024/B/4777955 (File no. CMM/OPS/54-60-9-3589)	Fiber optic IP based CCTV for RAPS-1&2, KAPS-3&4, KGS-3&4, TMS-3&4, MAPS-1&2 & NAPS-1&2.	Public Tender	02-03-2024	Two Part	01-05-2024	4	1. M/s. HONEYWELL AUTOMATION INDIA LIMITED 2. M/s. NETWARE COMPUTERS 3. M/s. TECHNO SOLUTIONS 4. M/s. TECHNOCRATS SECURITY SYSTEMS PRIVATE LIMITED.	M/s. TECHNO SOLUTIONS	Yes	GEMC-511687736566860	23-12-2024	M/s.TECHNOCRATS SECURITY SYSTEMS PRIVATE LIMITED	10,32,19,601	23-12-2026	23-12-2024	In Progress	NA
137	CMM/OPS/69-00-9-3570	Spares for Reactor Coolant Pumps at KKNPP-182.	Single Tender	11-01-2024	Single Part	15-02-2024	1	M/s. ROSATOM SERVICE, RUSSIA	Not Applicable	Yes	PO/0041/FE	31-12-2024	M/s.JSC Rusatom	81,74,36,686	30-06-2026	31-12-2024	In Progress	NA
138	GEM/2024/B/6041221	Annual Maintenance Contract (AMC) for ECIL supplied systems at RAPS-3&4 including RAPS-3 simulator.	Single Tender	13-03-2025	Two Part	21-03-2025	1	M/s.ECIL, Hyderabad	Not Applicable	Yes	GeM Contract no. GEMC-511687745793645 [File no. CMM/OPS/56-60-9-3629]	05-06-2025	M/s.ECIL, Hyderabad	14,63,07,114	03-07-2027	05-06-2025	In Progress	NA
139	CMM/OPS/69-00-9-3622	Functional Testing, Operation, maintenance, data collection and submission of report using Automated Inspection System of RPV & SG at KKNPP-182.	Single Tender	09-12-2024	Two Part	15-01-2025	1	M/s.HRID-Non Destructive Testing Ltd., Croatia	Not Applicable	Yes	PO no. CMM/OPS/69-00-9-3622/PO/0052/FE	09-06-2025	M/s.HRID-Non Destructive Testing Ltd., Croatia	14,78,57,702	09-06-2026	09-06-2025	In Progress	NA
140	File no. CMM/OPS/69-00-9-3585	Heat Transfer Plates for PHE at KKNPP-182.	Public Tender	06-02-2024	Single Part	01-03-2023	1	M/s.HETAL ENTERPRISE	-	Yes	GEMC-51168773958306	05-07-2024	M/s.HETAL ENTERPRISE	15,24,66,160	01-01-2025	05-07-2024	In Progress	NA
141	CMM/OPS/69-00-9-3531/	Spares for 230kV Gas Insulated Switchgear at KKNPP-182.	Single Tender	22-02-2023	Single Part	04-04-2023	1	M/s.JSC Rusatom	Not Applicable	Yes	CMM/OPS/69-00-9-3531/PO/0003/FE	13-07-2023	M/s. Joint-Stock Company 'RUSATOM SERVICE'	165749416	13-03-2024	13-07-2023	28-06-2024	NA
142	GEM/2024/B/4424229 (File no. CMM/OPS/69-00-9-3580)	Supply & replacement of existing motor & reduction gear box of CCW Pump at KKNPP-182.	Public Tender	29-01-2024	Two Part	05-04-2024	1	M/s.TD Power Systems Limited	Not Applicable	Yes	GEMC-511687799537035	17-01-2025	M/s.TD POWER SYSTEMS LIMITED	57,00,00,000	18-08-2025	17-01-2025	In Progress	NA
143	CMM/OPS/69-00-9-3521	For supply of Hardware Components, For works from RAS Moscow and For works on upgradation of Full Scope Simulator at KKNPP-182.	Single Tender	20-10-2022	Two Part	24-11-2022	1	M/s.JSC Rosatom Services, Russian Federation	Not Applicable	Yes	PO No. CMM/OPS/69-00-9-3521/PO/0050-A/FE, PO/0050-B/FE and PO/0050-C/FE	26-06-2025	M/s.JSC Rosatom Services, Russian Federation	48,80,22,676	26-06-2027	26-06-2025	In Progress	NA
144	GEM/2024/B/5768974 (File no. CMM/OPS/00-60-9-3625)	Hydrogen and Steam Concentration Monitoring System (HSCMS) as various sites of NPCIL.	Single Tender	21-01-2025	Single Part	19-02-2025	1	One M/s.ELECTRONICS CORPORATION OF INDIA LIMITED	Not Applicable	Yes	GEMC-511687788448402	07-08-2025	ELECTRONICS CORPORATION OF INDIA LIMITED	74,40,77,670	06-08-2030	07-08-2025	In Progress	NA
145	GEM/2025/B/6099789 (File no. CMM/OPS/70-00-9-3531)	ANNUAL MAINTENANCE CONTRACT FOR ECIL SUPPLIED SYSTEMS AT TAPS-3&4 MAIN PLANT.	Single Tender	01-04-2025	Single Part	12-04-2025	1	One M/s.ELECTRONICS CORPORATION OF INDIA LIMITED	Not Applicable	Yes	GEMC-511687726807329	13-08-2025	ELECTRONICS CORPORATION OF INDIA LIMITED	26,55,10,484	17-08-2027	18-08-2025	In Progress	NA
146	CMM/OPS/69-00-9-3575/PO/0053/FE	Spares for Turbo Generator and Excitation system at KKNPP-182.	Single Tender	11-01-2024	Single Part	15-02-2024	1	One M/s.JSC Rosatom Services, Russian Federation	Not Applicable	Yes	PO/0053/FE	28-08-2025	M/s.JSC Rosatom Services, Russian Federation	11,29,30,998	28-03-2027	28-08-2025	In Progress	NA
147	GeM Bid no. GEM/2025/B/5951668 (File no. CMM/OPS/75-00-9-3620)	Eight Types of Lewatit Resin to KKNPP-3&4	Single Tender	28-02-2025	Single Part	21-03-2025	1	M/s.KRISOW PERFORMANCE FLUIDS INC., ANDHRA PRADESH	Not Applicable	Yes	GeM Contract no. GEMC-511687797258923 dated 15.09.2025	15-09-2025	M/s.KRISOW PERFORMANCE FLUIDS INC., ANDHRA PRADESH	52,59,95,776	14-03-2026	15-09-2025	In Progress	NA
148	GeM Bid no. GEM/2025/B/6228200 (File no. CMM/OPS/69-00-9-3649)	Fire Resistance Hydraulic Fluid, Brand - ServoSynTurbo GF 46 of IOCL Make at KKNPP-182.	Single Tender	29-05-2025	Single Part	20-06-2025	1	M/s.INDIAN OIL CORPORATION LIMITED	Not Applicable	Yes	GEMC-511687797350722	13-10-2025	M/s.INDIAN OIL CORPORATION LIMITED	39,86,80,110	11-01-2026	13-10-2025	In Progress	NA
149	GeM Bid no. GEM/2025/B/6256867 (NPCIL case file no. CMM/OPS/58-63-9-3650)	Annual Maintenance Contract for ECIL supplied control system at KGS-3&4.	Single Tender	28-08-2025	Single Part	08-09-2025	1	One M/s.ELECTRONICS CORPORATION OF INDIA LIMITED	Not Applicable	Yes	GEMC-511687794045383	07-11-2025	M/s.ELECTRONICS CORPORATION OF INDIA LIMITED	10,06,59,660	09-05-2027	07-11-2025	In Progress	NA
150	CMM/OPS/70-31-9-3626	Procurement of Zircaloy Components for Coolant Channel Assemblies for EMCRR at TAPS 3&4, RAPS-4, Kaiga-2 and MAPS-2.	Single Tender	27-03-2025	Single Part	29-04-2025	1	One M/s Nuclear Fuel Complex	Not Applicable	Yes	e-PO/0056	13-11-2025	M/s Nuclear Fuel Complex	4,60,60,10,956	12-08-2027	13-11-2025	In Progress	NA
151	GeM Bid no. GEM/2025/B/6090064 (OPS/3638)	Self Elevating Platform at TAPS-3&4 for EMCRR.	Public Tender	16-04-2025	Two Part	30-06-2025	5	1. M/s.Godrej & Boyce Manufacturing Company Limited, Mumbai 2. M/s.Innomech Aerospace Toolings Private Limited, Bengaluru 3. M/s.ISGEC Heavy Engineering Limited, Harjanga 4. M/s.MITAR Technologies Limited, Hyderabad	M/s PMT Machines Limited, Pune	Yes	GEMC-511687744052502	11-09-2025	M/s.INNOMECH AEROSPACE TOOLINGS PRIVATE LIMITED, KARNATAKA	72,20,52,097	16-12-2029	11-09-2025	In Progress	NA

152	GeM Bid no. GEM/2025/B/6238717 (OPS/3648)	Self Elevating Platform for EMCCR at MAPS-1&2 (EMCCR)	Public Tender	12-06-2025	Two Part	08-08-2025	5	1) M/s Avsarala Technologies Limited, Bengaluru 2) M/s Innomech Aerospace Toolings Private Limited, Bengaluru 3) M/s MTAR Technologies Limited, Hyderabad	02 1) M/s Echar Equipments Private Limited, Thane 2) M/s PMT Machines Limited, Bhubaneswar	Yes	GEMC-511687719934946	07-01-2026	M/s AVASARALA TECHNOLOGIES LIMITED, Bangalore, KARNATAKA	25,73,43,840	25-06-2028	07-01-2026	In Progress	NA	
153	GEM/2025/B/631841 (OPS/3653)	Manufacture, supply of LP Turbine 5th Stage (Front and Rear) blades at RAPS-4 (EMCCR)	Limited Tender	27-06-2025	Two Part	19-07-2025	1	One M/s BHARAT HEAVY ELECTRICALS LIMITED, Delhi	Not Applicable	Yes	GEMC-51168778120860	20-01-2026	M/s BHARAT HEAVY ELECTRICALS LIMITED, Delhi	14,51,03,726	19-01-2030	20-01-2026	In Progress	NA	
154	GEM/2025/B/6034061 (OPS/3636)	Shielding Plug assemblies for En-Masse Coolant Channel Replacement (EMCCR) for Option-I (KGS-2)	Public Tender	11-04-2025	Two Part	21-05-2025	7	03 1) M/s Avsarala Technologies Ltd. 2) M/s MTAR Technologies Ltd 3) M/s Unimech Aerospace and manufacturing Ltd	04 1) M/s Accutech Enterprises 2) M/s ECHAAR Equipments Pvt. Ltd. 3) M/s PMT Machines Limited 4) M/s Yantra Kaushalya Engineers Pvt. Ltd.	Yes	GEMC-511687793879763	28-01-2026	M/s Avsarala Technologies Ltd.	8,48,11,320	28-01-2028	28-01-2026	In Progress	The Total Estimate of the Bid was Rs.27,01,32,447. However, the contract was placed on three bidders. Individual value of each contract is however less than Rs.10 Crores	
155		Shielding Plug assemblies for En-Masse Coolant Channel Replacement (EMCCR) for Option-II (RAPS-4)									GEMC-511687765824494	28-01-2026	M/s MTAR Technologies Ltd	8,14,49,280	28-01-2028	28-01-2026	In Progress		
156		Shielding Plug assemblies for En-Masse Coolant Channel Replacement (EMCCR) for Option-III (MAPS-2)									GEMC-511687798080837	28-01-2026	M/s Unimech Aerospace and manufacturing Ltd	7,96,71,240	28-01-2028	28-01-2026	In Progress		
157	GEM Bid no. GEM/2025/B/6376484 (NPCL case file no. CMM/OPS/70-31-9-3660)	Sealing Plug assemblies, Seal Discs and accessories for En-Masse Coolant Channel Replacement (EMCCR) for TAPS-3&4.	Public Tender	08-07-2025	Two Part	19-08-2025	Six	Six 1. M/s Avsarala Technologies Limited 2. M/s ECHAAR Equipments Private Limited 3. M/s MTAR Technologies Limited (EMD Status: EMD is exempted by GeM) 4. M/s PMT Machines Limited 5. M/s Unimech Aerospace and Manufacturing Limited 6. M/s Yantra Kaushalya Engineers Private Limited	Three 1. M/s ECHAAR Equipments Private Limited 2. M/s PMT Machines Limited 3. M/s Yantra Kaushalya Engineers Private Limited	Yes	GEMC-511687720205435	03-02-2026	M/s. Avsarala Technologies Ltd	9,95,77,800	03-02-2028	03-02-2026	In Progress	NA	
158											GEM Contract No. GEMC-511687753770636	03-02-2026	M/s. MTAR Technologies Ltd	9,95,77,800	03-02-2028	03-02-2026	In Progress	NA	
159	GeM Bid No. GEM/2025/B/6598092 (NPCL case file no. CMM/OPS/00-31-9-3666)	Underwater Inspection Heads for Pressure Tube In-Service Inspection of 220 and 540/700 MWe PHWRs at NAPS, RR Site, MAPS, KAPS, TAPS and KGS	Single Tender	12-09-2025	Single Part	22-09-2025	One	One M/s Electronics Corporation of India Limited (ECL), Hyderabad	Not Applicable	Yes	GEMC-511687760622149	10-02-2026	M/s Electronics Corporation of India Limited (ECL), Hyderabad	28,96,82,904	13-08-2030	10-02-2026	In Progress	NA	
160	GEM Bid no. GEM/2025/B/6032490 (NPCL case file no. CMM/OPS/56-31-9-3635)	Sealing Plug assemblies, Seal Discs and accessories for En-Masse Coolant Channel Replacement (EMCCR) for Option-I i.e. KGS-2 & RAPS-4	Public Tender	21-04-2025	Two Part	31-05-2025	Five	Five 1. M/s. Avsarala Technologies Limited 2. M/s. MTAR Technologies Limited 3. M/s. PMT Machines Limited 4. M/s. Unimech Aerospace and Manufacturing Limited 5. M/s. Yantra Kaushalya Engineers Private Limited	Two 1. M/s. PMT Machines Limited 2. M/s. Yantra Kaushalya Engineers Private Limited	Yes	GEMC-511687706701814	20-02-2026	M/s. Avsarala Technologies Ltd.	11,07,90,000	20-02-2028	20-02-2026	In Progress	NA	
161											GEMC-511687744063337 dated 20.02.2026	20-02-2026	M/s. MTAR Technologies Ltd.	8,65,26,000	20-02-2028	20-02-2026	In Progress	NA	
162	GeM Bid no. GEM/2024/B/5500091 (NPCL case file no. CMM/OPS/57-52-9-3607)	Supply of 415V Switchgear at KGS 1&2.	Public Tender	30-10-2024	Two Part	13-12-2024	Three	Three 1. M/s. Pyratech Electronics Pvt. Limited 2. M/s. Shivalic Power Control Private Limited 3. M/s. Symatic Engineering Private Limited	One M/s. Shivalic Power Control Private Limited	Yes	GEMC-511687743196002	20-02-2026	SYMATIC ENGINEERING PRIVATE LIMITED	31,76,81,116	20-02-2028	20-02-2026	In Progress	NA	
163	GEM Bid No. GEM/2025/B/6380924 (NPCL case file no. CMM/OPS/53-41-9-3659)	Supply cum replacement of TG LP rotor last stage blades (both front and rear) with 14% chromium Mark-3 modified fifth stage blades for MAPS-2.	Limited Tender	15-07-2025	Single Part	07-08-2025	Two	Two 1. M/s BHEL 2. M/s Powerstastic Solution India Pvt. Ltd.	One 1. M/s Powerstastic Solution India Pvt. Ltd.	Yes	GEMC-51168779881955	23-02-2026	M/s BHARAT HEAVY ELECTRICALS LIMITED	19,18,73,664	17-08-2027	23-02-2026	In Progress	NA	
164	P.O. No. CMM/OPS/06-35-9-5581	Design, Engineering, Procurement, Construction, Erection & Commissioning of Additional Away from Reactor (AAR) Spent Fuel Storage Facility for RAPS-3&4.	Public Tender	23-02-2024	Two Part	17-04-2024	Three	Three 1. M/s Dee Vee Projects Limited 2. M/s Dineshchandra R Agrawal Infracore Pvt. Ltd. 3. M/s Tata Projects Limited	Nil	Yes	PO/0061	24-02-2026	M/s Dee Vee Projects Limited, Raipur	2,78,57,50,756	24-12-2028	24-02-2026	In Progress	NA	
165											PO/0062	24-02-2026	M/s Dee Vee Projects Limited, Raipur	2,78,57,50,756	24-12-2028	24-02-2026	In Progress	NA	
166	GeM Bid no. GEM/2025/B/6125789 (File no. CMM/OPS/70-31-9-3669)	Supply of End Fittings and associated components for EMCCR at TAPS-3&4.	Public Tender	23-04-2025	Two Part	25-06-2025	5	Two 1. M/s. Yantra Kaushalya Engineers Private LIMITED in Consortium with M/s Steefo Industries Private Limited 2. M/s MTAR Technologies Ltd	Three 1. M/s. Leak-Proof Pumps (India) Pvt. Ltd 2. M/s. PMT Machines Ltd 3. M/s. Unimech Aerospace And Manufacturing Limited in consortium with M/s Sanflag Iron & Steel Co. Ltd and M/s Prechhole Machines Tool Pvt. Ltd.	Yes	GEMC-511687707574590 (OPS/3639)	02-03-2026	M/s. YANTRA KAUSHALYA ENGINEERS PRIVATE LIMITED, Vidyanagar (Lead Partner) in Consortium with M/s Steefo Industries Private Limited, Ahmedabad (1st Partner).	2623406204.00	01-03-2029	02-03-2026	In Progress	NA	

167	GeM Bid no. GEM/2025/B/6396519 (File no. CMM/OPS/70-31-9-3663)	Shielding Plug Assemblies and Shielding Plug Manual Installation Rig for En-Masse Coolant Channel Replacement (EMCCR) for TAPS-3&4.	Public Tender	08-07-2025	Two Part	18-08-2025	6	Four 1. M/s. Avasarala Technologies Ltd. 2. M/s. Echaar Equipments Private Limited 3. M/s MTAR Technologies Ltd 4. M/s Unimech Aerospace and manufacturing Ltd	Two 1. M/s. Accutech Enterprises 2. M/s. Yantra Kaushalya Engineers Private Limited	Yes	GEMC-51168772929308 (OPS/3663)	05-03-2026	M/s. MTAR Technologies Ltd	32386703.00	04-03-2028	05-03-2026	In Progress	NA
168	GeM Bid no. GEM/2025/B/6396519 (File no. CMM/OPS/70-31-9-3663)	Shielding Plug Assemblies and Shielding Plug Manual Installation Rig for En-Masse Coolant Channel Replacement (EMCCR) for TAPS-3&4.	Public Tender	08-07-2025	Two Part	18-08-2025	6	Four 1. M/s. Avasarala Technologies Ltd. 2. M/s. Echaar Equipments Private Limited 3. M/s MTAR Technologies Ltd 4. M/s Unimech Aerospace and manufacturing Ltd	Two 1. M/s. Accutech Enterprises 2. M/s. Yantra Kaushalya Engineers Private Limited	Yes	GEMC-511687746616287 (OPS/3663)	05-03-2026	M/s. UNIMECH AEROSPACE AND MANUFACTURING LIMITED	32386703.00	04-03-2028	05-03-2026	In Progress	NA
169	GeM Bid no. GEM/2024/B/5421768 (File no. CMM/OPS/57-52-9-3605)	Supply of 6.6KV Switchgear at KGS 1&2.	Public Tender	14-10-2024	Two Part	28-02-2025	2	One Pyrotech Electronics Pvt. Ltd.	One Shivalic Power Control Pvt. Ltd.	Yes	GEMC-511687788407016 (OPS/3605)	06-03-2026	PYROTECH ELECTRONICS PVT. LTD.	513214741.00	05-03-2028	06-03-2026	In Progress	NA
170	CMM/T&C/25-25-4-115	Erection and Commissioning of Sea Water System for KKNPP-3&4 and KKNPP-5&6 projects.	Public Tender	13-12-2017	Two Part	23-03-2018	3	1)BGR ENERGY SYSTEMS LIMITED, 2)Tata Projects Limited, 3)Reliance Infrastructure Limited ,		Yes	CMM/T&C/25-25-4-115/e-PO/28906	21-11-2018	Tata Projects Limited	79,12,00,000	06-12-2026	21-11-2018	In progress	Not applicable
171	CMM/T&C/25-25-4-115	Design, Engineering, Procurement, Manufactur, Inspection, Testing, Supply, Packing, Forwarding, Transportation to Site and Guarantee of Sea Water System Piping & Equipments for KKNPP-3&4 and KKNPP-5&6 projects.	Public Tender	13-12-2017	Two Part	23-03-2018	3	1)BGR ENERGY SYSTEMS LIMITED, 2)Tata Projects Limited, 3)Reliance Infrastructure Limited ,		Yes	CMM/T&C/25-25-4-115/e-PO/28905	21-11-2018	Tata Projects Limited	3,16,46,00,000	06-12-2026	21-11-2018	In progress	Not applicable
172	GEM/2025/B/7042506	Insurance coverage as per clause nos. 21, 18, 20 & 18 respectively of Section B(PO) and clause no. 6.11.1 of SCC of PO nos. CMM/A/E/Q/22-41-2-1062/PO/6437, 6438, 6439 and 6440 all dated 14-08-2012 for the equipment, items and system under the scope these Pos.	GeM	24-12-2025	Two Part	29-12-2025	4	1) M/s. National Insurance Co. Ltd. 2) M/s. United India Insurance Co. Ltd. 3) M/s. Oriental Insurance Co. Ltd 4) M/s Go Digit General Insurance Ltd.	M/s Go Digit General Insurance Ltd.	L1	GEMC-511687743510662	01-01-2026	M/s. National Insurance Co. Ltd.	11,42,28,720	30-09-2026	02-01-2026	In progress	Not applicable
173	CMM/HMP/25-26-10-193	Fluoroketone Gas (SGE) based and Condensed Aerosol (SGI) based Firefighting system (Supply Contract)	Public Tender	30-05-2023	Two Part	08-09-2023	1	One (01 nos.) 1)Thermosystems Pvt Ltd	Nil	Yes	CMM/HMP/25-26-10-193/PO/0021	21-02-2024	M/s Thermosystems Pvt Ltd	Rs. 43.99 Cr	KKNPP-3-20/05/2025 KKNPP-4-20/08/2025	21-02-2024	In progress	NA
											CMM/HMP/25-26-10-193/PO/0022	21-02-2024	M/s Thermosystems Pvt Ltd	Rs. 5.02 Cr	KKNPP-3-20/05/2025 KKNPP-4-20/08/2025	21-02-2024	In progress	NA
174	CMM/HMP/10-30-10-164	Nuclear Island Package	Public Tender	24-02-2021	Two Part	30-12-2021	3	Three (03 nos.) i) TATA Projects Ltd ii) BHEL iii) Larsen and Toubro Ltd	Nil	Yes	CMM/HMP/10-30-10-164/PO/0017 (Supply contract)	28-03-2024	M/s Larsen and Toubro Ltd	Rs. 1638.80 Cr	GHAVP-1-27/09/2027 GHAVP-2-27/03/2028	28-03-2024	In progress	NA
											CMM/HMP/10-30-10-164/PO/0018 (Erection contract)	28-03-2024	M/s Larsen and Toubro Ltd	Rs. 537.31 Cr	GHAVP-1-27/09/2027 GHAVP-2-27/03/2028	28-03-2024	In progress	NA
											CMM/HMP/10-30-10-164/PO/0019 (Operation and Maintenance)	28-03-2024	M/s Larsen and Toubro Ltd	Rs. 5.84 Cr	Date will be intimated later to the Supplier	28-03-2024	In progress	NA
175	CMM/HMP/25-26-10-178	Supply and Delivery of Radioactive Air Filters and Personal Survival System for KKNPP-3&4 Project	e-TENDER	30-08-2022	Two part	16-11-2022	Five (05 nos) (However one bid was rejected as tender fee was not submitted)	Four(04 nos) 1. M/s. Nikhith Engineering Pvt. Ltd. 2. M/s. Core Energy Systems Pvt. Ltd. 3. M/s. Tema India Ltd. 4. M/s. Bengal Industries Pvt. Ltd.	Nil	Yes	CMM/HMP/25-26-10-178/PO/0004	06-09-2023	M/s. Bengal Industries Pvt. Ltd. In consortium with 1) M/s. Aerosol Filters Pvt. Ltd. & 2) M/s. Airfilco Filtration Systems Pvt. Ltd. (All members are MSEs)	Rs. 37.16 Cr	06-09-2025	06-09-2023	In progress	NA

176	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public Tender	21-07-2010	Two part	13-12-2010	9	Seven(07 nos.) 1. M/s Dodsai Enterprise pvt ltd.,Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd., Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co.,Turkey. 7. M/s Bharat Heavy Electricals Ltd.	1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd.	Yes	CMM/HMP/23-30-10-013/PO/6066 Dt 03.06.2011 for KAPP-3&4 Supply CMM/HMP/23-30-10-013/PO/6067 Dt 03.06.2011 for KAPP-3&4 Erection CMM/HMP/22-30-10-013/PO/6411 Dt 03.06.2011 for RAPP-7&8 Supply CMM/HMP/22-30-10-013/PO/6412 Dt 03.06.2011 for RAPP-7&8 Erection	03-06-2011	M/s Punj Lloyd Ltd.	Rs. 264.53 Cr Rs. 63.97 Cr Rs. 269.08 Cr Rs. 61.65 Cr	KAPP-3-03-12-17 KAPP-4-31-12-18 RAPP-7-31-03-19 RAPP-8-31-03-19 RAPP-7-31-12-17 RAPP-8-31-12-17 RAPP-7-31-03-19 RAPP-8-31-03-19	03-06-2011 03-06-2011 03-06-2011 03-06-2011	In progress In progress In progress In progress	NA NA NA NA
177	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public Tender	04-11-2010	TPT	07-02-2011	14	Eleven (11 nos.) 1. M/s.L&T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure & Energy Services Ltd., 6. M/s Therman Ltd. 7. M/s Engineers India Ltd. 8. M/s Mcnally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure & Projects Ltd. 11. M/s Nicco Corporation.	Three (3 nos.) 1. M/s Shriram EPC Ltd. 2. M/s Walchandnagar Industries Ltd. 3. M/s Dolphin Offshore Enterprises (India) Ltd.	Yes	CMM/HMP/22-70-10-016/PO/6415 dtd. 22/07/2011 (supply) for RAPP-7&8 CMM/HMP/22-70-10-016/PO/6416 dtd. 22/07/2011 (Erection) for RAPP-7&8 CMM/HMP/23-70-10-016/PO/6070 dtd. 22/07/2011 (supply) for KAPP-3&4 CMM/HMP/23-70-10-016/PO/6071 dtd. 22/07/2011 (Erection) for KAPP-3&4	22-07-2011 22-07-2011 22-07-2011 22-07-2011	M/s. L&T, Chennai M/s. L&T, Chennai M/s. L&T, Chennai M/s. L&T, Chennai	Rs. 105.76 Cr. Rs.30.64 Cr. Rs.103.27 Cr. Rs.38.23 Cr.	RAPP-7-31-12-17 RAPP-8-31-12-17 RAPP-7-31-12-17 RAPP-8-31-12-17 KAPP-3-31-07-17 KAPP-4-30-04-18 KAPP-3-31-07-17 KAPP-4-30-04-18	22-07-2011 22-07-2011 22-07-2011 22-07-2011	In progress In progress In progress In progress	NA NA NA NA
178	CMM/HMP/75-00-10-078	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	22-07-2016	Two Part	31-01-2017	7	Five (05 nos.) 1) Larsen & Toubro Limited, 2) Reliance Infrastructure Limited, 3) BGR ENERGY SYSTEMS LIMITED, 4) TATA PROJECTS LIMITED, 5) BHARAT HEAVY ELECTRICALS LIMITED,	Two (2 nos.) 1) THE INDURE PVT LTD 2) Punj Lloyd Limited,	Yes	CMM/HMP/75-00-10-078/e-PO/22880 CMM/HMP/75-00-10-078/e-PO/22877	04-04-2018 04-04-2018	M/s Reliance Infrastructure Limited M/s Reliance Infrastructure Limited	Rs. 302.48 Cr Rs. 642.16 Cr	03-12-2022 03-12-2022	04-04-2018 04-04-2018	In progress In progress	NA NA
179	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing, erection, commissioning, performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves, NPCL approved HILTI make anchor fasteners, electrically operated valves (EV), Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors, JB's, LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MWWS) and Multiple Control Zonal Spray System (MCZS) beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	Three (03 nos.) 1) Sterling and Wilson Limited, 2) TECHNICO INDIA PVT LTD 3) SFS Fire And Security Private Limited,	Nil	Yes	CMM/HMP/23-70-10-087/e-PO/17873 CMM/HMP/23-70-10-087/e-PO/17872	15-12-2017 15-12-2017	M/s Sterling and Wilson Limited M/s Sterling and Wilson Limited	Rs. 3.36 Cr Rs. 7.52 Cr	14-06-2020 14-06-2020	15-12-2017 15-12-2017	In Progress In Progress	NA NA
180	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single tender	28-11-2017	Single Part	28-11-2017	1	One (1 nos.) 1) ATOMSTROYEXPORT MOSCOW RUSSIAN FEDERATION	Nil	Yes	CMM/HMP/69-00-10-117/e-PO/19893/FE DTD 30/11/2017 CMM/HMP/69-00-10-117/e-PO/19894/FE DTD 30/11/2017	30-11-2017 30-11-2017	M/s ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION M/s ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 157.27 Cr Rs 209.30 Cr	30-11-2019 31-05-2021	30-11-2017 30-11-2017	In progress In progress	NA NA
181	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single tender	28-11-2017	Single Part	28-11-2017	1	One (1 nos.) 1) Atomstroyexport Moscow Russian Federation	Nil	Yes	CMM/HMP/69-00-10-118/e-PO/19895/FE DTD 30/11/2017 CMM/HMP/69-00-10-118/e-PO/19896/FE DTD 30/11/2017	30-11-2017 30-11-2017	M/s ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION M/s ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 175.19 Cr Rs 172.53 Cr	30-06-2020 31-12-2024	30-11-2017 30-11-2017	In progress In progress	NA NA
182	CMM/HMP/10-31-10-120	Manufacturing, Inspection, Testing, Supply, Safe Delivery to GHAVP-1&2 and Guarantee of Coolant Channel Assembly Zircaloy Components.	Single tender	25-04-2019	Single Part	25-04-2019	1	One (1 nos.) M/s. Nuclear Fuel Complex	Nil	Yes	CMM/HMP/10-31-10-120/e-PO/42854	24-12-2020	M/s. Nuclear Fuel Complex	Rs. 181.50 Cr.	GHAVP-1-24/03/2023 GHAVP-2-24/09/2023	24-12-2020	In progress	NA

183	CMM/HMP/09-31-10-165	Manufacturing, Inspection, Testing and Safe Delivery Zirconium alloy components of Coolant Channel Assemblies for GHAVP-3&4 and KAIGA-5&6	Single tender	23-06-2021	Single Part	12-07-2021	1	One (1 nos.) M/s. Nuclear Fuel Complex	Nil	Yes	CMM/HMP/09-31-10-165/e-PO/0010	24-11-2023	M/s. Nuclear Fuel Complex	Rs. 268.50 Cr.	GHAVP-3 23/11/2026 GHAVP-4 23/08/2027	24-11-2023	In progress	NA
											CMM/HMP/09-31-10-165/e-PO/0011	24-11-2023	M/s. Nuclear Fuel Complex	Rs. 268.50 Cr.	KAIGA-5 23/08/2025 KAIGA-6 23/02/2026	24-11-2023	In progress	NA
184	CMM/HMP/25-26-10-146	Design, Procurement, Manufacture, Inspection, Testing, Supply of Valves for Fire fighting system and water supply, sewerage & auxiliaries system for KKNPP-3&4	Public e-Tender	12-12-2019	Two part	22-01-2020	2	M/s. L&T Valves Ltd., Chennai	M/s. Forbs Marshall Pvt. Ltd.	Yes	CMM/HMP/25-26-10-146/e-PO/48120	26-07-2021	M/s. L&T Valves Ltd., Chennai	Rs.13.06 Cr	26-01-2023	26-07-2021	In progress	NA
185	GEM BID ID NO. GEM/2022/B/2740503	Spares for GCB 10 Yearly overhauling as per OEM recommendations	ST	08-03-2023	Two Part	16-08-2023	1	GE T&D INDIA LIMITED	GE T&D INDIA LIMITED	L1	GEMC-511687763337500	25-11-2024	GE T&D INDIA LIMITED	123290468	14-05-2027	25-11-2024	In progress	NA
186	KKNPP/1&2/CMM/SPT/1226718	I&C Capital spares for Fuel handling machine (FHM) camera and camera monitoring system (CYP) installed inside UJA	Single Tender	03-03-2025	Single	30-04-2025	1	One, Joint Stock Company - Rosatom Service	NA	Yes	KKNPP/12/CMM/1226718/PO-63380	28-02-2026	Joint Stock Company - Rosatom Service	13,68,31,233	28-07-2027	28-02-2026	NA	NA
187	CMM/MEQ/25-26-2-1176 (GEM/GARPTS/04032021/4362 UES0W016)	Design, Analysis, Seismic Qualification, Procurement, Manufacture, assembly, Testing at manufacturer's work, Performance Testing, Preservation/Painting, Inspection & Testing, Drawings & documentation, packing, forwarding, shipment, Transportation & safe delivery to site with proper packing of Vapour Compression Safety Chillers with Special Tools & Tackles, all controls, accessories and auxiliaries along with mandatory and Commissioning Spares for KKNPP-3&4 Project.	Public Tender	08-03-2021	Two Part	22-06-2021	3	1)Kirkoskar chillers pvt ltd, -1 -2	1)JLG Electronics India Pvt.ltd, 2)CORE Energy Systems Pvt. Ltd., -2	Yes	CMM/MEQ/25-26-2-1176/e-PO/55373	23-09-2022	kirkoskar chillers pvt ltd	687319320	22-10-2025	23-09-2022	In Progress	NA
188	CMM/MEQ/25-26-2-1179	Design, Development, Procurement of Raw Material, Manufacture, Fabrication, Assembly, Inspection, Testing, Seismic Qualification, Performance Testing, Quality Surveillance, Packing, Forwarding, Shipment, Safe Delivery to Site and Guarantee of Ventilation Channel Closing Devices with Erection Accessories for Main Plant Ventilation and Air Conditioning (A/C) Systems for KKNPP-3&4 Project.	Public Tender	27-07-2021	Two Part	20-10-2021	4	1)L&T Valves Limited, 2)Tema India Ltd., 3)CORE Energy Systems Pvt. Ltd., -3	1)SAISIDHA SUGAR EQUIPMENTS AND ENGINEERING COMPANY PVT. LTD, -1	Yes	CMM/MEQ/25-26-2-1179/e-PO/55149	09-09-2022	L&T Valves Limited	287213659	31-03-2026	09-09-2022	Prototype development works in progress-	NA
189	CMM/MEQ/00-33-2-1146	Design, Analysis, Manufacturing, Inspection, Assembly, Testing, Painting, Proper packaging, Delivery at site and Guarantee of High Pressure, Vertically mounted, Single stage, Single suction, Double discharge volute casing type Centrifugal Primary Coolant Pump and Electric Motor along with Auxiliaries and Accessories, Special Tools, Mandatory Spares, Instrumentation along with Vibration Monitoring System and Paperless recorder, etc. as detailed in Specification no. PC-E-00210-R0, PC-E-503-R1 and datasheets for fleet procurement of Kaiga - 5&6 Project.	Public Tender	10-10-2018	Two Part	26-12-2018	2	1)KSB Pumps Limited, -1	1)Kirkoskar Brothers Limited, -1	Yes	CMM/MEQ/00-33-2-1146/e-PO/53976	08-07-2022	KSB Pumps Limited	5993516966	07-04-2026	08-07-2022	In Progress	NA
190	CMM/MEQ/10-30-2-1171	Design, Qualification of Design by Analysis, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to site and Guarantee of Safety Pump Motor Units (Shut Down Cooling Pump Motor Units) along with Mandatory spares, Special Tools, Support Structure and Base Frame as detailed in Specification no. PC-E-186 Rev.0 and PC-E-502 Rev.1 for GHAVP-1&2 Project	Public Tender	31-12-2019	Two Part	07-07-2020	4	1)Kirkoskar Brothers Limited, -1 -3	1)WILD Mather and Platt Pumps Pvt. Ltd. 2)BHARAT PUMPS & COMPRESSOR LIMITED, 3)Sulzer Pumps India Pvt. Ltd., -3	Yes	CMM/MEQ/10-30-2-1171/e-PO/52253	16-03-2022	Kirkoskar Brothers Limited	172509085	GHAVP-1 : 15-09-2027, GHAVP-2 : 14-05-2028	16-03-2022	In Progress	NA
191	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	- 1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited, -2	-	Yes	CMM/MEQ/72-70-2-1185/e-PO/51943	18-02-2022	Sterling and Wilson Limited	102898131	26-02-2025	18-02-2022	In Progress	NA
192	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	- 1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited, -2	-	Yes	CMM/MEQ/72-70-2-1185/e-PO/51942	18-02-2022	Sterling and Wilson Limited	283241699	17-08-2024	18-02-2022	In Progress	NA

193	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited, -2	-	Yes	CMM/MEQ/73-70-2-1185/e-PO/51941	18-02-2022	Sterling and Wilson Limited	106701030	17-08-2023	18-02-2022	In Progress	NA
194	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited, -2	-	Yes	CMM/MEQ/73-70-2-1185/e-PO/51938	18-02-2022	Sterling and Wilson Limited	281724636	17-08-2023	18-02-2022	In Progress	NA
195	CMM/MEQ/10-50-2-1178	Loading / Unloading, Storage cum Insurance, Handling, Erection, Civil works, Testing & Commissioning at site, Handing over and Guarantee of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178	Public Tender	11-12-2020	Two Part	08-02-2021	3	1)Larsen & Toubro Limited 2)Bharat Heavy Electricals Limited 3)BGR Energy Systems Limited -3	-	Yes	48614	06-09-2021	Larsen & Toubro Limited	1053197031	GHAVP-1 : 05-03-2026, GHAVP-2 : 05-09-2026	06-09-2021	IN PROGRESS	NA
196	CMM/MEQ/10-50-2-1178	Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178	Public Tender	11-12-2020	Two Part	08-02-2021	3	1)Larsen & Toubro Limited 2)Bharat Heavy Electricals Limited 3)BGR Energy Systems Limited -3	-	Yes	48613	06-09-2021	Larsen & Toubro Limited	5650891150	GHAVP-1 : 05-03-2026, GHAVP-2 : 05-09-2026	06-09-2021	IN PROGRESS	NA
197	KKNPP/1&2/CMM/SPT/18436	High Speed Diesel	Limited Tender	14-08-2020	Single Part	04-09-2020	3	1)Indian Oil Corporation Limited 2)M/s. Hindustan Petroleum Corporation Ltd. -2	-	Yes	KKNPP/1&2/CMM/18436/PO: 14142	03-04-2021	Indian Oil Corporation Limited	38416150	02-04-2023	03-04-2021	In Progress	NA
198	CMM/MEQ/10-30-2-1162	Design, Qualification of Design by Analysis, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & forwarding, Safe Delivery to site and Guarantee of Compressors and Vacuum Pumps along with Mandatory Spares & Special Tools as detailed in specification no. PC-E-537 Rev. 1, PC-E-501 Rev. 1, PC-E-502 Rev. 1, PC-E-325 Rev. 1, PC-E-323 Rev. 1, PC-E-653 Rev. 1 and Data sheets for GHAVP-1&2 Project. (Group 1)	Public Tender	14-08-2019	Two Part	23-10-2019	2	1)CORE Energy Systems Pvt. Ltd., 2)EVEREST BLOWERS PVT LTD, -2	-	Yes	CMM/MEQ/10-30-2-1162/e-PO/46496	09-04-2021	CORE Energy Systems Pvt. Ltd.	358481478	GHAVP-1 : 08-10-2023, GHAVP-2 : 08-04-2024	09-04-2021	IN PROGRESS	NA
199	CMM/MEQ/10-30-2-1162	Design, Qualification of Design by Analysis, Preparation of Drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to Site and Guarantee of Blowers along with mandatory spares, special tools and support structure or base frame (as applicable) as detailed in specification data sheets for GHAVP-1&2 project (Group-2)	Public Tender	14-08-2019	Two Part	23-10-2019	2	1)CORE Energy Systems Pvt. Ltd., 2)EVEREST BLOWERS PVT LTD, -2	-	Yes	CMM/MEQ/10-30-2-1162/e-PO/46482	06-04-2021	EVEREST BLOWERS PVT LTD	34971972	GHAVP-1 : 31-10-2026, GHAVP-2 : 31-12-2026	06-04-2021	IN PROGRESS	NA
200	CMM/MEQ/10-32-2-1154	Design, Qualification of Design by Analysis, Preparation of Drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to Site and Guarantee of Canned Motor Pumps along with mandatory spares, special tools and support structure or base frame (as applicable), as detailed in specification no. PC-E-165-R2, PC-E-166-R2, PC-E-501-R1, PC-E-502-R1 and data sheets for GHAVP-1&2 project.	Public Tender	23-01-2019	Two Part	29-03-2019	2	1)HYDRODYNE TEIKOKU INDIA PVT LTD, 2)Kirkoskar Brothers Limited, -2	-	Yes	CMM/MEQ/10-32-2-1154/e-PO/44418	20-01-2021	HYDRODYNE TEIKOKU INDIA PVT LTD	230700708	GHAVP-1 : 30-06-2026, GHAVP-2 : 30-06-2026	20-01-2021	In Progress	NA
201	CMM/MEQ/20-50-2-1153	Unloading, Storage cum Insurance, Handling, Erection, Testing & Commissioning at Site, Handing over and Guarantee of 220KV Switchyard Extension, Substation, Fire Water Pump House (FWPH) and Fire Alarm and Protection System etc. for Reliable Electrical Power Supply System at Tarapur Maharashtra Site and as per technical specifications and drawings forwarded under Tender No. CMM/MEQ/20-50-2-1153	Public Tender	20-12-2018	Two Part	28-02-2019	1	1)BGR Energy Systems Limited, -1	-	Yes	CMM/MEQ/20-50-2-1153/e-PO/36299	22-11-2019	BGR Energy Systems Limited	247530060.9	30-06-2026	22-11-2019	In Progress	NA

202	CMM/MEQ/20-50-2-1153	Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of 220kV Switchyard Extension, Substation, Fire Water Pump House (FWPH) and Fire Alarm and Protection System etc. for Reliable Electrical Power Supply System at Tarapur Maharashtra Site and as per technical specifications and drawings forwarded under Tender No. CMM/MEQ/20-50-2-1153	Public Tender	20-12-2018	Two Part	28-02-2019	1	JIBGR Energy Systems Limited. -1	-	Yes	CMM/MEQ/20-50-2-1153/e-PO/36298	22-11-2019	BGR Energy Systems Limited	577570142.2	30-06-2026	22-11-2019	In Progress	NA
203	CMM/MEQ/25-26-2-1142	Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, Commissioning, Load Testing of Material Handling Equipment provided by Purchaser, for KKNPP-3&4 Project.	Public Tender	14-08-2018	Two Part	29-11-2018	1	JIMUKAND LIMITED, -1	-	Yes	CMM/MEQ/25-26-2-1142/e-PO/36292	21-11-2019	MUKAND LIMITED	207000000	20-06-2026	21-11-2019	In Progress	NA
204	CMM/MEQ/25-26-2-1142	Design, Engineering, Manufacturing, Supply, Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, Commissioning, Load Testing and Handing over of the Material Handling Equipment & Trestle metal structures of Material Handling Equipment provided by Purchaser, for KKNPP-3&4 Project.	Public Tender	14-08-2018	Two Part	29-11-2018	1	JIMUKAND LIMITED, -1	-	Yes	CMM/MEQ/25-26-2-1142/e-PO/36291	21-11-2019	MUKAND LIMITED	483000000	20-06-2026	21-11-2019	In Progress	NA
205	CMM/MEQ/25-24-2-1134	Loading/Unloading, Transportation & handling at site, Storage, Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipment, Accessories and Components, Operation and Maintenance Works, Miscellaneous / Re-preservation Services and Handing Over of Diesel Generators and its Auxiliaries required for Kudankulam Nuclear Power Projects-3&4 and as per specification forwarded along with Tender No. CMM/MEQ/25-24-2-1134	Public Tender	06-11-2017	Two Part	23-04-2018	1	JIPowerica Limited, -1	-	Yes	CMM/MEQ/25-24-2-1134/e-PO/30360	01-02-2019	Powerica Limited	363343222.5	KKNPP-3: 31-12-2027 KKNPP-4: 31-12-2027	01-02-2019	In Progress	NA
206	CMM/MEQ/25-24-2-1134	Design, Engineering, Manufacture, Procurement, Supply, Documentation, Co-ordination, Quality Assurance, Routine and Acceptance Testing at works, Training at works, Packing & Forwarding, Transportation and Safe Delivery to Site and Unloading at Site of Diesel Generators and its Auxiliaries required for Kudankulam Nuclear Power Projects-3&4 and as per specification forwarded along with Tender No. CMM/MEQ/25-24-2-1134	Public Tender	06-11-2017	Two Part	23-04-2018	1	JIPowerica Limited, -1	-	Yes	CMM/MEQ/25-24-2-1134/e-PO/30356	01-02-2019	Powerica Limited	5902456778	Prov- Extn- KKNPP-3: 31-12-2027 KKNPP-4: 31-12-2027	01-02-2019	In Progress	NA
207	CMM/MEQ/25-24-2-1129	Erection/Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG) and handing over of system and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26-09-2017	Two Part	12-01-2018	4	JILARSEN AND TOUBRO LTD, JReliance Infrastructure Limited , JIBHARAT HEAVY ELECTRICALS LIMITED, JIBGR Energy Systems Limited, -4	-	Yes	CMM/MEQ/25-24-2-1129/e-PO/26489	08-08-2018	LARSEN AND TOUBRO LTD	1902798550	07-11-2026	08-08-2018	In Progress	NA

208	CMM/MEQ/25-24-2-1129	Manufacture, Procurement, Supply, Erection / Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG), Handing over of System and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26-09-2017	Two Part	12-01-2018	4	1) LARSEN AND TOUBRO LTD, 2) Reliance Infrastructure Limited, 3) BHARAT HEAVY ELECTRICALS LIMITED, 4) BGR Energy Systems Limited, -4	-	Yes	CMM/MEQ/25-24-2-1129/e-PO/26488	08-08-2018	LARSEN AND TOUBRO LTD	7587107618	07-11-2026	08-08-2018	IN PROGRESS	NA
209	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	15-12-2016	Two Part	09-05-2017	4	1) LARSEN AND TOUBRO LTD, 2) BGR Energy Systems Limited, 3) Siemens Ltd, 4) BHARAT HEAVY ELECTRICALS LIMITED, -4	-	Yes	CMM/MEQ/25-00-2-1116/e-PO/22516	22-02-2018	BGR Energy Systems Limited	862079456	05-12-2026	29-03-2018	In Progress	NA
210	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	15-12-2016	Two Part	09-05-2017	4	1) LARSEN AND TOUBRO LTD, 2) BGR Energy Systems Limited, 3) Siemens Ltd, 4) BHARAT HEAVY ELECTRICALS LIMITED, -4	-	Yes	CMM/MEQ/25-00-2-1116/e-PO/22513	29-03-2018	BGR Energy Systems Limited	3448317824	05-12-2026	29-03-2018	In Progress	NA
211	CMM/MEQ/10-33-2-1102	Design, Analysis, Preparation of Drawings, Documents, Procedures, Procurement of Materials, Manufacture, Assembly, Inspection, Testing, Packaging, Supply, Delivery & Guarantee of Primary Coolant Pump Motor Units for GHAVP-1&2 Projects.	Public Tender	09-08-2016	Two Part	31-10-2016	2	1) KSB Pumps Limited, -1	1) Kirloskar Brothers Limited, -1	Yes	CMM/MEQ/10-33-2-1102/e-PO/20565	17-01-2018	KSB Pumps Limited	486920000	GHAVP-1: 11-05-2026 & GHAVP- II: 11-05-2027	17-01-2018	In Progress	NA
212	CMM/MEQ/22-50-2-1083	400 kV Reactors & Balance work of Switchyard Package for RAPP 7&8	Public	16-11-2012	Two Part	01-02-2013	1	1) M/s Alstom T&D India Ltd -1	-	Yes	CMM/MEQ/22-50-2-1083/PO/6120, 6121, 6469, 6470	27-12-2013	M/s Alstom T&D India Ltd	29.61 Crores	28-02-2019	27-12-2013		NA
213	CMM/PFBR/80-52-2-7037	AC Variable Speed Drive	Public	05-04-2005	Two Part	05-04-2005	2	1) M/s BHEL 2) M/s ABB -2	-	Yes	CMM/PFBR/80-52-2-7037/PO/10053	20-07-2007	M/s BHEL	Rs.57.81 Crores + Euro 3765757	31-03-2025	20-07-2007	In Progress	NA
214	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18-06-2011	Two Part	26-09-2011	7	1) M/s L&T Ltd 2) M/s Therman Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd 6) M/s Blue Star Ltd 7) M/s NICO Corporation Ltd -7	-	Yes	CMM/MEQ/22-73-2-1055/PO/6450	04-07-2012	M/s Punj Lloyd Ltd	14 Crores	Prov- Extn- RAPP-7: 30-06-2023 RAPP-8: 30-06-2026	04-07-2012	In Progress	NA
215	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18-06-2011	Two Part	26-09-2011	7	1) M/s L&T Ltd 2) M/s Therman Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd 6) M/s Blue Star Ltd 7) M/s NICO Corporation Ltd -7	-	Yes	CMM/MEQ/23-73/2/1055/PO/6101	04-07-2012	M/s Punj Lloyd Ltd	72.62 Crores	Prov- Extn- KAPP-3: 31-03-2020 KAPP-4: 31-03-2023	04-07-2012	In Progress	NA
216	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18-06-2011	Two Part	26-09-2011	7	1) M/s L&T Ltd 2) M/s Therman Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd 6) M/s Blue Star Ltd 7) M/s NICO Corporation Ltd -7	-	Yes	CMM/MEQ/23-73/2/1055/PO/6102	04-07-2012	M/s Punj Lloyd Ltd	13.99 Crores	Prov- Extn- KAPP-3: 03-03-2020 KAPP-4: 31-10-2023	04-07-2012	IN PROGRESS	NA
217	CMM/MEQ/23-73-2-1055	AC Ventilation package	Public	18-06-2011	Two Part	26-09-2011	7	1) M/s L&T Ltd 2) M/s Therman Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd 6) M/s Blue Star Ltd 7) M/s NICO Corporation Ltd -7	-	Yes	CMM/MEQ/22-73-2-1055/PO/6449	04-07-2012	M/s Punj Lloyd Ltd	72.78 Cr	Prov- Extn- RAPP-7: 30-06-2023 RAPP-8: 30-06-2026	04-07-2012	In Progress	NA
218	CMM/PFBR/80-71-2-7052	Air Conditioning & Ventilation	Public	11-04-2006	Two Part	13-02-2007	4	1) M/s Blue Star Ltd 2) M/s L&T Ltd 3) M/s Voltas Ltd -3	1) M/s ABB (withdrawn) -1	Yes	CMM/PFBR/80-71-2-7052/PO/10071	31-12-2007	M/s Blue Star Ltd	Rs.32.04 Crores	Final Extn 23-09-2017	31-12-2007	In Progress	NA

219	CMM/MEQ/23-40-2-1040	Balance of Turbine Island Package for KAPP 3&4	Public	12-11-2010	Two Part	25-04-2011	9	1)M/s.Bharat Heavy Electricals Ltd. 2)M/s.Dodsal Enterprises P.Ltd in consortium with M/s. Dodsal Engg & Construction P. Ltd. 3) M/s.Gammon India Ltd. 4) M/s.IOT Infra & Energy Services Ltd. 5)M/s.Larsen & Toubro Ltd. 6)M/s.Puni Lloyd Ltd. 7) M/s.Tata Projects Ltd. 8) M/s.Thermax Limited 9	-	Yes	CMM/MEQ/23-40-2-1040/PO/6086	28-09-2011	M/s Dodsal Enterprises Ltd	INR 405.28 Cr + USD 1990000 (Rs. 8.91 Cr.) + GBP 388900 (Rs. 2.84 Cr.)+ EURO 4630700 (Rs. 29.91	KAPP-3: 15-09-2023 KAPP-4: 21-08-2024	28-09-2011	In Progress	Delay analysis is in process
220	CMM/MEQ/23-40-2-1040	Balance of Turbine Island Package for KAPP 3&4	Public	12-11-2010	Two Part	25-04-2011	9	1)M/s.Bharat Heavy Electricals Ltd. 2)M/s.Dodsal Enterprises P.Ltd in consortium with M/s. Dodsal Engg & Construction P. Ltd. 3) M/s.Gammon India Ltd. 4) M/s.IOT Infra & Energy Services Ltd. 5) M/s.Jyoti Structures Ltd. 6)M/s.Larsen & Toubro Ltd. 7) M/s.Puni Lloyd Ltd. 8) M/s.Tata Projects Ltd. 9) M/s.Thermax Limited 9	-	Yes	CMM/MEQ/23-40-2-1040/PO/6087	28-09-2011	M/s Dodsal Enterprises P.Ltd	387.08 Crores	KAPP-3: 27-09-2023 KAPP-4: 21-08-2024	28-09-2011	In Progress	Delay analysis is in process
221	CMM/MEQ/22-40-2-1067	Balance of Turbine Island Package for RAPP 7&8	Public	12-08-2011	Two Part	04-09-2012	10	1) BHEL 2) Thermax Ltd 3) Jyoti Structures Ltd 4) Lanco Infratech 5) Hindustan Dorr Oliver Ltd 6) L&T Ltd 7) Dodsal Ent. P.Ltd 8) Puni Lloyd 9) IOT Infrastructure 10) Gammon Ansaldo Consortium -10	-	Yes	CMM/MEQ/22-40-2-1067/PO/6458	03-12-2012	M/s L&T Ltd	331.24 Crores+USD2320000+ GBP 400000+EURO 10050000	RAPP-7:31-03-2025 RAPP-8:30-09-2026	03-12-2012	In Progress	Interim Delay analysis report is under review with site L1 committee
222	CMM/MEQ/22-40-2-1067	Balance of Turbine Island Package for RAPP 7&8	Public	12-08-2011	Two Part	04-09-2012	10	1)BHEL 2) Thermax Ltd 3) Jyoti Structures Ltd 4) Lanco Infratech 5) Hindustan Dorr Oliver Ltd 6) L&T Ltd 7) Dodsal Ent. P.Ltd 8) Puni Lloyd 9) IOT Infrastructure 10) Gammon Ansaldo Consortium -10	-	Yes	CMM/MEQ/22-40-2-1067/PO/6459	03-12-2012	M/s L&T Ltd	317.20 Crores	RAPP-7:31-03-2025 RAPP-8:30-09-2026	03-12-2012	In Progress	Interim Delay analysis report is under review with site L1 committee
223	CMM/MEQ/23-76-2-1018	Cranes Package for KAPP 3&4 and RAPP 7&8	Public	28-01-2011	Two Part	21-03-2011	6	1)M/s Anupam Industries Ltd. 2) M/s Electromech 3) M/s Furnace & Foundry Equipment CO. 4) M/s Heavy Machin Building Plant 5) M/s Unique Industrial Handlers PVT. Ltd. -5	1)M/s Konecranes India Pvt. Ltd -1	Yes	CMM/MEQ/23-76-2-1018/PO/6084	25-08-2011	M/s Electromech Ltd	Rs.12.85 Crores	Final extension - 17-11-2022	25-08-2011	17-11-2022	Attributable to Contractor
224	CMM/MEQ/23-76-2-1018	Cranes Package for KAPP 3&4 and RAPP 7&8	Public	28-01-2011	Two Part	21-03-2011	6	1)M/s Anupam Industries Ltd. 2) M/s Electromech 3) M/s Furnace & Foundry Equipment CO. 4) M/s Heavy Machin Building Plant 5) M/s Unique Industrial Handlers PVT. Ltd. -5	1)M/s Konecranes India Pvt.Ltd -1	Yes	CMM/MEQ/22-76-2-1018/PO/6426	25-08-2011	M/s Anupam Industries	Rs.13.01 Crores	Prov- extn : 30-04-2024	25-08-2011	Supply Completed, final extension approval not received-	Final extension approval not received

225	CMM/MEQ/23-50-2-1047	DG Set package for KAPP 3&4 and RAPP 7&8	Public	30-12-2010	Two Part	11-04-2011	2	1)M/s L&T Ltd 2)M/s Kirloskar Oil Engines Ltd -2		Yes	CMM/MEQ/22-50-2-1047/PO/6424	19-08-2011	M/s Kirloskar Oil Engines Ltd	188.16 Crores	R-7:30-06-2023 R-8:31-01-2024	19-08-2011	In Progress	NA
226	CMM/MEQ/23-50-2-1047	DG set package for KAPP 4&4 and RAPP 7&8	Public	30-12-2010	Two Part	11-04-2011	2	1)M/s L&T Ltd 2) M/s Kirloskar Oil Engines Ltd -2		Yes	CMM/MEQ/23-50-2-1047/PO/6080	19-08-2011	M/s Kirloskar Oil Engines Ltd	194.54 Crores	Final Exten- K-3: 21-03-2020 K-4: 08-11-2022	19-08-2011	In Progress	NA
227	CMM/MEQ/23-50-2-1038	Main Plant Electrical System Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. -5	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg Co.Ltd	Yes	CMM/MEQ/23-50-2/1038/PO/6072	25-08-2011	M/s BGR Energy Systems Ltd	198.11 Crores	Prov- Extn- : K-3 : 22-10-2020 & K-4 : 3-09-2023-	25-08-2011	In Progress	NA
228	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. -5	1)M/s KEC International Ltd 2) M/s McNally Bharat Engineering Co.Ltd	Yes	CMM/MEQ/23-50-2-1038/PO/6073	25-08-2011	M/s BGR Energy Systems Ltd	23.00 Crores	Prov- Extn- : K-3 : 22-10-2020 & K-4 : 30-09-2023-	25-08-2011	In Progress	NA
229	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. -5	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg Co.Ltd	Yes	CMM/MEQ/23-50-2-1038/PO/6074	25-08-2011	M/s BGR Energy Systems Ltd	4.20 Crores	Prov- Extn- : K-3 : 22-10-2020 & K-4 : 30-09-2023-	25-08-2011	In Progress	NA
230	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. -5	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg Co.Ltd	Yes	CMM/MEQ/22-50-2-1038/PO/6417	25-08-2011	M/s BGR Energy Systems Ltd	191.87 Crores	R-7 : 30-09-2023 & R-8 : 31-3-2024-	25-08-2011	In Progress	NA
231	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. -5	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg Co.Ltd	Yes	CMM/MEQ/22-50-2-1038/PO/6418	25-08-2011	M/s BGR Energy Systems Ltd	23.08 Crores	R-7 : 30-09-2023 & R-8 : 31-3-2026-	25-08-2011	In Progress	NA
232	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. -5	1)M/s KEC International Ltd 2)M/s McNally Bharat Engg.Co.Ltd	Yes	CMM/MEQ/23-50-2-1038/PO/6419	25-08-2011	M/s BGR Energy Systems Ltd	4.20 Crores	R-7 : 30-09-2023 & R-8 : 31-3-2024-	25-08-2011	In Progress	NA

234	CMM/PFBR/80-40-2-7030	Main Plant Package	Public	23-09-2005	Two Part	31-03-2006	3	1)M/s BHEL 2)M/s L&T+ Power Machines 3)M/s Dodsai+Skoda -3		Yes	CMM/PFBR/80-40-2-7030/PO/10051	29-06-2007	M/s BHEL	Rs.296.49 Crores + Euro 21175351, USD 18633654, UKP 1350045	Prov-Extn 31-03-2026	29-06-2007	In Progress	NA
235	CMM/PFBR/80/40/2-7030	Main Plant Package	Public	23-09-2005	Two Part	31-03-2006	3	1)M/s. BHEL 2) M/s. L&T + Power Machines 3)M/s. Dodsai + Skoda -3		Yes	CMM/PFBR/80-40-2-7030/PO/10052	29-06-2007	M/s BHEL	INR 32.62 Crs. + EURO 19000	Prov-Extn 31-03-2026	29-06-2007	In Progress	NA
236	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28-12-2009	Two Part	23-02-2010	2	1)M/s BHEL -1	1)M/s Kirloskar Electric Co.Ltd	Yes	CMM/MEQ/23-33-2-1012/PO/6024	07-09-2010	M/s BHEL	Rs.87.31 Crores	Final Exten 17-02-2024	07-09-2010	In Progress	NA
237	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28-12-2009	Two Part	23-02-2010	2	1)M/s BHEL -1	1)M/s Kirloskar Electric Co.Ltd	Yes	CMM/MEQ/23-33-2-1012/PO/6372	07-09-2010	M/s BHEL	Rs.87.32 Crores	31-03-2025	07-09-2010	In Progress	NA
238	CMM/MEQ/23-71-2-1016	Plant Water Pump House Package for KAPP 3&4	Public	02-03-2010	Two Part	10-06-2010	9	1)M/s.Thermax 2)M/s.Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Puni Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects -7	1)M/s Doshion(DVWL) 2) M/s IOTL -2	Yes	CMM/MEQ/23-71-2-1016/PO/6029	06-10-2010	M/s IVRCL	Rs.52.68 Crores	Prov- extn upto : 31-12-2019	06-10-2010	Partly completed, balance work executed by Site via various WO-	NA
239	CMM/MEQ/23-71-2-1016	Plant water pump house package for KAPP 3&4	Public	02-03-2010	Two Part	10-06-2010	9	1)M/s.Thermax 2)M/s.Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Puni Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects -7	1)M/s Doshion(DVWL) 2)M/s IOTL -2	Yes	CMM/MEQ/23-71-2-1016/PO/6030	06-10-2010	M/s IVRCL	Rs.39.91 Crores	Prov- Extn- Upto- 31-12-2019	06-10-2010	Partly completed, balance work executed by Site via various WO-	NA
240	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL Ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd -6	1)M/s UEM India P.Ltd -1	Yes	CMM/MEQ/22-71-2-1066/PO/6443	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	64.18 Crores	Prov- extn- upto : 13-09-2022	07-05-2012	100% completed, however, final delivery extension approval not received	NA
241	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL Ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd -6	1)M/s UEM India Pvt.Ltd -1	Yes	CMM/MEQ/22-71-2-1066/PO/6444	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	34.63 Crores	Prov- extn- upto : 13-09-2022	07-05-2012	100% completed, however, final delivery extension approval not received	NA
242	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL Ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd -6	1)M/s UEM India Pvt.Ltd -1	Yes	CMM/MEQ/22-71-2-1066/PO/6445	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	12.08 Crores	For one year starting from 01-08-2019	01-08-2019	100% completed, however, final delivery extension approval not received	NA
243	CMM/MEQ/23-33-2-1009	Primary coolant pumps	Single	30-12-2009	Two Part	22-02-2010	1	1)M/s KSB Pumps Ltd -1		Yes	CMM/MEQ/23-33-2-1009/PO/6016	17-06-2010	M/s KSB Pumps Ltd	Rs.43.38 Crores	K-3-31-03-2015 K4-31-03-2015	17-06-2010	KAPP-3 : 04-06-2014, KAPP-4 : 28-04-2014	Attributable to Contractor & Purchaser

244	CMM/MEQ/23-33-2-1009	Primary Coolant Pumps	Single	30-12-2009	Two Part	22-02-2010	1	1)M/s KSB Pumps Ltd -1	-	Yes	CMM/MEQ/22-33-2-1009/PO/6366	17-06-2010	M/s KSB Pumps Ltd	Rs.42.96 Crores	R-7:31-03-2015 R-8:31-03-2015	R	17-06-2010	RAPP-7 : 26-11-2014, RAPP-8 : 03-09-2014	Attributable to Contractor & Purchaser
245	CMM/PFBR/80-71-2/7056	Sea Water Pump House & Electrochlorination Plant Package	Public	16-03-2007	Two Part	06-07-2007	2	1)M/s KBL 2)M/s Gammon Ltd -2	-	Yes	CMM/PFBR/80-71-2/7056/PO/10079	22-05-2008	M/s KBL	Euro 1814000 + Rs.66.13 Crores	Prov-Extn-30-06-2026		22-05-2008	In Progress	NA
246	CMM/PFBR/80-71-2-7056	Sea Water Pump House & Electrochlorination Plant Package	Public	16-03-2007	Two Part	06-07-2007	2	1)M/s KBL 2)M/s Gammon Ltd -2	-	Yes	CMM/PFBR/80-71-2-7056/PO/10080	22-05-2008	M/s KBL	Rs.33.10 Crores	Prov-Extn-30-06-2026		22-05-2008	In Progress	NA
247	CMM/MEQ/23-40-2-1024	Supply of equipments for TG Plant package	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL in consortium with M/s Alstom Power System -1	-	Yes	CMM/MEQ/23-40-2-1024/PO/6054	31-03-2011	M/s BHEL in consortium with M/s Alstom Power Systems	EUR 88935688.00 (+) USD 35275000.00 (+) INR 740.75 Crs Total of above in INR 1483.21 Crs	KAPP-3 : 24-01-2024 & KAPP-4 : 24-08-2024		31-03-2011	In Progress	Delay Analysis report has been prepared and same is under delibration with site L1 committee
248	CMM/MEQ/23-40-2-1024	Supply of equipments for TISCS	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL -1	-	Yes	CMM/MEQ/23-40-2-1024/PO/6056	31-03-2011	M/s BHEL	33 Crores	KAPP-3 : 01-02-2024 KAPP-4 : 24-08-2024		31-03-2011	In Progress	Delay Analysis report has been prepared and same is under delibration with site L1 committee
249	CMM/MEQ/23-40-2-1024	Supply of services for TG Plant Package	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL in consortium with M/s Alstom Power Systems -1	-	Yes	CMM/MEQ/23-40-2-1024/PO/6055	31-03-2011	M/s BHEL in consortium with M/s Alstom Projects Ltd	165.42 Crores	KAPP-3 : 24-01-2024 & KAPP-4 : 24-08-2024		31-03-2011	In Progress	Delay Analysis report has been prepared and same is under delibration with site L1 committee
250	CMM/MEQ/23-50-2-1022	Switchyard package for KAPP 3&4	Public	07-05-2010	Two Part	28-07-2010	4	1)M/s BHEL 2) M/s Jvoti Structures Ltd 3) M/s L&T Ltd -3	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/23-50-2-1022/PO/6044	24-02-2011	M/s Larsen & Toubro Ltd	32.98 Crores	31-12-2021		24-02-2011	In Progress	NA
251	CMM/MEQ/23-50-2-1022	Switchyard Package for KAPP 3&4	Public	07-05-2010	Two Part	28-07-2010	4	1)M/s BHEL 2) M/s Jvoti Structures Ltd 3) M/s L&T Ltd -3	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/23-50-2-1022/PO/6045	24-02-2011	M/s L&T Ltd	10.48 Crores	31-12-2021		24-02-2011	In Progress	NA
252	CMM/MEQ/23-50-2-1022	Switchyard package for RAPP 7&8	Public	07-05-2010	Two Part	28-07-2010	5	1)M/s ABB LTD 2) M/s BHEL 3) M/s Jvoti Structures Ltd 4) M/s L&T Ltd -4	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/22-50-2-1022/PO/6392	24-02-2011	M/s L&T Ltd	Rs. 31.56 Crores	R-7:30-06-19(220kV) R-8:31-12-21(220kV) R-7:31-12-21(400kV) R-8:31-12-21(400kV)		24-02-2011	In Progress	NA
253	CMM/MEQ/23-50-2-1022	Switchyard Package for RAPP 7&8	Public	07-05-2010	Two Part	28-07-2010	5	1)M/s ABB Ltd 2) M/s BHEL 3) M/s Jvoti Structures Ltd 4) M/s L&T Ltd -4	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/22-50-2-1022/PO/6393	24-02-2011	M/s L&T Ltd	Rs.11.84 Crores	R-7:31-06-19(220kV) R-8:31-12-21(220kV) R-7:31-12-21(400kV) R-8:31-12-21(400kV)		24-02-2011	In Progress	NA
254	CMM/MEQ/23-50-2-1045	Transformer package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)6 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals -6	1)1 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6075	19-08-2011	M/s BHEL	Rs.47.79 Crores	Final Exten- K-3 : 01-04-2021 K-4 : 20-12-2023 KAPP-3&4 : 12-03-2024		19-08-2011	In Progress	NA
255	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals -6	1)01 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6420	19-08-2011	M/s BHEL	Rs.47.46 Crores	R-7 : 18-01-2018 R-8 : 02-04-2019 RAPP-7&8: 30-06-2025		19-08-2011	In Progress	NA

256	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP-3&4 and RAPP-7&8	Public	29-12-2010	Two Part	18-03-2011	7	1) M/s - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1) M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6077	19-08-2011	M/s Toshiba	Rs.34.91 Crores	FINAL EXTN- K-3(SUTs): 22-03-2017 K-3 (UTs): 15-09-2020 K-4(SUTs): 19-08-2022 K-4(UTs): 20-12-2023 K-3&4 Spares (SUTs): 30-09-2013 K-3&4 Spares (UTs): 01-04-2015	19-08-2011	In Progress	NA
257	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP-3&4 and RAPP-7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)M/s Areva T&D India Limited 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer and Electricals Kerala Ltd 6) M/s Vijay Electrical	1)M/s Kanohar Electrical Ltd. -1	Yes	CMM/MEQ/22-50-2-1045/PO-6422	19-08-2011	M/s Toshiba	33.58 Crs.	RAPP-7: 30-09-2023 RAPP-8: 30-04-2024	19-08-2011	In Progress	NA
258	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL in consortium with M/s Alstom -1	-	Yes	CMM/MEQ/22-41-2-1062/PO/6437	14-08-2012	M/s BHEL in consortium with M/s Alstom Power Systems SA	EURO - 67635177 + USD - 33716887 + INR 1001.22 Crs (as per DOW-B)	RAPP-7:31-03-2025 RAPP-8:31-12-2025	14-08-2012	In Progress	Interim Delay analysis is in process
259	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL in consortium with M/s Alstom -1	-	Yes	CMM/MEQ/22-41-2-1062/PO/6438	14-08-2012	M/s BHEL in consortium with M/s Alstom Power Systems	BHEL - Rs.159.97 Crores & AIL - Rs.46.45 Crores	RAPP-7:31-03-2026 RAPP-8:31-12-2026	14-08-2012	In Progress	Interim Delay analysis is in process
260	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	28-06-2011	Two Part	10-12-2012	1	1)M/s BHEL -1	-	Yes	CMM/MEQ/22-41-2-1062/PO/6439	14-08-2012	M/s BHEL	38.11 Crores	RAPP-7:31-12-2024 RAPP-8:31-12-2025	14-08-2012	In Progress	Interim Delay analysis is in process
261	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL -1	-	Yes	CMM/MEQ/22-41-2-1062/PO/6440	14-08-2012	M/s BHEL	7.68 Crores	RAPP-7: 31-08-2025 RAPP-8: 31-03-2026	14-08-2012	In Progress	Interim Delay analysis is in process
262	CMM/MEQ/10-30-2-1171	Design, Qualification of Design by Analysis, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to site and Guarantee of Safety Pump Motor Units (Emergency Core Cooling System (ECCS), Primary Pressurising Pump (PPP), & Containment Spray System (CSS) Pump Motor Units) along with Mandatory spares, Special Tools and Support Structure or Base Frame (as applicable) as detailed in Specification no. PC-E-169 Rev.0, PC-E-187 Rev.0, PC-E-545 Rev.1, PC-E-503 Rev.1, PC-E-502 Rev.1 and Data sheets for GHAVP-1&2 Project.	Public	29-03-2022	Two Part	07-06-2022	1	1)M/s KSB Pumps Ltd	NIL	Yes	CMM/MEQ/10-30-2-1171/e-PO/0005	27-09-2023	M/s KSB Pumps Ltd	65.02 Crores	26-09-2026	27-09-2023	In Progress	NA
263	CMM/MEQ/91-24-2-1187	Design & Engineering, Manufacture, Procurement, Supply, Packing & Forwarding, Transportation and Safe Delivery to Site of Diesel Generators and its Auxiliaries for Kudankulam Nuclear Power Project-5&6	Public	14-10-2022	Two Part	08-03-2023	2	2 (M/s. Powerica Ltd., Mumbai & M/s. Kirloskar Oil Engines Limited, Pune)	NIL	Yes	CMM/MEQ-91-24-2-1187/e-PO/0008	17-01-2024	M/s. Kirloskar Oil Engines Limited, Pune.	853.46 Crores	KKNPP-5:16-01-2029 KKNPP-6: 16-09-2029	17-01-2024	In Progress	NA
264	CMM/MEQ/91-24-2-1187	Loading/Unloading, Transportation & handling at site, Storage, Erection / Construction, Storage Cum Erection Insurance, Commissioning & Testing, Trial operation, Performance Guarantee (PG), Operation and Maintenance services (OEM services) and Handing Over of Diesel Generators and its Auxiliaries for Kudankulam Nuclear Power Project-5&6	Public	14-10-2022	Two Part	08-03-2023	2	2 (M/s. Powerica Ltd., Mumbai & M/s. Kirloskar Oil Engines Limited, Pune)	NIL	Yes	CMM/MEQ-91-24-2-1187/e-PO/0009	17-01-2024	M/s. Kirloskar Oil Engines Limited, Pune.	52.61 Crores	KKNPP-5:16-01-2029 KKNPP-6: 16-09-2029	17-01-2024	In Progress	NA

265	CMM/MEQ/25-24-2-1188	1500 KVA, 400V, 0.8 PT, 50 Hz, 3 phase DG set alongwith its Auxiliaries and DES including Site works at KKNPP 3&4	Public	28-08-2023	Two Part	08-11-2023	2	1) M/s. Powerica Ltd., Mumbai 2) M/s. Kirloskar Oil Engines Limited, Pune)	M/s. Kirloskar Oil Engines Limited, Pune)	Yes	CMM/MEQ/25-24-2-1188/e-PO/0045	09-05-2025	M/s. Powerica Ltd	23.04 Crore	KKNPP-3: 08-12-2026 KKNPP-4: 08-08-2027	09-05-2025	In Progress	NA	
266	GEM/2023/B/3425263 (CMM/MEQ/25-31-2-1189)	Supply of Mobile Pump Units for KKNPP-3&4 Project.	Public	18-05-2023	Two part	02-08-2023	2	1. M/s. Neometrix Engineering Private Limited, Noida. 2. M/s. Nuvia India Pvt. Ltd., New Delhi In Consortium with M/s. Brijbasi Fire Safety Systems Private Ltd., Mumbai	M/s. Neometrix Engineering Private Limited, Noida.	Yes	GEMC-51168773485166	03-06-2024	M/s. Nuvia India Pvt. Ltd., New Delhi In Consortium with M/s. Brijbasi Fire Safety Systems Private Ltd., Mumbai	15.43 Crore	27-08-2025	03-06-2024	In Progress	NA	
267	GEM/2023/B/3901394 (CMM/MEQ/91-03-2-1190)	Supply of Oil Filled Transformers & Shunt Reactors for KKNPP-5&6	Public	15-09-2023	Two Part	30-10-2023	1	M/s. BHEL	0	Yes	GEMC-511687748820971	28-08-2025	M/s. BHEL	366.16 Crore	KKNPP-3: 27-02-2029 KKNPP-4: 27-08-2029	28-08-2025	27-08-2029	NA	
268	GEM/2024/B/4639653(CMM/MEQ/1193)	250 MT All terrain tyre mounted hydraulically operated telescopic mobile crane & Mandatory Spares	Public	22-03-2024	Two part	16-04-2024	1	0	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
269	CMM/MEQ/91-21-2-1192	Main Plant Electrical System Package for KKNPP Units - 5 & 6 : Detailed Engineering, Manufacture, Procurement, Inspection & Testing, Supply, Erection / Construction, Pre-Commissioning, Commissioning & Testing, Trial Operation, Performance Guarantee (PG), Handing over of Systems and Equipment.	Public	18-04-2024	Two part	02-12-2024	0	0	0	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
270	GEM/2025/B/6406342 (CMM/MEQ/1210)	Repair of NAP-I TG Rotor (THW-235Mw, 16.5 KV)	Single	03-07-2025	Single Packet Bid	14-07-2025	1	1) M/s. BHEL	NA	NA	GeMC-511687733371655	16-10-2025	M/s. BHEL	211338000	16-10-2026	17-10-2025	NA	NA	
271	CMM/EIC/25-00-3-3450	Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project	Single Tender	19-07-2019	Two Part	06-11-2019	1	1)ELECTRONICS CORPORATION OF INDIA LIMITED, -1	-	Yes	CMM/EIC/25-00-3-3450/e-PO/48910	08-09-2021	ELECTRONICS CORPORATION OF INDIA LIMITED	143.50Cr	08-11-2024	08-09-2021	IN PROGRESS	NA	
272	CMM/EIC/25-00-3-3450	Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project	Single Tender	19-07-2019	Two Part	06-11-2019	1	1)ELECTRONICS CORPORATION OF INDIA LIMITED, -1	-	Yes	CMM/EIC/25-00-3-3450/e-PO/48909	08-09-2021	ELECTRONICS CORPORATION OF INDIA LIMITED	45.89 Crs	08-11-2024	08-09-2021	IN PROGRESS	NA	
273	CMM/EIC/22-60-3-3492	Supply, Testing and Warranty of Analog Transmitters for Safety Critical Systems for RAPP-7&8 Project	Public Tender	10-12-2020	Two Part	18-01-2021	1	1)Baldota Control And Equipments Pvt Ltd, -1	-	Yes	CMM/EIC/22-60-3-3492/e-PO/46189	02-06-2021	Baldota Control And Equipments Pvt Ltd	13.58 Crs.	05-03-2023	02-06-2021	Completed vide Amd-I issued Dt. 10.04.2023	NA	
274	CMM/EIC/25-00-3-3436	Design & Engineering, Procurement, Manufacturing & Fabrication, Testing & Qualification, assembly of bought out items & fabricated items, Inspection & Testing, Packaging and Delivery of Instrument Support Stands (Stainless steel and Titanium) and spare accessories meant for mounting of Control & Instrumentation Sensors/Instruments of KKNPP-3&4 Project	Public Tender	21-06-2019	Two Part	25-11-2019	4	1)Tema India Ltd., 2)Larsen & Toubro Limited, 3)BHARAT HEAVY ELECTRICALS LIMITED, -3	1)Godrej & Boyce Mfg Co Ltd, -1	Yes	CMM/EIC/25-00-3-3436/e-PO/45966	23-03-2021	Tema India Ltd.	105.26 Crs	30-09-2023	30-03-2021	Completed	Final Extension issued 01/10/2025 KKNPP-3: 30.01.2023 KKNPP-4: 30.09.2023	
275	CMM/EIC/25-00-3-3400	EPC of Control & Instrumentation Packages for KKNPP 3&4	Public Tender	06-08-2018	Two Part	02-05-2019	4	1)Electronics Cooperation of India Ltd., 2)Bharat Heavy Electricals Limited., 3)BGR Energy systems Limited., 4)Larson & Toubro Limited., -4	-	Yes	CMM/EIC/25-00-3-3400/e-PO/37738	06-02-2020	BGR Energy systems Limited.,	92.33 Crs	05-04-2024	06-02-2020	IN PROGRESS	NA	
276	CMM/EIC/25-00-3-3400	EPC of Control & Instrumentation Packages for KKNPP 3&4 (Supply)	Public Tender	06-08-2018	Two Part	02-05-2019	4	1)Electronics Cooperation of India Ltd., 2)Bharat Heavy Electricals Limited., 3)BGR Energy systems Limited., 4)Larson & Toubro Limited., -4	-	Yes	CMM/EIC/25-00-3-3400/ePO/37736	06-02-2020	BGR Energy systems Limited.,	356.87 Crs.	05-04-2024	06-02-2020	In progress	NA	
277	CMM/EIC/25-00-3-3428	Procurement / Manufacturing, Inspection, Testing & Supply of Instrumentation Tubing for KKNPP-3&4	Public Tender	15-02-2019	Two Part	22-05-2019	2	1)Remi Edelstahl Tubulars Limited, 2)Ratnamani Metals & Tubes Ltd, -2	-	Yes	CMM/EIC/25-00-3-3428/e-PO/36923	17-12-2019	Ratnamani Metals & Tubes Ltd	14.31 Crs	16-12-2021	17-12-2019	COMPLETED WITH FINAL TIME DP EXTN UPTO 23.06.2022 VIDE AMDT NO. V issued on	NA	
278	CMM/EIC/25-00-3-3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	12-10-2018	Two Part	26-12-2018	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-	Yes	CMM/EIC/25-00-3-3413/e-PO/36489	10-12-2019	ELECTRONICS CORPORATION OF INDIA LTD	51.77 Crs.	09-06-2024	10-12-2019	In Progress	NA	
279	CMM/EIC/25-00-3-3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	12-10-2018	Two Part	26-12-2018	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-	Yes	CMM/EIC/25-00-3-3413/e-PO/36488	10-12-2019	ELECTRONICS CORPORATION OF INDIA LTD	214.19 Crs.	09-06-2024	10-12-2019	In Progress	NA	

280	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public Tender	20-05-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2)M/s. HDOL 3)M/s. ECL 4)M/s. Technip KT India Ltd 5)M/s Puri Lloyd Ltd 6)M/s. LANCO infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. 7)M/s McNally Bharat Engineering Co. Ltd -7	1)M/s. Technimont (CB 2)M/s. Engineers India Ltd. -2	Yes	CMM/EIC/23-60-3-3054/PO/6104	28-06-2012	M/s Larsen & Toubro Ltd. ECC Division Chennai	195 Crs.	KAPP-3 : 27-06-2015 KAPP-4 : 27-12-2015	28-06-2012	Completed	Final Extn Amd Dtd. 25/03/2026 issued for KAPP-3 : 31.03.2023 KAPP-4: 30.09.2023
281	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD. -1		Yes	CMM/EIC/22-60-3-3278/e-PO/14019	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	4784000	RAPP-7: 15-07-18 RAPP-8:15-10-18	16-01-2017	In progress	DP EXTENDED WIDE AMENDMENT-III DTD 16-08-2022 (RAPP-7 : 31-03-2024 & RAPP-8 : 31-03-2024)
282	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD. -1		Yes	CMM/EIC/22-60-3-3278/e-PO/14018	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	43.91 Crs.	RAPP-7:15-07-18 RAPP-8 :15-10-18	16-01-2017	In Progress	DP EXTENDED WIDE AMENDMENT-III DTD 16-08-2022 (RAPP-7 : 31-03-2024 & RAPP-8 : 31-03-2024)
283	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD. -1		Yes	CMM/EIC/23-60-3-3278/e-PO/14017	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	4324000	KAPP-3:30-06-19 KAPP-4:31-12-19	16-01-2017	In Progress	DP EXTENDED WIDE AMENDMENT-IV (KAPP-3 : 31-12-2022 & KAPP-4 : 31-03-2023)
284	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD. -1		Yes	CMM/EIC/23-60-3-3278/e-PO/14012	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	60584929	KAPP-3:30-06-2019 KAPP-4:31-12-19	16-01-2017	IN PROGRESS	DP EXTENDED WIDE AMD-III DTD 16-08-2022 (KAPP-3 : 31-12-2022 & KAPP-4 : 31-03-2023)
285	CMM/EIC/23-60-3-3251	Design, Manufacture, Inspection, Routine and Acceptance Tests, Type Tests, Qualification, Packing, Transportation, Safe Delivery and Warranty of Travelling in Core Probe System (TIPS).	Single Tender	06-04-2015	Two Part	11-05-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD. -1		Yes	CMM/EIC/22-60-3-3251/e-PO/13784	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	22497648	31-12-2019	16-01-2017	Completed vide Amd-III Dtd. 21.04.2022 for Final Extension of DP 29.11.2019	NA
286	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package	Public	05-07-2011	Two Part	30-09-2011	4	1)M/s Larsen & Toubro Ltd. 2)Navi Mumbai 3) M/s Electronics Corporation of India Ltd Hyderabad 4) M/s Bharat Electronics Limited Kotdwaraz 5)M/s Bharat Heavy Electricals Limited Newdelhi. -5	1)Not Applicable -1	Yes	CMM/ECI/22-60-3-3089/PO/6456 (RAPP-7&8 Erection)	07-09-2012	M/s. BHEL	Rs 10.68 Crs.	RAPP-7 : 31-03-20; RAPP-8 : 30-09-20	07-09-2012	In Progress	Amd XII Dtd 24.05.2024 for DP Extn RAPP-7: 30.09.2024 & RAPP-8: 30.09.2025
287	CMM/EIC/23-60-3-3089	CONTROL CENTRE INSTRUMENTATION PACKAGE FOR KAPP 3&4 AND RAPP 7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corporation of India Ltd. 3) Hyderabad. 3. M/s Bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi. -4	1)Not Applicable -1	Yes	CMM/EIC/23-60-3-3089/PO/6108 (KAPP-3&4 Supply)	07-09-2012	M/s BHEL, NEW Delhi	Rs 90.85 Crs	KAPP-3 : 31-12-19; KAPP-4 : 30-06-20	07-09-2012	In Progress	DP EXTENDED WIDE AMD-XXI Dtd. 10.04.2023 PDP KAPP-3: 30.06.2020 KAPP-4: 31.12.2023

288	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package for KAPP-3&4 AND RAPP-7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)04 1) Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corporation of India Ltd. 3) Hyderabad. 3. M/s Bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi. (4)	1)Not Applicable	Yes	CMM/EIC/22-60-3-3089/PO/6455 (RAPP-7&8 Supply)	07-09-2012	M/s. BHEL, New Delhi	Rs 90.86 Crs.	RAPP-7 : 31-03-20; RAPP-8 : 30-09-20	07-09-2012	In Progress	Amd -XV Dtd. 18.04.2023 for DP Extn RAPP-7 : 31.03.2024 RAPP-8 : 30.09.2024
							-1											
289	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package for KAPP-3&4 and RAPP-7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)04 1) Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corporation of India Ltd. 3) Hyderabad. 3. M/s Bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi. (4)	1)Not Applicable	Yes	CMM/EIC/23-60-3-3089/PO/6109 (KAPP-3&4 Erection)	07-09-2012	M/s. BHEL, new Delhi	10.68 Crs	KAPP-3 : 31-12-19 ; KAPP-4 : 30-06-20	07-09-2012	In Progress	DP EXTENDED VIDE Amd -XVII Dtd. 10.04.2023 PDP KAPP-3 30.06.2020 KAPP-4 31.12.2023
							-1											
290	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20-05-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgaon 5) M/s LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata -7	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2) -2	Yes	CMM/EIC/22-60-3-3054/PO/6452	28-06-2012	M/s. Hindusthan Dorr Oliver Ltd., Mumbai	Rs.158.14 Crs.	RAPP-7:27-12-2015; RAPP-8:27-06-2016	28-06-2012	In Progress	Amd -XXX Dtd. 08.11.2023 for DP Extn RAPP-7 : 15.02.2024 RAPP-8 : 31.03.2024
291	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20-06-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgaon 5) M/s LANCO infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata (7)	1)1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2)	Yes	CMM/EIC/22060-3-3054/PO/6453	28-06-2012	M/s. Hindusthan Dorr-Oliver Ltd., Mumbai	Rs 21.83 Crs.	RAPP-7 : 27-12-2015, rapp-8 : 27-06-2016	28-06-2012	In Progress	Amd -XVI Dtd. 29.05.2024 for DP Extn RAPP-7 30.09.2024 & RAPP-8 30.09.2025
292	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20-05-2011	Two Part	01-08-2011	9	1)M/s. Larsen & Toubro Ltd. ECC Division Chennai 2) M/s. ECIL Hyderabad 3) M/s. TechnipKT India Ltd. Noida 4) M/s. Punj Lloyd Ltd. Gurgaon 5) M/s. LANCO infotech Ltd in consortium with M/s. Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s. Hindusthan Dorr Oliver Ltd. Mumbai 7) M/s. McNally Bharat Engineering Co.Ltd. Kolkata -7	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi -2	Yes	CMM/EIC/23-60-3-3054/PO/6105	28-06-2012	M/s. Larsen & Toubro Ltd., Chennai	Rs 23.36 Crs.	KAPP-3 : 27-06-2015 KAPP-4:27-12-2015	28-06-2012	Completed	Final Extn Amd Dtd. 25/03/2026 issued for KAPP-3 : 31.03.2023 KAPP-4: 30.09.2023
293	CMM/PFBR/80-62-3-7055	Instrumentation & Control Package	Single	07-02-2007	Two Part	27-02-2007	1	1)M/s. ECIL Hyderabad -1	-	Yes	CMM/PFBR/80-62-3-7055/PO/10057	12-09-2007	M/s. ECIL, Hyderabad	15 Crs	12-12-2009, Re-fixed upto 31-12-2013	12-12-2009	In Progress	DP Extended vide Amd -XVII 30.01.2025 Extn DP upto 30.06.2024
294	CMM/PFBR/80-62-3-7055	Instrumentation & Control package	Single	25-01-2019	Single Part	27-02-2007	1	1)M/s. ECIL -1	-1	Yes	CMM/PFBR/80-62-3-7055/PO/10058	31-01-2011	M/s. ECIL	15 Crs	12-12-2009, Refixed upto 31-12-2013	12-12-2009	In Progress	DP Extended vide Amd XX 30.01.2025 Extn DP upto 30.06.2024
295	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)M/s. L&T Mumbai 2) M/s. ECIL Hyderabad -1	1)M/s. L&T Mumbai -1	Yes	CMM/EIC/23-60-3-3120/PO/6117	27-09-2013	M/s/ ECIL Hyderabad	Rs 96.05 Cr. Rs 6.02Crs.	26-07-2016	27-09-2013	In Progress	DP Extended vide Amd -XVIII Dtd. 05.03.2024 KAPP 3&4: 15.02.2024

296	CMM/EIC/23-60-3-3120	Nuclear Instrumentation package for KAPP-3&4/RAPP-7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)M/s L&T Mumbai 2) M/s. ECIL Hyderabad -1	1)M/s. L&T Mumbai -1	Yes	CMM/EIC/23-6-3-3120/PO/6465 (RAPP 7&8 supply)	27-09-2013	M/s/ ECIL Hyderabad	Rs 87.88 Crs.	27-01-2017	28-09-2013	In Progress	DP Extended vide Amd XII Dtd. 23.12.2022 DPE RAPP-7 : 31.12.2023 RAPP-8 : 30.06.2024
297	CMM/EIC/23-60-3-3120	Nuclear Instrumentation Package for KAPP-3&4/RAPP-7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)02 M/s. L&T Mumbai; M/s. ECIL Hyderabad -1	1)M/s. L&T Mumbai 2) Mumbai -2	Yes	CMM/EIC/23-60-3-3120/PO/6118	28-09-2013	M/s. ECIL Hyderabad	Rs. 6.02 Crs.	26-07-2016	28-09-2013	In Progress	Amd-XV Amd Dtd. 05.01.2024 for DP Extn KAPP 3&4: 15.02.2024
298	CMM/EIC/23-60-3-3120	Nuclear Instrumentation package for KAPP-3&4/RAPP-7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)M/s. L&T Mumbai 2) M/s. ECIL Hyderabad -3	1)M/s. L&T Mumbai -2	Yes	CMM/EIC/22-60-3-3120/PO/6466	28-09-2013	M/s. ECIL Hyderabad	Rs 6.02 Crs.	27-01-2017	28-09-2013	In Progress	DP Extended vide Amd-XI Dtd. 23.12.2022 DPE RAPP-7 : 31.12.2023 RAPP-8 : 30.06.2024
299	CMM/00-00-3-3607	Establishment of New Network at HQ	Public	10-10-2023	Two Part	25-10-2023	4	M/s Mahindra Defence System Ltd., M/s Micropoint Computer P. Ltd., M/s Trucom Network P. Ltd.,	M/s Adhyanta Engineering Pvt. Ltd.,	Yes	GeMC : 511687704781683	30-08-2024	M/s Micropoint Computers P. Ltd., Mumbai	13.90Crs	Supply: 27-04-2025 Services: 22-04-2026	30-08-2024	In Progress	NA
300	CMM/EIC/00-00-3-3628	Design & Supply of Data Center (DC) at NPCIL HQ Mumbai and Disaster Recovery Data Center at RQAC at Hyderabad	PT	14-02-2024	TPT	08-05-2024	5	1) M/s. Network Techlab (I) Pvt. Ltd., Mumbai. 2) M/s Prasa Infocom and Power Solutions Private Limited., Pune. 3) M/s. Nikom InfraSolutions Pvt. Ltd., New Delhi. 4) M/s. Truecom Networks Private Limited.,Gautam Buddha Nagar, Uttar Pradesh. 5) M/s: Micropoint Computers Pvt Ltd.,Mumbai.	NA	Yes	CMM/EIC/00-00-3-3628/PO/38	03-12-2024	M/s. Nikom InfraSolutions Pvt. Ltd., New Delhi.	18.20 Crs.	03-10-2025	03-12-2024	IN PROGRESS	NA
301	CMM/EIC/00-00-3-3628	Erection, Commissioning & Training of Data Center (DC) at NPCIL HQ Mumbai and Disaster Recovery Data Center at RQAC at Hyderabad	PT	14-02-2024	TPT / CPP	08-05-2024	5	1) M/s. Network Techlab (I) Pvt. Ltd., Mumbai. 2) M/s Prasa Infocom and Power Solutions Private Limited., Pune. 3) M/s. Nikom InfraSolutions Pvt. Ltd., New Delhi. 4) M/s. Truecom Networks Private Limited.,Gautam Buddha Nagar, Uttar Pradesh. 5) M/s: Micropoint Computers Pvt Ltd.,Mumbai.	NA	Yes	CMM/EIC/00-00-3-3628/PO/39	03-12-2024	M/s. Nikom InfraSolutions Pvt. Ltd., New Delhi.	4.98 Crs.	03-04-2029	03-10-2025	IN PROGRESS	NA
302	2023/B/4350610	Hiring of System Implementation of ERP Project PRAGYA in NPCIL	TPT	22-12-2023	TP	05-04-2024	3	M/s Accenture Solution P. Ltd., Mumbai	M/s Infosys Ltd., Bangalore M/s Orbiqque Technologies P. Ltd., Greater Noida.	Yes	GeMCS11687749441541	29-05-2025	Accenture Solution P. Ltd., Mumbai	471.99 Crs.	08-12-2029	29-05-2025	IN PROGRESS	NA
303	2023/B/4333138	Austenetic Stainless Steel Lattice Tube	TPT	12-01-2024	TP	24-05-2024	5	M/s Bharat Forge Ltd., Pune M/s Mishra Dhatu Nigam Ltd, Hyderabad	M/s Sunflage Iron and Steel Co Ltd., Bhandara M/s Mahalaxmi Metal Corpn., Mumbai	Yes	GeMCS11687731630392	04-06-2025	Bharat Forge Ltd., Pune	76.43 Crs.	25-05-2027	04-06-2025	IN PROGRESS	NA
304	2023/B/4333138	Austenetic Stainless Steel Lattice Tube	TPT	12-01-2024	TP	24-05-2024		M/s Star Wire (India) Ltd., Hyderabad		Yes	GeMCS11687700456843	04-06-2025	Mishra Dhatu Nigam Ltd., Telangana	76.43 Crs.	25-05-2027	04-06-2025	IN PROGRESS	NA
305	CMM/EIC/91-00-3/3653	Control Instrumentation Package KKNPP-5&6	Public Tender (CPP)	28-10-2024	TPT	24-03-2025	1	ECIL, Hyd in consortium with M/s TEMA, Mumbai	NA	Yes	CMM/EIC/91-00-3/3653/PO/58	31-12-2025	ECIL, Hyd in consortium with M/s TEMA, Mumbai	1278.89	30-06-2029	31-12-2025	IN PROGRESS	NA
306	CMM/EIC/91-00-3/3653	Control Instrumentation Package KKNPP-5&6	Public Tender (CPP)	28-10-2024	TPT	24-03-2025	1	ECIL, Hyd in consortium with M/s TEMA, Mumbai	NA	Yes	CMM/EIC/91-00-3/3653/PO/59	31-12-2025	ECIL, Hyd in consortium with M/s TEMA, Mumbai	321.09	30-06-2029	31-12-2025	IN PROGRESS	NA